



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Magruder Paving, LLC	0012577	255 Watson Road	Troy	MO	63379	(63-6)5-28-4	(63-6)5-28-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J2P3133	FAF 54-4(56)	Coldmill and resurface	54	PIKE	from 0.1 mile east of Route U to Dougherty Pike in Louisiana
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	RALLS	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	AUDRAIN	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	PIKE	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	AUDRAIN	on Routes 54, F, and W in Vandalia and Route 54 in Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	PIKE	on Routes 54, F, and W in Vandalia and Route 54 in Curryville

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Final Acceptance Date	0				0	0	Acres
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20181214						
Letting Date	20181214						
Execution Date	20190110						
Award Date	20190110						
Notice to Proceed Date	20190311						
Work Begin Date	20190402						
Substantial Work Complete Date	20191031						
Open to Traffic Date	20191031						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J2P3133	To Date	Previous	This estimate
Participating	\$4,485,258.31	\$4,485,258.31	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$4,485,258.31	\$4,485,258.31	\$0.00



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Totals by Job Number					
	Stockpiled Materials	(\$0.02)		(\$0.02)	\$0.00
	Gross Earnings	\$4,485,258.29		\$4,485,258.29	\$0.00
	Other Adjustments	\$253,598.73		\$254,401.43	(\$802.70)
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated	\$0.00		\$0.00	\$0.00
	Damages				
	Overrun	\$0.00		\$0.00	\$0.00
	Adjustments				
	Total:	\$4,738,857.02		\$4,739,659.72	
				Total Payable:	(\$802.70)
J2P3135		To Date		Previous	This estimate
	Participating	\$4,929,018.83		\$4,926,559.33	\$2,459.50
	Non-Participating	\$0.00		\$0.00	\$0.00
	Total Earnings	\$4,929,018.83		\$4,926,559.33	\$2,459.50
	Stockpiled Materials	\$0.00		\$0.00	\$0.00
	Gross Earnings	\$4,929,018.83		\$4,926,559.33	\$2,459.50
	Other Adjustments	\$313,226.91		\$313,293.81	(\$66.90)
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated	\$0.00		\$0.00	\$0.00
	Damages				
	Overrun	\$0.00		\$0.00	\$0.00
	Adjustments				
	Total:	\$5,242,245.74		\$5,239,853.14	
				Total Payable:	\$2,392.60
J2P3217		To Date		Previous	This estimate
	Participating	\$256,277.88		\$250,882.68	\$5,395.20
	Non-Participating	\$0.00		\$0.00	\$0.00



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Totals by Job Number			
Total Earnings	\$256,277.88		\$250,882.68
Stockpiled Materials	\$0.00		\$0.00
Gross Earnings	\$256,277.88		\$250,882.68
Other Adjustments	\$17.45		\$99.42
Retainage	\$0.00		\$0.00
Incentive	\$0.00		\$0.00
Disincentive	\$0.00		\$0.00
Liquidated Damages	\$0.00		\$0.00
Overrun Adjustments	\$0.00		\$0.00
Total:	\$256,295.33		\$250,982.10
			Total Payable:
			\$5,313.23

Total Contract				
181214-B02		To Date	Previous	This Estimate
	Line Item Pay	\$9,670,555.02	\$9,662,700.32	\$7,854.70
	All Adjustments	\$566,843.09	\$567,794.66	(\$951.57)
	Total	\$10,237,398.11	\$10,230,494.98	\$6,903.13

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20200203	Generated and Approved (and should be considered Draft) at the Project Office Level by	shrumt1
20200203	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
20200204	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$9,897,643.83	(\$212,199.44)	\$9,685,444.39	99.8%

Contract Adjustments:



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3133	0060	shrumt1	Other	(\$232.22)	A mistake was made on the original moisture deduction two days of running base on this line item were not included for the moisture deduction, because of this an additional 232.22 was deducted.
	0070	shrumt1	Other	(\$568.59)	This adjustment is for the moisture deduction for gravel (A) or crush stone (B)
	0130	shrumt1	Fuel Price	(\$1.89)	This adjustment is to correct the initial fuel adjustment that was done on estimate 0019 for the 3.80 tons that was paid. The correct Fuel price adjustment was for 1.64 for the August 2019 fuel price, so the difference for the deduction is 1.89.
J2P3133				(\$802.70)	
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3135	0540	shrumt1	Other	\$1048.81	This adjustment is for the moisture deduction it is a positive adjustment because some of the moisture deductions got included on other line numbers, thus 1048.81 got added back on this line number
	0550	shrumt1	Other	(\$1158.18)	
	0590	shrumt1	Fuel Price	\$17.57	This adjustment is for the fuel price for the misc. optional pavement for the month of July
	0600	SYSTEM	Fuel Price	\$46.45	
	0600	shrumt1	Fuel Price	(\$21.55)	This adjustment is to correct the fuel price adjustment that was done on July 25, the new right adjustment was \$24.90, and paying for 50 tons on 1-31-20 created the adjustment of \$46.45, so the difference of 21.55 was deducted to make the fuel price adjustment correct.
J2P3135				(\$66.90)	
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3217	0960	shrumt1	Other	(\$79.02)	This adjustment is for the moisture deduction for the crushed stone (B)
	1000	shrumt1	Fuel Price	(\$2.95)	This adjustment is to correct the initial fuel adjustment that was done on estimate 0018 for the 248 square yards that was paid. The correct Fuel price adjustment was for 38.69 for the October 2019 fuel price, so the difference is 2.95.
J2P3217				(\$81.97)	
Summary				(\$951.57)	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J2P3133 /0060 has a deficient tested matl discrepancy	shrumt1	waiting on materials



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3133	0060	3049910	MISC. PERMANENT EDGE AGGREGATE TREATMENT	\$41.60	2118.90	0.00	2,118.90	\$0.00
	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	\$72.23	123.00	0.00	123.00	\$0.00
	0130	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	\$49.16	45451.30	0.00	45,451.30	\$0.00
J2P3133								\$0.00
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3135	0540	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	\$54.45	1218.00	0.00	1,218.00	\$0.00
	0550	3105002	GRAVEL (A) OR CRUSHED STONE (B)	\$86.11	214.00	0.00	214.00	\$0.00
	0590	4019905	MISC. OPTIONAL PAVEMENT	\$36.83	781.00	0.00	781.00	\$0.00
	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	\$49.19	55335.00	50.00	55,385.00	\$2459.50
J2P3135								\$2459.50
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3217	0960	3101002	GRAVEL (A)	\$92.85	23.00	0.00	23.00	\$0.00
	0990	6081012	TRUNCATED DOMES	\$30.00	698.00	4.00	702.00	\$120.00
	1000	6085008	PAVED APPROACH, 8 IN.	\$95.80	502.60	0.00	502.60	\$0.00
	1010	6086004	CONCRETE SIDEWALK, 4 IN.	\$68.00	585.60	68.40	654.00	\$4651.20
	1200	9031010	CONCRETE FOOTINGS, EMBEDDED	\$1800.00	1.80	0.30	2.10	\$540.00
	1240	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	\$42.00	9.00	2.00	11.00	\$84.00
J2P3217								\$5395.20
Summary								\$7854.70

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$50000.00	\$50,000.00
J2P3133	0001	0020	2031000	CLASS A EXCAVATION	1,524.00	1524.00	\$18.89	\$28,788.36
J2P3133	0001	0030	2036000	COMPACTING EMBANKMENT	153.00	153.00	\$10.23	\$1,565.19



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0040	2153000	SHAPING SLOPES, CLASS III	130.00	130.00	\$900.00	\$117,000.00
J2P3133	0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,160.00	2160.00	\$7.21	\$15,573.60
J2P3133	0001	0060	3049910	MISC. PERMANENT EDGE AGGREGATE TREATMENT	2,118.90	2118.90	\$41.60	\$88,146.24
J2P3133	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	123.00	123.00	\$72.23	\$8,884.29
J2P3133	0001	0080	4010151	TYPE A3 SHOULDER	397.00	397.00	\$47.70	\$18,936.90
J2P3133	0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	17,735.30	17735.30	\$43.99	\$780,175.85
J2P3133	0001	0100	4019901	MISC. INFRARED SCANNING	1.00	1.00	\$2000.00	\$2,000.00
J2P3133	0001	0110	4019901	MISC. INTELLIGENT COMPACTION	1.00	1.00	\$75846.32	\$75,846.32
J2P3133	0001	0120	4019905	MISC. OPTIONAL PAVEMENT	1,763.00	1763.00	\$33.51	\$59,078.13
J2P3133	0001	0130	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	45,451.30	45451.30	\$49.16	\$2,234,385.91
J2P3133	0001	0140	4079912	MISC. MISC. TACK COAT - LOW TRACKING OR NON-TRACKING	47,538.00	47538.00	\$2.57	\$122,172.66
J2P3133	0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J2P3133	0001	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,195.00	1195.00	\$169.00	\$201,955.00
J2P3133	0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J2P3133	0001	0180	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J2P3133	0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,484.00	4484.00	\$3.00	\$13,452.00
J2P3133	0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,929.00	2929.00	\$4.00	\$11,716.00
J2P3133	0001	0210	6161005	CONSTRUCTION SIGNS	1,805.00	1175.50	\$5.00	\$5,877.50
J2P3133	0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	2.00	\$60.00	\$120.00
J2P3133	0001	0230	6161009	FLAG ASSEMBLY	12.00	12.00	\$20.00	\$240.00
J2P3133	0001	0240	6161028	CHANNELIZER	450.00	125.00	\$13.00	\$1,625.00
J2P3133	0001	0250	6161040	FLASHING ARROW PANEL	2.00	2.00	\$1000.00	\$2,000.00
J2P3133	0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	1.00	\$5000.00	\$5,000.00
J2P3133	0001	0270	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	8.00	\$1500.00	\$12,000.00
J2P3133	0001	0280	6181000	MOBILIZATION	1.00	1.00	\$76000.00	\$76,000.00



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0290	6191000	PAVEMENT EDGE TREATMENT	771.00	771.00	\$2.77	\$2,135.67
J2P3133	0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	162.00	141.00	\$24.00	\$3,384.00
J2P3133	0001	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	11.00	\$400.00	\$4,400.00
J2P3133	0001	0320	6200041	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	0.00	0.00	\$55.00	\$0.00
J2P3133	0001	0330	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	87,572.00	87572.00	\$0.14	\$12,260.08
J2P3133	0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	175,332.00	175332.00	\$0.18	\$31,559.76
J2P3133	0001	0350	6209903	MISC. 24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	290.00	257.00	\$5.00	\$1,285.00
J2P3133	0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	258,608.00	258608.00	\$0.27	\$69,824.16
J2P3133	0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,392.00	6392.00	\$1.43	\$9,140.56
J2P3133	0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,479.10	1479.10	\$13.75	\$20,337.62
J2P3133	0001	0390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	795.20	795.20	\$25.00	\$19,880.00
J2P3133	0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$5000.00	\$5,000.00
J2P3133	0001	0410	8059901	MISC. SEEDING AND MULCHING	1.00	1.00	\$8550.00	\$8,550.00
J2P3133	0001	0420	8061006	ALTERNATE DITCH CHECK	56.00	56.00	\$12.00	\$672.00
J2P3133	0001	0430	8061016	SEDIMENT REMOVAL	4.00	4.00	\$8.75	\$35.00
J2P3133	0001	0440	8069901	MISC. TEMPORARY SEEDING AND MULCHING	0.00	0.00	\$8550.00	\$0.00
J2P3133	0010	0450	6061060	MGS GUARDRAIL	9,200.00	9200.00	\$23.00	\$211,600.00
J2P3133	0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	16.00	16.00	\$3100.00	\$49,600.00
J2P3133	0010	0470	6061080	MGS END ANCHOR	3.00	3.00	\$1200.00	\$3,600.00
J2P3133	0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	33.00	33.00	\$2900.00	\$95,700.00
J2P3133	0040	0490	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	12.00	\$80.00	\$960.00
J2P3135	0001	0500	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$23314.37	\$23,314.37
J2P3135	0001	0510	2051010	MODIFIED SUBGRADE	0.00	0.00	\$2.77	\$0.00
J2P3135	0001	0520	2153000	SHAPING SLOPES, CLASS III	25.00	25.00	\$900.00	\$22,500.00
J2P3135	0001	0530	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	0.00	0.00	\$10.39	\$0.00



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3135	0001	0540	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	1,218.00	1218.00	\$54.45	\$66,320.10
J2P3135	0001	0550	3105002	GRAVEL (A) OR CRUSHED STONE (B)	214.00	214.00	\$86.11	\$18,427.54
J2P3135	0001	0560	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	11,888.70	11888.70	\$47.43	\$563,881.04
J2P3135	0001	0570	4019901	MISC. INFRARED SCANNING	1.00	1.00	\$2000.00	\$2,000.00
J2P3135	0001	0580	4019901	MISC. INTELLIGENT COMPACTION	1.00	1.00	\$102899.90	\$102,899.90
J2P3135	0001	0590	4019905	MISC. OPTIONAL PAVEMENT	781.00	781.00	\$36.83	\$28,764.23
J2P3135	0001	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	55,435.00	55385.00	\$49.19	\$2,724,388.15
J2P3135	0001	0610	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	3,140.60	3140.60	\$54.18	\$170,157.71
J2P3135	0001	0620	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	54,299.00	54299.00	\$2.57	\$139,548.43
J2P3135	0001	0630	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	1.00	\$500.00	\$500.00
J2P3135	0001	0640	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,376.00	3376.00	\$169.00	\$570,544.00
J2P3135	0001	0650	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J2P3135	0001	0660	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J2P3135	0001	0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	12,446.00	12446.00	\$3.00	\$37,338.00
J2P3135	0001	0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	7,963.00	7963.00	\$4.00	\$31,852.00
J2P3135	0001	0690	6161005	CONSTRUCTION SIGNS	1,448.00	1230.25	\$5.00	\$6,151.25
J2P3135	0001	0700	6161009	FLAG ASSEMBLY	12.00	8.00	\$20.00	\$160.00
J2P3135	0001	0710	6161028	CHANNELIZER	125.00	125.00	\$13.00	\$1,625.00
J2P3135	0001	0720	6161030	TYPE III MOVEABLE BARRICADE	0.00	0.00	\$125.00	\$0.00
J2P3135	0001	0730	6161040	FLASHING ARROW PANEL	2.00	2.00	\$1000.00	\$2,000.00
J2P3135	0001	0740	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$5000.00	\$10,000.00
J2P3135	0001	0750	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	8.00	\$1500.00	\$12,000.00
J2P3135	0001	0760	6181000	MOBILIZATION	1.00	1.00	\$35000.00	\$35,000.00
J2P3135	0001	0770	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	84.00	84.00	\$24.00	\$2,016.00
J2P3135	0001	0780	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT /RT	2.00	2.00	\$325.00	\$650.00



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3135	0001	0790	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	2.00	\$1200.00	\$2,400.00
J2P3135	0001	0800	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	72,855.00	72829.00	\$0.14	\$10,196.06
J2P3135	0001	0810	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	207,732.00	207732.00	\$0.18	\$37,391.76
J2P3135	0001	0820	6209903	MISC. 24 IN YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	133.00	133.00	\$5.00	\$665.00
J2P3135	0001	0830	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	326,187.00	326187.00	\$0.21	\$68,499.27
J2P3135	0001	0840	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	25,518.00	25518.00	\$2.55	\$65,070.90
J2P3135	0001	0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,695.00	4695.00	\$2.06	\$9,671.70
J2P3135	0001	0860	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,632.00	1632.00	\$13.00	\$21,216.00
J2P3135	0001	0870	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	899.10	899.10	\$23.00	\$20,679.30
J2P3135	0010	0880	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	688.00	688.00	\$28.00	\$19,264.00
J2P3135	0010	0890	6061075	MGS LONG SPAN GUARDRAIL SECTION	8.00	8.00	\$3100.00	\$24,800.00
J2P3135	0010	0900	6061080	MGS END ANCHOR	1.00	1.00	\$1200.00	\$1,200.00
J2P3135	0010	0910	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	15.00	\$2900.00	\$43,500.00
J2P3217	0001	0920	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$28500.00	\$28,500.00
J2P3217	0001	0930	2031000	CLASS A EXCAVATION	110.00	110.00	\$48.00	\$5,280.00
J2P3217	0001	0940	2036000	COMPACTING EMBANKMENT	5.00	5.00	\$10.00	\$50.00
J2P3217	0001	0950	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	207.00	207.00	\$12.75	\$2,639.25
J2P3217	0001	0960	3101002	GRAVEL (A)	23.00	23.00	\$92.85	\$2,135.55
J2P3217	0001	0970	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	0.00	\$267.63	\$0.00
J2P3217	0001	0980	6081010	CONCRETE CURB RAMP	269.60	257.90	\$125.00	\$32,237.50
J2P3217	0001	0990	6081012	TRUNCATED DOMES	702.00	702.00	\$30.00	\$21,060.00
J2P3217	0001	1000	6085008	PAVED APPROACH, 8 IN.	502.60	502.60	\$95.80	\$48,149.08
J2P3217	0001	1010	6086004	CONCRETE SIDEWALK, 4 IN.	654.00	654.00	\$68.00	\$44,472.00
J2P3217	0001	1020	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	108.00	108.00	\$40.00	\$4,320.00
J2P3217	0001	1030	6099903	MISC. CURB AND GUTTER TYPE B, SPECIAL	368.00	368.00	\$49.50	\$18,216.00



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3217	0001	1040	6099903	MISC. GUTTER, SPECIAL	20.00	20.00	\$40.00	\$800.00
J2P3217	0001	1050	6161005	CONSTRUCTION SIGNS	207.00	206.50	\$5.00	\$1,032.50
J2P3217	0001	1060	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	2.00	\$60.00	\$120.00
J2P3217	0001	1070	6161028	CHANNELIZER	115.00	115.00	\$13.00	\$1,495.00
J2P3217	0001	1080	6161030	TYPE III MOVEABLE BARRICADE	14.00	14.00	\$125.00	\$1,750.00
J2P3217	0001	1090	6169902	MISC. DETECTABLE PEDESTRIAN BARRICADE	28.00	28.00	\$80.00	\$2,240.00
J2P3217	0001	1100	6181000	MOBILIZATION	1.00	1.00	\$24800.00	\$24,800.00
J2P3217	0001	1110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	12.00	\$24.00	\$288.00
J2P3217	0001	1120	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	156.00	156.00	\$2.50	\$390.00
J2P3217	0001	1130	6209903	MISC. 12 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	23.00	23.00	\$4.00	\$92.00
J2P3217	0001	1140	6209903	MISC. 12 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT	230.00	161.00	\$4.00	\$644.00
J2P3217	0001	1150	6209903	MISC. 4 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	24.00	24.00	\$2.50	\$60.00
J2P3217	0001	1160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$1000.00	\$1,000.00
J2P3217	0001	1170	8059901	MISC. SEEDING	1.00	0.85	\$6500.00	\$5,525.00
J2P3217	0001	1180	8061007A	CURB INLET CHECK	12.00	12.00	\$165.00	\$1,980.00
J2P3217	0001	1190	8069901	MISC. TEMPORARY SEEDING AND MULCHING	0.00	0.00	\$4500.00	\$0.00
J2P3217	0040	1200	9031010	CONCRETE FOOTINGS, EMBEDDED	2.10	2.10	\$1800.00	\$3,780.00
J2P3217	0040	1210	9031220	PIPE POSTS	100.00	100.00	\$6.00	\$600.00
J2P3217	0040	1220	9031270A	2 IN. PSST POST - 12 GA.	60.00	60.00	\$20.00	\$1,200.00
J2P3217	0040	1230	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	24.00	24.00	\$40.00	\$960.00
J2P3217	0040	1240	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	11.00	11.00	\$42.00	\$462.00
J2P3133	0001	5001	6200042	PREF THERMO PVMT MARK, YIELD TRIAN	57.00	57.00	\$31.50	\$1,795.50
J2P3135	0001	5101	3030610A	PLACING ROCK BASE	781.00	781.00	\$41.52	\$32,427.12



Contractor's Payment Estimate Summary

February 7, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0022	January 16, 2020	February 1, 2020	February 3, 2020	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0600	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20200131	shrmt1	entrances	50	TONS		+	0	0		+	0	0	254.607	254.952
J2P3217	0990	6081012	TRUNCATED DOMES	20200130	shrmt1	NE Route E	4	SQFT	585	+	20	0		+	0	0	0	0
	1010	6086004	CONCRETE SIDEWALK, 4 IN.	20200130	shrmt1	NW Park	28.600	SQYD	11	+	40	0		+	0	0	0	0
			CONCRETE SIDEWALK, 4 IN.		shrmt1	SW Park	15.300	SQYD	11	+	40	0		+	0	0	0	0
			CONCRETE SIDEWALK, 4 IN.		shrmt1	NW Rt. E	6.500	SQYD	585	+	10	0		+	0	0	0	0
			CONCRETE SIDEWALK, 4 IN.		shrmt1	NE Rt. E	5.200	SQYD	585	+	20	0		+	0	0	0	0
			CONCRETE SIDEWALK, 4 IN.		shrmt1	NW Home	12.800	SQYD	0	+	0	0		+	0	0	0	0
	1200	9031010	CONCRETE FOOTINGS, EMBEDDED	20200130	shrmt1	Home St.	0.150	CUYD	26	+	50	0		+	0	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		shrmt1	Home St.	0.150	CUYD	26	+	50	0		+	0	0	0	0
	1240	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	20200130	shrmt1	Home St.	2	LF	26	+	50	0		+	0	0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field