



Contractor's Payment Estimate Summary

May 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Magruder Paving, LLC	0012577	255 Watson Road	Troy	MO	63379	(63-6)5-28-4	(63-6)5-28-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J2P3133	FAF 54-4(56)	Coldmill and resurface	54	PIKE	from 0.1 mile east of Route U to Dougherty Pike in Louisiana
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	RALLS	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	AUDRAIN	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	PIKE	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	AUDRAIN	on Routes 54, F, and W in Vandalia and Route 54 in Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	PIKE	on Routes 54, F, and W in Vandalia and Route 54 in Curryville

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20181214						
Letting Date	20181214						
Execution Date	20190110						
Award Date	20190110						
Notice to Proceed Date	20190311						
Work Begin Date	20190402						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J2P3133	To Date	Previous	This estimate
Participating	\$653,073.50	\$371,394.50	\$281,679.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$653,073.50	\$371,394.50	\$281,679.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Totals by Job Number								
	Stockpiled Materials	\$19,410.99		\$60,036.87				(\$40,625.88)
	Gross Earnings	\$672,484.49		\$431,431.37				\$241,053.12
	Other Adjustments	\$0.00		\$0.00				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		\$0.00				\$0.00
	Total:	\$672,484.49		\$431,431.37				\$241,053.12
				Total Payable:				\$241,053.12
J2P3135		To Date		Previous				This estimate
	Participating	\$120,347.00		\$76,247.00				\$44,100.00
	Non-Participating	\$0.00		\$0.00				\$0.00
	Total Earnings	\$120,347.00		\$76,247.00				\$44,100.00
	Stockpiled Materials	\$26,574.29		\$44,068.04				(\$17,493.75)
	Gross Earnings	\$146,921.29		\$120,315.04				\$26,606.25
	Other Adjustments	\$0.00		\$0.00				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		\$0.00				\$0.00
	Total:	\$146,921.29		\$120,315.04				\$26,606.25
				Total Payable:				\$26,606.25
J2P3217		To Date		Previous				This estimate
	Participating	\$0.00		\$0.00				\$0.00
	Non-Participating	\$0.00		\$0.00				\$0.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Totals by Job Number				
Total Earnings	\$0.00		\$0.00	\$0.00
Stockpiled Materials	\$0.00		\$0.00	\$0.00
Gross Earnings	\$0.00		\$0.00	\$0.00
Other Adjustments	\$0.00		\$0.00	\$0.00
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$0.00		\$0.00	\$0.00
			Total Payable:	\$0.00

Total Contract			
181214-B02	To Date	Previous	This Estimate
	Line Item Pay	\$773,420.50	\$447,641.50
	All Adjustments	\$45,985.28	\$104,104.91
	Total	\$819,405.78	\$551,746.41
			\$267,659.37

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190516	Generated and Approved (and should be considered Draft) at the Project Office Level by	shrmt1
20190516	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
20190517	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$9,897,643.83	\$0.00	\$9,897,643.83	7.8%

Contract Adjustments:



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3133	0450	SYSTEM	Stockpiled Materials Adjustment	(\$11270.88)	
	0460	SYSTEM	Stockpiled Materials Adjustment	(\$13305.00)	
	0480	SYSTEM	Stockpiled Materials Adjustment	(\$16050.00)	
J2P3133				(\$40625.88)	
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3135	0880	SYSTEM	Stockpiled Materials Adjustment	(\$4074.00)	
	0890	SYSTEM	Stockpiled Materials Adjustment	(\$3789.75)	
	0910	SYSTEM	Stockpiled Materials Adjustment	(\$9630.00)	
J2P3135				(\$17493.75)	
Summary				(\$58119.63)	

Discrepancies:

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3133	0040	2153000	SHAPING SLOPES, CLASS III	\$900.00	92.00	23.00	115.00	\$20700.00
	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	\$169.00	0.00	803.00	803.00	\$135707.00
	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	\$3.00	0.00	3014.00	3,014.00	\$9042.00
	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	\$4.00	0.00	1950.00	1,950.00	\$7800.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3133	0210	6161005	CONSTRUCTION SIGNS	\$5.00	224.00	218.50	442.50	\$1092.50
	0230	6161009	FLAG ASSEMBLY	\$20.00	2.00	10.00	12.00	\$200.00
	0270	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	\$1500.00	4.00	4.00	8.00	\$6000.00
	0280	6181000	MOBILIZATION	\$76000.00	0.25	0.25	0.50	\$19000.00
	0450	6061060	MGS GUARDRAIL	\$23.00	7037.50	962.50	8,000.00	\$22137.50
	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	\$3100.00	6.00	10.00	16.00	\$31000.00
	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$2900.00	20.00	10.00	30.00	\$29000.00
J2P3133								\$281679.00
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3135	0520	2153000	SHAPING SLOPES, CLASS III	\$900.00	0.00	10.00	10.00	\$9000.00
	0880	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	\$28.00	0.00	300.00	300.00	\$8400.00
	0890	6061075	MGS LONG SPAN GUARDRAIL SECTION	\$3100.00	0.00	3.00	3.00	\$9300.00
	0910	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$2900.00	0.00	6.00	6.00	\$17400.00
J2P3135								\$44100.00
Summary								\$325779.00

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.32	\$50000.00	\$16,000.00
J2P3133	0001	0020	2031000	CLASS A EXCAVATION	1,524.00	0.00	\$18.89	\$0.00
J2P3133	0001	0030	2036000	COMPACTING EMBANKMENT	153.00	0.00	\$10.23	\$0.00
J2P3133	0001	0040	2153000	SHAPING SLOPES, CLASS III	130.00	115.00	\$900.00	\$103,500.00
J2P3133	0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,160.00	0.00	\$7.21	\$0.00
J2P3133	0001	0060	3049910	MISC. PERMANENT EDGE AGGREGATE TREATMENT	1,793.00	0.00	\$41.60	\$0.00
J2P3133	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	123.00	0.00	\$72.23	\$0.00
J2P3133	0001	0080	4010151	TYPE A3 SHOULDER	397.00	0.00	\$47.70	\$0.00
J2P3133	0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	19,058.40	0.00	\$43.99	\$0.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0100	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$2000.00	\$0.00
J2P3133	0001	0110	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$75846.32	\$0.00
J2P3133	0001	0120	4019905	MISC. OPTIONAL PAVEMENT	1,763.00	0.00	\$33.51	\$0.00
J2P3133	0001	0130	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	45,447.50	0.00	\$49.16	\$0.00
J2P3133	0001	0140	4079912	MISC. MISC. TACK COAT - LOW TRACKING OR NON-TRACKING	51,134.00	0.00	\$2.57	\$0.00
J2P3133	0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2P3133	0001	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,320.00	803.00	\$169.00	\$135,707.00
J2P3133	0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	132.00	0.00	\$1.00	\$0.00
J2P3133	0001	0180	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	132.00	0.00	\$1.00	\$0.00
J2P3133	0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,950.00	3014.00	\$3.00	\$9,042.00
J2P3133	0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,300.00	1950.00	\$4.00	\$7,800.00
J2P3133	0001	0210	6161005	CONSTRUCTION SIGNS	1,805.00	442.50	\$5.00	\$2,212.50
J2P3133	0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$60.00	\$0.00
J2P3133	0001	0230	6161009	FLAG ASSEMBLY	24.00	12.00	\$20.00	\$240.00
J2P3133	0001	0240	6161028	CHANNELIZER	450.00	44.00	\$13.00	\$572.00
J2P3133	0001	0250	6161040	FLASHING ARROW PANEL	2.00	0.00	\$1000.00	\$0.00
J2P3133	0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	\$5000.00	\$5,000.00
J2P3133	0001	0270	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	8.00	\$1500.00	\$12,000.00
J2P3133	0001	0280	6181000	MOBILIZATION	1.00	0.50	\$76000.00	\$38,000.00
J2P3133	0001	0290	6191000	PAVEMENT EDGE TREATMENT	771.00	0.00	\$2.77	\$0.00
J2P3133	0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	162.00	0.00	\$24.00	\$0.00
J2P3133	0001	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	\$400.00	\$0.00
J2P3133	0001	0320	6200041	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	11.00	0.00	\$55.00	\$0.00
J2P3133	0001	0330	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	87,572.00	0.00	\$0.14	\$0.00
J2P3133	0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	175,332.00	0.00	\$0.18	\$0.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				L BEADS				
J2P3133	0001	0350	6209903	MISC. 24 IN. YELLOW HIGH BUILD WATERBORNE PAVE MENT MARKING PAINT, TYPE L BEADS	290.00	0.00	\$5.00	\$0.00
J2P3133	0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	258,608.00	0.00	\$0.27	\$0.00
J2P3133	0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,670.00	0.00	\$1.43	\$0.00
J2P3133	0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,453.00	0.00	\$13.75	\$0.00
J2P3133	0001	0390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	629.00	0.00	\$25.00	\$0.00
J2P3133	0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$5000.00	\$0.00
J2P3133	0001	0410	8059901	MISC. SEEDING AND MULCHING	1.00	0.00	\$8550.00	\$0.00
J2P3133	0001	0420	8061006	ALTERNATE DITCH CHECK	112.00	0.00	\$12.00	\$0.00
J2P3133	0001	0430	8061016	SEDIMENT REMOVAL	8.00	0.00	\$8.75	\$0.00
J2P3133	0001	0440	8069901	MISC. TEMPORARY SEEDING AND MULCHING	1.00	0.00	\$8550.00	\$0.00
J2P3133	0010	0450	6061060	MGS GUARDRAIL	9,200.00	8000.00	\$23.00	\$184,000.00
J2P3133	0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	16.00	16.00	\$3100.00	\$49,600.00
J2P3133	0010	0470	6061080	MGS END ANCHOR	3.00	2.00	\$1200.00	\$2,400.00
J2P3133	0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	33.00	30.00	\$2900.00	\$87,000.00
J2P3133	0040	0490	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	\$80.00	\$0.00
J2P3135	0001	0500	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$23314.37	\$0.00
J2P3135	0001	0510	2051010	MODIFIED SUBGRADE	1,443.00	0.00	\$2.77	\$0.00
J2P3135	0001	0520	2153000	SHAPING SLOPES, CLASS III	25.00	10.00	\$900.00	\$9,000.00
J2P3135	0001	0530	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,443.00	0.00	\$10.39	\$0.00
J2P3135	0001	0540	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	412.00	0.00	\$54.45	\$0.00
J2P3135	0001	0550	3105002	GRAVEL (A) OR CRUSHED STONE (B)	214.00	0.00	\$86.11	\$0.00
J2P3135	0001	0560	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	14,070.60	0.00	\$47.43	\$0.00
J2P3135	0001	0570	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$2000.00	\$0.00
J2P3135	0001	0580	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$102899.90	\$0.00
J2P3135	0001	0590	4019905	MISC. OPTIONAL PAVEMENT	1,443.00	0.00	\$36.83	\$0.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3135	0001	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	54,357.40	0.00	\$49.19	\$0.00
J2P3135	0001	0610	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	3,195.40	0.00	\$54.18	\$0.00
J2P3135	0001	0620	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	60,147.00	0.00	\$2.57	\$0.00
J2P3135	0001	0630	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2P3135	0001	0640	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,256.00	336.00	\$169.00	\$56,784.00
J2P3135	0001	0650	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	326.00	0.00	\$1.00	\$0.00
J2P3135	0001	0660	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	326.00	0.00	\$1.00	\$0.00
J2P3135	0001	0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	12,210.00	1260.00	\$3.00	\$3,780.00
J2P3135	0001	0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,140.00	834.00	\$4.00	\$3,336.00
J2P3135	0001	0690	6161005	CONSTRUCTION SIGNS	1,448.00	308.00	\$5.00	\$1,540.00
J2P3135	0001	0700	6161009	FLAG ASSEMBLY	12.00	2.00	\$20.00	\$40.00
J2P3135	0001	0710	6161028	CHANNELIZER	333.00	59.00	\$13.00	\$767.00
J2P3135	0001	0720	6161030	TYPE III MOVEABLE BARRICADE	50.00	0.00	\$125.00	\$0.00
J2P3135	0001	0730	6161040	FLASHING ARROW PANEL	2.00	0.00	\$1000.00	\$0.00
J2P3135	0001	0740	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$5000.00	\$10,000.00
J2P3135	0001	0750	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	0.00	\$1500.00	\$0.00
J2P3135	0001	0760	6181000	MOBILIZATION	1.00	0.00	\$35000.00	\$0.00
J2P3135	0001	0770	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	84.00	0.00	\$24.00	\$0.00
J2P3135	0001	0780	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT /RT	2.00	0.00	\$325.00	\$0.00
J2P3135	0001	0790	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	\$1200.00	\$0.00
J2P3135	0001	0800	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	72,855.00	0.00	\$0.14	\$0.00
J2P3135	0001	0810	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	207,732.00	0.00	\$0.18	\$0.00
J2P3135	0001	0820	6209903	MISC. 24 IN YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	133.00	0.00	\$5.00	\$0.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3135	0001	0830	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	326,187.00	0.00	\$0.21	\$0.00
J2P3135	0001	0840	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GR EATER THAN 3 IN. THICK)	25,518.00	0.00	\$2.55	\$0.00
J2P3135	0001	0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,303.00	0.00	\$2.06	\$0.00
J2P3135	0001	0860	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,475.50	0.00	\$13.00	\$0.00
J2P3135	0001	0870	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	904.70	0.00	\$23.00	\$0.00
J2P3135	0010	0880	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	688.00	300.00	\$28.00	\$8,400.00
J2P3135	0010	0890	6061075	MGS LONG SPAN GUARDRAIL SECTION	8.00	3.00	\$3100.00	\$9,300.00
J2P3135	0010	0900	6061080	MGS END ANCHOR	1.00	0.00	\$1200.00	\$0.00
J2P3135	0010	0910	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	6.00	\$2900.00	\$17,400.00
J2P3217	0001	0920	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$28500.00	\$0.00
J2P3217	0001	0930	2031000	CLASS A EXCAVATION	110.00	0.00	\$48.00	\$0.00
J2P3217	0001	0940	2036000	COMPACTING EMBANKMENT	5.00	0.00	\$10.00	\$0.00
J2P3217	0001	0950	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	207.00	0.00	\$12.75	\$0.00
J2P3217	0001	0960	3101002	GRAVEL (A)	23.00	0.00	\$92.85	\$0.00
J2P3217	0001	0970	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10.90	0.00	\$267.63	\$0.00
J2P3217	0001	0980	6081010	CONCRETE CURB RAMP	308.10	0.00	\$125.00	\$0.00
J2P3217	0001	0990	6081012	TRUNCATED DOMES	698.00	0.00	\$30.00	\$0.00
J2P3217	0001	1000	6085008	PAVED APPROACH, 8 IN.	826.30	0.00	\$95.80	\$0.00
J2P3217	0001	1010	6086004	CONCRETE SIDEWALK, 4 IN.	606.30	0.00	\$68.00	\$0.00
J2P3217	0001	1020	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	182.00	0.00	\$40.00	\$0.00
J2P3217	0001	1030	6099903	MISC. CURB AND GUTTER TYPE B, SPECIAL	1,026.00	0.00	\$49.50	\$0.00
J2P3217	0001	1040	6099903	MISC. GUTTER, SPECIAL	20.00	0.00	\$40.00	\$0.00
J2P3217	0001	1050	6161005	CONSTRUCTION SIGNS	1,061.00	0.00	\$5.00	\$0.00
J2P3217	0001	1060	6161008	ADVANCED WARNING RAIL SYSTEM	9.00	0.00	\$60.00	\$0.00
J2P3217	0001	1070	6161028	CHANNELIZER	330.00	0.00	\$13.00	\$0.00
J2P3217	0001	1080	6161030	TYPE III MOVEABLE BARRICADE	32.00	0.00	\$125.00	\$0.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3217	0001	1090	6169902	MISC. DETECTABLE PEDESTRIAN BARRICADE	64.00	0.00	\$80.00	\$0.00
J2P3217	0001	1100	6181000	MOBILIZATION	1.00	0.00	\$24800.00	\$0.00
J2P3217	0001	1110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	\$24.00	\$0.00
J2P3217	0001	1120	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	156.00	0.00	\$2.50	\$0.00
J2P3217	0001	1130	6209903	MISC. 12 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	23.00	0.00	\$4.00	\$0.00
J2P3217	0001	1140	6209903	MISC. 12 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT	230.00	0.00	\$4.00	\$0.00
J2P3217	0001	1150	6209903	MISC. 4 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	24.00	0.00	\$2.50	\$0.00
J2P3217	0001	1160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1000.00	\$0.00
J2P3217	0001	1170	8059901	MISC. SEEDING	1.00	0.00	\$6500.00	\$0.00
J2P3217	0001	1180	8061007A	CURB INLET CHECK	12.00	0.00	\$165.00	\$0.00
J2P3217	0001	1190	8069901	MISC. TEMPORARY SEEDING AND MULCHING	1.00	0.00	\$4500.00	\$0.00
J2P3217	0040	1200	9031010	CONCRETE FOOTINGS, EMBEDDED	1.80	0.00	\$1800.00	\$0.00
J2P3217	0040	1210	9031220	PIPE POSTS	100.00	0.00	\$6.00	\$0.00
J2P3217	0040	1220	9031270A	2 IN. PSST POST - 12 GA.	60.00	0.00	\$20.00	\$0.00
J2P3217	0040	1230	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	24.00	0.00	\$40.00	\$0.00
J2P3217	0040	1240	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	\$42.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3133	0040	2153000	SHAPING SLOPES, CLASS III	20190502	shrmt1	west bound lane	2	100F		+	0		0		+	0		0	265.987	266.020
			SHAPING SLOPES, CLASS III		shrmt1	west bound lane	3	100F		+	0		0		+	0		0	266.080	266.135
			SHAPING SLOPES, CLASS III	20190506	shrmt1	east bound	2	100F		+	0		0		+	0		0	263.584	263.613
			SHAPING SLOPES, CLASS III		shrmt1	east bound	2	100F		+	0		0		+	0		0	263.648	263.678
			SHAPING SLOPES, CLASS III	20190507	shrmt1	west bound	2	100F		+	0		0		+	0		0	263.591	263.614
			SHAPING SLOPES, CLASS III		shrmt1	west bound	4	100F		+	0		0		+	0		0	263.649	263.706



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0040	2153000	SHAPING SLOPES, CLASS III	20190508	shrmt1	east bound lane	2	100F		+	0	0		+	0	0	259.619	259.645
			SHAPING SLOPES, CLASS III		shrmt1	east bound lane	2	100F		+	0	0		+	0	0	259.686	259.702
			SHAPING SLOPES, CLASS III	20190509	shrmt1	east bound lane	2	100F		+	0	0		+	0	0	259.617	259.643
			SHAPING SLOPES, CLASS III		shrmt1	east bound lane	2	100F		+	0	0		+	0	0	259.683	259.710
0160	6131010		FURN & PLACE CONC MATL FOR FULL DEPTH	20190507	shrmt1	west bound	8	SQYD		+	0	0		+	0	0	270.988	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	270.913	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	270.522	0
			FURN & PLACE CONC MATL FOR FULL DEPTH	20190508	shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	263.671	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	263.606	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	263.468	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	263.077	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	263.053	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	262.981	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	262.795	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	262.701	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	262.577	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	262.433	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	262.265	0
FURN & PLACE CONC MATL FOR FULL DEPTH	shrmt1	west bound lane	8	SQYD		+	0	0		+	0	0	262.097	0				



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0160	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	20190508	shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	261.898	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	15.300	SQYD		+	0	0		+	0	0	261.719	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	14	SQYD		+	0	0		+	0	0	261.625	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	261.568	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	261.498	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	261.388	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	261.384	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	261.290	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	263.063	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	261.290	0
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	261.384	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	261.388	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	261.498	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	261.568	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	261.625	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	261.719	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	261.898	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	262	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	262.097	0		
		FURN & PLACE CONC MATL	shrumt1	east bound	8	SQYD		+	0	0		+	0	0	262.285	0		



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0160	6131010	FOR FULL DEPTH	20190509		lane												
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound LANE	8	SQYD		+	0	0		+	0	0	262.285	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	262.433	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	262.577	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	262.701	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.053	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.063	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.077	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.330	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.468	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.606	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.671	0
			FURN & PLACE CONC MATL FOR FULL DEPTH	20190510	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	270.522	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	270.913	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	270.998	0
			FURN & PLACE CONC MATL FOR FULL DEPTH	20190513	shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	265.336	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	267.156	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	west bound lane	8	SQYD		+	0	0		+	0	0	267.246	0
			FURN & PLACE CONC MATL FOR FULL DEPTH	20190514	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	263.984	0
			FURN & PLACE CONC MATL		shrumt1	east bound	8	SQYD		+	0	0		+	0	0	264.158	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0160	6131010	FOR FULL DEPTH	20190514		lane												
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	264.168	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	264.334	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	264.508	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	264.560	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	264.908	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	265.248	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	265.336	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.395	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.485	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.615	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.626	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.633	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.669	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.755	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.808	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	266.816	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	267.156	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	267.246	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	267.466	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0160	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	20190514	shrumt1	east bound lane	8	SQYD		+	0	0		+	0	0	264.625	0
			FURN & PLACE CONC MATL FOR FULL DEPTH	20190515	shrumt1	WBL	10.700	SQYD		+	0	0		+	0	0	261.179	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	261.007	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	260.492	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	260.327	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	260.293	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	260.257	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	260.166	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	260.163	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.970	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.959	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.913	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.831	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.702	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.698	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.644	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.632	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.602	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.515	0
			FURN & PLACE CONC MATL		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	259.433	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0160	6131010	FOR FULL DEPTH	20190515														
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	WBL	8	SQYD		+ 0	0		+ 0	0	259.174	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	WBL	8	SQYD		+ 0	0		+ 0	0	259.023	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	WBL	8	SQYD		+ 0	0		+ 0	0	259.011	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	WBL	8	SQYD		+ 0	0		+ 0	0	258.972	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrmt1	WBL	8	SQYD		+ 0	0		+ 0	0	258.869	0		
0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190507	shrmt1	west bound lane	36	LF		+ 0	0		+ 0	0	270.988	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	36	LF		+ 0	0		+ 0	0	270.913	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	36	LF		+ 0	0		+ 0	0	270.522	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190508	shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	263.671	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	263.606	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	263.468	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	263.077	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	263.063	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	263.053	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	262.981	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	262.795	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	262.701	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	west bound lane	30	LF		+ 0	0		+ 0	0	262.577	0			
		FULL DEPTH PAVEMENT		shrmt1	west bound	30	LF		+ 0	0		+ 0	0	262.433	0			



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0190	6131014	REPAIR SAW CUT (FOR	20190508		lane												
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	262.265	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	262.097	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	261.898	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	52	LF		+ 0	0		+ 0	0	261.719	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	48	LF		+ 0	0		+ 0	0	261.625	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	261.568	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	261.498	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	261.388	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	261.384	0		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	shrumt1	west bound lane	30	LF		+ 0	0		+ 0	0	261.290	0				
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190509	shrumt1	east bound lane	38	LF		+ 0	0		+ 0	0	261.290	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	261.384	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	261.388	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	261.498	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	261.568	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	261.625	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	261.719	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	261.898	0			
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+ 0	0		+ 0	0	262	0			



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM			
J2P3133	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190509	shrumt1	east bound lane	30	LF		+	0	0		+	0	0	262.097	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	262.265	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	262.285	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	262.433	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	262.577	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	262.701	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.053	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.063	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.077	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.330	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.468	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.606	0			
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.671	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR				20190510	shrumt1	east bound lane	30	LF		+	0	0		+	0	0	270.522	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR					shrumt1	east bound lane	30	LF		+	0	0		+	0	0	270.913	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR					shrumt1	east bound lane	30	LF		+	0	0		+	0	0	270.998	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR				20190513	shrumt1	west bound lane	30	LF		+	0	0		+	0	0	265.336	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR					shrumt1	west bound lane	30	LF		+	0	0		+	0	0	267.156	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR					shrumt1	west bound lane	30	LF		+	0	0		+	0	0	267.246	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190514	shrumt1	east bound lane	30	LF		+	0	0		+	0	0	263.984	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	264.158	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	264.168	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	264.334	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	264.508	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	264.560	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	264.625	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	264.908	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	265.248	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	265.336	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.395	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.485	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.615	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.626	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.633	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.669	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.755	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.808	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	266.816	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	267.156	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190514	shrumt1	EBL	30	LF		+	0	0		+	0	0	267.246	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+	0	0		+	0	0	267.466	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190515	shrumt1	WBL	38	LF		+	0	0		+	0	0	261.179	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	261.007	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	260.492	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	260.327	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	260.293	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	260.257	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	260.166	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	260.163	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.970	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.959	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.913	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.831	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.702	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.698	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.644	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.632	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.602	0
			FULL DEPTH PAVEMENT		shrumt1	WBL	30	LF		+	0	0		+	0	0	259.515	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0190	6131014	REPAIR SAW CUT (FOR	20190515														
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	259.433	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	259.174	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	259.023	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	259.011	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	258.972	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	258.869	0		
0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190507	shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	270.988	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	270.913	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	270.522	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST	20190508	shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	263.671	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	263.606	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	263.468	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	263.077	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	263.063	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	263.053	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	262.981	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	262.795	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+ 0	0		+ 0	0	262.701	0			
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound	20	EA		+ 0	0		+ 0	0	262.577	0			



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0200	6131015	FURNISHING AND INST	20190508		lane												
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	20	EA		+ 0	0		+ 0	0	262.433	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	19	EA		+ 0	0		+ 0	0	262.265	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	15	EA		+ 0	0		+ 0	0	262.097	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	20	EA		+ 0	0		+ 0	0	261.898	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	24	EA		+ 0	0		+ 0	0	261.719	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound LANE	24	EA		+ 0	0		+ 0	0	261.625	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	20	EA		+ 0	0		+ 0	0	261.568	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	20	EA		+ 0	0		+ 0	0	261.498	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound	20	EA		+ 0	0		+ 0	0	261.388	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	20	EA		+ 0	0		+ 0	0	261.384	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	west bound lane	20	EA		+ 0	0		+ 0	0	261.290	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST			20190509	shrmt1	east bound lane	20	EA		+ 0	0		+ 0	0	261.290	0
			DOWEL BAR (DRILLING, FURNISHING AND INST				shrmt1	east bound lane	19	EA		+ 0	0		+ 0	0	261.384	0
			DOWEL BAR (DRILLING, FURNISHING AND INST				shrmt1	east bound lane	20	EA		+ 0	0		+ 0	0	261.388	0
			DOWEL BAR (DRILLING, FURNISHING AND INST				shrmt1	east bound lane	20	EA		+ 0	0		+ 0	0	261.498	0
			DOWEL BAR (DRILLING, FURNISHING AND INST				shrmt1	east bound lane	20	EA		+ 0	0		+ 0	0	261.568	0
			DOWEL BAR (DRILLING, FURNISHING AND INST				shrmt1	east bound lane	20	EA		+ 0	0		+ 0	0	261.625	0
			DOWEL BAR (DRILLING, FURNISHING AND INST				shrmt1	east bound lane	20	EA		+ 0	0		+ 0	0	261.719	0
			DOWEL BAR (DRILLING, FURNISHING AND INST				shrmt1	east bound lane	17	EA		+ 0	0		+ 0	0	261.898	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190509	shrumt1	east bound lane	20	EA		+	0	0		+	0	0	262	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	15	EA		+	0	0		+	0	0	262.097	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	19	EA		+	0	0		+	0	0	262.265	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	262.285	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	262.433	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	262.577	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	262.701	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	263.053	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	263.063	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	263.077	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	263.330	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	263.468	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	20	EA		+	0	0		+	0	0	263.606	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	19	EA		+	0	0		+	0	0	263.671	0
			DOWEL BAR (DRILLING, FURNISHING AND INST	20190510	shrumt1	east bound lane	20	EA		+	0	0		+	0	0	270.522	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound lane	19	EA		+	0	0		+	0	0	270.913	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound LANE	20	EA		+	0	0		+	0	0	270.998	0
			DOWEL BAR (DRILLING, FURNISHING AND INST	20190513	shrumt1	west bound lane	20	EA		+	0	0		+	0	0	265.336	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound lane	20	EA		+	0	0		+	0	0	267.156	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	west bound	20	EA		+	0	0		+	0	0	267.246	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0200	6131015	FURNISHING AND INST	20190513		lane												
			DOWEL BAR (DRILLING, FURNISHING AND INST	20190514	shrumt1	EBL	20	EA		+	0	0		+	0	0	263.984	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	264.158	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	264.168	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	264.334	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	264.508	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	264.560	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	264.625	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	264.908	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	265.248	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	265.336	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.395	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.485	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.615	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.626	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.633	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.669	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.755	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.808	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	266.816	0



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190514	shrumt1	EBL	20	EA		+	0	0		+	0	0	267.156	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	267.246	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	ebl	20	EA		+	0	0		+	0	0	267.466	0
		DOWEL BAR (DRILLING, FURNISHING AND INST	20190515	shrumt1	WBL	20	EA		+	0	0		+	0	0	261.179	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	261.007	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	260.492	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	260.327	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	260.293	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	260.257	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	260.166	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	260.163	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.970	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.959	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.913	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	wbl	20	EA		+	0	0		+	0	0	259.831	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.702	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.698	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.644	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.632	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		+	0	0		+	0	0	259.602	0	



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0200	6131015	FURNISHING AND INST	20190515														
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+ 0	0		+ 0	0	259.515	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+ 0	0		+ 0	0	259.433	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+ 0	0		+ 0	0	259.174	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+ 0	0		+ 0	0	259.023	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+ 0	0		+ 0	0	259.011	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+ 0	0		+ 0	0	258.972	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+ 0	0		+ 0	0	258.869	0		
0210	6161005	CONSTRUCTION SIGNS	20190508	shrmt1	road work ahead	16	SQFT		+ 0	0		+ 0	0	265.103	0			
		CONSTRUCTION SIGNS		shrmt1	road work ahead	16	SQFT		+ 0	0		+ 0	0	260.577	0			
		CONSTRUCTION SIGNS		shrmt1	one lane road ahead	16	SQFT		+ 0	0		+ 0	0	264.768	0			
		CONSTRUCTION SIGNS		shrmt1	onelane road ahead	16	SQFT		+ 0	0		+ 0	0	260.755	0			
		CONSTRUCTION SIGNS		shrmt1	flagger	16	SQFT		+ 0	0		+ 0	0	264.373	0			
		CONSTRUCTION SIGNS		shrmt1	flagger	16	SQFT		+ 0	0		+ 0	0	260.895	0			
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+ 0	0		+ 0	0	263.709	0			
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+ 0	0		+ 0	0	263.588	0			
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+ 0	0		+ 0	0	263.375	0			
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+ 0	0		+ 0	0	263.292	0			
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+ 0	0		+ 0	0	263.292	0			
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+ 0	0		+ 0	0	262.618	0			
		CONSTRUCTION SIGNS		shrmt1	wait here for	8.750	SQFT		+ 0	0		+ 0	0	262.618	0			



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3133	0210	6161005		20190508		pilot car														
			CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0		0		+	0		0	262.470	0
			CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0		0		+	0		0	262.273	0
			CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0		0		+	0		0	262.110	0
			CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0		0		+	0		0	261.746	0
			CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0		0		+	0		0	261.660	0
			CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0		0		+	0		0	261.585	0
			CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0		0		+	0		0	261.484	0
	0230	6161009	FLAG ASSEMBLY	20190513	shrmt1	road work ahead	2	EA		+	0		0		+	0		0	269.774	0
			FLAG ASSEMBLY		shrmt1	road work ahead	2	EA		+	0		0		+	0		0	270.010	0
			FLAG ASSEMBLY		shrmt1	road work ahead	2	EA		+	0		0		+	0		0	270.100	0
			FLAG ASSEMBLY		shrmt1	road work ahead	2	EA		+	0		0		+	0		0	256.103	0
			FLAG ASSEMBLY		shrmt1	road work ahead	2	EA		+	0		0		+	0		0	260.577	0
	0270	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	20190508	shrmt1	east bound lane	1	EA		+	0		0		+	0		0	264.768	0
			TEMPORARY SHORT-TERM RUMBLE STRIPS		shrmt1	east bound lane	1	EA		+	0		0		+	0		0	264.373	0
			TEMPORARY SHORT-TERM RUMBLE STRIPS		shrmt1	west bound lane	1	EA		+	0		0		+	0		0	260.895	0
			TEMPORARY SHORT-TERM RUMBLE STRIPS		shrmt1	west bound lane	1	EA		+	0		0		+	0		0	260.755	0
	0280	6181000	MOBILIZATION	20190515	shrmt1	10 % complete	0.250	LS	0	+	0		0		+	0		0	0	
	0450	6061060	MGS GUARDRAIL	20190502	shrmt1	west bound lane	87.500	LF		+	0		0		+	0		0	265.987	266.020



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3133	0450	6061060	MGS GUARDRAIL	20190502	shrmt1	west bound lane	212.500	LF		+	0	0		+	0	0	266.080	266.135		
			MGS GUARDRAIL	20190506	shrmt1	east bound	62.500	LF		+	0	0		+	0	0	263.584	263.613		
			MGS GUARDRAIL		shrmt1	east bound	75	LF		+	0	0		+	0	0	263.648	263.678		
			MGS GUARDRAIL	20190507	shrmt1	west bound	37.500	LF		+	0	0		+	0	0	263.591	263.614		
			MGS GUARDRAIL		shrmt1	west bound	212.500	LF		+	0	0		+	0	0	263.649	263.706		
			MGS GUARDRAIL	20190508	shrmt1	west bound lane	50	LF		+	0	0		+	0	0	259.619	259.645		
			MGS GUARDRAIL		shrmt1	west bound lane	87.500	LF		+	0	0		+	0	0	259.686	259.702		
			MGS GUARDRAIL	20190509	shrmt1	east bound lane	87.500	LF		+	0	0		+	0	0	259.617	259.643		
			MGS GUARDRAIL		shrmt1	east bound lane	50	LF		+	0	0		+	0	0	259.683	259.710		
			0460	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	20190502	shrmt1	west bound lane	1	EA		+	0	0		+	0	0	266.020	0
					MGS BRIDGE APP. TRANS SEC (REG/NO CURB)		shrmt1	west bound lane	1	EA		+	0	0		+	0	0	266.080	0
					MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	20190506	shrmt1	east bound	1	EA		+	0	0		+	0	0	263.613	0
					MGS BRIDGE APP. TRANS SEC (REG/NO CURB)		shrmt1	east bound	1	EA		+	0	0		+	0	0	263.648	0
					MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	20190507	shrmt1	west bound	1	EA		+	0	0		+	0	0	263.614	0
MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	shrmt1	west bound			1		EA		+	0	0		+	0	0	263.649	0			
MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	20190508	shrmt1			west bound lane	1	EA		+	0	0		+	0	0	259.645	0			
MGS BRIDGE APP. TRANS SEC (REG/NO CURB)		shrmt1			west bound lane	1	EA		+	0	0		+	0	0	259.686	0			
MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	20190509	shrmt1			east bound lane	1	EA		+	0	0		+	0	0	259.643	0			
MGS BRIDGE APP. TRANS SEC (REG/NO CURB)		shrmt1			east bound lane	1	EA		+	0	0		+	0	0	259.683	0			



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3133	0480	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20190502	shrmt1	west bound lane	1	EA		+	0	0		+	0	0	266.020	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	west bound lane	1	EA		+	0	0		+	0	0	266.080	0
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190506	shrmt1	east bound	1	EA		+	0	0		+	0	0	263.584	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	east bound	1	EA		+	0	0		+	0	0	263.678	0
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190507	shrmt1	west bound	1	EA		+	0	0		+	0	0	263.591	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	west bound	1	EA		+	0	0		+	0	0	263.706	0
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190508	shrmt1	west bound lane	1	EA		+	0	0		+	0	0	259.619	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	west bound lane	1	EA		+	0	0		+	0	0	259.702	0
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190509	shrmt1	east bound lane	1	EA		+	0	0		+	0	0	259.617	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	east bound lane	1	EA		+	0	0		+	0	0	259.710	0
J2P3135	0520	2153000	SHAPING SLOPES, CLASS III	20190513	shrmt1	west bound lane	3	100F		+	0	0		+	0	0	238.091	238.162
			SHAPING SLOPES, CLASS III	20190514	shrmt1	EAST BOUND LANE	3	100F		+	0	0		+	0	0	238.091	238.162
			SHAPING SLOPES, CLASS III	20190515	shrmt1	WBL	4	100F		+	0	0		+	0	0	236.462	236.534
	0880	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190513	shrmt1	west bound lane	87.500	LF		+	0	0		+	0	0	238.091	238.162
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190514	shrmt1	east bound lane	100	LF		+	0	0		+	0	0	238.091	238.165
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190515	shrmt1	WEST BOUND LANE	112.500	LF		+	0	0		+	0	0	236.462	236.534



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0005	May 2, 2019	May 15, 2019	May 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0890	6061075	MGS LONG SPAN GUARDRAIL SECTION	20190513	shrmt1	west bound lane	1	EA		+	0	0		+	0	0	238.091	238.162
			MGS LONG SPAN GUARDRAIL SECTION	20190514	shrmt1	east bound lane	1	EA		+	0	0		+	0	0	238.091	238.162
			MGS LONG SPAN GUARDRAIL SECTION	20190515	shrmt1	WEST BOUND LANE	1	EA		+	0	0		+	0	0	236.462	236.534
	0910	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20190513	shrmt1	west bound lane	1	EA		+	0	0		+	0	0	238.091	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	west bound lane	1	EA		+	0	0		+	0	0	238.162	0
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190514	shrmt1	east bound lane	1	EA		+	0	0		+	0	0	238.091	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	east bound lane	1	EA		+	0	0		+	0	0	238.162	0
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190515	shrmt1	west bound lane	1	EA		+	0	0		+	0	0	236.462	0
			TYPE A CRSHWTHY END TERMINAL (MASH)		shrmt1	west boundlane	1	EA		+	0	0		+	0	0	236.534	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field