



Contractor's Payment Estimate Summary

July 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Magruder Paving, LLC	0012577	255 Watson Road	Troy	MO	63379	(63-6)5-28-4	(63-6)5-28-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J2P3133	FAF 54-4(56)	Coldmill and resurface	54	PIKE	from 0.1 mile east of Route U to Dougherty Pike in Louisiana
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	RALLS	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	AUDRAIN	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	PIKE	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	AUDRAIN	on Routes 54, F, and W in Vandalia and Route 54 in Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	PIKE	on Routes 54, F, and W in Vandalia and Route 54 in Curryville

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20181214						
Letting Date	20181214						
Execution Date	20190110						
Award Date	20190110						
Notice to Proceed Date	20190311						
Work Begin Date	20190402						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J2P3133	To Date	Previous	This estimate
Participating	\$2,028,622.51	\$2,028,622.51	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,028,622.51	\$2,028,622.51	\$0.00



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Totals by Job Number					
	Stockpiled Materials	\$16,237.36		\$16,237.36	\$0.00
	Gross Earnings	\$2,044,859.87		\$2,044,859.87	\$0.00
	Other Adjustments	\$66,161.59		\$66,161.59	\$0.00
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated Damages	\$0.00		\$0.00	\$0.00
	Overrun Adjustments	\$0.00		\$0.00	\$0.00
	Total:	\$2,111,021.46		\$2,111,021.46	\$0.00
				Total Payable:	\$0.00
J2P3135		To Date		Previous	This estimate
	Participating	\$2,364,028.17		\$1,022,436.08	\$1,341,592.09
	Non-Participating	\$0.00		\$0.00	\$0.00
	Total Earnings	\$2,364,028.17		\$1,022,436.08	\$1,341,592.09
	Stockpiled Materials	\$0.00		\$0.00	\$0.00
	Gross Earnings	\$2,364,028.17		\$1,022,436.08	\$1,341,592.09
	Other Adjustments	\$79,010.28		\$13,692.52	\$65,317.76
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated Damages	\$0.00		\$0.00	\$0.00
	Overrun Adjustments	\$0.00		\$0.00	\$0.00
	Total:	\$2,443,038.45		\$1,036,128.60	\$1,406,909.85
				Total Payable:	\$1,406,909.85
J2P3217		To Date		Previous	This estimate
	Participating	\$0.00		\$0.00	\$0.00
	Non-Participating	\$0.00		\$0.00	\$0.00



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Totals by Job Number					
Total		\$0.00		\$0.00	\$0.00
Earnings					
Stockpiled		\$0.00		\$0.00	\$0.00
Materials					
Gross Earnings		\$0.00		\$0.00	\$0.00
Other					
Adjustments		\$0.00		\$0.00	\$0.00
Retainage		\$0.00		\$0.00	\$0.00
Incentive		\$0.00		\$0.00	\$0.00
Disincentive		\$0.00		\$0.00	\$0.00
Liquidated					
Damages		\$0.00		\$0.00	\$0.00
Overrun					
Adjustments		\$0.00		\$0.00	\$0.00
Total:		\$0.00		\$0.00	
			Total Payable:		\$0.00

Total Contract			
181214-B02	To Date	Previous	This Estimate
	Line Item Pay	\$4,392,650.68	\$3,051,058.59
	All Adjustments	\$161,409.23	\$96,091.47
	Total	\$4,554,059.91	\$3,147,150.06
			\$1,406,909.85

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190701	Generated and Approved (and should be considered Draft) at the Project Office Level by	shrumt1
20190701	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
20190702	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$9,897,643.83	\$0.00	\$9,897,643.83	44.4%

Contract Adjustments:



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3135	0600	shrmt1	Asphalt Cement Price Adjustment	\$2758.27	
	0600	SYSTEM	Fuel Price	\$10736.13	
	0600	shrmt1	Other	\$4890.00	This adjustment is for the PMTP
	0600	shrmt1	Other	\$5384.82	This adjustment is for the IC
	0600	shrmt1	Other	\$9838.00	adjustment is for lot 7
	0600	shrmt1	Other	\$9838.00	adjustment is for lot 8
	0600	shrmt1	Other	\$9838.00	adjustment is for lot 9
	0600	shrmt1	Other	\$9838.00	adjustment is for lot 10
	0610	shrmt1	Asphalt Cement Price Adjustment	\$423.98	
	0610	SYSTEM	Fuel Price	\$1772.56	
J2P3135				\$65317.76	
Summary				\$65317.76	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J2P3133 /0130 has a deficient tested matl discrepancy	shrmt1	only have test to cover the tonnage that was laid to date

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3133	0130	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	\$49.16	22536.00	0.00	22,536.00	\$0.00
J2P3133								\$0.00
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3135	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	\$49.19	5433.50	19022.20	24,455.70	\$935702.02
	0610	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	\$54.18	0.00	3140.60	3,140.60	\$170157.71
	0620	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	\$2.57	4232.00	21066.00	25,298.00	\$54139.62
	0640	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL	\$169.00	2880.00	376.00	3,256.00	\$63544.00



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG		NE	BCB

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3135			DEPTH PAVE MENT REPAIR					
	0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTER NAL SAW CUTS)	\$3.00	10586.00	1620.00	12,206.00	\$4860.00
	0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	\$4.00	6763.00	1200.00	7,963.00	\$4800.00
	0690	6161005	CONSTRUCTION SIGNS	\$5.00	587.50	91.75	679.25	\$458.75
	0760	6181000	MOBILIZATION	\$35000.00	0.50	0.50	1.00	\$17500.00
	0830	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	\$0.21	44966.00	239371.00	284,337.00	\$50267.91
	0840	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GR EATER THAN 3 IN. THICK)	\$2.55	11564.00	13954.00	25,518.00	\$35582.70
	0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	\$2.06	1511.00	2223.00	3,734.00	\$4579.38
J2P3135								\$1341592.09
Summary								\$1341592.09

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.32	\$50000.00	\$16,000.00
J2P3133	0001	0020	2031000	CLASS A EXCAVATION	1,524.00	0.00	\$18.89	\$0.00
J2P3133	0001	0030	2036000	COMPACTING EMBANKMENT	153.00	0.00	\$10.23	\$0.00
J2P3133	0001	0040	2153000	SHAPING SLOPES, CLASS III	130.00	117.00	\$900.00	\$105,300.00
J2P3133	0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,160.00	0.00	\$7.21	\$0.00
J2P3133	0001	0060	3049910	MISC. PERMANENT EDGE AGGREGATE TREATMENT	1,793.00	0.00	\$41.60	\$0.00
J2P3133	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	123.00	0.00	\$72.23	\$0.00
J2P3133	0001	0080	4010151	TYPE A3 SHOULDER	397.00	0.00	\$47.70	\$0.00
J2P3133	0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	19,058.40	0.00	\$43.99	\$0.00
J2P3133	0001	0100	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$2000.00	\$0.00
J2P3133	0001	0110	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$75846.32	\$0.00
J2P3133	0001	0120	4019905	MISC. OPTIONAL PAVEMENT	1,763.00	0.00	\$33.51	\$0.00
J2P3133	0001	0130	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	45,447.50	22536.00	\$49.16	\$1,107,869.76



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0140	4079912	MISC. MISC. TACK COAT - LOW TRACKING OR NON-TRACKING	51,134.00	25736.00	\$2.57	\$66,141.52
J2P3133	0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2P3133	0001	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,320.00	1195.00	\$169.00	\$201,955.00
J2P3133	0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	132.00	0.00	\$1.00	\$0.00
J2P3133	0001	0180	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	132.00	0.00	\$1.00	\$0.00
J2P3133	0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,950.00	4484.00	\$3.00	\$13,452.00
J2P3133	0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,300.00	2929.00	\$4.00	\$11,716.00
J2P3133	0001	0210	6161005	CONSTRUCTION SIGNS	1,805.00	986.50	\$5.00	\$4,932.50
J2P3133	0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$60.00	\$0.00
J2P3133	0001	0230	6161009	FLAG ASSEMBLY	24.00	12.00	\$20.00	\$240.00
J2P3133	0001	0240	6161028	CHANNELIZER	450.00	44.00	\$13.00	\$572.00
J2P3133	0001	0250	6161040	FLASHING ARROW PANEL	2.00	0.00	\$1000.00	\$0.00
J2P3133	0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	\$5000.00	\$5,000.00
J2P3133	0001	0270	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	8.00	\$1500.00	\$12,000.00
J2P3133	0001	0280	6181000	MOBILIZATION	1.00	1.00	\$76000.00	\$76,000.00
J2P3133	0001	0290	6191000	PAVEMENT EDGE TREATMENT	771.00	0.00	\$2.77	\$0.00
J2P3133	0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	162.00	0.00	\$24.00	\$0.00
J2P3133	0001	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	\$400.00	\$0.00
J2P3133	0001	0320	6200041	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	11.00	0.00	\$55.00	\$0.00
J2P3133	0001	0330	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	87,572.00	0.00	\$0.14	\$0.00
J2P3133	0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	175,332.00	0.00	\$0.18	\$0.00
J2P3133	0001	0350	6209903	MISC. 24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	290.00	0.00	\$5.00	\$0.00
J2P3133	0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	258,608.00	258608.00	\$0.27	\$69,824.16



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG		NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,670.00	5949.00	\$1.43	\$8,507.07
J2P3133	0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,453.00	0.00	\$13.75	\$0.00
J2P3133	0001	0390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	629.00	0.00	\$25.00	\$0.00
J2P3133	0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$5000.00	\$0.00
J2P3133	0001	0410	8059901	MISC. SEEDING AND MULCHING	1.00	0.00	\$8550.00	\$0.00
J2P3133	0001	0420	8061006	ALTERNATE DITCH CHECK	112.00	0.00	\$12.00	\$0.00
J2P3133	0001	0430	8061016	SEDIMENT REMOVAL	8.00	0.00	\$8.75	\$0.00
J2P3133	0001	0440	8069901	MISC. TEMPORARY SEEDING AND MULCHING	1.00	0.00	\$8550.00	\$0.00
J2P3133	0010	0450	6061060	MGS GUARDRAIL	9,200.00	8087.50	\$23.00	\$186,012.50
J2P3133	0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	16.00	16.00	\$3100.00	\$49,600.00
J2P3133	0010	0470	6061080	MGS END ANCHOR	3.00	3.00	\$1200.00	\$3,600.00
J2P3133	0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	33.00	31.00	\$2900.00	\$89,900.00
J2P3133	0040	0490	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	\$80.00	\$0.00
J2P3135	0001	0500	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.40	\$23314.37	\$9,325.75
J2P3135	0001	0510	2051010	MODIFIED SUBGRADE	1,443.00	0.00	\$2.77	\$0.00
J2P3135	0001	0520	2153000	SHAPING SLOPES, CLASS III	25.00	16.00	\$900.00	\$14,400.00
J2P3135	0001	0530	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,443.00	0.00	\$10.39	\$0.00
J2P3135	0001	0540	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	412.00	0.00	\$54.45	\$0.00
J2P3135	0001	0550	3105002	GRAVEL (A) OR CRUSHED STONE (B)	214.00	0.00	\$86.11	\$0.00
J2P3135	0001	0560	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	14,070.60	0.00	\$47.43	\$0.00
J2P3135	0001	0570	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$2000.00	\$0.00
J2P3135	0001	0580	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$102899.90	\$0.00
J2P3135	0001	0590	4019905	MISC. OPTIONAL PAVEMENT	1,443.00	0.00	\$36.83	\$0.00
J2P3135	0001	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	54,357.40	24455.70	\$49.19	\$1,202,975.88
J2P3135	0001	0610	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	3,195.40	3140.60	\$54.18	\$170,157.71
J2P3135	0001	0620	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	60,147.00	25298.00	\$2.57	\$65,015.86
J2P3135	0001	0630	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3135	0001	0640	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,256.00	3256.00	\$169.00	\$550,264.00
J2P3135	0001	0650	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	326.00	0.00	\$1.00	\$0.00
J2P3135	0001	0660	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	326.00	0.00	\$1.00	\$0.00
J2P3135	0001	0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	12,210.00	12206.00	\$3.00	\$36,618.00
J2P3135	0001	0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,140.00	7963.00	\$4.00	\$31,852.00
J2P3135	0001	0690	6161005	CONSTRUCTION SIGNS	1,448.00	679.25	\$5.00	\$3,396.25
J2P3135	0001	0700	6161009	FLAG ASSEMBLY	12.00	8.00	\$20.00	\$160.00
J2P3135	0001	0710	6161028	CHANNELIZER	333.00	125.00	\$13.00	\$1,625.00
J2P3135	0001	0720	6161030	TYPE III MOVEABLE BARRICADE	50.00	0.00	\$125.00	\$0.00
J2P3135	0001	0730	6161040	FLASHING ARROW PANEL	2.00	0.00	\$1000.00	\$0.00
J2P3135	0001	0740	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$5000.00	\$10,000.00
J2P3135	0001	0750	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	8.00	\$1500.00	\$12,000.00
J2P3135	0001	0760	6181000	MOBILIZATION	1.00	1.00	\$35000.00	\$35,000.00
J2P3135	0001	0770	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	84.00	0.00	\$24.00	\$0.00
J2P3135	0001	0780	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT /RT	2.00	0.00	\$325.00	\$0.00
J2P3135	0001	0790	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	\$1200.00	\$0.00
J2P3135	0001	0800	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	72,855.00	0.00	\$0.14	\$0.00
J2P3135	0001	0810	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	207,732.00	0.00	\$0.18	\$0.00
J2P3135	0001	0820	6209903	MISC. 24 IN YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	133.00	0.00	\$5.00	\$0.00
J2P3135	0001	0830	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	326,187.00	284337.00	\$0.21	\$59,710.77
J2P3135	0001	0840	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	25,518.00	25518.00	\$2.55	\$65,070.90
J2P3135	0001	0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,303.00	3734.00	\$2.06	\$7,692.04
J2P3135	0001	0860	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,475.50	0.00	\$13.00	\$0.00



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3135	0001	0870	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	904.70	0.00	\$23.00	\$0.00
J2P3135	0010	0880	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	688.00	688.00	\$28.00	\$19,264.00
J2P3135	0010	0890	6061075	MGS LONG SPAN GUARDRAIL SECTION	8.00	8.00	\$3100.00	\$24,800.00
J2P3135	0010	0900	6061080	MGS END ANCHOR	1.00	1.00	\$1200.00	\$1,200.00
J2P3135	0010	0910	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	15.00	\$2900.00	\$43,500.00
J2P3217	0001	0920	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$28500.00	\$0.00
J2P3217	0001	0930	2031000	CLASS A EXCAVATION	110.00	0.00	\$48.00	\$0.00
J2P3217	0001	0940	2036000	COMPACTING EMBANKMENT	5.00	0.00	\$10.00	\$0.00
J2P3217	0001	0950	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	207.00	0.00	\$12.75	\$0.00
J2P3217	0001	0960	3101002	GRAVEL (A)	23.00	0.00	\$92.85	\$0.00
J2P3217	0001	0970	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10.90	0.00	\$267.63	\$0.00
J2P3217	0001	0980	6081010	CONCRETE CURB RAMP	308.10	0.00	\$125.00	\$0.00
J2P3217	0001	0990	6081012	TRUNCATED DOMES	698.00	0.00	\$30.00	\$0.00
J2P3217	0001	1000	6085008	PAVED APPROACH, 8 IN.	826.30	0.00	\$95.80	\$0.00
J2P3217	0001	1010	6086004	CONCRETE SIDEWALK, 4 IN.	606.30	0.00	\$68.00	\$0.00
J2P3217	0001	1020	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	182.00	0.00	\$40.00	\$0.00
J2P3217	0001	1030	6099903	MISC. CURB AND GUTTER TYPE B, SPECIAL	1,026.00	0.00	\$49.50	\$0.00
J2P3217	0001	1040	6099903	MISC. GUTTER, SPECIAL	20.00	0.00	\$40.00	\$0.00
J2P3217	0001	1050	6161005	CONSTRUCTION SIGNS	1,061.00	0.00	\$5.00	\$0.00
J2P3217	0001	1060	6161008	ADVANCED WARNING RAIL SYSTEM	9.00	0.00	\$60.00	\$0.00
J2P3217	0001	1070	6161028	CHANNELIZER	330.00	0.00	\$13.00	\$0.00
J2P3217	0001	1080	6161030	TYPE III MOVEABLE BARRICADE	32.00	0.00	\$125.00	\$0.00
J2P3217	0001	1090	6169902	MISC. DETECTABLE PEDESTRIAN BARRICADE	64.00	0.00	\$80.00	\$0.00
J2P3217	0001	1100	6181000	MOBILIZATION	1.00	0.00	\$24800.00	\$0.00
J2P3217	0001	1110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	\$24.00	\$0.00
J2P3217	0001	1120	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	156.00	0.00	\$2.50	\$0.00
J2P3217	0001	1130	6209903	MISC. 12 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	23.00	0.00	\$4.00	\$0.00



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3217	0001	1140	6209903	MISC. 12 IN. YELLOW STANDARD WATERBORNE PAVEME NT MARKING PAINT	230.00	0.00	\$4.00	\$0.00
J2P3217	0001	1150	6209903	MISC. 4 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	24.00	0.00	\$2.50	\$0.00
J2P3217	0001	1160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1000.00	\$0.00
J2P3217	0001	1170	8059901	MISC. SEEDING	1.00	0.00	\$6500.00	\$0.00
J2P3217	0001	1180	8061007A	CURB INLET CHECK	12.00	0.00	\$165.00	\$0.00
J2P3217	0001	1190	8069901	MISC. TEMPORARY SEEDING AND MULCHING	1.00	0.00	\$4500.00	\$0.00
J2P3217	0040	1200	9031010	CONCRETE FOOTINGS, EMBEDDED	1.80	0.00	\$1800.00	\$0.00
J2P3217	0040	1210	9031220	PIPE POSTS	100.00	0.00	\$6.00	\$0.00
J2P3217	0040	1220	9031270A	2 IN. PSST POST - 12 GA.	60.00	0.00	\$20.00	\$0.00
J2P3217	0040	1230	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	24.00	0.00	\$40.00	\$0.00
J2P3217	0040	1240	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	\$42.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0600	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190617	shrmt1	EBL	1858	TONS		+	0	0		+	0	0	251.732	249.124
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190618	shrmt1	EBL	2565.500	TONS		+	0	0		+	0	0	249.124	245.567
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190620	shrmt1	WBL	2914.200	TONS		+	0	0		+	0	0	251.241	246.961
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190621	shrmt1	WBL	881	TONS		+	0	0		+	0	0	246.961	245.640
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190624	shrmt1	EBL	2074.500	TONS		+	0	0		+	0	0	234.889	237.963
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190625	shrmt1	WBL	2021.900	TONS		+	0	0		+	0	0	234.889	237.963
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190626	shrmt1	ebl	2481.900	TONS		+	0	0		+	0	0	237.963	241.565



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0600	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190627	shrmt1	WBL	2441	TONS		+	0	0		+	0	0	237.963	242.134
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190628	shrmt1	WBL	742	TONS		+	0	0		+	0	0	242.134	243.271
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190629	shrmt1	EBL	1042.200	TONS		+	0	0		+	0	0	241.563	243.271
0610	4030208	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	20190628	shrmt1	wbl	1533.200	TONS		+	0	0		+	0	0	243.271	244.262
			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	20190629	shrmt1	EBL	1607.400	TONS		+	0	0		+	0	0	243.271	244.262
0620	4079912	4079912	MISC. NON STANDARD TACK COAT	20190617	shrmt1	EBL	1926	GAL		+	0	0		+	0	0	251.732	249.124
			MISC. NON STANDARD TACK COAT	20190618	shrmt1	ebl	2451	GAL		+	0	0		+	0	0	249.124	245.567
			MISC. NON STANDARD TACK COAT	20190620	shrmt1	WBL	2875	GAL		+	0	0		+	0	0	251.241	246.961
			MISC. NON STANDARD TACK COAT	20190621	shrmt1	WBL	929	GAL		+	0	0		+	0	0	246.961	245.640
			MISC. NON STANDARD TACK COAT	20190624	shrmt1	EBL	2189	GAL		+	0	0		+	0	0	234.889	237.963
			MISC. NON STANDARD TACK COAT	20190625	shrmt1	WBL	1988	GAL		+	0	0		+	0	0	234.889	237.963
			MISC. NON STANDARD TACK COAT	20190626	shrmt1	ebl	2596	GAL		+	0	0		+	0	0	237.963	241.565
			MISC. NON STANDARD TACK COAT	20190627	shrmt1	WBL	2773	GAL		+	0	0		+	0	0	237.963	242.134
			MISC. NON STANDARD TACK COAT	20190628	shrmt1	WBL	739	GAL		+	0	0		+	0	0	242.134	243.271
			MISC. NON STANDARD TACK COAT		shrmt1	WBL	739	GAL		+	0	0		+	0	0	243.271	244.262
			MISC. NON STANDARD TACK COAT	20190629	shrmt1	EBL	1024	GAL		+	0	0		+	0	0	241.565	243.271
			MISC. NON STANDARD TACK COAT		shrmt1	EBL	837	GAL		+	0	0		+	0	0	243.271	244.262



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0620	4079912	COAT	20190629														
	0640	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	20190618	shrunt1	EBL	8	SQYD		0		0		0		0	244.719	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	244.843	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	239.786	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	239.617	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	239.347	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	239.210	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	239.187	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	239.060	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	238.796	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	238.505	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	238.436	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	238.408	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	238.153	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	238.058	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	237.944	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	237.835	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	237.788	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	237.718	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrunt1	EBL	8	SQYD		0		0		0		0	237.711	0



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0640	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	20190618	shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.665	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.641	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.533	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.478	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.375	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.335	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.195	0
		FURN & PLACE CONC MATL FOR FULL DEPTH	20190619	shrumt1	EBL	8	SQYD		+	0	0		+	0	0	237.073	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	236.993	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	236.978	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	236.956	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	236.830	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	236.808	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	EBL	8	SQYD		+	0	0		+	0	0	236.418	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH	20190620	shrumt1	EBL	8	SQYD		+	0	0		+	0	0	236.163	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	wbl	8	SQYD		+	0	0		+	0	0	239.478	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	wbl	8	SQYD		+	0	0		+	0	0	239.347	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	wbl	8	SQYD		+	0	0		+	0	0	239.210	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	239.187	0	
		FURN & PLACE CONC MATL		shrumt1	WBL	8	SQYD		+	0	0		+	0	0	239.060	0	



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0640	6131010	FOR FULL DEPTH	20190620														
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	238.796	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	238.476	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	238.153	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	238.058	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	237.922	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	237.835	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	237.788	0		
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	WBL	8	SQYD		+ 0	0		+ 0	0	237.718	0		
0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190618	shrumt1	EBL	30	LF		+ 0	0		+ 0	0	244.843	0			
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	244.843	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	239.786	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	239.617	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	239.347	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	239.210	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	239.187	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	239.060	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	238.796	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	238.505	0				
			shrumt1	EBL	30	LF		+ 0	0		+ 0	0	238.436	0				



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM				
J2P3135	0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190618	shrmt1	EBL	30	LF		+	0	0		+	0	0	238.408	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	238.153	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	238.058	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.944	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.835	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.788	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.718	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.711	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.665	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.641	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.533	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.478	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.375	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.335	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrmt1	EBL	30	LF		+	0	0		+	0	0	237.195	0				
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR					20190619	shrmt1	EBL	30	LF		+	0	0		+	0	0	237.073	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR						shrmt1	EBL	30	LF		+	0	0		+	0	0	236.993	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR						shrmt1	EBL	30	LF		+	0	0		+	0	0	236.978	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR						shrmt1	EBL	30	LF		+	0	0		+	0	0	236.956	0
			FULL DEPTH PAVEMENT						shrmt1	EBL	30	LF		+	0	0		+	0	0	236.830	0



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0670	6131014	REPAIR SAW CUT (FOR	20190619														
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+ 0	0		+ 0	0	236.808	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+ 0	0		+ 0	0	236.418	0		
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	EBL	30	LF		+ 0	0		+ 0	0	236.163	0		
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190620	shrumt1	WBL	30	LF		+ 0	0		+ 0	0	239.478	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	239.347	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	239.210	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	239.187	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	239.060	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	238.796	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	238.476	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	238.153	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	238.058	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	237.922	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	237.835	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	237.788	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	237.718	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	237.665	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	237.641	0
					FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+ 0	0		+ 0	0	237.533	0



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190620	shrumt1	WBL	30	LF		+	0	0		+	0	0	237.478	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	237.375	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	237.335	0
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	WBL	30	LF		+	0	0		+	0	0	237.195	0
0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190618	shrumt1	ebl	20	EA		+	0	0		+	0	0	239.786	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	239.617	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	239.347	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	239.210	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	239.187	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	239.060	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	238.796	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	238.505	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	238.436	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	238.408	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	238.153	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	238.058	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	237.944	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	237.835	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	237.788	0	
		DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+	0	0		+	0	0	237.718	0	



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0680	6131015	FURNISHING AND INST	20190618														
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.711	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.665	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.641	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.533	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.478	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.375	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.335	0		
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.195	0		
						20190619	shrumt1	EBL	20	EA		+ 0	0		+ 0	0	237.073	0
							shrumt1	EBL	20	EA		+ 0	0		+ 0	0	236.993	0
							shrumt1	EBL	20	EA		+ 0	0		+ 0	0	236.978	0
							shrumt1	EBL	20	EA		+ 0	0		+ 0	0	236.956	0
							shrumt1	EBL	20	EA		+ 0	0		+ 0	0	236.830	0
							shrumt1	EBL	20	EA		+ 0	0		+ 0	0	236.418	0
							shrumt1	EBL	20	EA		+ 0	0		+ 0	0	236.808	0
							shrumt1	EBL	20	EA		+ 0	0		+ 0	0	236.163	0
						20190620	shrumt1	wbl	20	EA		+ 0	0		+ 0	0	239.478	0
							shrumt1	WBL	20	EA		+ 0	0		+ 0	0	239.347	0
							shrumt1	WBL	20	EA		+ 0	0		+ 0	0	239.210	0



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190620	shrumt1	WBL	20	EA		0		0		0		0	239.187	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	239.060	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	238.796	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	238.476	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	238.153	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	238.058	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.922	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.835	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.788	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.718	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.665	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.641	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.533	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.478	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.375	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.335	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.195	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	237.073	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	236.993	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	WBL	20	EA		0		0		0		0	236.978	0



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190620	shrmt1	WBL	20	EA		+	0	0		+	0	0	236.830	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+	0	0		+	0	0	236.808	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+	0	0		+	0	0	236.497	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+	0	0		+	0	0	236.418	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	WBL	20	EA		+	0	0		+	0	0	236.163	0
0690	6161005	CONSTRUCTION SIGNS	20190626	shrmt1	uneven lane	16	SQFT		+	0	0		+	0	0	252.833	0	
		CONSTRUCTION SIGNS		shrmt1	uneven lane	16	SQFT		+	0	0		+	0	0	252.176	0	
		CONSTRUCTION SIGNS		shrmt1	be prepared to stop	16	SQFT		+	0	0		+	0	0	254.852	0	
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car EBL	8.750	SQFT		+	0	0		+	0	0	252.340	0	
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car WBL	8.750	SQFT		+	0	0		+	0	0	252.420	0	
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car EBL	8.750	SQFT		+	0	0		+	0	0	252.420	0	
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car WBL	8.750	SQFT		+	0	0		+	0	0	252.340	0	
		CONSTRUCTION SIGNS		shrmt1	wait here for pilot car	8.750	SQFT		+	0	0		+	0	0	252.510	0	
0760	6181000	MOBILIZATION	20190629	shrmt1	50% COMPLETE	0.500	LS	0		+	0	0		+	0	0	0	0
0830	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	20190617	shrmt1	EBL	20603	SQYD		+	0	0		+	0	0	251.732	249.124	
		COLDMILLING BIT. PAVT FOR REM OF SURF.	20190618	shrmt1	ebl	29843	SQYD		+	0	0		+	0	0	249.124	245.567	
		COLDMILLING BIT. PAVT FOR REM OF SURF.	20190620	shrmt1	RT. 154	610	SQYD		+	0	0		+	0	0	248.658	248.724	
		COLDMILLING BIT. PAVT FOR REM OF SURF.		shrmt1	RT. 154	358	SQYD		+	0	0		+	0	0	248.608	248.630	
		COLDMILLING BIT. PAVT FOR REM OF SURF.		shrmt1	WBL	33948	SQYD		+	0	0		+	0	0	251.241	246.961	



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM			
J2P3135	0830	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	20190621	shrumt1	WBL	10392	SQYD		+	0	0		+	0	0	246.961	245.640			
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190624	shrumt1	EBL	1373	SQYD		+	0	0		+	0	0	234.889	235.011			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	EBL	2028	SQYD		+	0	0		+	0	0	235.011	235.203			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	wbl	24281	SQYD		+	0	0		+	0	0	235.203	237.963			
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190625	shrumt1	WBL	2158	SQYD		+	0	0		+	0	0	234.889	235.011			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	WBL	2028	SQYD		+	0	0		+	0	0	235.011	235.203			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	WBL	24281	SQYD		+	0	0		+	0	0	235.203	237.963			
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190626	shrumt1	rt. AA	638	SQYD		+	0	0		+	0	0	238.500	238.530			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	EBL	28754	SQYD		+	0	0		+	0	0	237.963	241.565			
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190627	shrumt1	RT. PP	618	SQYD		+	0	0		+	0	0	238.676	238.720			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	WBL	33227	SQYD		+	0	0		+	0	0	237.963	242.134			
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190628	shrumt1	wbl	6391	SQYD		+	0	0		+	0	0	242.134	243.271			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	wbl	591	SQYD		+	0	0		+	0	0	243.271	243.439			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	WBL	2897	SQYD		+	0	0		+	0	0	243.439	244.262			
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190629	shrumt1	EBL	10864	SQYD		+	0	0		+	0	0	241.563	243.271			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	EBL	591	SQYD		+	0	0		+	0	0	243.271	243.439			
			COLDMILLING BIT. PAVT FOR REM OF SURF.		shrumt1	EBL	2897	SQYD		+	0	0		+	0	0	243.439	244.262			
			0840	6221003		COLDMILLING BITUMINOUS PAVEMENT FOR REM	20190628	shrumt1	wbl	1183	SQYD		+	0	0		+	0	0	243.271	243.439



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0840	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	20190628	shrmt1	wbl	5794	SQYD		+	0	0		+	0	0	243.439	244.262
			COLDMILLING BITUMINOUS PAVEMENT FOR REM	20190629	shrmt1	EBL	1183	SQYD		+	0	0		+	0	0	243.271	243.439
			COLDMILLING BITUMINOUS PAVEMENT FOR REM		shrmt1	EBL	5794	SQYD		+	0	0		+	0	0	243.439	244.262
0850	6224010		MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190620	shrmt1	RT. 154	124	SQYD		+	0	0		+	0	0	248.658	248.724
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	RT. 154	131	SQYD		+	0	0		+	0	0	248.608	248.630
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190624	shrmt1	MAINLINE TRANSITION	250	SQYD		+	0	0		+	0	0	235.018	235.215
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190625	shrmt1	WBL MAINLINE TRANSITION	250	SQYD		+	0	0		+	0	0	235.018	235.215
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190626	shrmt1	Trabue Dr.	21	SQYD		+	0	0		+	0	0	238.463	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	rt. AA	125	SQYD		+	0	0		+	0	0	238.517	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	entrance	28	SQYD		+	0	0		+	0	0	238.607	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	entrance	28	SQYD		+	0	0		+	0	0	238.627	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	pleasant st.	23	SQYD		+	0	0		+	0	0	238.690	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1													
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190627	shrmt1	rt. PP	128	SQYD		+	0	0		+	0	0	238.676	238.720
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190628	shrmt1	WBL	250	SQYD		+	0	0		+	0	0	243.241	243.247
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	wbl	250	SQYD		+	0	0		+	0	0	244.286	244.262
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	RT. p	115	SQYD		+	0	0		+	0	0	243.170	243.262
MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190629	shrmt1	EBL	250	SQYD		+	0	0		+	0	0	243.271	243.247			
MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	EBL	250	SQYD		+	0	0		+	0	0	244.286	244.262			



Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0008	June 16, 2019	June 30, 2019	July 1, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0850	6224010																

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field