



Contractor's Payment Estimate Summary

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Magruder Paving, LLC	0012577	255 Watson Road	Troy	MO	63379	(63-6)5-28-4	(63-6)5-28-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J2P3133	FAF 54-4(56)	Coldmill and resurface	54	PIKE	from 0.1 mile east of Route U to Dougherty Pike in Louisiana
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	RALLS	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	AUDRAIN	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3135	FAF-54-4(54)	Coldmill and resurface	54	PIKE	from Route 19 north junction to 0.1 mile east of Route U near Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	AUDRAIN	on Routes 54, F, and W in Vandalia and Route 54 in Curryville
J2P3217	FAF 54-4(58)	ADA improvements	54	PIKE	on Routes 54, F, and W in Vandalia and Route 54 in Curryville

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20181214						
Letting Date	20181214						
Execution Date	20190110						
Award Date	20190110						
Notice to Proceed Date	20190311						
Work Begin Date	20190402						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J2P3133	To Date	Previous	This estimate
Participating	\$2,123,341.04	\$2,028,622.51	\$94,718.53
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,123,341.04	\$2,028,622.51	\$94,718.53



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Totals by Job Number								
	Stockpiled Materials	(\$0.02)		\$16,237.36				(\$16,237.38)
	Gross Earnings	\$2,123,341.02		\$2,044,859.87				\$78,481.15
	Other Adjustments	\$98,634.37		\$66,161.59				\$32,472.78
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		\$0.00				\$0.00
	Total:	\$2,221,975.39		\$2,111,021.46				\$110,953.93
				Total Payable:				\$110,953.93
J2P3135		To Date		Previous				This estimate
	Participating	\$3,064,014.19		\$2,364,028.17				\$699,986.02
	Non-Participating	\$0.00		\$0.00				\$0.00
	Total Earnings	\$3,064,014.19		\$2,364,028.17				\$699,986.02
	Stockpiled Materials	\$0.00		\$0.00				\$0.00
	Gross Earnings	\$3,064,014.19		\$2,364,028.17				\$699,986.02
	Other Adjustments	\$140,102.43		\$79,010.28				\$61,092.15
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		\$0.00				\$0.00
	Total:	\$3,204,116.62		\$2,443,038.45				\$761,078.17
				Total Payable:				\$761,078.17
J2P3217		To Date		Previous				This estimate
	Participating	\$0.00		\$0.00				\$0.00
	Non-Participating	\$0.00		\$0.00				\$0.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Totals by Job Number				
Total Earnings	\$0.00		\$0.00	\$0.00
Stockpiled Materials	\$0.00		\$0.00	\$0.00
Gross Earnings	\$0.00		\$0.00	\$0.00
Other Adjustments	\$0.00		\$0.00	\$0.00
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$0.00		\$0.00	\$0.00
			Total Payable:	\$0.00

Total Contract			
181214-B02	To Date	Previous	This Estimate
	Line Item Pay	\$5,187,355.23	\$4,392,650.68
	All Adjustments	\$238,736.80	\$161,409.23
	Total	\$5,426,092.03	\$4,554,059.91
			\$872,032.12

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190716	Generated and Approved (and should be considered Draft) at the Project Office Level by	shrumt1
20190716	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
20190717	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$9,897,643.83	\$0.00	\$9,897,643.83	52.4%



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Contract Adjustments:			
Entered by User	Adjustment Description	Contract Adjustment Amount	Remarks
shrmt1	Other	\$32427.12	This contract adjustment is to pay in advance for the addition of 2 foot of 8 inch minus aggregate for shoulder repair work done.

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3133	0020	SYSTEM	Fuel Price	\$45.66	
	0450	SYSTEM	Stockpiled Materials Adjustment	(\$13027.36)	
	0480	SYSTEM	Stockpiled Materials Adjustment	(\$3210.00)	
J2P3133				(\$16191.70)	
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J2P3135	0600	shrmt1	Asphalt Cement Price Adjustment	\$9494.33	
	0600	SYSTEM	Fuel Price	\$6515.79	
	0600	shrmt1	Other	\$9838.00	
	0600	shrmt1	Other	\$9838.00	adjustment is for lot 12
	0600	shrmt1	Other	\$9838.00	adjustment is for lot 13
	0600	shrmt1	Other	\$9838.00	adjustment is for lot 14
	0600	shrmt1	Other	(\$2025.00)	adjustment is PMTP
	0600	shrmt1	Other	\$7755.03	This adjustment is for IC
J2P3135				\$61092.15	
Summary				\$44900.45	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J2P3135 /0600 has a deficient tested mat discrepancy	shrmt1	not all test have been ran yet since not asphalt has been laid



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG		NE	BCB

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J2P3133 /0130 has a deficient tested matl discrepancy	shrunt1	not all asphalt has been laid yet so all test have not been ran
Line Item # J2P3135 /0610 has a deficient tested matl discrepancy	shrunt1	waiting on QC results
Line Item # J2P3135 /0640 has a deficient tested matl discrepancy	shrunt1	waiting Cure to PAL
Line Item # J2P3133 /0160 has a deficient tested matl discrepancy	shrunt1	waiting on cure to be PAL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3133	0010	2022010	REMOVAL OF IMPROVEMENTS	\$50000.00	0.32	0.40	0.72	\$20000.00
	0020	2031000	CLASS A EXCAVATION	\$18.89	0.00	1524.00	1,524.00	\$28788.36
	0040	2153000	SHAPING SLOPES, CLASS III	\$900.00	117.00	13.00	130.00	\$11700.00
	0130	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	\$49.16	22536.00	0.00	22,536.00	\$0.00
	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVE MENT REPAIR	\$169.00	1195.00	0.00	1,195.00	\$0.00
	0290	6191000	PAVEMENT EDGE TREATMENT	\$2.77	0.00	771.00	771.00	\$2135.67
	0420	8061006	ALTERNATE DITCH CHECK	\$12.00	0.00	56.00	56.00	\$672.00
	0430	8061016	SEDIMENT REMOVAL	\$8.75	0.00	4.00	4.00	\$35.00
	0450	6061060	MGS GUARDRAIL	\$23.00	8087.50	1112.50	9,200.00	\$25587.50
0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$2900.00	31.00	2.00	33.00	\$5800.00	

J2P3133

\$94718.53

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3135	0500	2022010	REMOVAL OF IMPROVEMENTS	\$23314.37	0.40	0.60	1.00	\$13988.62
	0520	2153000	SHAPING SLOPES, CLASS III	\$900.00	16.00	9.00	25.00	\$8100.00
	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	\$49.19	24455.70	13099.70	37,555.40	\$644374.24
	0610	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	\$54.18	3140.60	0.00	3,140.60	\$0.00
	0620	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	\$2.57	25298.00	9761.00	35,059.00	\$25085.77
	0640	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVE MENT REPAIR	\$169.00	3256.00	0.00	3,256.00	\$0.00
	0690	6161005	CONSTRUCTION SIGNS	\$5.00	679.25	346.00	1,025.25	\$1730.00
	0830	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	\$0.21	284337.00	22513.00	306,850.00	\$4727.73
	0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	\$2.06	3734.00	961.00	4,695.00	\$1979.66

J2P3135

\$699986.02



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

All Items, This Estimate:							
Summary							\$794704.55

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.72	\$50000.00	\$36,000.00
J2P3133	0001	0020	2031000	CLASS A EXCAVATION	1,524.00	1524.00	\$18.89	\$28,788.36
J2P3133	0001	0030	2036000	COMPACTING EMBANKMENT	153.00	0.00	\$10.23	\$0.00
J2P3133	0001	0040	2153000	SHAPING SLOPES, CLASS III	130.00	130.00	\$900.00	\$117,000.00
J2P3133	0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,160.00	0.00	\$7.21	\$0.00
J2P3133	0001	0060	3049910	MISC. PERMANENT EDGE AGGREGATE TREATMENT	1,793.00	0.00	\$41.60	\$0.00
J2P3133	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	123.00	0.00	\$72.23	\$0.00
J2P3133	0001	0080	4010151	TYPE A3 SHOULDER	397.00	0.00	\$47.70	\$0.00
J2P3133	0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	19,058.40	0.00	\$43.99	\$0.00
J2P3133	0001	0100	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$2000.00	\$0.00
J2P3133	0001	0110	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$75846.32	\$0.00
J2P3133	0001	0120	4019905	MISC. OPTIONAL PAVEMENT	1,763.00	0.00	\$33.51	\$0.00
J2P3133	0001	0130	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	45,447.50	22536.00	\$49.16	\$1,107,869.76
J2P3133	0001	0140	4079912	MISC. MISC. TACK COAT - LOW TRACKING OR NON-TRACKING	51,134.00	25736.00	\$2.57	\$66,141.52
J2P3133	0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2P3133	0001	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,320.00	1195.00	\$169.00	\$201,955.00
J2P3133	0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	132.00	0.00	\$1.00	\$0.00
J2P3133	0001	0180	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	132.00	0.00	\$1.00	\$0.00
J2P3133	0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,950.00	4484.00	\$3.00	\$13,452.00
J2P3133	0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,300.00	2929.00	\$4.00	\$11,716.00
J2P3133	0001	0210	6161005	CONSTRUCTION SIGNS	1,805.00	986.50	\$5.00	\$4,932.50
J2P3133	0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$60.00	\$0.00
J2P3133	0001	0230	6161009	FLAG ASSEMBLY	24.00	12.00	\$20.00	\$240.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0001	0240	6161028	CHANNELIZER	450.00	44.00	\$13.00	\$572.00
J2P3133	0001	0250	6161040	FLASHING ARROW PANEL	2.00	0.00	\$1000.00	\$0.00
J2P3133	0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	\$5000.00	\$5,000.00
J2P3133	0001	0270	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	8.00	\$1500.00	\$12,000.00
J2P3133	0001	0280	6181000	MOBILIZATION	1.00	1.00	\$76000.00	\$76,000.00
J2P3133	0001	0290	6191000	PAVEMENT EDGE TREATMENT	771.00	771.00	\$2.77	\$2,135.67
J2P3133	0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	162.00	0.00	\$24.00	\$0.00
J2P3133	0001	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	\$400.00	\$0.00
J2P3133	0001	0320	6200041	PLURAL COMPONENT LIQUID PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	11.00	0.00	\$55.00	\$0.00
J2P3133	0001	0330	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	87,572.00	0.00	\$0.14	\$0.00
J2P3133	0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	175,332.00	0.00	\$0.18	\$0.00
J2P3133	0001	0350	6209903	MISC. 24 IN. YELLOW HIGH BUILD WATERBORNE PAVE MENT MARKING PAINT, TYPE L BEADS	290.00	0.00	\$5.00	\$0.00
J2P3133	0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	258,608.00	258608.00	\$0.27	\$69,824.16
J2P3133	0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,670.00	5949.00	\$1.43	\$8,507.07
J2P3133	0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,453.00	0.00	\$13.75	\$0.00
J2P3133	0001	0390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	629.00	0.00	\$25.00	\$0.00
J2P3133	0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$5000.00	\$0.00
J2P3133	0001	0410	8059901	MISC. SEEDING AND MULCHING	1.00	0.00	\$8550.00	\$0.00
J2P3133	0001	0420	8061006	ALTERNATE DITCH CHECK	112.00	56.00	\$12.00	\$672.00
J2P3133	0001	0430	8061016	SEDIMENT REMOVAL	8.00	4.00	\$8.75	\$35.00
J2P3133	0001	0440	8069901	MISC. TEMPORARY SEEDING AND MULCHING	1.00	0.00	\$8550.00	\$0.00
J2P3133	0010	0450	6061060	MGS GUARDRAIL	9,200.00	9200.00	\$23.00	\$211,600.00
J2P3133	0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	16.00	16.00	\$3100.00	\$49,600.00
J2P3133	0010	0470	6061080	MGS END ANCHOR	3.00	3.00	\$1200.00	\$3,600.00
J2P3133	0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	33.00	33.00	\$2900.00	\$95,700.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3133	0040	0490	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	\$80.00	\$0.00
J2P3135	0001	0500	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$23314.37	\$23,314.37
J2P3135	0001	0510	2051010	MODIFIED SUBGRADE	1,443.00	0.00	\$2.77	\$0.00
J2P3135	0001	0520	2153000	SHAPING SLOPES, CLASS III	25.00	25.00	\$900.00	\$22,500.00
J2P3135	0001	0530	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,443.00	0.00	\$10.39	\$0.00
J2P3135	0001	0540	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	412.00	0.00	\$54.45	\$0.00
J2P3135	0001	0550	3105002	GRAVEL (A) OR CRUSHED STONE (B)	214.00	0.00	\$86.11	\$0.00
J2P3135	0001	0560	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	14,070.60	0.00	\$47.43	\$0.00
J2P3135	0001	0570	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$2000.00	\$0.00
J2P3135	0001	0580	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$102899.90	\$0.00
J2P3135	0001	0590	4019905	MISC. OPTIONAL PAVEMENT	1,443.00	0.00	\$36.83	\$0.00
J2P3135	0001	0600	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	54,357.40	37555.40	\$49.19	\$1,847,350.13
J2P3135	0001	0610	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	3,195.40	3140.60	\$54.18	\$170,157.71
J2P3135	0001	0620	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	60,147.00	35059.00	\$2.57	\$90,101.63
J2P3135	0001	0630	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2P3135	0001	0640	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,256.00	3256.00	\$169.00	\$550,264.00
J2P3135	0001	0650	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	326.00	0.00	\$1.00	\$0.00
J2P3135	0001	0660	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	326.00	0.00	\$1.00	\$0.00
J2P3135	0001	0670	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	12,210.00	12206.00	\$3.00	\$36,618.00
J2P3135	0001	0680	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,140.00	7963.00	\$4.00	\$31,852.00
J2P3135	0001	0690	6161005	CONSTRUCTION SIGNS	1,448.00	1025.25	\$5.00	\$5,126.25
J2P3135	0001	0700	6161009	FLAG ASSEMBLY	12.00	8.00	\$20.00	\$160.00
J2P3135	0001	0710	6161028	CHANNELIZER	333.00	125.00	\$13.00	\$1,625.00
J2P3135	0001	0720	6161030	TYPE III MOVEABLE BARRICADE	50.00	0.00	\$125.00	\$0.00
J2P3135	0001	0730	6161040	FLASHING ARROW PANEL	2.00	0.00	\$1000.00	\$0.00
J2P3135	0001	0740	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE,	2.00	2.00	\$5000.00	\$10,000.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				CON TRACTOR FURNISHED, CONTRACTOR RETAINED				
J2P3135	0001	0750	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	8.00	\$1500.00	\$12,000.00
J2P3135	0001	0760	6181000	MOBILIZATION	1.00	1.00	\$35000.00	\$35,000.00
J2P3135	0001	0770	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	84.00	0.00	\$24.00	\$0.00
J2P3135	0001	0780	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT /RT	2.00	0.00	\$325.00	\$0.00
J2P3135	0001	0790	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	\$1200.00	\$0.00
J2P3135	0001	0800	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	72,855.00	0.00	\$0.14	\$0.00
J2P3135	0001	0810	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	207,732.00	0.00	\$0.18	\$0.00
J2P3135	0001	0820	6209903	MISC. 24 IN YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	133.00	0.00	\$5.00	\$0.00
J2P3135	0001	0830	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	326,187.00	306850.00	\$0.21	\$64,438.50
J2P3135	0001	0840	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	25,518.00	25518.00	\$2.55	\$65,070.90
J2P3135	0001	0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,303.00	4695.00	\$2.06	\$9,671.70
J2P3135	0001	0860	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,475.50	0.00	\$13.00	\$0.00
J2P3135	0001	0870	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	904.70	0.00	\$23.00	\$0.00
J2P3135	0010	0880	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	688.00	688.00	\$28.00	\$19,264.00
J2P3135	0010	0890	6061075	MGS LONG SPAN GUARDRAIL SECTION	8.00	8.00	\$3100.00	\$24,800.00
J2P3135	0010	0900	6061080	MGS END ANCHOR	1.00	1.00	\$1200.00	\$1,200.00
J2P3135	0010	0910	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	15.00	\$2900.00	\$43,500.00
J2P3217	0001	0920	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$28500.00	\$0.00
J2P3217	0001	0930	2031000	CLASS A EXCAVATION	110.00	0.00	\$48.00	\$0.00
J2P3217	0001	0940	2036000	COMPACTING EMBANKMENT	5.00	0.00	\$10.00	\$0.00
J2P3217	0001	0950	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	207.00	0.00	\$12.75	\$0.00
J2P3217	0001	0960	3101002	GRAVEL (A)	23.00	0.00	\$92.85	\$0.00
J2P3217	0001	0970	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10.90	0.00	\$267.63	\$0.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3217	0001	0980	6081010	CONCRETE CURB RAMP	308.10	0.00	\$125.00	\$0.00
J2P3217	0001	0990	6081012	TRUNCATED DOMES	698.00	0.00	\$30.00	\$0.00
J2P3217	0001	1000	6085008	PAVED APPROACH, 8 IN.	826.30	0.00	\$95.80	\$0.00
J2P3217	0001	1010	6086004	CONCRETE SIDEWALK, 4 IN.	606.30	0.00	\$68.00	\$0.00
J2P3217	0001	1020	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	182.00	0.00	\$40.00	\$0.00
J2P3217	0001	1030	6099903	MISC. CURB AND GUTTER TYPE B, SPECIAL	1,026.00	0.00	\$49.50	\$0.00
J2P3217	0001	1040	6099903	MISC. GUTTER, SPECIAL	20.00	0.00	\$40.00	\$0.00
J2P3217	0001	1050	6161005	CONSTRUCTION SIGNS	1,061.00	0.00	\$5.00	\$0.00
J2P3217	0001	1060	6161008	ADVANCED WARNING RAIL SYSTEM	9.00	0.00	\$60.00	\$0.00
J2P3217	0001	1070	6161028	CHANNELIZER	330.00	0.00	\$13.00	\$0.00
J2P3217	0001	1080	6161030	TYPE III MOVEABLE BARRICADE	32.00	0.00	\$125.00	\$0.00
J2P3217	0001	1090	6169902	MISC. DETECTABLE PEDESTRIAN BARRICADE	64.00	0.00	\$80.00	\$0.00
J2P3217	0001	1100	6181000	MOBILIZATION	1.00	0.00	\$24800.00	\$0.00
J2P3217	0001	1110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	\$24.00	\$0.00
J2P3217	0001	1120	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	156.00	0.00	\$2.50	\$0.00
J2P3217	0001	1130	6209903	MISC. 12 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	23.00	0.00	\$4.00	\$0.00
J2P3217	0001	1140	6209903	MISC. 12 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT	230.00	0.00	\$4.00	\$0.00
J2P3217	0001	1150	6209903	MISC. 4 IN. BLUE STANDARD WATERBORNE PAVEMENT MARKING PAINT	24.00	0.00	\$2.50	\$0.00
J2P3217	0001	1160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1000.00	\$0.00
J2P3217	0001	1170	8059901	MISC. SEEDING	1.00	0.00	\$6500.00	\$0.00
J2P3217	0001	1180	8061007A	CURB INLET CHECK	12.00	0.00	\$165.00	\$0.00
J2P3217	0001	1190	8069901	MISC. TEMPORARY SEEDING AND MULCHING	1.00	0.00	\$4500.00	\$0.00
J2P3217	0040	1200	9031010	CONCRETE FOOTINGS, EMBEDDED	1.80	0.00	\$1800.00	\$0.00
J2P3217	0040	1210	9031220	PIPE POSTS	100.00	0.00	\$6.00	\$0.00
J2P3217	0040	1220	9031270A	2 IN. PSST POST - 12 GA.	60.00	0.00	\$20.00	\$0.00
J2P3217	0040	1230	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	24.00	0.00	\$40.00	\$0.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3217	0040	1240	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	\$42.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3133	0010	2022010	REMOVAL OF IMPROVEMENTS	20190711	shrums1	TURN LANE	0.400	LS		+	0			+	0		258.214	258.068		
	0020	2031000	CLASS A EXCAVATION	20190711	shrums1	TURN LANE	1524	CUYD		+	0			+	0		258.085	258.277		
	0040	2153000	SHAPING SLOPES, CLASS III	20190416	shrums1	EBL	13	100F		+	0			+	0		269.142	269.374		
	0290	6191000	PAVEMENT EDGE TREATMENT	20190711	shrums1	TURN LANE	771	LF		+	0			+	0		258.068	258.214		
	0420	8061006		ALTERNATE DITCH CHECK	20190711	shrums1	ROCK CHECK	14	LF		+	0			+	0		258.220	0	
				ALTERNATE DITCH CHECK		shrums1	ROCK CHECK	14	LF		+	0			+	0		258.210	0	
				ALTERNATE DITCH CHECK		shrums1	ROCK CHECK	14	LF		+	0	LC	279		+	0		258.086	0
				ALTERNATE DITCH CHECK		shrums1	ROCK CHECK	14	LF		+	0	LC	336		+	0		258.068	0
	0430	8061016		SEDIMENT REMOVAL	20190711	shrums1	ROCK CHECK	1	CUYD		+	0			+	0		258.220	0	
				SEDIMENT REMOVAL		shrums1	ROCK CHECK	1	CUYD		+	0			+	0		258.210	0	
				SEDIMENT REMOVAL		shrums1	ROCK CHECK	1	CUYD		+	0	LC	279		+	0		258.086	0
				SEDIMENT REMOVAL		shrums1	ROCK CHECK	1	CUYD		+	0	LC	336		+	0		258.086	0
	0450	6061060	MGS GUARDRAIL	20190416	shrums1	EBL	1112.500	LF		+	0			+	0		269.142	269.374		
	0480	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20190416	shrums1	ebl	1	EA		+	0			+	0		269.142	0		
					shrums1	ebl	1	EA		+	0			+	0		269.374	0		
Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3135	0500	2022010	REMOVAL OF	20190711	shrums1	shoulder removal	0.300	LS		+	0			+	0		244.365	244.538		



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3135	0500	2022010	IMPROVEMENTS	20190711																
			REMOVAL OF IMPROVEMENTS		shrmt1	shoulder removal	0.300	LS		+	0		0		+	0		0	248.516	248.753
	0520	2153000	SHAPING SLOPES, CLASS III	20190711	shrmt1	EBL	4	100F		+	0		0		+	0		0	236.462	236.524
			SHAPING SLOPES, CLASS III		shrmt1	EBL	3	100F		+	0		0		+	0		0	235.109	235.162
			SHAPING SLOPES, CLASS III		shrmt1	WBL	2	100F		+	0		0		+	0		0	235.109	235.162
	0600	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190702	shrmt1	EBL	796.400	TONS		+	0		0		+	0		0	245.567	244.262
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)		shrmt1	Rt. W	432.600	TONS		+	0		0		+	0		0.764	0	
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)		shrmt1	rt. F	208.600	TONS		+	0		0		+	0		16.806	17.205	
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190708	shrmt1	EBL	2321.400	TONS		+	0		0		+	0		0	234.889	238.616
			ASPH. CONC. MIXTURE PG 70-22 (SP095C)	20190709	shrmt1	WBL	1732.900	TONS		+	0		0		+	0		0	234.889	237.571
ASPH. CONC. MIXTURE PG 70-22 (SP095C)			20190710	shrmt1	EBL	2610.300	TONS		+	0		0		+	0		0	238.616	242.780	
ASPH. CONC. MIXTURE PG 70-22 (SP095C)			20190711	shrmt1	WBL	2743.300	TONS		+	0		0		+	0		0	237.571	241.934	
ASPH. CONC. MIXTURE PG 70-22 (SP095C)			20190715	shrmt1	EBL	2254.200	TONS		+	0		0		+	0		0	242.780	0	
0620	4079912	MISC. NON STANDARD TACK COAT	20190702	shrmt1	EBL, Rt. W, Rt. F	1747	GAL		+	0		0		+	0		0	245.567	244.262	
		MISC. NON STANDARD TACK COAT	20190708	shrmt1	EBL	1470	GAL		+	0		0		+	0		0	234.889	238.616	
		MISC. NON STANDARD TACK COAT	20190709	shrmt1	WBL	1360	GAL		+	0		0		+	0		0	234.889	237.571	
		MISC. NON STANDARD TACK COAT	20190710	shrmt1	ebi	1636	GAL		+	0		0		+	0		0	238.616	242.780	



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0620	4079912	MISC. NON STANDARD TACK COAT	20190711	shrums1	WBL	1536	GAL		+	0	0		+	0	0	237.571	241.934
			MISC. NON STANDARD TACK COAT	20190715	shrums1	EBL	2012	GAL		+	0	0		+	0	0	242.780	0
0690	6161005		CONSTRUCTION SIGNS	20190711	shrums1	no center stripe WBL	16	SQFT		+	0	0		+	0	0	254.040	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	251.960	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	251.960	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	249.905	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	249.905	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	247.860	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	247.860	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	245.800	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	245.800	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	243.650	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	243.650	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	241.620	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	241.520	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	239.630	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	239.430	0
			CONSTRUCTION SIGNS		shrums1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	237.370	0
CONSTRUCTION SIGNS	shrums1	NO CENTER STRIPE WBL	16	SQFT		+	0	0		+	0	0	237.370	0				



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0690	6161005	CONSTRUCTION SIGNS	20190711	shrmt1	NO CENTER STRIPE	16	SQFT		+	0	0		+	0	0	256.710	0
			CONSTRUCTION SIGNS		shrmt1	NO CENTER STRIPE EBL	16	SQFT		+	0	0		+	0	0	254.040	0
			CONSTRUCTION SIGNS		shrmt1	SHOULDER DROP OFF	16	SQFT		+	0	0		+	0	0	244.365	0
			CONSTRUCTION SIGNS		shrmt1	SHOULDER DROP OFF	16	SQFT		+	0	0		+	0	0	248.753	0
			CONSTRUCTION SIGNS		shrmt1	SHOULDER DROP OFF PLAQUE	5	SQFT		+	0	0		+	0	0	244.365	0
			CONSTRUCTION SIGNS		shrmt1	SHOULDER DROP OFF PLAQUE	5	SQFT		+	0	0		+	0	0	248.753	0
0830	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	20190702	shrmt1	EBL	11993	SQYD		+	0	0		+	0	0	245.567	244.262	
		COLDMILLING BIT. PAVT FOR REM OF SURF.		shrmt1	rt. W	7111	SQYD	0	+	0	0		+	0	0	0	0.764	
		COLDMILLING BIT. PAVT FOR REM OF SURF.		shrmt1	rt. F	3409	SQYD		+	0	0		+	0	0	16.806	17.205	
0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190709	shrmt1	RT. PP	128	SQYD		+	0	0		+	0	0	238.685	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	SCHOOL	39	SQYD		+	0	0		+	0	0	242.326	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	RESTURANT	28	SQYD		+	0	0		+	0	0	242.690	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	RESTURANT	27	SQYD		+	0	0		+	0	0	242.708	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	INDUSTRIAL DRIVE	56	SQYD		+	0	0		+	0	0	242.771	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	GAS LIGHT	39	SQYD		+	0	0		+	0	0	242.831	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	COUNTY MARKET	115	SQYD		+	0	0		+	0	0	242.889	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	WORSHIP CENTER	47	SQYD		+	0	0		+	0	0	242.954	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	DOLLAR GENERAL	39	SQYD		+	0	0		+	0	0	243.017	0	
		MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrmt1	THE BANKK OF MO	22	SQYD		+	0	0		+	0	0	243.099	0	



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-B02	0009	July 1, 2019	July 15, 2019	July 16, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3135	0850	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190709	shrums1	RT. NO. 565	51	SQYD		+	0	0		+	0	0	243.148	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrums1	RT. P	42	SQYD		+	0	0		+	0	0	243.163	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrums1	RT P	107	SQYD		+	0	0		+	0	0	243.214	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrums1	MYRIL RD	19	SQYD		+	0	0		+	0	0	243.230	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrums1	NEW LIFE TABERNACLE	31	SQYD		+	0	0		+	0	0	244.353	0
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		shrums1	PRISON	171	SQYD		+	0	0		+	0	0	244.582	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field