



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Superior Bowen Asphalt Company, LLC	0011249	520 W Pennway Street Suite 300	Kansas City	MO	64108	(81-6)9-21-8	(81-6)9-21-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4I3124	I 70-1(207)	Coldmill and resurface	I-70	JACKSON	from E/O Blue Ridge Cutoff to W/W Sterling Avenue

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Final Acceptance Date	0				0	0	Acres
Substantial Work Complete Date	0						
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20181214						
Letting Date	20181214						
Award Date	20190110						
Execution Date	20190110						
Notice to Proceed Date	20190211						
Open to Traffic Date	20190211						
Work Begin Date	20190318						
Original Completion Date	20191101						
Adjusted Completion Date	20191101						

Totals by Job Number				
J4I3124		To Date	Previous	This estimate
Participating	\$1,248,293.17	\$1,186,716.57	\$61,576.60	
Non-Participating	\$0.00	\$0.00	\$0.00	
Total Earnings	\$1,248,293.17	\$1,186,716.57	\$61,576.60	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
Gross Earnings	\$1,248,293.17	\$1,186,716.57	\$61,576.60	
Other Adjustments	\$22,154.86	\$24,566.87	(\$2,412.01)	
Retainage	\$0.00	\$0.00	\$0.00	



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated		\$0.00	\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
Total:	\$1,270,448.03		\$1,211,283.44	\$59,164.59
			Total Payable:	\$59,164.59

Total Contract			
181214-C02	To Date	Previous	This Estimate
	Line Item Pay	\$1,186,716.57	\$61,576.60
	All Adjustments	\$24,566.87	(\$2,412.01)
	Total	\$1,211,283.44	\$59,164.59

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190802	Generated and Approved (and should be considered Draft) at the Project Office Level by	penner1
20190805	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
20190805	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,546,072.89	(\$145073.16)	\$1,400,999.73	89.1%

Contract Adjustments:			
Entered by User	Adjustment Description	Contract Adjustment Amount	Remarks
penner1	Other	(\$2112.25)	Backing out this payment. See below for the payment explanation. The Change Order has been approved. Paying for Fog Seal with contract adjustment until the change order goes through and it can be paid under the line item. This is for fog seal on the inside shoulders from 4/22/19 to 5/30/19 497 gallons at 4.25 a gallon for a total of \$2112.25



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J413124	0060	penner1	Asphalt Cement Price Adjustment	\$56.77	
	0070	penner1	Asphalt Cement Price Adjustment	\$92.47	
	0410	penner1	Other	(\$449.00)	20% of payment retained until we reach 70% grass coverage
J413124				(\$299.76)	
Summary				(\$299.76)	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J413124 /0050 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0060 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0070 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0110 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0120 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0310 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0410 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0420 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0430 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0440 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0100 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J413124 /0370 has a deficient tested matl discrepancy	penner1	We have retroreflectivity test results. We are working with the Contractor to address striping issues prior to requesting additional testing.



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J4I3124 /0530 has a deficient tested matl discrepancy	penner1	Sent these certifications to the Materials department.
Line Item # J4I3124 /0360 has a deficient tested matl discrepancy	penner1	We have retroreflectivity test results. We are working with the Contractor to address striping issues prior to requesting additional testing.
Line Item # J4I3124 /0520 has a deficient tested matl discrepancy	penner1	Sent these certifications to the Materials department.
Line Item # J4I3124 /0170 has a deficient tested matl discrepancy	penner1	Working with Materials to resolve these discrepancies.
Line Item # J4I3124 /0350 has a deficient tested matl discrepancy	penner1	We have retroreflectivity test results. We are working with the Contractor to address striping issues prior to requesting additional testing.
Line Item # J4I3124 /0500 has a deficient tested matl discrepancy	penner1	Sent these certifications to the Materials department.
Line Item # J4I3124 /5001 has a deficient tested matl discrepancy	penner1	Sent the tack samples to the Materials department.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4I3124	0010	2022010	REMOVAL OF IMPROVEMENTS	\$16414.60	0.60	0.40	1.00	\$6565.84
	0020	2071000	LINEAR GRADING CLASS 1	\$600.00	0.00	21.20	21.20	\$12720.00
	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	\$19.50	0.00	455.00	455.00	\$8872.50
	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	\$71.00	1015.42	76.46	1,091.88	\$5428.66
	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	\$115.00	0.00	92.47	92.47	\$10634.05
	0100	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	\$96.90	6132.24	0.00	6,132.24	\$0.00
	0110	4071005	TACK COAT	\$2.10	5304.00	901.00	6,205.00	\$1892.10
	0120	6057000	AGGREGATE DRAIN	\$62.00	0.00	60.00	60.00	\$3720.00
	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVE MENT REPAIR	\$235.00	531.80	0.00	531.80	\$0.00
	0310	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	\$50.00	0.00	3.00	3.00	\$150.00
	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	\$14.00	0.00	24.00	24.00	\$336.00
	0340	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	\$300.00	0.00	4.00	4.00	\$1200.00
	0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	\$0.17	23314.00	0.00	23,314.00	\$0.00
	0360	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$0.17	14642.00	0.00	14,642.00	\$0.00



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J413124	0370	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$0.50	1214.00	0.00	1,214.00	\$0.00
	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	\$1.75	71506.00	-1122.00	70,384.00	(\$1963.50)
	0410	8051000A	SEEDING - COOL SEASON MIXTURES	\$22450.00	0.00	0.10	0.10	\$2245.00
	0420	8061005	ROCK DITCH CHECK	\$159.20	0.00	10.00	10.00	\$1592.00
	0430	8061006	ALTERNATE DITCH CHECK	\$33.70	0.00	171.00	171.00	\$5762.70
	0440	8061019	SILT FENCE	\$7.45	0.00	325.00	325.00	\$2421.25
	0500	9020833	SH-FLAT SHEET - SIGNAL SIGN	\$46.00	5.00	0.00	5.00	\$0.00
	0520	9022708	POST, SIGNAL 8 FT. OR 2.4 M	\$1357.00	1.00	0.00	1.00	\$0.00
	0530	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	\$92.33	15.00	0.00	15.00	\$0.00
	5001	4134000	BITUMINOUS FOG SEAL	\$4.25	967.00	0.00	967.00	\$0.00
J413124								\$61576.60
Summary								\$61576.60

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J413124	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$16414.60	\$16,414.60
J413124	0001	0020	2071000	LINEAR GRADING CLASS 1	21.20	21.20	\$600.00	\$12,720.00
J413124	0001	0030	2079909	MISC. LINEAR GRADING FOR SIDEWALK	0.00	0.00	\$1925.00	\$0.00
J413124	0001	0040	2153000	SHAPING SLOPES, CLASS III	13.00	13.00	\$1000.00	\$13,000.00
J413124	0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	455.00	455.00	\$19.50	\$8,872.50
J413124	0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,428.80	1091.88	\$71.00	\$77,523.48
J413124	0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	101.60	92.47	\$115.00	\$10,634.05
J413124	0001	0080	4019901	MISC. INFRARED SCANNING	0.00	0.00	\$5250.00	\$0.00
J413124	0001	0090	4019901	MISC. INTELLIGENT COMPACTION	0.00	0.00	\$28208.00	\$0.00
J413124	0001	0100	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	7,263.00	6132.24	\$96.90	\$594,214.06
J413124	0001	0110	4071005	TACK COAT	7,914.00	6205.00	\$2.10	\$13,030.50
J413124	0001	0120	6057000	AGGREGATE DRAIN	60.00	60.00	\$62.00	\$3,720.00



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3124	0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	3.80	3.80	\$23.56	\$89.53
J4I3124	0001	0140	6089902	MISC. ADA RAMP	1.00	1.00	\$1288.38	\$1,288.38
J4I3124	0001	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	0.00	0.00	\$38.05	\$0.00
J4I3124	0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J4I3124	0001	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	531.80	531.80	\$235.00	\$124,973.00
J4I3124	0001	0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	0.00	0.00	\$1.15	\$0.00
J4I3124	0001	0190	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	0.00	\$1.15	\$0.00
J4I3124	0001	0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,163.00	2163.00	\$1.45	\$3,136.35
J4I3124	0001	0210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,102.00	1102.00	\$5.70	\$6,281.40
J4I3124	0001	0220	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	0.60	0.60	\$44.00	\$26.40
J4I3124	0001	0230	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	5.30	5.30	\$137.00	\$726.10
J4I3124	0001	0240	6161005	CONSTRUCTION SIGNS	197.00	197.00	\$3.00	\$591.00
J4I3124	0001	0250	6161008	ADVANCED WARNING RAIL SYSTEM	1.00	1.00	\$25.00	\$25.00
J4I3124	0001	0260	6161009	FLAG ASSEMBLY	1.00	1.00	\$25.00	\$25.00
J4I3124	0001	0270	6161025	CHANNELIZER (TRIM LINE)	122.00	122.00	\$10.00	\$1,220.00
J4I3124	0001	0280	6161030	TYPE III MOVEABLE BARRICADE	7.00	7.00	\$90.00	\$630.00
J4I3124	0001	0290	6161040	FLASHING ARROW PANEL	2.00	2.00	\$550.00	\$1,100.00
J4I3124	0001	0300	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	4.00	\$900.00	\$3,600.00
J4I3124	0001	0310	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	3.00	3.00	\$50.00	\$150.00
J4I3124	0001	0320	6181000	MOBILIZATION	1.00	1.00	\$124940.00	\$124,940.00
J4I3124	0001	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	24.00	\$14.00	\$336.00
J4I3124	0001	0340	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	4.00	\$300.00	\$1,200.00
J4I3124	0001	0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	23,314.00	23314.00	\$0.17	\$3,963.38
J4I3124	0001	0360	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,642.00	14642.00	\$0.17	\$2,489.14



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG		KC	CCL

Estimate Item Detail, All Items to Date:									
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date	
J4I3124	0001	0370	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	1,214.00	1214.00	\$0.50	\$607.00	
J4I3124	0001	0380	6207001	PAVEMENT MARKING REMOVAL	1,479.00	1479.00	\$1.00	\$1,479.00	
J4I3124	0001	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	78,713.00	70384.00	\$1.75	\$123,172.00	
J4I3124	0001	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	202.00	202.00	\$27.00	\$5,454.00	
J4I3124	0001	0410	8051000A	SEEDING - COOL SEASON MIXTURES	0.10	0.10	\$22450.00	\$2,245.00	
J4I3124	0001	0420	8061005	ROCK DITCH CHECK	10.00	10.00	\$159.20	\$1,592.00	
J4I3124	0001	0430	8061006	ALTERNATE DITCH CHECK	171.00	171.00	\$33.70	\$5,762.70	
J4I3124	0001	0440	8061019	SILT FENCE	325.00	325.00	\$7.45	\$2,421.25	
J4I3124	0010	0450	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	600.00	600.00	\$24.65	\$14,790.00	
J4I3124	0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	1.00	\$2646.00	\$2,646.00	
J4I3124	0010	0470	6061080	MGS END ANCHOR	4.00	4.00	\$1000.00	\$4,000.00	
J4I3124	0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	4.00	\$2646.00	\$10,584.00	
J4I3124	0030	0490	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	1.00	1.00	\$659.00	\$659.00	
J4I3124	0030	0500	9020833	SH-FLAT SHEET - SIGNAL SIGN	5.00	5.00	\$46.00	\$230.00	
J4I3124	0030	0510	9020834	SIGNAL SIGN, MOUNTING HARDWARE	1.00	1.00	\$318.00	\$318.00	
J4I3124	0030	0520	9022708	POST, SIGNAL 8 FT. OR 2.4 M	1.00	1.00	\$1357.00	\$1,357.00	
J4I3124	0030	0530	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	15.00	15.00	\$92.33	\$1,384.95	
J4I3124	0030	0540	9028308	CABLE, 16 AWG 2 CONDUCTOR	30.00	30.00	\$3.85	\$115.50	
J4I3124	0030	0550	9028310	CABLE, 16 AWG 5 CONDUCTOR	40.00	40.00	\$4.10	\$164.00	
J4I3124	0030	0560	9029100	BASE, CONCRETE	0.40	0.40	\$6390.00	\$2,556.00	
J4I3124	0030	0570	9029902	MISC. ACCESSIBLE PEDESTRIAN SIGNAL (PUSH BUTTO N)	1.00	1.00	\$2739.00	\$2,739.00	
J4I3124	0030	0580	9029902	MISC. OPTIONAL TRAFFIC SIGNAL DETECTION	2.00	2.00	\$2730.00	\$5,460.00	
J4I3124	0001	5001	4134000	BITUMINOUS FOG SEAL	967.00	967.00	\$4.25	\$4,109.75	
J4I3124	0001	5002	1046002	VALUE ENGINEERING 75% / 25% PDVECP	22,671.90	22671.90	\$1.00	\$22,671.90	
J4I3124	0001	5003	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1	0.00	0.00	\$64.86	\$0.00	
J4I3124	0001	5006	6269901	MISC. CONCRETE RUMBLE STRIPS	1.00	1.00	\$3855.25	\$3,855.25	



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J413124	0010	2022010	REMOVAL OF IMPROVEMENTS	20190713	slaglv1	Shoulder Repair	0.400	LS		+	0	0		+	0	0	240.118	240.195
	0020	2071000	LINEAR GRADING CLASS 1	20190726	weathc1	Linear Grading for the shoulder repair	21.200	STA		+	0	0		+	0	0	239.823	240.365
	0050	3040504	TYPE 5 AGGREGATE FOR BASE	20190726	weathc1	Aggregate Drains	455	SQYD		+	0	0		+	0	0	240.114	290.190
	0060	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	20190713	slaglv1	Paid on wrong line	-92.470	TONS		+	0	0		+	0	0	240.118	240.195
			weathc1		4" 1st Lift on WB I-70 Shoulder	92.470	TONS		+	0	0		+	0	0	240.118	240.195	
			weathc1		2" 2nd Lift WB I-70 Shoulder	76.460	TONS		+	0	0		+	0	0	240.118	240.195	
	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	20190713	slaglv1	1st Lift Shoulder Repair WB 70	92.470	TONS		+	0	0		+	0	0	240.118	240.195
	0110	4071005	TACK COAT	20190713	slaglv1	Shoulder Repair	16	GAL		+	0	0		+	0	0	240.118	240.195
			TACK COAT	20190730	penner1	6/8 Asphalt operations	699	GAL		+	0	0		+	0	0	10.511	0.250
			TACK COAT		penner1	6/10 Asphalt Operations	186	GAL		+	0	0		+	0	0	239.153	239.313
	0120	6057000	AGGREGATE DRAIN	20190726	weathc1	The agg drains on I-70	60	LF		+	0	0		+	0	0	240.114	240.190
	0310	6169902	MISC. TRAFFIC CONTROL DEVICES	20190726	weathc1	Barriacades for sterling ramp work	3	EA		+	0	0		+	0	0	10.622	10.623
	0330	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	20190729	penner1	Sterling ramp	24	LF	0	+	0	0		+	0	0	0	0.250
	0340	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	20190729	penner1	Sterling ramp	4	EA	0	+	0	0		+	0	0	0	0.250
	0390	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	20190729	penner1	*Correction	-1122	SQYD		+	0	0		+	0	0	9.616	9.855



Contractor's Payment Estimate Summary

August 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C02	0009	July 16, 2019	August 1, 2019	August 2, 2019	PROG	KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J413124	0390	6221001	<div style="border: 1px solid black; padding: 2px;"> Remarks Correction of payment on 6/28/19. This cold milling was never performed </div>																
	0410	8051000A	SEEDING - COOL SEASON MIXTURES	20190726	weathc1	for shoulder repair	0.100	ACRE		+	0	0		+	0	0	240.114	240.190	
	0420	8061005	ROCK DITCH CHECK	20190726	weathc1	On WB side only, removed EB	10	LF		+	0	0		+	0	0	240.114	240.190	
	0430	8061006	ALTERNATE DITCH CHECK	20190730	penner1	Alternate Ditch Checks	171	LF		+	0	0		+	0	0	240.190	239.895	
				<div style="border: 1px solid black; padding: 2px;"> Remarks 19 Alternate Ditch Checks were installed. Each Ditch Check was @ 9 feet and there was a 75 foot space between each check. </div>															
0440	8061019	SILT FENCE	20190726	weathc1	Around the shoulder repair only	325	LF		+	0	0		+	0	0	240.114	240.190		

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field