



Contractor's Payment Estimate Summary

December 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C06	0004	November 16, 2019	December 1, 2019	December 2, 2019	PROG	KC	CCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Vance Brothers, Inc.	0010302	P.O. Box 300107	Kansas City	MO	64130	(81-6)9-23-4	(81-6)9-23-6

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4S3316	J4S3316	Seal coat	JJ	CLAY	Seal coat

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Final Acceptance Date	0						
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Letting Date	20181214						
Execution Date	20190110						
Award Date	20190110						
Notice to Proceed Date	20190211						
Work Begin Date	20191001						
Open to Traffic Date	20191010						
Substantial Work Complete Date	20191010						
Original Completion Date	20191101						
Adjusted Completion Date	20191101						

Totals by Job Number				
J4S3316		To Date	Previous	This estimate
Participating		\$0.00	\$0.00	\$0.00
Non-Participating		\$135,791.35	\$135,791.35	\$0.00
Total Earnings		\$135,791.35	\$135,791.35	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$135,791.35	\$135,791.35	\$0.00
Other Adjustments		\$0.00	\$0.00	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

December 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C06	0004	November 16, 2019	December 1, 2019	December 2, 2019	PROG	KC	CCE

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
Total:	\$135,791.35		\$135,791.35	\$0.00
			Total Payable:	\$0.00

Total Contract				
181214-C06		To Date	Previous	This Estimate
	Line Item Pay	\$135,791.35	\$135,791.35	\$0.00
	All Adjustments	\$0.00	\$0.00	\$0.00
	Total	\$135,791.35	\$135,791.35	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191202	Generated and Approved (and should be considered Draft) at the Project Office Level by	stephb1
20191202	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	daultm1
20191203	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$143,536.42	(\$7745.07)	\$135,791.35	100.0%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

All Items, This Estimate:



Contractor's Payment Estimate Summary

December 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C06	0004	November 16, 2019	December 1, 2019	December 2, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4S3316	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	19,481.00	19481.00	\$2.25	\$43,832.25
J4S3316	0001	0020	4099905	MISC. SEAL COAT AGGREGATE, LIGHTWEIGHT HAYDITE , GRADE B1	57,843.00	57843.00	\$1.00	\$57,843.00
J4S3316	0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J4S3316	0001	0040	6161005	CONSTRUCTION SIGNS	435.00	435.00	\$7.00	\$3,045.00
J4S3316	0001	0050	6161009	FLAG ASSEMBLY	8.00	8.00	\$25.00	\$200.00
J4S3316	0001	0060	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$9.00	\$72.00
J4S3316	0001	0070	6181000	MOBILIZATION	1.00	1.00	\$13800.00	\$13,800.00
J4S3316	0001	0080	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	296.00	296.00	\$8.00	\$2,368.00
J4S3316	0001	0090	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	24.00	\$40.00	\$960.00
J4S3316	0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	48,631.00	48631.00	\$0.13	\$6,322.03
J4S3316	0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	48,839.00	48839.00	\$0.13	\$6,349.07

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field