



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 3, 2020

Pay Estimate Created Date: September 2, 2020

<b>Progress Estimate Number</b> 35	<b>Contract ID</b> 181214-D02 <b>Prime Contractor</b> Sam Gaines Construction, Inc.	<b>Pay Period Start</b> August 16, 2020 <b>Pay Period End</b> September 1, 2020	<b>Original Contract Amount</b> \$3,550,798.97 <b>Net Change Order Amount</b> \$346,719.28 <b>Current Contract Amount</b> \$3,897,518.25
---------------------------------------	--	--	--

Approval Date		By User
September 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	rennic
September 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	niemej1
September 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 1, 2020	August 1, 2020		96.27%

No Milestones Exist for Contract

## Contract Total Pay For Estimate No. 35

	This Estimate	Previous	To Date
181214-D02			
Total Posted Items Pay	\$45,547.60	\$3,706,754.48	\$3,752,302.08
Gross Item Adjustments	\$13,751.15	(\$17,808.67)	(\$4,057.52)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,688,945.81	\$3,748,244.56
<b>Contract Total Payable This Estimate:</b>	<b>\$59,298.75</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3159	0590	9020833	SH-FLAT SHEET - SIGNAL SIGN	SQFT	\$42.000	43	\$1,806.00
	0600	9020834	SIGNAL SIGN, MOUNTING HARDWARE	EA	\$65.000	8	\$520.00
	0610	9022708	POST, SIGNAL 8 FT. OR 2.4 M	EA	\$675.000	8	\$5,400.00
	0660	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	LF	\$8.500	38	\$323.00
	0670	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$14.000	61	\$854.00
	0680	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	LF	\$24.000	186	\$4,464.00
	0700	9027504	CONDUIT, 3 IN., EXTERNAL ON STRUCTURE	LF	\$36.000	1	\$36.00
	0710	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$1.050	1,743	\$1,830.15
	0720	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$1.150	767	\$882.05
	0760	9028811	PULL BOX, PREFORMED CLASS 2	EA	\$1,300.000	2	\$2,600.00
	0780	9029100	BASE, CONCRETE	CUYD	\$1,900.000	0.37	\$703.00
	0810	9029902	MISC.SIGNAL RELOCATIONS AND ADJUSTMENTS	EA	\$500.000	3	\$1,500.00
<b>Project J5S3159 - Total</b>							<b>\$20,918.20</b>
J5S3218	1270	9020833	SH-FLAT SHEET - SIGNAL SIGN	SQFT	\$42.000	4.96	\$208.32
	1280	9020834	SIGNAL SIGN, MOUNTING HARDWARE	EA	\$100.000	20	\$2,000.00
	1310	9024281	CONTROLLER ASSEMBLY HOUSING, KEYBOARD ENTRY, 8 PHASE NEMA CONTROLLER	EA	\$15,057.000	1	\$15,057.00
	1340	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$10.000	31	\$310.00
	1350	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	LF	\$24.000	-121	(\$2,904.00)
	1360	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	LF	\$1.050	380	\$399.00
	1370	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$1.050	657	\$689.85
	1380	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$1.150	1,485	\$1,707.75
	1390	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$1.200	100	\$120.00
	1400	9028810	PULL BOX, PREFORMED CLASS 1	EA	\$1,000.000	1	\$1,000.00
	1420	9029100	BASE, CONCRETE	CUYD	\$1,900.000	-0.86	(\$1,634.00)
	1440	9029902	MISC.Detector, Pushbutton (APS)	EA	\$680.000	8	\$5,440.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 3, 2020

Pay Estimate Created Date: September 2, 2020

<b>Progress Estimate Number</b> 35	<b>Contract ID</b> 181214-D02 <b>Prime Contractor</b> Sam Gaines Construction, Inc.	<b>Pay Period Start</b> August 16, 2020 <b>Pay Period End</b> September 1, 2020	<b>Original Contract Amount</b> \$3,550,798.97 <b>Net Change Order Amount</b> \$346,719.28 <b>Current Contract Amount</b> \$3,897,518.25
---------------------------------------	--	--	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3218	1450	9029902	MISC.Pedestrian Push Button Extension	EA	\$107.120	4	\$428.48
	1460	9029902	MISC.Relocate Existing Pedestrian Detector	EA	\$250.000	1	\$250.00
	1470	9029902	MISC.Relocate Existing Pedestrian Sign	EA	\$98.000	17	\$1,666.00
	1480	9029902	MISC.Relocate Existing Pedestrian Signal Post (8 ft. or 15 ft.)	EA	\$300.000	3	\$900.00
	1490	9029902	MISC.Relocate Existing Signal Head	EA	\$400.000	15	\$6,000.00
	1500	9029902	MISC.Uninterruptable Power Supply	EA	\$7,000.000	1	\$7,000.00
	1560	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	LF	\$8.000	-720	(\$5,760.00)
	1570	9107201	CONDUIT, 3 IN., RIGID, PUSHED	LF	\$26.000	-300	(\$7,800.00)
	5252	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	LF	\$3.500	-734	(\$2,569.00)
	5253	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	EA	\$530.000	4	\$2,120.00
<b>Project J5S3218 - Total</b>							<b>\$24,629.40</b>
<b>Overall - Total</b>							<b>\$45,547.60</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3159	0170	TRUNCATED DOMES	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).	12.5	\$35.00	\$437.50
	0190	PAVED APPROACH, 8 IN.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.64000 - 100.00000, 'is applied (if non-zero).	10	\$99.64	\$996.40
	0230	MISC.	MaterialCredit			234.1	\$6.00	\$1,404.60
	0230	MISC.	Material			-234.1	\$6.00	(\$1,404.60)
	0480	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).	41	\$40.00	\$1,640.00
J5S3218	0880	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).	1	\$1,000.00	\$1,000.00
	0910	3 IN. CONCRETE MEDIAN STRIP	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',265.00000 - 265.00000, 'is applied (if non-zero).	9.1	\$265.00	\$2,411.50
	0940	PAVED APPROACH, 8 IN.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',89.64286 - 90.00000, 'is applied (if non-zero).	1.4	\$89.64	\$125.50
	1130	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.75000 - 5.75000, 'is applied (if non-zero).	27	\$5.75	\$155.25



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 3, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number 35		Contract ID 181214-D02 Prime Contractor Sam Gaines Construction, Inc.		Pay Period Start August 16, 2020 Pay Period End September 1, 2020		Original Contract Amount \$3,550,798.97 Net Change Order Amount \$346,719.28 Current Contract Amount \$3,897,518.25		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3218	1150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',130.00000 - 130.00000, 'is applied (if non-zero).	4	\$130.00	\$520.00
	1290	POST, SIGNAL 8 FT. OR 2.4 M	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',594.00000 - 594.00000, 'is applied (if non-zero).	1	\$594.00	\$594.00
	1350	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',24.00000 - 24.00000, 'is applied (if non-zero).	61	\$24.00	\$1,464.00
	1420	BASE, CONCRETE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1900.00000 - 1900.00000, 'is applied (if non-zero).	0.86	\$1,900.00	\$1,634.00
	5252	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.50000 - 3.50000, 'is applied (if non-zero).	1,398	\$3.50	\$4,893.00
	5253	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material			-4	\$530.00	(\$2,120.00)
Total								\$13,751.15



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on September 3, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3159	FAS-S401(028)	ADA improvements	763	BOONE	from Bus Loop 70 to Route 740
J5S3218	FAF-163-1(6)	ADA improvements	163	BOONE	from Vandiver Dr to Route K
Totals by Job Numbers					
J5S3159			This Estimate	Previous	To Date
	Posted Item Pay		\$20,918.20	\$2,095,316.50	\$2,116,234.70
	Gross Item Adjustments		\$3,073.90	(\$4,482.10)	(\$1,408.20)
	Gross Item Pay		\$23,992.10	\$2,090,834.40	\$2,114,826.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J5S3218			This Estimate	Previous	To Date
	Posted Item Pay		\$24,629.40	\$1,611,437.98	\$1,636,067.38
	Gross Item Adjustments		\$10,677.25	(\$13,326.57)	(\$2,649.32)
	Gross Item Pay		\$35,306.65	\$1,598,111.41	\$1,633,418.06
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 3, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 181214-D02, Time ID 00 DT, Time Type Completion Date, Current Completion Date 8/1/2020 12:00:00 PM.	working on tying up things	rennic	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3159, Item 6089903, Project Item Line Number 0230, Material Set 6089903, Material 1057JMCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action GENERIC 1057JMCSS is insufficient.	product needs submitted thru PAL process	rennic	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3218, Item 9020811, Project Item Line Number 5253, Material Set 902081196, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	waiting on certification	rennic	Acknowledged



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181214-D02	J5S3159	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$300,000.00	\$300,000.00
		0001	0020	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	11,062.00	1,178.49	12,240.49	SQYD	12,240.49	\$10.00	\$122,404.90
		0001	0030	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	305.00	-279.39	25.61	SQYD	25.61	\$14.00	\$358.54
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.58	8.58	TONS	8.58	\$45.00	\$386.10
		0001	0050	3109905	MISC.CREEK GRAVEL MULCH	7.90	0.00	7.90	SQYD	7.90	\$60.00	\$474.00
		0001	0060	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	13.00	-13.00	0.00	TONS	0.00	\$404.00	\$0.00
		0001	0070	4030401	8 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	303.00	-277.39	25.61	SQYD	25.61	\$197.25	\$5,051.57
		0001	0080	4039905	MISC.4 INCH ASPHALTIC CONCRETE PAVEMENT SP125C	24.90	-24.90	0.00	SQYD	0.00	\$232.00	\$0.00
		0001	0090	5021106	CONCRETE PAVEMENT ( 6 IN. NON-REINF)	340.00	11.78	351.78	SQYD	351.78	\$85.00	\$29,901.30
		0001	0100	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	635.60	21.80	657.40	SQYD	657.40	\$90.00	\$59,166.00
		0001	0110	6042010	ADJUSTING MANHOLE	7.00	0.00	7.00	EA	7.00	\$1,000.00	\$7,000.00
		0001	0120	6049902	MISC.ADJUST VALVE BOXES AND PULLBOXES	49.00	7.00	56.00	EA	56.00	\$500.00	\$28,000.00
		0001	0130	6049902	MISC.RELOCATE FIRE HYDRANT AND VALVE	1.00	-1.00	0.00	EA	0.00	\$5,000.00	\$0.00
		0001	0140	6059903	MISC.SIDEWALK DRAIN	9.00	0.00	9.00	LF	9.00	\$300.00	\$2,700.00
		0001	0150	6071011A	CHAIN-LINK FENCE (48 IN.)	10.00	17.00	27.00	LF	27.00	\$300.00	\$8,100.00
		0001	0160	6081010	CONCRETE CURB RAMP	713.30	12.00	725.30	SQYD	725.30	\$150.00	\$108,795.00
		0001	0170	6081012	TRUNCATED DOMES	1,015.00	12.50	1,027.50	SQFT	1,027.50	\$35.00	\$35,962.50
		0001	0180	6082024	HAND-RAILING FOR STEPS WITH BALUSTERS	22.00	0.00	22.00	LF	22.00	\$260.00	\$5,720.00
		0001	0190	6085008	PAVED APPROACH, 8 IN.	1,443.30	441.10	1,884.40	SQYD	1,884.40	\$100.00	\$188,440.00
		0001	0200	6086004	CONCRETE SIDEWALK, 4 IN.	7,712.50	470.03	8,182.53	SQYD	8,182.53	\$48.00	\$392,761.44
		0001	0210	6089901	MISC.CONCRETE STAIRS	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00
		0001	0220	6089902	MISC.PARKING BUMPERS	4.00	-1.00	3.00	EA	0.00	\$50.00	\$0.00
		0001	0230	6089903	MISC.SIDEWALK JOINT RESTORATION	391.00	-156.90	234.10	LF	234.10	\$6.00	\$1,404.60
		0001	0240	6089905	MISC.4 IN. COLORED AND STAMPED DECORATIVE CONCRETE	98.50	11.80	110.30	SQYD	110.30	\$95.00	\$10,478.50
		0001	0250	6089905	MISC.6 IN REINFORCED SIDEWALK WITH 18 IN MAX HEIGHT WALL	22.70	0.00	22.70	SQYD	22.70	\$180.00	\$4,086.00
		0001	0260	6089905	MISC.DECORATIVE CROSSWALK PAVEMENT MARKINGS	93.00	0.00	93.00	SQYD	93.00	\$195.00	\$18,135.00
		0001	0270	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	1,506.00	97.56	1,603.56	LF	1,603.56	\$42.00	\$67,349.52
		0001	0280	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	268.00	17.30	285.30	LF	285.30	\$49.00	\$13,979.70
		0001	0290	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	5.00	\$30.00	\$150.00
		0001	0300	6096042	PLACING TYPE 2 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	5.00	\$20.00	\$100.00
		0001	0310	6109904	MISC.SALVAGE AND REUSE BRICK PAVERS	170.00	0.00	170.00	SQFT	170.00	\$10.00	\$1,700.00
		0001	0320	6109904	MISC.SMALL BLOCK LANDSCAPE WALL	5.00	-5.00	0.00	SQFT	0.00	\$500.00	\$0.00
		0001	0330	6117000A	GABIONS	54.00	0.00	54.00	CUYD	54.00	\$500.00	\$27,000.00
		0001	0340	6119907	MISC.SOIL REMOVAL	4.00	76.00	80.00	CUYD	80.00	\$300.00	\$24,000.00
		0001	0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$22,000.00	\$44,000.00
		0001	0360	6161005	CONSTRUCTION SIGNS	792.00	0.00	792.00	SQFT	96.00	\$6.25	\$600.00
		0001	0370	6161009	FLAG ASSEMBLY	24.00	0.00	24.00	EA	12.00	\$25.00	\$300.00
		0001	0380	6161025	CHANNELIZER (TRIM LINE)	389.00	0.00	389.00	EA	260.00	\$16.00	\$4,160.00
		0001	0390	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	14.00	0.00	14.00	EA	8.00	\$130.00	\$1,040.00
		0001	0400	6161033	DIRECTIONAL INDICATOR BARRICADE	7.00	0.00	7.00	EA	0.00	\$45.00	\$0.00
		0001	0410	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$2,100.00	\$4,200.00
		0001	0420	6161055	SEQUENTIAL FLASHING WARNING LIGHT	7.00	0.00	7.00	EA	0.00	\$100.00	\$0.00
		0001	0430	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$7,600.00	\$15,200.00
		0001	0440	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0450	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,064.00	0.00	1,064.00	LF	1,064.00	\$5.75	\$6,118.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181214-D02	J5S3159	0001	0460	6207001	PAVEMENT MARKING REMOVAL	1,147.00	0.00	1,147.00	LF	1,147.00	\$0.25	\$286.75
		0001	0470	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	119.00	-119.00	0.00	SQYD	0.00	\$61.25	\$0.00
		0001	0480	6229903	MISC.GRIND SIDEWALK JOINTS	80.00	41.00	121.00	LF	121.00	\$40.00	\$4,840.00
		0001	0490	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	13.00	0.00	13.00	SQYD	13.00	\$10.00	\$130.00
		0001	0500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00
		0001	0510	8031000A	TURF TYPE TALL FESCUE SODDING	4,309.00	1,644.40	5,953.40	SQYD	5,953.40	\$12.00	\$71,440.80
		0001	0520	8061007A	CURB INLET CHECK	67.00	3.00	70.00	EA	70.00	\$200.00	\$14,000.00
		0001	0530	8061019	SILT FENCE	363.00	-363.00	0.00	LF	0.00	\$4.00	\$0.00
		0001	0540	8069901	MISC.TRIM VEGETATION	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0030	0550	9020511	SIGNAL HEAD, TYPE 1B	1.00	0.00	1.00	EA	0.00	\$514.00	\$0.00
		0030	0560	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	4.00	\$912.00	\$3,648.00
		0030	0570	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	2.00	\$1,062.00	\$2,124.00
		0030	0580	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	16.00	0.00	16.00	EA	16.00	\$530.00	\$8,480.00
		0030	0590	9020833	SH-FLAT SHEET - SIGNAL SIGN	51.00	0.00	51.00	SQFT	51.00	\$42.00	\$2,142.00
		0030	0600	9020834	SIGNAL SIGN, MOUNTING HARDWARE	42.00	0.00	42.00	EA	42.00	\$65.00	\$2,730.00
		0030	0610	9022708	POST, SIGNAL 8 FT. OR 2.4 M	19.00	0.00	19.00	EA	19.00	\$675.00	\$12,825.00
		0030	0620	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$6,741.00	\$6,741.00
		0030	0630	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	1.00	\$7,156.00	\$7,156.00
		0030	0640	9024944	DETECTOR, VEHICLE INDUCTION LOOP (2 CHANNEL - RACK MOUNTED)	50.00	-50.00	0.00	EA	0.00	\$103.00	\$0.00
		0030	0650	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	434.00	-397.00	37.00	LF	37.00	\$7.00	\$259.00
		0030	0660	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	2,819.00	4,441.00	7,260.00	LF	7,259.00	\$8.50	\$61,701.50
		0030	0670	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	338.00	0.00	338.00	LF	338.00	\$14.00	\$4,732.00
		0030	0680	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	139.00	513.00	652.00	LF	652.00	\$24.00	\$15,648.00
		0030	0690	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	613.00	0.00	613.00	LF	594.00	\$26.00	\$15,444.00
		0030	0700	9027504	CONDUIT, 3 IN., EXTERNAL ON STRUCTURE	8.00	1.00	9.00	LF	9.00	\$36.00	\$324.00
		0030	0710	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,800.00	0.00	2,800.00	LF	2,800.00	\$1.05	\$2,940.00
		0030	0720	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,650.00	0.00	1,650.00	LF	1,650.00	\$1.15	\$1,897.50
		0030	0730	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,000.00	0.00	1,000.00	LF	999.00	\$1.20	\$1,198.80
		0030	0740	9028500	CABLE, LOOP DETECTOR, IN DUCT	15,350.00	-15,350.00	0.00	LF	0.00	\$4.50	\$0.00
		0030	0750	9028510	CABLE, LOOP DETECTOR, LEAD-IN	3,030.00	-3,030.00	0.00	LF	0.00	\$1.50	\$0.00
		0030	0760	9028811	PULL BOX, PREFORMED CLASS 2	9.00	6.00	15.00	EA	15.00	\$1,300.00	\$19,500.00
		0030	0770	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	2.00	\$1,450.00	\$2,900.00
		0030	0780	9029100	BASE, CONCRETE	14.40	0.00	14.40	CUYD	14.40	\$1,900.00	\$27,360.00
		0030	0790	9029901	MISC.PULL AND REINSTALL EXISTING CABLE	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00
		0030	0800	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNALS (PUSHBUTTONS)	40.00	0.00	40.00	EA	40.00	\$680.00	\$27,200.00
		0030	0810	9029902	MISC.SIGNAL RELOCATIONS AND ADJUSTMENTS	7.00	0.00	7.00	EA	7.00	\$500.00	\$3,500.00
		0030	0820	9109902	MISC.MASTER CONTROL UNIT	7.00	0.00	7.00	EA	7.00	\$3,382.00	\$23,674.00
		0040	0830	9039902	MISC.RELOCATE SIGN	8.00	0.00	8.00	EA	8.00	\$500.00	\$4,000.00
		0050	0840	9104335	FIBER OPTIC MODEM, DATA, SINGLE MODE, INSTALLED	5.00	0.00	5.00	EA	5.00	\$7,203.00	\$36,015.00
		0050	0850	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	3,470.00	4,536.00	8,006.00	LF	8,006.00	\$3.50	\$28,021.00
		0040	4000	9031010	CONCRETE FOOTINGS, EMBEDDED	0.00	0.28	0.28	CUYD	0.28	\$2,500.00	\$700.00
		0040	4010	9031280	2.5 IN. PSST POST - 12 GA.	0.00	32.00	32.00	LF	32.00	\$22.10	\$707.20
		0040	4020	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	0.00	6.00	6.00	LF	6.00	\$90.00	\$540.00
		0030	4030	9012231	BASE MOUNTED CONTROL STATION 480 VOLT-4 CIRCUIT	0.00	1.00	1.00	EA	1.00	\$6,159.30	\$6,159.30
		0001	4040	6049903	MISC.drainage pipe at driveway	0.00	22.00	22.00	LF	22.00	\$42.45	\$933.90
		0001	4050	8049907A	MISC.Mulch	0.00	8.00	8.00	CUYD	8.00	\$110.00	\$880.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181214-D02	J5S3159	0001	4060	8041000	TOPSOIL	0.00	100.00	100.00	CUYD	10.00	\$109.89	\$1,098.90
		0030	4070	9024975	VIDEO DETECTION SYSTEM	0.00	4.00	4.00	EA	4.00	\$3,257.10	\$13,028.40
		0001	5001	7339901	MISC.Drain tie-in at NW Ash street for Eagle Plaza	0.00	1.00	1.00	LS	1.00	\$4,343.48	\$4,343.48
		0001	5002	6109904	MISC.1052MSEWSMBL Smakll Blocks for Small Block MSE wall system	0.00	165.25	165.25	SQFT	165.25	\$50.00	\$8,262.50
		0001	5003	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
Project J5S3159 - Total Value Posted to Date as of Report Generated Date												\$2,116,234.70
J5S3218	0001	0860	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$140,000.00	\$140,000.00	
	0001	0870	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	3,006.00	6,923.70	9,929.70	SQYD	9,015.77	\$12.00	\$108,189.24	
	0001	0880	6049902	MISC.Adjusting Manholes, Inlets and Valves	16.00	1.00	17.00	EA	17.00	\$1,000.00	\$17,000.00	
	0001	0890	6081010	CONCRETE CURB RAMP	895.20	0.00	895.20	SQYD	878.06	\$110.00	\$96,586.60	
	0001	0900	6081012	TRUNCATED DOMES	768.00	0.00	768.00	SQFT	724.66	\$30.00	\$21,739.80	
	0001	0910	6083003	3 IN. CONCRETE MEDIAN STRIP	10.30	17.40	27.70	SQYD	27.70	\$265.00	\$7,340.50	
	0001	0920	6083008	8 IN. CONCRETE MEDIAN STRIP	165.40	8.50	173.90	SQYD	150.21	\$145.00	\$21,780.45	
	0001	0930	6085007	PAVED APPROACH, 7 IN.	65.00	6.50	71.50	SQYD	71.50	\$125.00	\$8,937.50	
	0001	0940	6085008	PAVED APPROACH, 8 IN.	2,876.40	172.00	3,048.40	SQYD	3,041.60	\$90.00	\$273,744.00	
	0001	0950	6086004	CONCRETE SIDEWALK, 4 IN.	4,777.30	1,084.70	5,862.00	SQYD	5,098.14	\$57.00	\$290,593.98	
	0001	0960	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	776.00	166.50	942.50	LF	942.50	\$45.00	\$42,412.50	
	0001	0970	6091041	CONCRETE GUTTER TYPE A	15.00	0.00	15.00	LF	15.00	\$60.00	\$900.00	
	0001	0980	6091052	CURB AND GUTTER TYPE B	179.00	8.00	187.00	LF	176.95	\$50.00	\$8,847.50	
	0001	0990	6099903	MISC.Modified Concrete Curb (Over 6 in. Height) Type S	43.00	0.00	43.00	LF	43.00	\$28.00	\$1,204.00	
	0001	1000	6161005	CONSTRUCTION SIGNS	629.00	0.00	629.00	SQFT	321.00	\$6.25	\$2,006.25	
	0001	1010	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$50.00	\$200.00	
	0001	1020	6161009	FLAG ASSEMBLY	14.00	0.00	14.00	EA	4.00	\$25.00	\$100.00	
	0001	1030	6161025	CHANNELIZER (TRIM LINE)	40.00	71.00	111.00	EA	81.00	\$16.00	\$1,296.00	
	0001	1040	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$100.00	\$800.00	
	0001	1050	6161040	FLASHING ARROW PANEL	2.00	2.00	4.00	EA	4.00	\$2,100.00	\$8,400.00	
	0001	1060	6161052	WARNING LIGHT, TYPE B	14.00	0.00	14.00	EA	8.00	\$40.00	\$320.00	
	0001	1070	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	8.00	\$7,600.00	\$60,800.00	
	0001	1080	6169902	MISC.36 in. Surface Mounted Delineator	13.00	0.00	13.00	EA	13.00	\$50.00	\$650.00	
	0001	1090	6169902	MISC.Detectable Pedestrian Channelizing Barricade	12.00	0.00	12.00	EA	11.00	\$75.00	\$825.00	
	0001	1100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$70,000.00	\$70,000.00	
	0001	1110	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	18.00	36.00	54.00	LF	54.00	\$15.00	\$810.00	
	0001	1120	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	36.00	68.00	104.00	LF	104.00	\$15.00	\$1,560.00	
	0001	1130	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	903.00	27.00	930.00	LF	930.00	\$5.75	\$5,347.50	
	0001	1140	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	283.00	12.00	295.00	LF	295.00	\$15.00	\$4,425.00	
	0001	1150	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	84.00	4.00	88.00	EA	88.00	\$130.00	\$11,440.00	
	0001	1160	6207001	PAVEMENT MARKING REMOVAL	1,200.00	0.00	1,200.00	LF	1,200.00	\$2.50	\$3,000.00	
	0001	1170	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	34.00	0.00	34.00	EA	34.00	\$75.00	\$2,550.00	
	0001	1180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00	
	0001	1190	8031000A	TURF TYPE TALL FESCUE SODDING	6,094.00	0.00	6,094.00	SQYD	4,345.50	\$12.00	\$52,146.00	
	0001	1200	8041000	TOPSOIL	6.00	0.00	6.00	CUYD	6.00	\$50.00	\$300.00	
	0001	1210	8061003	SEDIMENT TRAP EXCAVATION	1.00	0.00	1.00	CUYD	1.00	\$50.00	\$50.00	
	0001	1220	8061004	SEDIMENT TRAP ROCK	2.00	0.00	2.00	CUYD	2.00	\$50.00	\$100.00	
	0001	1230	8061007A	CURB INLET CHECK	63.00	0.00	63.00	EA	60.00	\$200.00	\$12,000.00	
	0001	1240	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	7.00	\$50.00	\$350.00	





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181214-D02	J5S3218	0001	1250	8061019	SILT FENCE	570.00	0.00	570.00	LF	570.00	\$3.00	\$1,710.00
		0030	1260	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	31.00	0.00	31.00	EA	31.00	\$532.00	\$16,492.00
		0030	1270	9020833	SH-FLAT SHEET - SIGNAL SIGN	31.00	0.00	31.00	SQFT	31.00	\$42.00	\$1,302.00
		0030	1280	9020834	SIGNAL SIGN, MOUNTING HARDWARE	31.00	0.00	31.00	EA	31.00	\$100.00	\$3,100.00
		0030	1290	9022708	POST, SIGNAL 8 FT. OR 2.4 M	35.00	1.00	36.00	EA	36.00	\$594.00	\$21,384.00
		0030	1300	9022715	POST, SIGNAL 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	1.00	\$870.00	\$870.00
		0030	1310	9024281	CONTROLLER ASSEMBLY HOUSING, KEYBOARD ENTRY, 8 PHASE NEMA CONTROLLER	1.00	0.00	1.00	EA	1.00	\$15,057.00	\$15,057.00
		0030	1320	9024920	DETECTOR, PUSHBUTTON	3.00	0.00	3.00	EA	3.00	\$201.00	\$603.00
		0030	1330	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	46.00	0.00	46.00	LF	46.00	\$10.00	\$460.00
		0030	1340	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	1,233.00	0.00	1,233.00	LF	1,233.00	\$10.00	\$12,330.00
		0030	1350	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	778.00	0.00	778.00	LF	718.00	\$24.00	\$17,232.00
		0030	1360	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	380.00	0.00	380.00	LF	380.00	\$1.05	\$399.00
		0030	1370	9028308	CABLE, 16 AWG 2 CONDUCTOR	6,350.00	0.00	6,350.00	LF	6,350.00	\$1.05	\$6,667.50
		0030	1380	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,390.00	0.00	6,390.00	LF	6,390.00	\$1.15	\$7,348.50
		0030	1390	9028311	CABLE, 16 AWG 7 CONDUCTOR	4,760.00	0.00	4,760.00	LF	4,760.00	\$1.20	\$5,712.00
		0030	1400	9028810	PULL BOX, PREFORMED CLASS 1	11.00	1.00	12.00	EA	12.00	\$1,000.00	\$12,000.00
		0030	1410	9028811	PULL BOX, PREFORMED CLASS 2	6.00	1.00	7.00	EA	7.00	\$1,300.00	\$9,100.00
		0030	1420	9029100	BASE, CONCRETE	20.70	2.90	23.60	CUYD	23.60	\$1,900.00	\$44,840.00
		0030	1430	9029902	MISC.APS Modulator	1.00	0.00	1.00	EA	0.00	\$2,118.00	\$0.00
		0030	1440	9029902	MISC.Detector, Pushbutton (APS)	40.00	0.00	40.00	EA	40.00	\$680.00	\$27,200.00
		0030	1450	9029902	MISC.Pedestrian Push Button Extension	21.00	0.00	21.00	EA	4.00	\$107.12	\$428.48
		0030	1460	9029902	MISC.Relocate Existing Pedestrian Detector	9.00	0.00	9.00	EA	9.00	\$250.00	\$2,250.00
		0030	1470	9029902	MISC.Relocate Existing Pedestrian Sign	17.00	0.00	17.00	EA	17.00	\$98.00	\$1,666.00
		0030	1480	9029902	MISC.Relocate Existing Pedestrian Signal Post (8 ft. or 15 ft.)	7.00	0.00	7.00	EA	7.00	\$300.00	\$2,100.00
		0030	1490	9029902	MISC.Relocate Existing Signal Head	19.00	-4.00	15.00	EA	15.00	\$400.00	\$6,000.00
		0030	1500	9029902	MISC.Uninterruptable Power Supply	1.00	0.00	1.00	EA	1.00	\$7,000.00	\$7,000.00
		0030	1510	9029903	MISC.Video Cable	400.00	0.00	400.00	LF	400.00	\$1.90	\$760.00
		0030	1520	9029903	MISC.Video Power Cable	400.00	0.00	400.00	LF	400.00	\$1.80	\$720.00
		0040	1530	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.00	1.10	CUYD	1.10	\$2,500.00	\$2,750.00
		0040	1540	9031280	2.5 IN. PSST POST - 12 GA.	128.00	0.00	128.00	LF	128.00	\$22.10	\$2,828.80
		0040	1550	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	24.00	0.00	24.00	LF	24.00	\$90.00	\$2,160.00
		0050	1560	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	4,558.00	355.00	4,913.00	LF	4,193.00	\$8.00	\$33,544.00
		0050	1570	9107201	CONDUIT, 3 IN., RIGID, PUSHED	1,136.00	0.00	1,136.00	LF	120.00	\$26.00	\$3,120.00
		0050	1580	9108811	PULL BOX, PREFORMED CLASS 2	10.00	0.00	10.00	EA	9.00	\$1,300.00	\$11,700.00
		0050	1590	9108816	PULL BOX, PREFORMED CLASS 5	9.00	0.00	9.00	EA	9.00	\$1,900.00	\$17,100.00
		0001	5230	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	0.00	20.00	20.00	LF	20.00	\$7.00	\$140.00
		0001	5240	9028500	CABLE, LOOP DETECTOR, IN DUCT	0.00	680.00	680.00	LF	680.00	\$4.50	\$3,060.00
		0001	5250	9028510	CABLE, LOOP DETECTOR, LEAD-IN	0.00	208.00	208.00	LF	208.00	\$1.50	\$312.00
		0050	5251	3109910	MISC.Decorative Rock	0.00	15.00	15.00	TONS	15.00	\$60.00	\$900.00
		0050	5252	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	0.00	5,300.00	5,300.00	LF	5,300.00	\$3.50	\$18,550.00
		0030	5253	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	0.00	4.00	4.00	EA	4.00	\$530.00	\$2,120.00
		0001	5263	6189901	MISC.Cutting pavement to place Metal conduit	0.00	1.00	1.00	LS	1.00	\$13,957.16	\$13,957.16
		0030	5264	9029901	MISC.Loops rte K	0.00	1.00	1.00	LS	1.00	\$5,274.00	\$5,274.00
		0001	5265	1099902	MISC.Civil Unrest Proofing Work Areas	0.00	3.00	3.00	EA	3.00	\$500.00	\$1,500.00
		0001	5266	6189901	MISC.Drainage Structure Under Walnut West side	0.00	1.00	1.00	LS	1.00	\$5,505.96	\$5,505.96
		0001	5267	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$3,062.16	\$3,062.16



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181214-D02	Project J5S3218 - Total Value Posted to Date as of Report Generated Date											\$1,636,067.38
181214-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$3,752,302.08



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 3, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSS3159

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0590	9020833	SH-FLAT SHEET - SIGNAL SIGN	8/25/20	9/2/20	43.00	SQFT	college ave					
0600	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8/25/20	9/2/20	8.00	EA	college					
0610	9022708	POST, SIGNAL 8 FT. OR 2.4 M	8/25/20	9/2/20	8.00	EA	college					
0660	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	8/25/20	9/2/20	38.00	LF	college					
0670	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	8/25/20	9/2/20	61.00	LF	college					
0680	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	8/25/20	9/2/20	186.00	LF	college					
0700	9027504	CONDUIT, 3 IN., EXTERNAL ON STRUCTURE	8/25/20	9/2/20	1.00	LF	college					
0710	9028308	CABLE, 16 AWG 2 CONDUCTOR	8/25/20	9/2/20	1,743.00	LF	college					
0720	9028310	CABLE, 16 AWG 5 CONDUCTOR	8/25/20	9/2/20	767.00	LF	college					
0760	9028811	PULL BOX, PREFORMED CLASS 2	8/25/20	9/2/20	2.00	EA	college					
0780	9029100	BASE, CONCRETE	8/25/20	9/2/20	0.37	CUYD	college					
0810	9029902	MISC.	8/25/20	9/2/20	3.00	EA	college					

Project: JSS3218

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1270	9020833	SH-FLAT SHEET - SIGNAL SIGN	8/25/20	9/2/20	4.96	SQFT	providence					
1280	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8/25/20	9/2/20	20.00	EA	providence					
1310	9024281	CONTROLLER ASSEMBLY HOUSING,	8/25/20	9/2/20	1.00	EA	providence					
1340	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	8/25/20	9/2/20	31.00	LF	providence					
1350	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	8/25/20	9/2/20	-121.00	LF	providence					
1360	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	8/25/20	9/2/20	380.00	LF	providence					
1370	9028308	CABLE, 16 AWG 2 CONDUCTOR	8/25/20	9/2/20	657.00	LF	providence					
1380	9028310	CABLE, 16 AWG 5 CONDUCTOR	8/25/20	9/2/20	1,485.00	LF	providence					
1390	9028311	CABLE, 16 AWG 7 CONDUCTOR	8/25/20	9/2/20	100.00	LF	providence					
1400	9028810	PULL BOX, PREFORMED CLASS 1	8/25/20	9/2/20	1.00	EA	providence					
1420	9029100	BASE, CONCRETE	8/25/20	9/2/20	-0.86	CUYD	fixing overage					
1440	9029902	MISC.	8/25/20	9/2/20	8.00	EA	providence					
1450	9029902	MISC.	8/25/20	9/2/20	4.00	EA	providence					
1460	9029902	MISC.	8/25/20	9/2/20	1.00	EA	providence					
1470	9029902	MISC.	8/25/20	9/2/20	17.00	EA	providence					
1480	9029902	MISC.	8/25/20	9/2/20	3.00	EA	providence					
1490	9029902	MISC.	8/25/20	9/2/20	15.00	EA	providence					
1500	9029902	MISC.	8/25/20	9/2/20	1.00	EA	providence					
1560	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	8/25/20	9/2/20	-720.00	LF	providence					
1570	9107201	CONDUIT, 3 IN., RIGID, PUSHED	8/25/20	9/2/20	-300.00	LF	providence					
5252	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MOD	8/25/20	9/2/20	-734.00	LF	providence					
5253	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	8/25/20	9/2/20	4.00	EA	providence					

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0020	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	Jun 3, 2019	SYSTEM	(\$3,539.00)	
				6	Jun 17, 2019	SYSTEM	(\$6,694.80)	
				7	Jul 1, 2019	SYSTEM	(\$24,466.80)	
				8	Jul 16, 2019	SYSTEM	(\$37,946.90)	
				9	Aug 5, 2019	SYSTEM	(\$51,936.60)	
				10	Aug 16, 2019	SYSTEM	(\$56,441.20)	
				11	Sep 3, 2019	SYSTEM	(\$19,971.20)	
				12	Sep 16, 2019	SYSTEM	(\$24,023.50)	
				- Total			(\$225,020.00)	
				Material - Total			(\$225,020.00)	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		6	Jun 17, 2019	SYSTEM	\$3,539.00	
				7	Jul 1, 2019	SYSTEM	\$6,694.80	
				8	Jul 16, 2019	SYSTEM	\$24,466.80	
				9	Aug 5, 2019	SYSTEM	\$37,946.90	
				10	Aug 16, 2019	SYSTEM	\$51,936.60	
				11	Sep 3, 2019	SYSTEM	\$56,441.20	
				12	Sep 16, 2019	SYSTEM	\$19,971.20	
				13	Oct 1, 2019	SYSTEM	\$24,023.50	
				- Total			\$225,020.00	
				MaterialCredit - Total			\$225,020.00	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	QMDS	5	Jun 3, 2019	rennic	\$3,539.00	working with materials and contractor to fix
				6	Jun 17, 2019	rennic	\$3,155.80	working with materials
				7	Jul 1, 2019	rennic	\$17,772.00	to pay
				8	Jul 16, 2019	rennic	\$13,480.10	adjustment till exceptions are resolved
				9	Aug 5, 2019	rennic	\$13,989.70	working with contractor and materials to resolve
				10	Aug 16, 2019	rennic	\$4,504.60	WORKING WITH CONTRACTOR AND MATERIALS TO RESOLVE
				11	Sep 3, 2019	rennic	(\$36,470.00)	bring closer to Zero
				12	Sep 16, 2019	rennic	\$4,052.30	working with contractor and materials to resolve
				13	Oct 1, 2019	rennic	(\$24,023.50)	BRINGING BACK TO ZERO
				QMDS - Total			\$0.00	
				Other Item Adjustment - Total			\$0.00	
				0020 - Total			\$0.00	
0030	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		10	Aug 16, 2019	SYSTEM	(\$358.54)	
				11	Sep 3, 2019	SYSTEM	(\$358.54)	
				12	Sep 16, 2019	SYSTEM	(\$358.54)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		13	Oct 1, 2019	SYSTEM	(\$358.54)	
	- Total					(\$1,434.16)		
	Material - Total					(\$1,434.16)		
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit		11	Sep 3, 2019	SYSTEM	\$358.54	
				12	Sep 16, 2019	SYSTEM	\$358.54	
				13	Oct 1, 2019	SYSTEM	\$358.54	
				14	Oct 17, 2019	SYSTEM	\$358.54	
	- Total					\$1,434.16		
	MaterialCredit - Total					\$1,434.16		
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	QMDS	10	Aug 16, 2019	rennic	\$358.54	WORKING WITH CONTRACTOR AND MATERIALS TO RESOLVE
				14	Oct 17, 2019	rennic	(\$358.54)	BACK TO ZERO
	QMDS - Total					\$0.00		
	Other Item Adjustment - Total					\$0.00		
	0030 - Total					\$0.00		
0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		13	Oct 1, 2019	SYSTEM	(\$113.85)	
	- Total					(\$113.85)		
	Material - Total					(\$113.85)		
	GRAVEL (A) OR CRUSHED STONE (B)	MaterialCredit		14	Oct 17, 2019	SYSTEM	\$113.85	
	- Total					\$113.85		
	MaterialCredit - Total					\$113.85		
	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment	QMDS	13	Oct 1, 2019	rennic	\$113.85	WORKING WITH MATERIALS AND CONTRACTOR
				14	Oct 17, 2019	rennic	(\$113.85)	BACK TO ZERO
	QMDS - Total					\$0.00		
	Other Item Adjustment - Total					\$0.00		
	0040 - Total					\$0.00		
0070	8 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Material		10	Aug 16, 2019	SYSTEM	(\$5,051.57)	
				11	Sep 3, 2019	SYSTEM	(\$5,051.57)	
				12	Sep 16, 2019	SYSTEM	(\$5,051.57)	
				13	Oct 1, 2019	SYSTEM	(\$5,051.57)	
				14	Oct 17, 2019	SYSTEM	(\$5,051.57)	
	- Total					(\$25,257.85)		
	Material - Total					(\$25,257.85)		
	8 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	MaterialCredit		11	Sep 3, 2019	SYSTEM	\$5,051.57	
				12	Sep 16, 2019	SYSTEM	\$5,051.57	
				13	Oct 1, 2019	SYSTEM	\$5,051.57	
				14	Oct 17, 2019	SYSTEM	\$5,051.57	
				15	Nov 4, 2019	SYSTEM	\$5,051.57	
	- Total					\$25,257.85		
	MaterialCredit - Total					\$25,257.85		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	8 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	Other Item Adjustment	QMDS	10	Aug 16, 2019	rennic	\$5,051.57	WORKING WITH CONTRACTOR AND MATERIALS TO RESOLVE
				15	Nov 4, 2019	rennic	(\$5,051.57)	Returning to Zero
				QMDS - Total			\$0.00	
				Other Item Adjustment - Total			\$0.00	
				0070 - Total			\$0.00	
0090	CONCRETE PAVEMENT ( 6 IN. NON-REINF)	Material		8	Jul 16, 2019	SYSTEM	(\$813.45)	
				- Total			(\$813.45)	
				Material - Total			(\$813.45)	
	CONCRETE PAVEMENT ( 6 IN. NON-REINF)	MaterialCredit		9	Aug 5, 2019	SYSTEM	\$813.45	
				- Total			\$813.45	
				MaterialCredit - Total			\$813.45	
	CONCRETE PAVEMENT ( 6 IN. NON-REINF)	Other Item Adjustment	QMDS	8	Jul 16, 2019	rennic	\$813.45	adjustment till exceptions are resolved
				9	Aug 5, 2019	rennic	(\$813.45)	Adjusting to Zero
				QMDS - Total			\$0.00	
				Other Item Adjustment - Total			\$0.00	
				0090 - Total			\$0.00	
0100	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		9	Aug 5, 2019	SYSTEM	(\$5,453.10)	
				10	Aug 16, 2019	SYSTEM	(\$11,192.40)	
				17	Dec 3, 2019	SYSTEM	(\$1,571.94)	
				- Total			(\$18,217.44)	
				Material - Total			(\$18,217.44)	
	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	MaterialCredit		10	Aug 16, 2019	SYSTEM	\$5,453.10	
				11	Sep 3, 2019	SYSTEM	\$11,192.40	
				18	Dec 18, 2019	SYSTEM	\$1,571.94	
				- Total			\$18,217.44	
				MaterialCredit - Total			\$18,217.44	
	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Other Item Adjustment	QMDS	9	Aug 5, 2019	rennic	\$5,453.10	working with contractor and material to resolve
				10	Aug 16, 2019	rennic	\$5,739.30	WORKING WITH CONTRACTOR AND MATERIALS TO RESOLVE
				11	Sep 3, 2019	rennic	(\$11,192.40)	bring back to Zero
				17	Dec 3, 2019	rennic	\$1,571.94	working with contractor testing and materials and aashtoware to resolve the issue
				18	Dec 18, 2019	rennic	(\$1,571.94)	lowering back to Zero
				QMDS - Total			\$0.00	
				Other Item Adjustment - Total			\$0.00	
	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Overrun	Overrun	18	Dec 18, 2019	SYSTEM	(\$1,962.00)	
				20	Jan 16, 2020	SYSTEM	\$1,962.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '90.00000 - 90.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
				Overrun - Total			\$0.00	
				0100 - Total			\$0.00	
0110	ADJUSTING MANHOLE	Other Item Adjustment	QMDS	13	Oct 2, 2019	rennic	(\$1,000.00)	Back to Zero



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0110	ADJUSTING MANHOLE	Other Item Adjustment	QMDS	24	Mar 17, 2020	rennic	\$1,000.00	Bring back to Zero	
	QMDS - Total				\$0.00				
	Other Item Adjustment - Total				\$0.00				
	ADJUSTING MANHOLE	Overrun	Overrun	12	Sep 16, 2019	SYSTEM	(\$1,000.00)		
	13			Oct 1, 2019	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).		
	Overrun - Total				\$0.00				
	Overrun - Total				\$0.00				
	0110 - Total						\$0.00		
	0150	CHAIN-LINK FENCE (48 IN.)	Material		24	Mar 17, 2020	SYSTEM	(\$8,100.00)	
				25	Apr 2, 2020	SYSTEM	(\$8,100.00)		
		26		Apr 16, 2020	SYSTEM	(\$8,100.00)			
- Total				(\$24,300.00)					
Material - Total				(\$24,300.00)					
CHAIN-LINK FENCE (48 IN.)		MaterialCredit		25	Apr 2, 2020	SYSTEM	\$8,100.00		
			26	Apr 16, 2020	SYSTEM	\$8,100.00			
			27	May 6, 2020	SYSTEM	\$8,100.00			
- Total				\$24,300.00					
MaterialCredit - Total				\$24,300.00					
0150 - Total						\$0.00			
0160	CONCRETE CURB RAMP	Material		7	Jul 1, 2019	SYSTEM	(\$8,697.00)		
			8	Jul 16, 2019	SYSTEM	(\$14,254.50)			
	- Total				(\$22,951.50)				
	Material - Total				(\$22,951.50)				
	CONCRETE CURB RAMP	MaterialCredit		8	Jul 16, 2019	SYSTEM	\$8,697.00		
			9	Aug 5, 2019	SYSTEM	\$14,254.50			
	- Total				\$22,951.50				
	MaterialCredit - Total				\$22,951.50				
	CONCRETE CURB RAMP	Other Item Adjustment	QMDS	7	Jul 1, 2019	rennic	\$8,697.00	to pay	
	8			Jul 16, 2019	rennic	\$5,557.50	adjustment till exceptions are resolved		
	9			Aug 5, 2019	rennic	(\$14,254.50)	adjusting back to zero		
	QMDS - Total				\$0.00				
	Other Item Adjustment - Total				\$0.00				
0160 - Total						\$0.00			
0170	TRUNCATED DOMES	Overrun	Overrun	34	Aug 18, 2020	SYSTEM	(\$437.50)		
	35			Sep 2, 2020	SYSTEM	\$437.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).		
	Overrun - Total				\$0.00				
	Overrun - Total				\$0.00				
0170 - Total						\$0.00			
0190	PAVED APPROACH, 8 IN.	Material		7	Jul 1, 2019	SYSTEM	(\$4,545.00)		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0190	PAVED APPROACH, 8 IN.	Material		8	Jul 16, 2019	SYSTEM	(\$20,252.00)	
			- Total				(\$24,797.00)	
	Material - Total						(\$24,797.00)	
	PAVED APPROACH, 8 IN.	MaterialCredit		8	Jul 16, 2019	SYSTEM	\$4,545.00	
				9	Aug 5, 2019	SYSTEM	\$20,252.00	
			- Total				\$24,797.00	
	MaterialCredit - Total						\$24,797.00	
	PAVED APPROACH, 8 IN.	Other Item Adjustment	QMDS	7	Jul 1, 2019	rennic	\$4,545.00	to pay
				8	Jul 16, 2019	rennic	\$15,707.00	adjustment till exceptions are resolved
				9	Aug 5, 2019	rennic	(\$20,252.00)	adjusting back to zero
			QMDS - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	PAVED APPROACH, 8 IN.	Overrun	Overrun	34	Aug 18, 2020	SYSTEM	(\$996.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				35	Sep 2, 2020	SYSTEM	\$996.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '99.64000 - 100.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	PAVED APPROACH, 8 IN.	Price		34	Aug 18, 2020	SYSTEM	(\$3.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$3.60)	
	Price - Total						(\$3.60)	
	0190 - Total						(\$3.60)	
0200	CONCRETE SIDEWALK, 4 IN.	Material		5	Jun 3, 2019	SYSTEM	(\$16,987.20)	
				6	Jun 17, 2019	SYSTEM	(\$32,135.04)	
				7	Jul 1, 2019	SYSTEM	(\$112,232.16)	
				8	Jul 16, 2019	SYSTEM	(\$158,171.52)	
				9	Aug 5, 2019	SYSTEM	(\$29,472.00)	
				11	Sep 3, 2019	SYSTEM	(\$1,817.76)	
				12	Sep 16, 2019	SYSTEM	(\$8,856.96)	
				13	Oct 1, 2019	SYSTEM	(\$30,988.80)	
				14	Oct 17, 2019	SYSTEM	(\$48,131.04)	
			- Total				(\$438,792.48)	
	Material - Total						(\$438,792.48)	
	CONCRETE SIDEWALK, 4 IN.	MaterialCredit		6	Jun 17, 2019	SYSTEM	\$16,987.20	
				7	Jul 1, 2019	SYSTEM	\$32,135.04	
				8	Jul 16, 2019	SYSTEM	\$112,232.16	
				9	Aug 5, 2019	SYSTEM	\$158,171.52	
				10	Aug 16, 2019	SYSTEM	\$29,472.00	
			12	Sep 16, 2019	SYSTEM	\$1,817.76		





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0200	CONCRETE SIDEWALK, 4 IN.	MaterialCredit		13	Oct 1, 2019	SYSTEM	\$8,856.96		
				14	Oct 17, 2019	SYSTEM	\$30,988.80		
				15	Nov 4, 2019	SYSTEM	\$48,131.04		
				- Total			\$438,792.48		
	MaterialCredit - Total							\$438,792.48	
	CONCRETE SIDEWALK, 4 IN.	Other Item Adjustment	QMDS	5	Jun 3, 2019	rennic	\$16,987.20	working with materials and contractor to fix	
				6	Jun 17, 2019	rennic	\$15,147.84	working with materials	
				7	Jul 1, 2019	rennic	\$80,097.12	to pay	
				8	Jul 16, 2019	rennic	\$45,939.36	adjustment till exceptions are resolved	
				9	Aug 5, 2019	rennic	(\$128,699.52)	adjusting back to closer to zero	
				10	Aug 16, 2019	rennic	(\$29,472.00)	BACK TO ZERO	
				11	Sep 3, 2019	rennic	\$1,817.76	working with contractor and materials	
				12	Sep 16, 2019	rennic	\$7,039.20	working with contractor and materials to resolve	
				13	Oct 1, 2019	rennic	\$22,131.84	ADJUSTING TILL RESOLVED	
				15	Nov 4, 2019	rennic	(\$48,131.04)	RETURNING TO ZERO	
				24	Mar 17, 2020	rennic	\$17,142.24	Bring back to Zero	
				QMDS - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
	0200 - Total							\$0.00	
0210	MISC. CONCRETE STAIRS	Material		14	Oct 17, 2019	SYSTEM	(\$7,000.00)		
				15	Nov 4, 2019	SYSTEM	(\$7,000.00)		
				16	Nov 18, 2019	SYSTEM	(\$7,000.00)		
				- Total			(\$21,000.00)		
	Material - Total							(\$21,000.00)	
	MISC. CONCRETE STAIRS	MaterialCredit		15	Nov 4, 2019	SYSTEM	\$7,000.00		
				16	Nov 18, 2019	SYSTEM	\$7,000.00		
				17	Dec 3, 2019	SYSTEM	\$7,000.00		
				- Total			\$21,000.00		
	MaterialCredit - Total							\$21,000.00	
	MISC. CONCRETE STAIRS	Other Item Adjustment	QMDS	14	Oct 17, 2019	rennic	\$7,000.00	WAITING ON HQ FOR REBAR	
				17	Dec 3, 2019	rennic	(\$7,000.00)	bring back to zero	
				QMDS - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
	0210 - Total							\$0.00	
0230	MISC. SIDEWALK JOINT RESTORATION	Material		30	Jun 17, 2020	SYSTEM	(\$468.00)		
				31	Jul 1, 2020	SYSTEM	(\$468.00)		
				32	Jul 16, 2020	SYSTEM	(\$468.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0230	MISC. SIDEWALK JOINT RESTORATION	Material		33	Aug 4, 2020	SYSTEM	(\$468.00)		
				34	Aug 18, 2020	SYSTEM	(\$1,404.60)		
				35	Sep 2, 2020	SYSTEM	(\$1,404.60)		
				- Total			(\$4,681.20)		
	Material - Total							(\$4,681.20)	
	MISC. SIDEWALK JOINT RESTORATION	MaterialCredit		31	Jul 1, 2020	SYSTEM	\$468.00		
				32	Jul 16, 2020	SYSTEM	\$468.00		
				33	Aug 4, 2020	SYSTEM	\$468.00		
				34	Aug 18, 2020	SYSTEM	\$468.00		
				35	Sep 2, 2020	SYSTEM	\$1,404.60		
				- Total			\$3,276.60		
MaterialCredit - Total							\$3,276.60		
0230 - Total							(\$1,404.60)		
0250	MISC. 6 IN REINFORCED SIDEWALK WITH 18 IN MAX HEIGHT WALL	Material		19	Jan 3, 2020	SYSTEM	(\$3,492.00)		
				20	Jan 16, 2020	SYSTEM	(\$4,086.00)		
				21	Feb 3, 2020	SYSTEM	(\$4,086.00)		
				22	Feb 18, 2020	SYSTEM	(\$4,086.00)		
				23	Mar 2, 2020	SYSTEM	(\$4,086.00)		
				- Total			(\$19,836.00)		
	Material - Total							(\$19,836.00)	
	MISC. 6 IN REINFORCED SIDEWALK WITH 18 IN MAX HEIGHT WALL	MaterialCredit		20	Jan 16, 2020	SYSTEM	\$3,492.00		
				21	Feb 3, 2020	SYSTEM	\$4,086.00		
				22	Feb 18, 2020	SYSTEM	\$4,086.00		
				23	Mar 2, 2020	SYSTEM	\$4,086.00		
				24	Mar 17, 2020	SYSTEM	\$4,086.00		
				- Total			\$19,836.00		
	MaterialCredit - Total							\$19,836.00	
	MISC. 6 IN REINFORCED SIDEWALK WITH 18 IN MAX HEIGHT WALL	Other Item Adjustment	QMDS	19	Jan 3, 2020	rennic	\$3,492.00	too early for breaks	
				20	Jan 16, 2020	rennic	\$594.00	waiting on QA	
				24	Mar 17, 2020	rennic	(\$4,086.00)	Bring back to Zero	
				QMDS - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
0250 - Total							\$0.00		
0270	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		6	Jun 17, 2019	SYSTEM	(\$533.40)		
				7	Jul 1, 2019	SYSTEM	(\$2,092.44)		
				8	Jul 16, 2019	SYSTEM	(\$3,163.02)		
				- Total			(\$5,788.86)		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270	Material - Total						(\$5,788.86)	
	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	MaterialCredit		7	Jul 1, 2019	SYSTEM	\$533.40	
				8	Jul 16, 2019	SYSTEM	\$2,092.44	
				9	Aug 5, 2019	SYSTEM	\$3,163.02	
				- Total			\$5,788.86	
	MaterialCredit - Total						\$5,788.86	
	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Other Item Adjustment	QMDS	6	Jun 17, 2019	rennic	\$533.40	working with materials
				7	Jul 1, 2019	rennic	\$1,559.04	to pay
				8	Jul 16, 2019	rennic	\$1,070.58	adjustment till exceptions are resolved
				9	Aug 5, 2019	rennic	(\$3,163.02)	adjusting to zero
				QMDS - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
0270 - Total							\$0.00	
0280	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	Material		18	Dec 18, 2019	SYSTEM	(\$4,238.50)	
				- Total			(\$4,238.50)	
	Material - Total						(\$4,238.50)	
	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	MaterialCredit		19	Jan 3, 2020	SYSTEM	\$4,238.50	
				- Total			\$4,238.50	
	MaterialCredit - Total						\$4,238.50	
	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	Other Item Adjustment	QMDS	19	Jan 3, 2020	rennic	(\$4,238.50)	returning to Zero
				24	Mar 17, 2020	rennic	\$4,238.50	Bring back to Zero
				QMDS - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
0280 - Total							\$0.00	
0340	MISC. SOIL REMOVAL	Other Item Adjustment	OVNR	10	Aug 16, 2019	rennic	\$13,800.00	Work already complete
				24	Mar 17, 2020	rennic	(\$13,800.00)	Bring back to Zero
				OVNR - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
	MISC. SOIL REMOVAL	Overrun	Overrun	10	Aug 16, 2019	SYSTEM	(\$13,800.00)	
				13	Oct 1, 2019	SYSTEM	\$13,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '300.00000 - 300.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
0340 - Total							\$0.00	
0480	MISC. GRIND SIDEWALK JOINTS	Overrun	Overrun	34	Aug 18, 2020	SYSTEM	(\$1,640.00)	
				35	Sep 2, 2020	SYSTEM	\$1,640.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '40.00000 - 40.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
0480 - Total							\$0.00	
0490	PERMANENT EROSION CONTROL GEOTEXTILE	Material		15	Nov 4, 2019	SYSTEM	(\$130.00)	
				- Total			(\$130.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490	Material - Total						(\$130.00)	
	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit		16	Nov 18, 2019	SYSTEM	\$130.00	
	- Total						\$130.00	
	MaterialCredit - Total						\$130.00	
0490 - Total							\$0.00	
0510	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun	26	Apr 16, 2020	SYSTEM	(\$3,496.80)	
				27	May 6, 2020	SYSTEM	\$3,496.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '12.00000 - 12.00000, 'is applied (if non-zero).
	Overrun - Total						\$0.00	
	Overrun - Total						\$0.00	
0510 - Total							\$0.00	
0580	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Overrun	Overrun	22	Feb 18, 2020	SYSTEM	(\$530.00)	
				23	Mar 2, 2020	SYSTEM	(\$1,590.00)	
				25	Apr 2, 2020	SYSTEM	\$2,120.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '530.00000 - 530.00000, 'is applied (if non-zero).
	Overrun - Total						\$0.00	
0580 - Total							\$0.00	
0660	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	13	Oct 1, 2019	SYSTEM	(\$4,343.50)	
				14	Oct 17, 2019	SYSTEM	(\$9,477.50)	
				15	Nov 4, 2019	SYSTEM	(\$3,782.50)	
				16	Nov 18, 2019	SYSTEM	\$17,603.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.50000 - 8.50000, 'is applied (if non-zero).
0660 - Total							\$0.00	
0680	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Overrun	Overrun	18	Dec 18, 2019	SYSTEM	(\$7,848.00)	
				21	Feb 3, 2020	SYSTEM	\$7,848.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '24.00000 - 24.00000, 'is applied (if non-zero).
	Overrun - Total						\$0.00	
	Overrun - Total						\$0.00	
0680 - Total							\$0.00	
0760	PULL BOX, PREFORMED CLASS 2	Overrun	Overrun	18	Dec 18, 2019	SYSTEM	(\$3,900.00)	
				19	Jan 3, 2020	SYSTEM	(\$1,300.00)	
				21	Feb 3, 2020	SYSTEM	\$5,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1300.00000 - 1300.00000, 'is applied (if non-zero).
	Overrun - Total						\$0.00	
0760 - Total							\$0.00	
0780	BASE, CONCRETE	Material		10	Aug 16, 2019	SYSTEM	(\$10,868.00)	
	- Total						(\$10,868.00)	
	Material - Total						(\$10,868.00)	
	BASE, CONCRETE	MaterialCredit		11	Sep 3, 2019	SYSTEM	\$10,868.00	
0780 - Total							\$10,868.00	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0780	MaterialCredit - Total						\$10,868.00	
	BASE, CONCRETE	Other Item Adjustment	QMDS	10	Aug 16, 2019	rennic	\$10,868.00	WORKING WITH CONTRACTOR AND MATERIALS TO RESOLVE
				11	Sep 3, 2019	rennic	(\$10,868.00)	bring back to Zero
				QMDS - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
0780 - Total							\$0.00	
0840	FIBER OPTIC MODEM, DATA, SINGLE MODE, INSTALLED	Overrun	Overrun	25	Apr 2, 2020	SYSTEM	(\$36,015.00)	
				29	Jun 1, 2020	SYSTEM	\$36,015.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7203.00000 - 7203.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
0840 - Total							\$0.00	
0850	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	Overrun	Overrun	22	Feb 18, 2020	SYSTEM	(\$735.00)	
				25	Apr 2, 2020	SYSTEM	(\$1,610.00)	
				29	Jun 1, 2020	SYSTEM	\$2,345.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.50000 - 3.50000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
0850 - Total							\$0.00	
0870	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		2	Apr 16, 2019	SYSTEM	(\$5,797.20)	
				3	May 2, 2019	SYSTEM	(\$6,807.60)	
				4	May 20, 2019	SYSTEM	(\$9,860.40)	
				5	Jun 3, 2019	SYSTEM	(\$42,505.44)	
				6	Jun 17, 2019	SYSTEM	(\$30,455.04)	
				7	Jul 1, 2019	SYSTEM	(\$30,455.04)	
				25	Apr 2, 2020	SYSTEM	(\$52,406.16)	
				26	Apr 16, 2020	SYSTEM	(\$37,537.56)	
				- Total			(\$215,824.44)	
	Material - Total						(\$215,824.44)	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		3	May 2, 2019	SYSTEM	\$5,797.20	
				4	May 20, 2019	SYSTEM	\$6,807.60	
				5	Jun 3, 2019	SYSTEM	\$9,860.40	
				6	Jun 17, 2019	SYSTEM	\$42,505.44	
				7	Jul 1, 2019	SYSTEM	\$30,455.04	
8				Jul 16, 2019	SYSTEM	\$30,455.04		
26				Apr 16, 2020	SYSTEM	\$52,406.16		
27				May 6, 2020	SYSTEM	\$37,537.56		
			- Total			\$215,824.44		
MaterialCredit - Total						\$215,824.44		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0870	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$6,807.60	QA QC
				4	May 20, 2019	rennic	\$3,052.80	materials
				5	Jun 3, 2019	rennic	\$32,645.04	working with materials and contractor to fix
				6	Jun 17, 2019	rennic	(\$12,050.40)	closer to zero
				8	Jul 16, 2019	rennic	(\$30,455.04)	Bringing back to Zero
				25	Apr 2, 2020	rennic	\$52,406.16	till tested
				26	Apr 16, 2020	rennic	(\$52,406.16)	bring back to Zero
	QMDS - Total					\$0.00		
	Other Item Adjustment - Total					\$0.00		
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		28	May 18, 2020	SYSTEM	(\$55.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				29	Jun 1, 2020	SYSTEM	\$11.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				30	Jun 17, 2020	SYSTEM	(\$19.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				31	Jul 1, 2020	SYSTEM	(\$60.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				32	Jul 16, 2020	SYSTEM	(\$4.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				33	Aug 4, 2020	SYSTEM	(\$7.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				34	Aug 18, 2020	SYSTEM	(\$0.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total					(\$136.93)		
	Price - Total					(\$136.93)		
	0870 - Total					(\$136.93)		
0880	MISC. Adjusting Manholes, Inlets and Valves	Overrun	Overrun	33	Aug 4, 2020	SYSTEM	(\$1,000.00)	
				35	Sep 2, 2020	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).
	Overrun - Total					\$0.00		
	Overrun - Total					\$0.00		
0880 - Total					\$0.00			
0890	CONCRETE CURB RAMP	Material		2	Apr 16, 2019	SYSTEM	(\$4,033.70)	
				3	May 2, 2019	SYSTEM	(\$8,734.00)	
				4	May 20, 2019	SYSTEM	(\$10,588.60)	
	- Total					(\$23,356.30)		
	Material - Total					(\$23,356.30)		
	CONCRETE CURB RAMP	MaterialCredit		3	May 2, 2019	SYSTEM	\$4,033.70	
				4	May 20, 2019	SYSTEM	\$8,734.00	
				5	Jun 3, 2019	SYSTEM	\$10,588.60	
	- Total					\$23,356.30		
	MaterialCredit - Total					\$23,356.30		
CONCRETE CURB RAMP	Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$8,734.00	QC	
			4	May 20, 2019	rennic	\$1,854.60	materails	
			5	Jun 3,	rennic	(\$10,588.60)	back to zero	



# Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0890	CONCRETE CURB RAMP	Other Item Adjustment	QMDS		2019			
	QMDS - Total					\$0.00		
	Other Item Adjustment - Total					\$0.00		
	0890 - Total					\$0.00		
0900	TRUNCATED DOMES	Material		2	Apr 16, 2019	SYSTEM	(\$489.00)	
			- Total				(\$489.00)	
	Material - Total					(\$489.00)		
	TRUNCATED DOMES	MaterialCredit		3	May 2, 2019	SYSTEM	\$489.00	
			- Total				\$489.00	
	MaterialCredit - Total					\$489.00		
	0900 - Total					\$0.00		
0910	3 IN. CONCRETE MEDIAN STRIP	Overrun	Overrun	28	May 18, 2020	SYSTEM	(\$1,908.00)	
				30	Jun 17, 2020	SYSTEM	(\$212.00)	
				32	Jul 16, 2020	SYSTEM	(\$185.50)	
				33	Aug 4, 2020	SYSTEM	(\$106.00)	
				35	Sep 2, 2020	SYSTEM	\$2,411.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '265.00000 - 265.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total					\$0.00		
	0910 - Total					\$0.00		
0920	8 IN. CONCRETE MEDIAN STRIP	Material		4	May 20, 2019	SYSTEM	(\$101.50)	
				5	Jun 3, 2019	SYSTEM	(\$101.50)	
			- Total				(\$203.00)	
	Material - Total					(\$203.00)		
	8 IN. CONCRETE MEDIAN STRIP	MaterialCredit		5	Jun 3, 2019	SYSTEM	\$101.50	
				6	Jun 17, 2019	SYSTEM	\$101.50	
			- Total				\$203.00	
	MaterialCredit - Total					\$203.00		
	8 IN. CONCRETE MEDIAN STRIP	Other Item Adjustment	QMDS	4	May 20, 2019	rennic	\$101.50	materials
				6	Jun 17, 2019	rennic	(\$101.50)	bringing back to Zero
			QMDS - Total				\$0.00	
Other Item Adjustment - Total					\$0.00			
0920 - Total					\$0.00			
0930	PAVED APPROACH, 7 IN.	Material		3	May 2, 2019	SYSTEM	(\$2,337.50)	
				4	May 20, 2019	SYSTEM	(\$2,337.50)	
				29	Jun 1, 2020	SYSTEM	(\$4,055.25)	
		- Total				(\$8,730.25)		
	Material - Total					(\$8,730.25)		
	PAVED APPROACH, 7 IN.	MaterialCredit		4	May 20, 2019	SYSTEM	\$2,337.50	
				5	Jun 3, 2019	SYSTEM	\$2,337.50	
				30	Jun 17, 2020	SYSTEM	\$4,055.25	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0930		MaterialCredit	- Total				\$8,730.25	
	MaterialCredit - Total						\$8,730.25	
	PAVED APPROACH, 7 IN.	Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$2,337.50	QC
				5	Jun 3, 2019	rennic	(\$2,337.50)	back to zero
	QMDS - Total				\$0.00			
	Other Item Adjustment - Total						\$0.00	
	PAVED APPROACH, 7 IN.	Overrun	Overrun	30	Jun 17, 2020	SYSTEM	(\$809.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				32	Jul 16, 2020	SYSTEM	\$809.46	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.53231 - 125.00000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	PAVED APPROACH, 7 IN.	Price		29	Jun 1, 2020	SYSTEM	(\$23.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				30	Jun 17, 2020	SYSTEM	(\$3.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total				(\$27.13)			
	Price - Total						(\$27.13)	
0930 - Total							(\$27.13)	
0940	PAVED APPROACH, 8 IN.	Material		2	Apr 16, 2019	SYSTEM	(\$42,426.00)	
				3	May 2, 2019	SYSTEM	(\$48,321.00)	
				4	May 20, 2019	SYSTEM	(\$71,217.00)	
				23	Mar 2, 2020	SYSTEM	(\$3,046.50)	
				24	Mar 17, 2020	SYSTEM	(\$21,352.50)	
				25	Apr 2, 2020	SYSTEM	(\$48,766.23)	
				26	Apr 16, 2020	SYSTEM	(\$66,788.73)	
	- Total				(\$301,917.96)			
	Material - Total						(\$301,917.96)	
	PAVED APPROACH, 8 IN.	MaterialCredit		3	May 2, 2019	SYSTEM	\$42,426.00	
				4	May 20, 2019	SYSTEM	\$48,321.00	
				5	Jun 3, 2019	SYSTEM	\$71,217.00	
				24	Mar 17, 2020	SYSTEM	\$3,046.50	
				25	Apr 2, 2020	SYSTEM	\$21,352.50	
				26	Apr 16, 2020	SYSTEM	\$48,766.23	
				27	May 6, 2020	SYSTEM	\$66,788.73	
	- Total				\$301,917.96			
	MaterialCredit - Total						\$301,917.96	
	PAVED APPROACH, 8 IN.	Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$48,321.00	QC
4				May 20, 2019	rennic	\$22,896.00	materials	
5				Jun 3, 2019	rennic	(\$71,217.00)	back to zero	
25				Apr 2, 2020	rennic	\$27,413.73	til fixed	





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0940	PAVED APPROACH, 8 IN.	Other Item Adjustment	QMDS	27	May 4, 2020	rennic	(\$27,413.73)	bringing back to zero
			QMDS - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	PAVED APPROACH, 8 IN.	Overrun	Overrun	31	Jul 1, 2020	SYSTEM	(\$14,139.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				32	Jul 16, 2020	SYSTEM	\$14,139.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '89.49006 - 90.00000, 'is applied (if non-zero).
				33	Aug 4, 2020	SYSTEM	(\$735.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				34	Aug 18, 2020	SYSTEM	\$609.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '89.64634 - 90.00000, 'is applied (if non-zero).
				35	Sep 2, 2020	SYSTEM	\$125.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '89.64286 - 90.00000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	PAVED APPROACH, 8 IN.	Price		28	May 18, 2020	SYSTEM	(\$126.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				29	Jun 1, 2020	SYSTEM	(\$103.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				30	Jun 17, 2020	SYSTEM	(\$13.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				31	Jul 1, 2020	SYSTEM	(\$118.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				33	Aug 4, 2020	SYSTEM	(\$4.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				34	Aug 18, 2020	SYSTEM	\$2.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total				(\$365.26)			
	Price - Total						(\$365.26)	
	0940 - Total						(\$365.26)	
	0950	CONCRETE SIDEWALK, 4 IN.	Material		2	Apr 16, 2019	SYSTEM	(\$11,137.80)
3					May 2, 2019	SYSTEM	(\$52,680.54)	
4					May 20, 2019	SYSTEM	(\$70,821.93)	
- Total					(\$134,640.27)			
Material - Total					(\$134,640.27)			
CONCRETE SIDEWALK, 4 IN.		MaterialCredit		3	May 2, 2019	SYSTEM	\$11,137.80	
				4	May 20, 2019	SYSTEM	\$52,680.54	
				5	Jun 3, 2019	SYSTEM	\$70,821.93	
				- Total			\$134,640.27	
MaterialCredit - Total					\$134,640.27			
CONCRETE SIDEWALK, 4 IN.		Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$52,680.54	QC
				4	May 20, 2019	rennic	\$18,141.39	materials
				5	Jun 3, 2019	rennic	(\$70,821.93)	back to zero
				QMDS - Total			\$0.00	
Other Item Adjustment - Total					\$0.00			
0950 - Total						\$0.00		
0960	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		3	May 2, 2019	SYSTEM	(\$4,536.00)	
				4	May 20, 2019	SYSTEM	(\$4,536.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0960	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			2019			
				23	Mar 2, 2020	SYSTEM	(\$5,123.66)	
				24	Mar 17, 2020	SYSTEM	(\$22,092.26)	
				- Total				(\$36,287.92)
	Material - Total						(\$36,287.92)	
	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	MaterialCredit		4	May 20, 2019	SYSTEM	\$4,536.00	
				5	Jun 3, 2019	SYSTEM	\$4,536.00	
				24	Mar 17, 2020	SYSTEM	\$5,123.66	
				25	Apr 2, 2020	SYSTEM	\$22,092.26	
	- Total				\$36,287.92			
	MaterialCredit - Total						\$36,287.92	
	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$4,536.00	QC
				5	Jun 3, 2019	rennic	(\$4,536.00)	back to zero
	QMDS - Total				\$0.00			
	Other Item Adjustment - Total						\$0.00	
	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Overrun	Overrun	26	Apr 16, 2020	SYSTEM	(\$769.05)	
				27	May 6, 2020	SYSTEM	\$769.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '45.000000 - 45.000000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	0960 - Total						\$0.00	
0970	CONCRETE GUTTER TYPE A	Material		25	Apr 2, 2020	SYSTEM	(\$900.00)	
				26	Apr 16, 2020	SYSTEM	(\$900.00)	
	- Total				(\$1,800.00)			
	Material - Total						(\$1,800.00)	
	CONCRETE GUTTER TYPE A	MaterialCredit		26	Apr 16, 2020	SYSTEM	\$900.00	
				27	May 6, 2020	SYSTEM	\$900.00	
	- Total				\$1,800.00			
MaterialCredit - Total						\$1,800.00		
0970 - Total						\$0.00		
0980	CURB AND GUTTER TYPE B	Material		2	Apr 16, 2019	SYSTEM	(\$1,760.00)	
				3	May 2, 2019	SYSTEM	(\$1,760.00)	
				4	May 20, 2019	SYSTEM	(\$1,760.00)	
	- Total				(\$5,280.00)			
	Material - Total						(\$5,280.00)	
	CURB AND GUTTER TYPE B	MaterialCredit		3	May 2, 2019	SYSTEM	\$1,760.00	
				4	May 20, 2019	SYSTEM	\$1,760.00	
5				Jun 3, 2019	SYSTEM	\$1,760.00		
- Total				\$5,280.00				
MaterialCredit - Total						\$5,280.00		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0980	CURB AND GUTTER TYPE B	Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$1,760.00	QC
				5	Jun 3, 2019	rennic	(\$1,760.00)	back to zero
	QMDS - Total				\$0.00			
	Other Item Adjustment - Total				\$0.00			
	0980 - Total				\$0.00			
0990	MISC. Modified Concrete Curb (Over 6 in. Height) Type S	Material		18	Dec 18, 2019	SYSTEM	(\$1,204.00)	
				19	Jan 3, 2020	SYSTEM	(\$1,204.00)	
				20	Jan 16, 2020	SYSTEM	(\$1,204.00)	
				21	Feb 3, 2020	SYSTEM	(\$1,204.00)	
				22	Feb 18, 2020	SYSTEM	(\$1,204.00)	
				23	Mar 2, 2020	SYSTEM	(\$1,204.00)	
				24	Mar 17, 2020	SYSTEM	(\$1,204.00)	
				25	Apr 2, 2020	SYSTEM	(\$1,204.00)	
				26	Apr 16, 2020	SYSTEM	(\$1,204.00)	
				- Total				(\$10,836.00)
	Material - Total				(\$10,836.00)			
	MISC. Modified Concrete Curb (Over 6 in. Height) Type S	MaterialCredit		19	Jan 3, 2020	SYSTEM	\$1,204.00	
				20	Jan 16, 2020	SYSTEM	\$1,204.00	
				21	Feb 3, 2020	SYSTEM	\$1,204.00	
				22	Feb 18, 2020	SYSTEM	\$1,204.00	
				23	Mar 2, 2020	SYSTEM	\$1,204.00	
				24	Mar 17, 2020	SYSTEM	\$1,204.00	
				25	Apr 2, 2020	SYSTEM	\$1,204.00	
				26	Apr 16, 2020	SYSTEM	\$1,204.00	
				27	May 6, 2020	SYSTEM	\$1,204.00	
	- Total				\$10,836.00			
	MaterialCredit - Total				\$10,836.00			
	0990 - Total				\$0.00			
1000	CONSTRUCTION SIGNS	Material		1	Apr 5, 2019	SYSTEM	(\$1,562.50)	
				- Total				(\$1,562.50)
	Material - Total				(\$1,562.50)			
	CONSTRUCTION SIGNS	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$1,562.50	
				- Total				\$1,562.50
	MaterialCredit - Total				\$1,562.50			
1000 - Total				\$0.00				
1010	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 5, 2019	SYSTEM	(\$200.00)	
				- Total				(\$200.00)
	Material - Total				(\$200.00)			



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1010	ADVANCED WARNING RAIL SYSTEM	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$200.00	
				- Total			\$200.00	
	MaterialCredit - Total						\$200.00	
	1010 - Total						\$0.00	
1020	FLAG ASSEMBLY	Material		1	Apr 5, 2019	SYSTEM	(\$100.00)	
				- Total			(\$100.00)	
	Material - Total						(\$100.00)	
	FLAG ASSEMBLY	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$100.00	
				- Total			\$100.00	
	MaterialCredit - Total						\$100.00	
	1020 - Total						\$0.00	
1030	CHANNELIZER (TRIM LINE)	Material		1	Apr 5, 2019	SYSTEM	(\$1,296.00)	
				- Total			(\$1,296.00)	
	Material - Total						(\$1,296.00)	
	CHANNELIZER (TRIM LINE)	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$1,296.00	
				- Total			\$1,296.00	
	MaterialCredit - Total						\$1,296.00	
	CHANNELIZER (TRIM LINE)	Overrun	Overrun	1	Apr 5, 2019	SYSTEM	\$656.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				1	Apr 5, 2019	SYSTEM	(\$656.00)	
				2	Apr 16, 2019	SYSTEM	(\$656.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				2	Apr 16, 2019	SYSTEM	\$656.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user rennic overriding Payment Estimate Exception 23 on the current Payment Estimate.
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
	1030 - Total						\$0.00	
1050	FLASHING ARROW PANEL	Material		1	Apr 5, 2019	SYSTEM	(\$6,300.00)	
				- Total			(\$6,300.00)	
	Material - Total						(\$6,300.00)	
	FLASHING ARROW PANEL	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$6,300.00	
				- Total			\$6,300.00	
	MaterialCredit - Total						\$6,300.00	
	FLASHING ARROW PANEL	Overrun	Overrun	1	Apr 5, 2019	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 10 on the current Payment Estimate.
				1	Apr 5, 2019	SYSTEM	(\$2,100.00)	
				2	Apr 16, 2019	SYSTEM	(\$2,100.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				2	Apr 16, 2019	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user rennic overriding Payment Estimate Exception 24 on the current Payment Estimate.
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
	1050 - Total						\$0.00	
1060	WARNING LIGHT, TYPE B	Material		1	Apr 5, 2019	SYSTEM	(\$320.00)	
				- Total			(\$320.00)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1060	<b>Material - Total</b>						(\$320.00)	
	WARNING LIGHT, TYPE B	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$320.00	
			- Total				\$320.00	
	<b>MaterialCredit - Total</b>						\$320.00	
<b>1060 - Total</b>							\$0.00	
1070	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		1	Apr 5, 2019	SYSTEM	(\$30,400.00)	
			- Total				(\$30,400.00)	
	<b>Material - Total</b>						(\$30,400.00)	
	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$30,400.00	
			- Total				\$30,400.00	
	<b>MaterialCredit - Total</b>						\$30,400.00	
<b>1070 - Total</b>							\$0.00	
1130	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun	Overrun	33	Aug 4, 2020	SYSTEM	(\$155.25)	
				35	Sep 2, 2020	SYSTEM	\$155.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.75000 - 5.75000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	<b>Overrun - Total</b>						\$0.00	
<b>1130 - Total</b>							\$0.00	
1150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Overrun	Overrun	33	Aug 4, 2020	SYSTEM	(\$520.00)	
				35	Sep 2, 2020	SYSTEM	\$520.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '130.00000 - 130.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	<b>Overrun - Total</b>						\$0.00	
<b>1150 - Total</b>							\$0.00	
1230	CURB INLET CHECK	Material		1	Apr 5, 2019	SYSTEM	(\$800.00)	
				2	Apr 16, 2019	SYSTEM	(\$800.00)	
			- Total				(\$1,600.00)	
	<b>Material - Total</b>						(\$1,600.00)	
	CURB INLET CHECK	MaterialCredit		2	Apr 16, 2019	SYSTEM	\$800.00	
				3	May 2, 2019	SYSTEM	\$800.00	
			- Total				\$1,600.00	
	<b>MaterialCredit - Total</b>						\$1,600.00	
<b>1230 - Total</b>							\$0.00	
1290	POST, SIGNAL 8 FT. OR 2.4 M	Overrun	Overrun	33	Aug 4, 2020	SYSTEM	(\$594.00)	
				35	Sep 2, 2020	SYSTEM	\$594.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '594.00000 - 594.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	<b>Overrun - Total</b>						\$0.00	
<b>1290 - Total</b>							\$0.00	
1350	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Overrun	Overrun	32	Jul 16, 2020	SYSTEM	(\$1,464.00)	
				35	Sep 2, 2020	SYSTEM	\$1,464.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '24.00000 - 24.00000, 'is applied (if non-zero).



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1350		Overrun	Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	1350 - Total						\$0.00	
1420	BASE, CONCRETE	Material		3	May 2, 2019	SYSTEM	(\$2,508.00)	
				4	May 20, 2019	SYSTEM	(\$5,016.00)	
				- Total			(\$7,524.00)	
	Material - Total						(\$7,524.00)	
	BASE, CONCRETE	MaterialCredit		4	May 20, 2019	SYSTEM	\$2,508.00	
				5	Jun 3, 2019	SYSTEM	\$5,016.00	
				- Total			\$7,524.00	
	MaterialCredit - Total						\$7,524.00	
	BASE, CONCRETE	Other Item Adjustment	QMDS	3	May 2, 2019	rennic	\$2,508.00	qa qc
				4	May 20, 2019	rennic	\$2,508.00	materials
				5	Jun 3, 2019	rennic	(\$5,016.00)	back to zero
				QMDS - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
	BASE, CONCRETE	Overrun	Overrun	33	Aug 4, 2020	SYSTEM	(\$1,634.00)	
				35	Sep 2, 2020	SYSTEM	\$1,634.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,900.00000 - 1900.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
1420 - Total						\$0.00		
1530	CONCRETE FOOTINGS, EMBEDDED	Material		4	May 20, 2019	SYSTEM	(\$350.00)	
				- Total			(\$350.00)	
	Material - Total						(\$350.00)	
	CONCRETE FOOTINGS, EMBEDDED	MaterialCredit		5	Jun 3, 2019	SYSTEM	\$350.00	
				- Total			\$350.00	
	MaterialCredit - Total						\$350.00	
	CONCRETE FOOTINGS, EMBEDDED	Other Item Adjustment	QMDS	4	May 20, 2019	rennic	\$350.00	materials
				5	Jun 3, 2019	rennic	(\$350.00)	back to zero
				QMDS - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
1530 - Total						\$0.00		
1560	CONDUIT, 2 IN., RIGID, IN TRENCH	Overrun	Overrun	26	Apr 16, 2020	SYSTEM	(\$640.00)	
				27	May 6, 2020	SYSTEM	(\$2,200.00)	
				32	Jul 16, 2020	SYSTEM	\$2,840.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.00000 - 8.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
1560 - Total						\$0.00		
4030	BASE MOUNTED CONTROL STATION 480 VOLT-4 CIRCUIT	Material		28	May 18, 2020	SYSTEM	(\$6,159.30)	
				- Total			(\$6,159.30)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
4030	<b>Material - Total</b>						<b>(\$6,159.30)</b>	
	BASE MOUNTED CONTROL STATION 480 VOLT-4 CIRCUIT	MaterialCredit		29	Jun 1, 2020	SYSTEM	\$6,159.30	
			- Total				\$6,159.30	
	<b>MaterialCredit - Total</b>						<b>\$6,159.30</b>	
<b>4030 - Total</b>							<b>\$0.00</b>	
5240	CABLE, LOOP DETECTOR, IN DUCT	Overrun	Overrun	5	Jun 3, 2019	SYSTEM	(\$216.00)	
				7	Jul 1, 2019	SYSTEM	\$216.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.50000 - 4.50000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	<b>Overrun - Total</b>						<b>\$0.00</b>	
<b>5240 - Total</b>							<b>\$0.00</b>	
5252	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	Overrun	Overrun	34	Aug 18, 2020	SYSTEM	(\$4,893.00)	
				35	Sep 2, 2020	SYSTEM	\$4,893.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.50000 - 3.50000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	<b>Overrun - Total</b>						<b>\$0.00</b>	
<b>5252 - Total</b>							<b>\$0.00</b>	
5253	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		35	Sep 2, 2020	SYSTEM	(\$2,120.00)	
			- Total				(\$2,120.00)	
	<b>Material - Total</b>						<b>(\$2,120.00)</b>	
<b>5253 - Total</b>							<b>(\$2,120.00)</b>	
<b>Overall - Total</b>							<b>(\$4,057.52)</b>	