



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Prepared For:

Pace Construction Company, LLC
 1620 Woodson Road
 St. Louis, MO 63114
 (314)524-7223FAX

Prepared By:

O'Fallon Project Office (St. Charles Co)
 6780 Old Highway N
 St. Charles, MO 63304

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3185	FAS S501(20)	Resurface and shoulder widening	T	ST CHARLES	from I-70 South Outer Road to Route TT
J6S3186	FAS S501(23)	Resurface	T	ST CHARLES	from Route TT to Route 94

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$14,949,554.00		\$14,949,554.00	6.43%	November 1, 2020	November 1, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3185			
J6S3186			

Contract Total Pay For Estimate No. 009			
		To Date	Previous
181214-F02			This Estimate
	Total Earnings	\$480,489.25	\$322,865.26
	Total Adjustments	\$0.00	\$0.00
		\$487,954.46	\$330,330.47
			Contract Total Payable This Estimate: \$157,623.99



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Approval Date	By User
November 4, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by peterr1
November 6, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by lewisj1
November 6, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J6S3185	To Date	Previous	This Estimate	
	Participating	\$471,107.50	\$313,483.51	\$157,623.99
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$478,572.71	\$320,948.72	\$157,623.99
	Stockpiled Materials	\$49,081.74	\$49,081.74	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$2,702.00)	(\$2,702.00)	\$0.00
	Totals:	\$478,572.71	\$320,948.72	
	Project Total Payable This Estimate:			\$157,623.99
J6S3186	To Date	Previous	This Estimate	
	Participating	\$9,381.75	\$9,381.75	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$9,381.75	\$9,381.75	\$0.00
	Stockpiled Materials	\$9,381.75	\$9,381.75	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$9,381.75	\$9,381.75	
	Project Total Payable This Estimate:			\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 6131012, Project Item Line Number 0240, Material Set 613101296, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250415, Project Item Line Number 0560, Material Set 725041596, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic PipeDrainageMisc is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 181214-F02, Inspector peterr1, DWR Date 11/1/2019, DWR Status Draft.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 4013000, Project Item Line Number 0130, Material Set 401300096, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250415, Project Item Line Number 0560, Material Set 725041596, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250418, Project Item Line Number 0570, Material Set 725041896, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic PipeDrainageMisc is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 5031011A, Project Item Line Number 1010, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7034222, Project Item Line Number 1060, Material Set 703422296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250418, Project Item Line Number 0570, Material Set 725041896,	peterr1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Material 1020CPCSZC.018 - CulvPipe Zn Ctd Corrug Stl 18" 450mm, Acceptance Action Generic 1020CPCSZC.018 is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250418, Project Item Line Number 0570, Material Set 725041896, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7261018, Project Item Line Number 0610, Material Set 726101896, Material 1026CPRCC3.018 - Reinf Conc Culv Pipe Cl3 18" (450 mm), Acceptance Action Generic 1026CPRCC3.018 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 8051000A, Project Item Line Number 0830, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7261030, Project Item Line Number 0640, Material Set 726103096, Material 1026CPRCC3.030 - Reinf Conc Culv Pipe Cl3 30" (750 mm), Acceptance Action Generic 1026CPRCC3.030 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7261048, Project Item Line Number 0660, Material Set 726104896, Material 1026CPRCC3.048 - Reinf Conc Culv Pipe Cl3 48" (1200 mm), Acceptance Action Generic 1026CPRCC3.048 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 6240103A, Project Item Line Number 0470, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 6240104A, Project Item Line Number 0480, Material Set 6240104A96, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7034040, Project Item Line Number 1140, Material Set 703404096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250415, Project Item Line Number 0560, Material Set 725041596, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	peterr1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250415, Project Item Line Number 0560, Material Set 725041596, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic PipeDrainageMisc is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 5031011A, Project Item Line Number 1010, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 5031011A, Project Item Line Number 1010, Material Set 5031011A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7032003, Project Item Line Number 1040, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7261024, Project Item Line Number 0630, Material Set 726102496, Material 1026CPRCC3.024 - Reinf Conc Culv Pipe CI3 24" (600 mm), Acceptance Action Generic 1026CPRCC3.024 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 8051000A, Project Item Line Number 0830, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 5031011A, Project Item Line Number 1010, Material Set 5031011A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 5031011A, Project Item Line Number 1010, Material Set 5031011A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7034222, Project Item Line Number 1060, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250415, Project Item Line Number 0560, Material Set 725041596,	peterr1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 8061005, Project Item Line Number 0850, Material Set 8061005, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 5031011A, Project Item Line Number 1010, Material Set 5031011A96, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 6131013, Project Item Line Number 0250, Material Set 613101396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7250412, Project Item Line Number 0550, Material Set 725041296, Material 1020CPCSZC.012 - CulvPipe Zn Ctd Corrug Stl 12" 300mm, Acceptance Action Generic 1020CPCSZC.012 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7261021, Project Item Line Number 0620, Material Set 726102196, Material 1020CPCSAC0021 - CulvPipe Al Ctd Corrug Stl 21" 500mm, Acceptance Action Generic 1020CPCSAC0021 is insufficient.	peterr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3185, Item 7261021, Project Item Line Number 0620, Material Set 726102196, Material 1041CPPPDW..21 - Polypropylene Culv Double Wall 21", Acceptance Action Generic 1041CPPPDW..21 is insufficient.	peterr1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3185	0010	2022010		\$180,514.94	LS		0.10	0.00	0.10	\$0.00
	0020	2031000		\$24.00	CUYD		64.00	0.00	64.00	\$0.00
	0040	2063000		\$38.00	CUYD		385.00	219.60	604.60	\$8,344.80
	0070	2142000		\$28.00	CUYD		227.15	121.73	348.88	\$3,408.44



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3185	0080	2143000		\$15.00	CUYD		227.15	121.73	348.88	\$1,825.95
	0200	6096020		\$29.50	CUYD		144.10	0.00	144.10	\$0.00
	0210	6096042		\$17.75	CUYD		144.10	0.00	144.10	\$0.00
	0220	6097000		\$58.50	CUYD		0.00	34.06	34.06	\$1,992.51
	0260	6131014		\$1.00	LF		1,030.00	0.00	1,030.00	\$0.00
	0290	6139905	MISC. REMOVE MATERIAL FOR FULL DEPTH PVMT REPAIR	\$59.00	SQYD		266.90	84.30	351.20	\$4,973.70
	0300	6139910	MISC. FURNISH AND PLACE MATERIAL FOR FULL DEPTH PVMT REPAIR	\$65.00	TONS		67.00	58.40	125.40	\$3,796.00
	0310	6161005		\$5.00	SQFT		1,166.00	0.00	1,166.00	\$0.00
	0320	6161008		\$60.00	EA		20.00	0.00	20.00	\$0.00
	0330	6161009		\$20.00	EA		6.00	0.00	6.00	\$0.00
	0340	6161025		\$12.00	EA		61.00	0.00	61.00	\$0.00
	0350	6161030		\$125.00	EA		0.00	10.00	10.00	\$1,250.00
	0360	6162004		\$1,800.00	EA		4.00	0.00	4.00	\$0.00
	0370	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/RETAINED	\$4,000.00	EA		8.00	0.00	8.00	\$0.00
	0390	6189902		\$600.00	EA		1.00	0.00	1.00	\$0.00
	0490	6249905	MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	\$2.00	SQYD		431.90	1,448.80	1,880.70	\$2,897.60
	0520	6274000		\$12,600.00	LS		0.25	0.00	0.25	\$0.00
	0680	7320618A		\$670.00	EA		13.00	10.00	23.00	\$6,700.00
0690	7320621A		\$575.00	EA		4.00	0.00	4.00	\$0.00	
0700	7320624A		\$615.00	EA		4.00	1.00	5.00	\$615.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3185	0710	7320630A		\$785.00	EA		4.00	0.00	4.00	\$0.00
	0730	7320648A		\$1,730.00	EA		0.00	2.00	2.00	\$3,460.00
	0740	7320812A		\$460.00	EA		2.00	0.00	2.00	\$0.00
	0880	8061019		\$1.00	LF		838.00	0.00	838.00	\$0.00
	0890	8061050		\$40.00	LF		67.00	0.00	67.00	\$0.00
	0910	6061061		\$29.00	LF		0.00	0.00	0.00	\$0.00
	0920	6061069		\$3,200.00	EA		0.00	0.00	0.00	\$0.00
	0930	6063014		\$2,900.00	EA		0.00	0.00	0.00	\$0.00
	0990	2061000		\$52.00	CUYD		60.00	0.00	60.00	\$0.00
	1000	2160500		\$27,350.00	LS		1.00	0.00	1.00	\$0.00
	1020	7021212		\$90.00	LF		0.00	495.00	495.00	\$44,550.00
	1030	7027000		\$95.00	EA		8.00	0.00	8.00	\$0.00
	1070	7056049		\$300.00	LF		0.00	222.00	222.00	\$66,600.00
	1080	7123610		\$405.00	EA		0.00	12.00	12.00	\$4,860.00
	1090	7151001		\$1,175.00	EA		0.00	2.00	2.00	\$2,350.00
	1100	7161000		\$265.00	EA		8.00	0.00	8.00	\$0.00
	1120	2065500		\$3,500.00	LS		0.50	0.00	0.50	\$0.00
	1130	2163501		\$13,500.00	LS		0.50	0.00	0.50	\$0.00
	1160	7061020		\$1.45	LB		972.00	0.00	972.00	\$0.00
	1180	2063300		\$85.00	CUYD		40.00	0.00	40.00	\$0.00
	1190	2065500		\$3,500.00	LS		1.00	0.00	1.00	\$0.00
	1200	2163501		\$12,000.00	LS		1.00	0.00	1.00	\$0.00
	1210	7034040		\$1,300.00	CUYD		42.40	0.00	42.40	\$0.00
	1230	7061020		\$1.45	LB		6,840.00	0.00	6,840.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3186	1480	6061061		\$29.00	LF		0.00	0.00	0.00	\$0.00
	1490	6063014		\$3,000.00	EA		0.00	0.00	0.00	\$0.00
Total Amount of Items Paid this Estimate -										\$157,624.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0001	0010	2022010		0.00	1	LS	0.10	\$180,514.94	\$18,051.49
	0001	0020	2031000		0.00	16398	CUYD	64.00	\$24.00	\$1,536.00
	0001	0030	2036000		0.00	11576	CUYD	0.00	\$6.00	\$0.00
	0001	0040	2063000		0.00	697	CUYD	604.60	\$38.00	\$22,974.80
	0001	0050	2063300		0.00	50	CUYD	0.00	\$115.00	\$0.00
	0001	0060	2063500		0.00	24	EA	0.00	\$500.00	\$0.00
	0001	0070	2142000		0.00	662	CUYD	348.88	\$28.00	\$9,768.64
	0001	0080	2143000		0.00	662	CUYD	348.88	\$15.00	\$5,233.20
	0001	0090	2159903	MISC. MODIFIED SHAPING SLOPES CL. III	0.00	1800	LF	0.00	\$14.00	\$0.00
	0001	0100	3040504		0.00	66051	SQYD	0.00	\$3.50	\$0.00
	0001	0110	3105003		0.00	1855	SQYD	0.00	\$12.50	\$0.00
	0001	0120	4011209		0.00	20046	TONS	0.00	\$55.00	\$0.00
	0001	0130	4013000		0.00	1526.800	TONS	18.00	\$130.00	\$2,340.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0001	0140	4019901	MISC. INFRARED SCANNING	0.00	1	LS	0.00	\$17,500.00	\$0.00
	0001	0150	4019901	MISC. INTELLIGENT COMPACTION	0.00	1	LS	0.00	\$28,000.00	\$0.00
	0001	0160	4020520		0.00	9655.100	TONS	0.00	\$54.00	\$0.00
	0001	0170	4039905	MISC. OPTIONAL PAVEMENT & SHOULDER	0.00	41000.100	SQYD	0.00	\$21.50	\$0.00
	0001	0180	4071005		0.00	27102	GAL	0.00	\$2.50	\$0.00
	0001	0190	5021106		0.00	830	SQYD	0.00	\$79.50	\$0.00
	0001	0200	6096020		0.00	1744	CUYD	144.10	\$29.50	\$4,250.95
	0001	0210	6096042		0.00	1744	CUYD	144.10	\$17.75	\$2,557.78
	0001	0220	6097000		0.00	255	CUYD	34.06	\$58.50	\$1,992.51
	0001	0230	6123000A		0.00	2	EA	0.00	\$1.00	\$0.00
	0001	0240	6131012		0.00	405	SQYD	226.20	\$5.50	\$1,244.10
	0001	0250	6131013		0.00	405	SQYD	250.60	\$2.50	\$626.50
	0001	0260	6131014		0.00	1234	LF	1,030.00	\$1.00	\$1,030.00
	0001	0270	6133020		0.00	370	TONS	0.00	\$37.50	\$0.00
	0001	0280	6133021		0.00	1685.900	SQYD	0.00	\$79.00	\$0.00
	0001	0290	6139905	MISC. REMOVE MATERIAL FOR FULL DEPTH PVMT REPAIR	0.00	405.300	SQYD	351.20	\$59.00	\$20,720.80
	0001	0300	6139910	MISC. FURNISH AND PLACE MATERIAL FOR FULL DEPTH PVMT REPAIR	0.00	67	TONS	148.40	\$65.00	\$9,646.00
	0001	0310	6161005		0.00	2183	SQFT	1,166.00	\$5.00	\$5,830.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0001	0320	6161008		0.00	20	EA	20.00	\$60.00	\$1,200.00
	0001	0330	6161009		0.00	10	EA	6.00	\$20.00	\$120.00
	0001	0340	6161025		0.00	250	EA	61.00	\$12.00	\$732.00
	0001	0350	6161030		0.00	12	EA	10.00	\$125.00	\$1,250.00
	0001	0360	6162004		0.00	12	EA	4.00	\$1,800.00	\$7,200.00
	0001	0370	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/RETAINED	0.00	8	EA	8.00	\$4,000.00	\$32,000.00
	0001	0380	6181000		0.00	1	LS	0.00	\$520,000.00	\$0.00
	0001	0390	6189902		0.00	4	EA	1.00	\$600.00	\$600.00
	0001	0400	6191000		0.00	131861	LF	0.00	\$0.01	\$0.00
	0001	0410	6200033		0.00	2	EA	0.00	\$1,200.00	\$0.00
	0001	0420	6206000C		0.00	132401	LF	0.00	\$0.10	\$0.00
	0001	0430	6206001C		0.00	82751	LF	0.00	\$0.10	\$0.00
	0001	0440	6206124A		0.00	171	LF	0.00	\$8.00	\$0.00
	0001	0450	6221001		0.00	684	SQYD	0.00	\$5.00	\$0.00
	0001	0460	6224010		0.00	6482	SQYD	0.00	\$9.50	\$0.00
	0001	0470	6240103A		0.00	2142	SQYD	177.80	\$1.65	\$293.37
	0001	0480	6240104A		0.00	940	SQYD	294.70	\$1.65	\$486.26
	0001	0490	6249905	MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	0.00	2531.700	SQYD	1,880.70	\$2.00	\$3,761.40



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0001	0500	6261000A		0.00	860	STA	0.00	\$15.00	\$0.00
	0001	0510	6261001		0.00	614	STA	0.00	\$25.00	\$0.00
	0001	0520	6274000		0.00	1	LS	0.25	\$12,600.00	\$3,150.00
	0001	0530	7034001		0.00	127.600	CUYD	0.00	\$1,195.00	\$0.00
	0001	0540	7061030		0.00	20210	LB	0.00	\$2.00	\$0.00
	0001	0550	7250412		0.00	54	LF	40.00	\$40.00	\$1,600.00
	0001	0560	7250415		0.00	2636	LF	563.00	\$45.00	\$25,335.00
	0001	0570	7250418		0.00	579	LF	277.00	\$50.00	\$13,850.00
	0001	0580	7250421		0.00	24	LF	0.00	\$75.00	\$0.00
	0001	0590	7250424		0.00	265	LF	0.00	\$80.00	\$0.00
	0001	0600	7261012		0.00	4	LF	0.00	\$226.75	\$0.00
	0001	0610	7261018		0.00	547	LF	455.00	\$83.00	\$37,765.00
	0001	0620	7261021		0.00	93	LF	93.00	\$85.25	\$7,928.25
	0001	0630	7261024		0.00	201	LF	201.00	\$97.00	\$19,497.00
	0001	0640	7261030		0.00	77	LF	77.00	\$100.00	\$7,700.00
	0001	0650	7261036		0.00	48	LF	0.00	\$110.00	\$0.00
	0001	0660	7261048		0.00	38	LF	38.00	\$140.75	\$5,348.50
	0001	0670	7320612A		0.00	2	EA	0.00	\$495.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0001	0680	7320618A		0.00	31	EA	23.00	\$670.00	\$15,410.00
	0001	0690	7320621A		0.00	4	EA	4.00	\$575.00	\$2,300.00
	0001	0700	7320624A		0.00	6	EA	5.00	\$615.00	\$3,075.00
	0001	0710	7320630A		0.00	6	EA	4.00	\$785.00	\$3,140.00
	0001	0720	7320636A		0.00	1	EA	0.00	\$1,025.00	\$0.00
	0001	0730	7320648A		0.00	2	EA	2.00	\$1,730.00	\$3,460.00
	0001	0740	7320812A		0.00	8	EA	2.00	\$460.00	\$920.00
	0001	0750	7320815A		0.00	6	EA	0.00	\$475.00	\$0.00
	0001	0760	7320818A		0.00	2	EA	0.00	\$490.00	\$0.00
	0001	0770	7320821A		0.00	2	EA	0.00	\$500.00	\$0.00
	0001	0780	7322015A		0.00	104	EA	0.00	\$625.00	\$0.00
	0001	0790	7322018A		0.00	24	EA	0.00	\$700.00	\$0.00
	0001	0800	7322021A		0.00	2	EA	0.00	\$875.00	\$0.00
	0001	0810	7322024A		0.00	8	EA	0.00	\$900.00	\$0.00
	0001	0820	7349902	MISC. COUPLING BAND FOR ATTACHMENT TO EXISTING PIPE CULVERTS	0.00	4	EA	0.00	\$1,500.00	\$0.00
	0001	0830	8051000A		0.00	48	ACRE	1.00	\$1,650.00	\$1,650.00
	0001	0840	8061004		0.00	178.100	CUYD	0.00	\$60.00	\$0.00
	0001	0850	8061005		0.00	21300	LF	277.70	\$12.10	\$3,360.17



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0001	0860	8061016		0.00	3336	CUYD	0.00	\$9.25	\$0.00
	0001	0870	8061017		0.00	48	ACRE	0.00	\$1,225.00	\$0.00
	0001	0880	8061019		0.00	120140	LF	838.00	\$1.00	\$838.00
	0001	0890	8061050		0.00	470	LF	67.00	\$40.00	\$2,680.00
	0001	0900	8064128		0.00	1340	SQYD	0.00	\$4.25	\$0.00
	0010	0910	6061061		0.00	1550	LF	0.00	\$29.00	\$0.00
	0010	0920	6061069		0.00	8	EA	0.00	\$3,200.00	\$0.00
	0010	0930	6063014		0.00	10	EA	0.00	\$2,900.00	\$0.00
	0040	0940	9031250A		0.00	63	LF	0.00	\$20.00	\$0.00
	0040	0950	9031280		0.00	330	LF	0.00	\$18.00	\$0.00
	0040	0960	9031281		0.00	348	LF	0.00	\$50.00	\$0.00
	0040	0970	9035004A		0.00	383	SQFT	0.00	\$21.00	\$0.00
	0040	0980	9035069A		0.00	372	SQFT	0.00	\$25.00	\$0.00
	0070	0990	2061000		0.00	60	CUYD	60.00	\$52.00	\$3,120.00
	0070	1000	2160500		0.00	1	LS	1.00	\$27,350.00	\$27,350.00
	0070	1010	5031011A		0.00	129	SQYD	129.00	\$235.00	\$30,315.00
	0070	1020	7021212		0.00	484	LF	495.00	\$90.00	\$44,550.00
	0070	1030	7027000		0.00	8	EA	8.00	\$95.00	\$760.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0070	1040	7032003		0.00	25	CUYD	25.00	\$975.00	\$24,375.00
	0070	1050	7034215		0.00	141	LF	0.00	\$138.00	\$0.00
	0070	1060	7034222		0.00	196	SQYD	196.00	\$500.00	\$98,000.00
	0070	1070	7056049		0.00	222	LF	222.00	\$300.00	\$66,600.00
	0070	1080	7123610		0.00	12	EA	12.00	\$405.00	\$4,860.00
	0070	1090	7151001		0.00	2	EA	2.00	\$1,175.00	\$2,350.00
	0070	1100	7161000		0.00	8	EA	8.00	\$265.00	\$2,120.00
	0071	1110	2063300		0.00	45	CUYD	0.00	\$85.00	\$0.00
	0071	1120	2065500		0.00	1	LS	0.50	\$3,500.00	\$1,750.00
	0071	1130	2163501		0.00	1	LS	0.50	\$13,500.00	\$6,750.00
	0071	1140	7034040		0.00	61.800	CUYD	11.50	\$1,300.00	\$14,950.00
	0071	1150	7040110		0.00	115	LF	0.00	\$30.00	\$0.00
	0071	1160	7061020		0.00	10640	LB	972.00	\$1.45	\$1,409.40
	0071	1170	7119904	MISC. MOISTURE BARRIER	0.00	553	SQFT	0.00	\$1.25	\$0.00
	0072	1180	2063300		0.00	40	CUYD	54.20	\$85.00	\$4,607.00
	0072	1190	2065500		0.00	1	LS	1.00	\$3,500.00	\$3,500.00
	0072	1200	2163501		0.00	1	LS	1.00	\$12,000.00	\$12,000.00
	0072	1210	7034040		0.00	42.400	CUYD	42.40	\$1,300.00	\$55,120.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3185	0072	1220	7040110		0.00	65	LF	0.00	\$30.00	\$0.00
	0072	1230	7061020		0.00	6840	LB	6,840.00	\$1.45	\$9,918.00
	0072	1240	7119904	MISC. MOISTURE BARRIER	0.00	350	SQFT	0.00	\$1.25	\$0.00
J6S3186	0001	1250	2022010		0.00	1	LS	0.00	\$7,000.00	\$0.00
	0001	1260	2159903	MISC. MODIFIED SHAPING SLOPES, CLASS III FOR CRASHWORTHY END TERMINALS	0.00	200	LF	0.00	\$14.00	\$0.00
	0001	1270	3040504		0.00	80	SQYD	0.00	\$2.00	\$0.00
	0001	1280	3105003		0.00	1938	SQYD	0.00	\$8.00	\$0.00
	0001	1290	4019901	MISC. INFRARED SCANNING	0.00	1	LS	0.00	\$7,500.00	\$0.00
	0001	1300	4019901	MISC. INTELLIGENT COMPACTION	0.00	1	LS	0.00	\$20,000.00	\$0.00
	0001	1310	4020520		0.00	7313.900	TONS	0.00	\$54.00	\$0.00
	0001	1320	4071005		0.00	9720	GAL	0.00	\$2.50	\$0.00
	0001	1330	5021106		0.00	80	SQYD	0.00	\$165.00	\$0.00
	0001	1340	6123000A		0.00	2	EA	0.00	\$1.00	\$0.00
	0001	1350	6133020		0.00	262.800	TONS	0.00	\$37.50	\$0.00
	0001	1360	6133021		0.00	790.400	SQYD	0.00	\$85.00	\$0.00
	0001	1370	6161005		0.00	944	SQFT	0.00	\$5.00	\$0.00
0001	1380	6161008		0.00	8	EA	0.00	\$60.00	\$0.00	
0001	1390	6161009		0.00	8	EA	0.00	\$20.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-F02	0009	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3186	0001	1400	6161025		0.00	186	EA	0.00	\$12.00	\$0.00
	0001	1410	6162004		0.00	12	EA	0.00	\$1,800.00	\$0.00
	0001	1420	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/MAINTAINED	0.00	2	EA	0.00	\$4,000.00	\$0.00
	0001	1430	6181000		0.00	1	LS	0.00	\$75,000.00	\$0.00
	0001	1440	6200015		0.00	11	LF	0.00	\$20.00	\$0.00
	0001	1450	6206000C		0.00	68651	LF	0.00	\$0.10	\$0.00
	0001	1460	6206001C		0.00	62725	LF	0.00	\$0.10	\$0.00
	0001	1470	6224010		0.00	1487	SQYD	0.00	\$15.00	\$0.00
	0010	1480	6061061		0.00	475	LF	0.00	\$29.00	\$0.00
	0010	1490	6063014		0.00	2	EA	0.00	\$3,000.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3185	0040	2063000	CLASS 3 EXCAVATION	Pay for Pipe Run #12 at 270+31 Route T	10/15/19	peterr1	64.10	CUYD		
						peterr1	30.50	CUYD		
				Pipe Run #23 at 602+63 Route T	10/21/19	peterr1	26.20	CUYD		
				Pipe 25-1 Station 620+97 Route T	10/22/19	peterr1	20.00	CUYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
181214-F02		0009		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3185	0040	2063000	CLASS 3 EXCAVATION	Pipe 26-1 @ Station 632+73 on Route T	10/23/19	peterr1	26.10	CUYD			
				Pipe 27-1 Station 639+08 Route T	10/29/19	peterr1	27.70	CUYD			
				Pipe 28-1 Station 650+84	10/31/19	peterr1	25.00	CUYD			
	0070	2142000	FURNISHING ROCK FILL	Pay for Pipe Run #12 at 270+31 Route T	10/15/19	peterr1	26.70	CUYD			
				Pay for Pipe Run #9 at 226+96 Route T		peterr1	14.20	CUYD			
				Pipe Run #23 at 602+63 Route T	10/21/19	peterr1	16.90	CUYD			
				Pipe 25-1 Station 620+97 Route T	10/22/19	peterr1	16.90	CUYD			
				Pipe 26-1 @ Station 632+73 on Route T	10/23/19	peterr1	16.90	CUYD			
				Pipe 27-1 Station 639+08 Route T	10/29/19	peterr1	16.90	CUYD			
				Pipe 28-1 Station 650+84	10/31/19	peterr1	13.23	CUYD			
	0080	2143000	PLACING ROCK FILL	Pay for Pipe Run #12 at 270+31 Route T	10/15/19	peterr1	26.70	CUYD			
				Pay for Pipe Run #9 at 226+96 Route T		peterr1	14.20	CUYD			
				pipe run #23 at 602+63 Route T	10/21/19	peterr1	16.90	CUYD			
				Pipe 25-1 Station 620+97 Route T	10/22/19	peterr1	16.90	CUYD			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
181214-F02		0009		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3185	0080	2143000	PLACING ROCK FILL	Pipe 26-1 @ Station 632+73 on Route T	10/23/19	peterr1	16.90	CUYD			
				Pipe 27-1 Station 639+08 Route T	10/29/19	peterr1	16.90	CUYD			
				Pipe 28-1 Station 650+84	10/31/19	peterr1	13.23	CUYD			
	0220	6097000	ROCK LINING	Pay for Pipe Run #12 at 270+31 Route T	10/15/19	peterr1	3.60	CUYD			
				Pay for Pipe Run #9 at 226+96 Route T		peterr1	1.80	CUYD			
				Pipe Run #23 at 602+63 Route T	10/21/19	peterr1	1.00	CUYD			
				Pipe 25-1 Station 620+97 Route T	10/22/19	peterr1	0.90	CUYD			
				Pipe 26-1 @ Station 632+73 on Route T	10/23/19	peterr1	1.20	CUYD			
				Pipe 27-1 Station 639+08 Route T	10/29/19	peterr1	0.90	CUYD			
				Pipe 28-1 Station 650+84	10/31/19	peterr1	0.90	CUYD			
				0290	6139905	MISC.	Pay for Pipe Run #12 at 270+31 Route T	10/15/19	peterr1	17.10	SQYD
	Pay for Pipe Run #9 at 226+96 Route T	peterr1	12.20				SQYD				
	Pipe 23-1 Station 602+63 Route T	10/21/19	peterr1				11.00	SQYD			
	Pipe 25-1 Station 620+97 Route T	10/22/19	peterr1				11.00	SQYD			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
181214-F02		0009		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3185	0290	6139905	MISC.	Pipe 26-1 @ Station 632+73 on Route T	10/23/19	peterr1	11.00	SQYD			
				Pipe 27-1 Station 639+08 Route T	10/29/19	peterr1	11.00	SQYD			
				Pipe 28-1 Station 650+84	10/31/19	peterr1	11.00	SQYD			
	0300	6139910	MISC.		10/16/19	peterr1	36.00	TONS	187+66 Lt & Rt CL 270		
				Asphalt to cover cross pipes 23, 25, & 26.	10/25/19	peterr1	22.40	TONS			
	0490	6249905	MISC.	Fabric for Pipes is Line 0490. Overpay for Line Item 0480 of 848 is deducted and paid on #0490 for Pipes 7, 8, 12, 13, 18, 19, 20, & 21		10/15/19	peterr1	848.00	SQYD	187+66 Lt & Rt CL 556	
					Pay for Pipe Run #9 at 226+96 Route T		peterr1	95.60	SQYD		
					Pipe 23-1 Station 602+63 Route T	10/21/19	peterr1	112.40	SQYD		
					Pipe 25-1 Station 620+97 Route T	10/22/19	peterr1	86.70	SQYD		
					Pipe 26-1 @ Station 632+73 on Route T	10/23/19	peterr1	91.00	SQYD		
					Pipe 27-1 Station 639+08 Route T	10/29/19	peterr1	112.40	SQYD		
					Pipe 28-1 Station	10/31/19	peterr1	102.70	SQYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
181214-F02		0009		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3185	0490	6249905	MISC.	650+84							
	0680	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Pipe 23-1 Station 602+63, Route T	10/21/19	peterr1	2.00	EA			
				Pipe 25-1 Station 620+97 Route T	10/22/19	peterr1	2.00	EA			
				Pipe 26-1 @ Station 632+73 on Route T	10/23/19	peterr1	2.00	EA			
				Pipe 27-1 Station 639+08 Route T	10/29/19	peterr1	2.00	EA			
				Pipe 28-1 Station 650+84	10/31/19	peterr1	2.00	EA			
	0700	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Pay for Pipe Run #9 at 226+96 Route T No FES on Rt Side, Only Rock per Asst. DE	10/15/19	peterr1	1.00	EA			
	0730	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Pay for Pipe Run #12 at 270+31 Route T	10/15/19	peterr1	2.00	EA			
1070	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Route T	10/17/19	picklt2	222.00	LF				
1080	7123610	SLAB DRAIN	Route T	10/31/19	picklt2	12.00	EA				
1090	7151001	VERTICAL DRAIN AT END BENTS	Route T	10/31/19	picklt2	2.00	EA				