



## Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Joe's Bridge & Grading, Inc.	0011806	31 Pine Cone Road Richard Rushing	Poplar Bluff	MO	63901	(57-3)7-85-7	(57-3)7-85-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J9P3126	FAF 61-5 (26)	Bridge rehabilitation	61	CAPE GIRARDEAU	over Cape LaCroix Creek
J9S3280	FAS S701(63)	Bridge replacement	W	SCOTT	over Drainage Ditch #289
J9S3286	FAS S701(67)	Bridge replacement	NN	CAPE GIRARDEAU	over Drainage Ditch #8
J9S3500	FAS S702(27)	Culvert replacement	N	SCOTT	0.3 miles North of Route K
J9S3506	FAS-S702(063)	Culvert extension	W	CAPE GIRARDEAU	0.5 miles south of Route Y

Critical Date	Actual Date
Open to Traffic Date	0
Price Adjustments Base Date	0
Physical Work Complete Date	0
Substantial Work Complete Date	0
Final Acceptance Date	0
Contract Items Complete Date	0
Letting Date	20181214
Award Date	20190110
Execution Date	20190122
Notice to Proceed Date	20190218
Work Begin Date	20190218
Adjusted Completion Date	20191215
Original Completion Date	20191215

Key Date	Subject	Date Contractor Assumed Maintenance

Disturbed Area on Project	Authorized Area on Project	
0	0	Acres

Totals by Job Number			
Job Number		To Date	Previous
J9P3126			
	Participating	\$0.00	\$0.00
	Non-Participating	\$0.00	\$0.00
	<b>Total Earnings</b>	\$0.00	\$0.00
	Stockpiled Materials	\$0.00	\$0.00
	<b>Gross Earnings</b>	\$0.00	\$0.00
	Other Adjustments	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun	\$0.00	\$0.00
	<b>This estimate</b>		<b>\$0.00</b>



## Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

Totals by Job Number			
	Adjustments		
	<b>Total:</b>	\$0.00	\$0.00
			<b>Total Payable:</b> \$0.00
J9S3280		<b>To Date</b>	<b>Previous</b>
	Participating	\$0.00	\$0.00
	Non-Participating	\$0.00	\$0.00
	<b>Total Earnings</b>	\$0.00	\$0.00
	Stockpiled Materials	\$0.00	\$0.00
	<b>Gross Earnings</b>	\$0.00	\$0.00
	Other Adjustments	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00
	<b>Total:</b>	\$0.00	\$0.00
			<b>Total Payable:</b> \$0.00
J9S3286		<b>To Date</b>	<b>Previous</b>
	Participating	\$44,115.50	\$0.00
	Non-Participating	\$0.00	\$0.00
	<b>Total Earnings</b>	\$44,115.50	\$0.00
	Stockpiled Materials	\$0.00	\$0.00
	<b>Gross Earnings</b>	\$44,115.50	\$0.00
	Other Adjustments	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00
	<b>Total:</b>	\$44,115.50	\$0.00
			<b>Total Payable:</b> \$44,115.50
J9S3500		<b>To Date</b>	<b>Previous</b>
	Participating	\$0.00	\$0.00
	Non-	\$0.00	\$0.00



## Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

Totals by Job Number			
	Participating <b>Total Earnings</b>	\$0.00	\$0.00
	Stockpiled Materials <b>Gross Earnings</b>	\$0.00	\$0.00
	Other Adjustments	\$0.00	\$0.00
	Retainage Incentive Disincentive	\$0.00	\$0.00
	Liquidated Damages Overrun Adjustments	\$0.00	\$0.00
	<b>Total:</b>	<b>\$0.00</b>	<b>\$0.00</b>
		<b>Total Payable:</b>	<b>\$0.00</b>

J9S3506		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
	Participating	\$23,002.00	\$0.00	\$23,002.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$23,002.00</b>	<b>\$0.00</b>	<b>\$23,002.00</b>
	Stockpiled Materials <b>Gross Earnings</b>	\$0.00	\$0.00	\$0.00
	Other Adjustments	\$0.00	\$0.00	\$0.00
	Retainage Incentive Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Total:</b>	<b>\$23,002.00</b>	<b>\$0.00</b>	<b>\$23,002.00</b>
		<b>Total Payable:</b>	<b>\$0.00</b>	<b>\$23,002.00</b>

Total Contract													
181214-H02	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;"></th> <th style="width: 15%; text-align: right;">To Date</th> <th style="width: 15%; text-align: right;">Previous</th> <th style="width: 20%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Line Item Pay</td> <td style="text-align: right;">\$67,117.50</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$67,117.50</td> </tr> <tr> <td>All Adjustments</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> </tbody> </table>		To Date	Previous	This Estimate	Line Item Pay	\$67,117.50	\$0.00	\$67,117.50	All Adjustments	\$0.00	\$0.00	\$0.00
	To Date	Previous	This Estimate										
Line Item Pay	\$67,117.50	\$0.00	\$67,117.50										
All Adjustments	\$0.00	\$0.00	\$0.00										

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



## Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

Total Contract			
	Total	\$67,117.50	\$0.00
			<b>\$67,117.50</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190304	Generated and Approved (and should be considered Draft) at the Project Office Level by	gharbn1
20190304	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holtb1
20190306	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,546,900.72	(\$6293.00)	\$1,540,607.72	4.4%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J9S3506 /2000 has a deficient tested matl discrepancy	gharbn1	Waiting on 28 day compressive strength results
Line Item # J9S3506 /2010 has a deficient tested matl discrepancy	gharbn1	Materials has been notified.

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9S3286	1090	2022010	REMOVAL OF IMPROVEMENTS	\$1000.00	0.00	1.00	1.00	\$1000.00
	1180	6161005	CONSTRUCTION SIGNS	\$5.50	0.00	161.00	161.00	\$885.50
	1190	6161008	ADVANCED WARNING RAIL SYSTEM	\$45.00	0.00	4.00	4.00	\$180.00
	1200	6161009	FLAG ASSEMBLY	\$20.00	0.00	2.00	2.00	\$40.00
	1210	6161030	TYPE III MOVEABLE BARRICADE	\$65.00	0.00	6.00	6.00	\$390.00
	1220	6161052	WARNING LIGHT, TYPE B	\$50.00	0.00	12.00	12.00	\$600.00
	1230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	\$1700.00	0.00	2.00	2.00	\$3400.00
	1240	6181000	MOBILIZATION	\$42000.00	0.00	0.25	0.25	\$10500.00
	1340	8061050	TYPE C BERM	\$10.00	0.00	152.00	152.00	\$1520.00
	1380	2061000	CLASS 1 EXCAVATION	\$10.00	0.00	60.00	60.00	\$600.00
1390	2160500	REMOVAL OF BRIDGES	\$25000.00	0.00	1.00	1.00	\$25000.00	
J9S3286								<b>\$44115.50</b>



## Contractor's Payment Estimate Summary

March 8, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9S3506	1890	2063300	CLASS 4 EXCAVATION	\$30.00	0.00	5.00	5.00	\$150.00
	1900	2153000	SHAPING SLOPES, CLASS III	\$2500.00	0.00	1.00	1.00	\$2500.00
	1910	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	\$30.00	0.00	26.00	26.00	\$780.00
	1920	6096043	PLACING TYPE 3 ROCK DITCH LINER	\$20.00	0.00	26.00	26.00	\$520.00
	1930	6161005	CONSTRUCTION SIGNS	\$5.50	0.00	184.00	184.00	\$1012.00
	1940	6161008	ADVANCED WARNING RAIL SYSTEM	\$45.00	0.00	2.00	2.00	\$90.00
	1950	6161009	FLAG ASSEMBLY	\$20.00	0.00	2.00	2.00	\$40.00
	1960	6161025	CHANNELIZER (TRIM LINE)	\$15.00	0.00	28.00	28.00	\$420.00
	1980	6181000	MOBILIZATION	\$8000.00	0.00	1.00	1.00	\$8000.00
	1990	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	\$2500.00	0.00	1.00	1.00	\$2500.00
	2000	7034041	CLASS B-1 CONCRETE (CULVERTS)	\$2000.00	0.00	3.00	3.00	\$6000.00
	2010	7061030	REINFORCING STEEL (CULVERTS)	\$3.00	0.00	330.00	330.00	\$990.00
<b>J9S3506</b>								<b>\$23002.00</b>
<b>Summary</b>								<b>\$67117.50</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9P3126	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$1000.00	\$0.00
J9P3126	0001	0020	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	47.70	0.00	\$444.00	\$0.00
J9P3126	0001	0030	4071005	TACK COAT	70.00	0.00	\$12.50	\$0.00
J9P3126	0001	0050	6161005	CONSTRUCTION SIGNS	220.00	0.00	\$5.50	\$0.00
J9P3126	0001	0060	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	\$45.00	\$0.00
J9P3126	0001	0070	6161009	FLAG ASSEMBLY	2.00	0.00	\$20.00	\$0.00
J9P3126	0001	0080	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	\$15.00	\$0.00
J9P3126	0001	0090	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	\$65.00	\$0.00
J9P3126	0001	0100	6161033	DIRECTIONAL INDICATOR BARRICADE	15.00	0.00	\$65.00	\$0.00
J9P3126	0001	0110	6161040	FLASHING ARROW PANEL	2.00	0.00	\$750.00	\$0.00
J9P3126	0001	0115	6161070	TUBULAR MARKER	19.00	0.00	\$55.00	\$0.00
J9P3126	0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$1700.00	\$0.00
J9P3126	0001	0122	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	925.00	0.00	\$34.50	\$0.00
J9P3126	0001	0124	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	4.00	0.00	\$900.00	\$0.00
J9P3126	0001	0126	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	625.00	0.00	\$9.50	\$0.00



## Contractor's Payment Estimate Summary

March 8, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9P3126	0001	0130	6181000	MOBILIZATION	1.00	0.00	\$50000.00	\$0.00
J9P3126	0001	0140	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	634.00	0.00	\$1.25	\$0.00
J9P3126	0001	0150	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,268.00	0.00	\$1.25	\$0.00
J9P3126	0001	0160	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	317.00	0.00	\$2.75	\$0.00
J9P3126	0001	0170	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	317.00	0.00	\$2.75	\$0.00
J9P3126	0001	0180	6207001	PAVEMENT MARKING REMOVAL	634.00	0.00	\$2.00	\$0.00
J9P3126	0001	0190	6214600A	FLOWABLE BACKFILL	16.00	0.00	\$300.00	\$0.00
J9P3126	0001	0200	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	929.00	0.00	\$5.10	\$0.00
J9P3126	0001	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	756.00	0.00	\$11.25	\$0.00
J9P3126	0010	0220	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	\$3600.00	\$0.00
J9P3126	0010	0230	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	\$3200.00	\$0.00
J9P3126	0070	0240	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8,349.00	0.00	\$2.50	\$0.00
J9P3126	0070	0250	2161503	REMOVAL OF EXISTING DECK REPAIR	200.00	0.00	\$39.00	\$0.00
J9P3126	0070	0260	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	928.00	0.00	\$160.00	\$0.00
J9P3126	0070	0270	7040101	SUBSTRUCTURE REPAIR (FORMED)	40.00	0.00	\$60.00	\$0.00
J9P3126	0070	0280	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	300.00	0.00	\$80.00	\$0.00
J9P3126	0070	0290	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	60.00	0.00	\$80.00	\$0.00
J9P3126	0070	0300	7040105A	MONOLITHIC DECK REPAIR	18.00	0.00	\$700.00	\$0.00
J9P3126	0070	0310	7040106	FULL DEPTH REPAIR	100.00	0.00	\$75.00	\$0.00
J9P3126	0070	0320	7040109	TOTAL SURFACE HYDRO DEMOLITION	928.00	0.00	\$48.00	\$0.00
J9P3126	0070	0330	7040110	EPOXY PRESSURE INJECTING	6.00	0.00	\$225.00	\$0.00
J9P3126	0070	0340	7040111	DECK GIRDER END REPAIR	8.00	0.00	\$2000.00	\$0.00
J9P3126	0070	0350	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	\$5000.00	\$0.00
J9P3126	0070	0360	7119905	MISC. PENETRATING SEALER	122.00	0.00	\$10.00	\$0.00
J9P3126	0070	0370	7172054	OPEN CELL FOAM JOINT SEAL	132.00	0.00	\$60.00	\$0.00
J9S3280	0001	0380	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$3500.00	\$0.00
J9S3280	0001	0390	2064000	POROUS BACKFILL	44.00	0.00	\$60.00	\$0.00
J9S3280	0001	0400	2079909	MISC. MODIFIED LINEAR GRADING CLASS 2	2.60	0.00	\$1500.00	\$0.00
J9S3280	0001	0410	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	247.00	0.00	\$12.00	\$0.00
J9S3280	0001	0420	3105002	GRAVEL (A) OR CRUSHED STONE (B)	89.00	0.00	\$30.00	\$0.00
J9S3280	0001	0430	4019905	MISC. OPTIONAL PAVEMENT	246.40	0.00	\$90.02	\$0.00



## Contractor's Payment Estimate Summary

March 8, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3280	0001	0440	6113020	FURNISHING TYPE 2 ROCK BLANKET	309.00	0.00	\$24.00	\$0.00
J9S3280	0001	0450	6113040	PLACING TYPE 2 ROCK BLANKET	309.00	0.00	\$24.00	\$0.00
J9S3280	0001	0460	6161005	CONSTRUCTION SIGNS	431.00	0.00	\$5.50	\$0.00
J9S3280	0001	0470	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	\$45.00	\$0.00
J9S3280	0001	0480	6161009	FLAG ASSEMBLY	2.00	0.00	\$20.00	\$0.00
J9S3280	0001	0490	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	\$65.00	\$0.00
J9S3280	0001	0500	6161052	WARNING LIGHT, TYPE B	8.00	0.00	\$50.00	\$0.00
J9S3280	0001	0510	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$1700.00	\$0.00
J9S3280	0001	0520	6181000	MOBILIZATION	1.00	0.00	\$40000.00	\$0.00
J9S3280	0001	0530	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	794.00	0.00	\$1.75	\$0.00
J9S3280	0001	0540	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	531.00	0.00	\$1.75	\$0.00
J9S3280	0001	0550	6207001	PAVEMENT MARKING REMOVAL	3,136.00	0.00	\$1.00	\$0.00
J9S3280	0001	0560	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	225.00	0.00	\$3.00	\$0.00
J9S3280	0001	0570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$4000.00	\$0.00
J9S3280	0001	0580	7250318A	18 IN. PIPE GROUP B	143.00	0.00	\$32.00	\$0.00
J9S3280	0001	0590	7250424	24 IN. PIPE GROUP C	74.00	0.00	\$40.00	\$0.00
J9S3280	0001	0600	7250430	30 IN. PIPE GROUP C	71.00	0.00	\$50.00	\$0.00
J9S3280	0001	0610	7329902	MISC. INSTALLATION OF FLAP GATE	4.00	0.00	\$150.00	\$0.00
J9S3280	0001	0620	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.00	\$7400.00	\$0.00
J9S3280	0001	0630	8061005	ROCK DITCH CHECK	40.00	0.00	\$33.00	\$0.00
J9S3280	0001	0640	8061016	SEDIMENT REMOVAL	7.00	0.00	\$10.00	\$0.00
J9S3280	0001	0650	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	\$15000.00	\$0.00
J9S3280	0001	0660	8061019	SILT FENCE	263.00	0.00	\$4.25	\$0.00
J9S3280	0001	0670	8061050	TYPE C BERM	152.00	0.00	\$10.00	\$0.00
J9S3280	0040	0680	9031270A	2 IN. PSST POST - 12 GA.	68.00	0.00	\$8.00	\$0.00
J9S3280	0040	0690	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	\$11.00	\$0.00
J9S3280	0040	0700	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	\$18.00	\$0.00
J9S3280	0071	0830	2061000	CLASS 1 EXCAVATION	70.00	0.00	\$10.00	\$0.00
J9S3280	0071	0840	2160500	REMOVAL OF BRIDGES	1.00	0.00	\$25000.00	\$0.00
J9S3280	0071	0850	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	111.00	0.00	\$120.00	\$0.00



## Contractor's Payment Estimate Summary

March 8, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3280	0071	0860	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	240.00	0.00	\$86.00	\$0.00
J9S3280	0071	0870	7025001	DYNAMIC PILE TESTING	1.00	0.00	\$3750.00	\$0.00
J9S3280	0071	0880	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	24.00	0.00	\$1000.00	\$0.00
J9S3280	0071	0890	7034212	SLAB ON STEEL	141.00	0.00	\$385.00	\$0.00
J9S3280	0071	0900	7034215	SAFETY BARRIER CURB	133.00	0.00	\$98.00	\$0.00
J9S3280	0071	0910	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	18,070.00	0.00	\$1.40	\$0.00
J9S3280	0071	0920	7123610	SLAB DRAIN	8.00	0.00	\$350.00	\$0.00
J9S3280	0071	0930	7129901	MISC. Galvanizing Structural Steel	1.00	0.00	\$4200.00	\$0.00
J9S3280	0071	0940	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	\$1250.00	\$0.00
J9S3280	0071	0950	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	\$125.00	\$0.00
J9S3286	0001	1090	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$1000.00	\$1,000.00
J9S3286	0001	1100	2064000	POROUS BACKFILL	36.00	0.00	\$60.00	\$0.00
J9S3286	0001	1110	2079909	MISC. MODIFIED LINEAR GRADING CLASS 2	2.40	0.00	\$950.00	\$0.00
J9S3286	0001	1120	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	241.00	0.00	\$12.00	\$0.00
J9S3286	0001	1130	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	48.80	0.00	\$102.82	\$0.00
J9S3286	0001	1140	4019905	MISC. OPTIONAL PAVEMENT	241.30	0.00	\$74.89	\$0.00
J9S3286	0001	1150	4071005	TACK COAT	31.00	0.00	\$11.20	\$0.00
J9S3286	0001	1160	6113020	FURNISHING TYPE 2 ROCK BLANKET	145.00	0.00	\$22.00	\$0.00
J9S3286	0001	1170	6113040	PLACING TYPE 2 ROCK BLANKET	145.00	0.00	\$22.00	\$0.00
J9S3286	0001	1180	6161005	CONSTRUCTION SIGNS	161.00	161.00	\$5.50	\$885.50
J9S3286	0001	1190	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	4.00	\$45.00	\$180.00
J9S3286	0001	1200	6161009	FLAG ASSEMBLY	2.00	2.00	\$20.00	\$40.00
J9S3286	0001	1210	6161030	TYPE III MOVEABLE BARRICADE	6.00	6.00	\$65.00	\$390.00
J9S3286	0001	1220	6161052	WARNING LIGHT, TYPE B	12.00	12.00	\$50.00	\$600.00
J9S3286	0001	1230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1700.00	\$3,400.00
J9S3286	0001	1240	6181000	MOBILIZATION	1.00	0.25	\$42000.00	\$10,500.00
J9S3286	0001	1250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	513.00	0.00	\$4.00	\$0.00
J9S3286	0001	1260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	161.00	0.00	\$17.00	\$0.00
J9S3286	0001	1270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	240.00	0.00	\$3.00	\$0.00
J9S3286	0001	1280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$6000.00	\$0.00
J9S3286	0001	1290	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.00	\$7400.00	\$0.00





## Contractor's Payment Estimate Summary

March 8, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>		<b>District</b>	<b>Org. Code</b>
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG		SE	HCA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3286	0001	1300	8061006	ALTERNATE DITCH CHECK	40.00	0.00	\$22.00	\$0.00
J9S3286	0001	1310	8061016	SEDIMENT REMOVAL	9.00	0.00	\$10.00	\$0.00
J9S3286	0001	1320	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	\$15000.00	\$0.00
J9S3286	0001	1330	8061019	SILT FENCE	434.00	0.00	\$4.25	\$0.00
J9S3286	0001	1340	8061050	TYPE C BERM	152.00	152.00	\$10.00	\$1,520.00
J9S3286	0040	1350	9031270A	2 IN. PSST POST - 12 GA.	68.00	0.00	\$8.00	\$0.00
J9S3286	0040	1360	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	\$11.00	\$0.00
J9S3286	0040	1370	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	\$18.00	\$0.00
J9S3286	0070	1380	2061000	CLASS 1 EXCAVATION	60.00	60.00	\$10.00	\$600.00
J9S3286	0070	1390	2160500	REMOVAL OF BRIDGES	1.00	1.00	\$25000.00	\$25,000.00
J9S3286	0070	1400	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	111.00	0.00	\$120.00	\$0.00
J9S3286	0070	1410	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	484.00	0.00	\$105.00	\$0.00
J9S3286	0070	1420	7025001	DYNAMIC PILE TESTING	4.00	0.00	\$3000.00	\$0.00
J9S3286	0070	1430	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	42.00	0.00	\$1000.00	\$0.00
J9S3286	0070	1440	7034215	SAFETY BARRIER CURB	206.00	0.00	\$83.00	\$0.00
J9S3286	0070	1450	7034222	SLAB ON CONCRETE BEAM	260.00	0.00	\$300.00	\$0.00
J9S3286	0070	1460	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	254.00	0.00	\$255.00	\$0.00
J9S3286	0070	1470	7061060	REINFORCING STEEL (BRIDGES)	3,600.00	0.00	\$1.50	\$0.00
J9S3286	0070	1480	7123610	SLAB DRAIN	14.00	0.00	\$275.00	\$0.00
J9S3286	0070	1490	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	\$1250.00	\$0.00
J9S3286	0070	1500	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	\$150.00	\$0.00
J9S3286	0070	1510	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	\$225.00	\$0.00
J9S3500	0001	1520	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$10000.00	\$0.00
J9S3500	0001	1530	2063300	CLASS 4 EXCAVATION	174.00	0.00	\$12.00	\$0.00
J9S3500	0001	1540	2065500	TEMPORARY SHORING	1.00	0.00	\$10000.00	\$0.00
J9S3500	0001	1550	2072000	LINEAR GRADING CLASS 2	17.30	0.00	\$1000.00	\$0.00
J9S3500	0001	1560	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	238.00	0.00	\$16.00	\$0.00
J9S3500	0001	1570	3105003	GRAVEL (A) OR CRUSHED STONE (B)	156.00	0.00	\$12.00	\$0.00
J9S3500	0001	1580	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	74.50	0.00	\$119.82	\$0.00
J9S3500	0001	1590	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	527.00	0.00	\$102.46	\$0.00
J9S3500	0001	1600	4071005	TACK COAT	44.00	0.00	\$11.00	\$0.00
J9S3500	0001	1610	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	401.00	0.00	\$24.00	\$0.00



## Contractor's Payment Estimate Summary

March 8, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>		<b>District</b>	<b>Org. Code</b>
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG		SE	HCA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3500	0001	1620	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	154.00	0.00	\$24.00	\$0.00
J9S3500	0001	1630	6096041	PLACING TYPE 1 ROCK DITCH LINER	401.00	0.00	\$16.00	\$0.00
J9S3500	0001	1640	6096042	PLACING TYPE 2 ROCK DITCH LINER	154.00	0.00	\$16.00	\$0.00
J9S3500	0001	1650	6161005	CONSTRUCTION SIGNS	396.00	0.00	\$5.50	\$0.00
J9S3500	0001	1660	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	\$45.00	\$0.00
J9S3500	0001	1670	6161009	FLAG ASSEMBLY	4.00	0.00	\$20.00	\$0.00
J9S3500	0001	1680	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	\$15.00	\$0.00
J9S3500	0001	1690	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$1700.00	\$0.00
J9S3500	0001	1700	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	\$5300.00	\$0.00
J9S3500	0001	1710	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	350.00	0.00	\$36.50	\$0.00
J9S3500	0001	1720	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	350.00	0.00	\$9.50	\$0.00
J9S3500	0001	1730	6181000	MOBILIZATION	1.00	0.00	\$48000.00	\$0.00
J9S3500	0001	1740	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	719.00	0.00	\$1.10	\$0.00
J9S3500	0001	1750	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	4,000.00	0.00	\$1.10	\$0.00
J9S3500	0001	1760	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	20.00	0.00	\$6.60	\$0.00
J9S3500	0001	1770	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,000.00	0.00	\$1.00	\$0.00
J9S3500	0001	1780	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,000.00	0.00	\$1.00	\$0.00
J9S3500	0001	1790	6207001	PAVEMENT MARKING REMOVAL	7,239.00	0.00	\$0.60	\$0.00
J9S3500	0001	1800	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	971.00	0.00	\$3.00	\$0.00
J9S3500	0001	1810	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$6000.00	\$0.00
J9S3500	0001	1820	7034041	CLASS B-1 CONCRETE (CULVERTS)	76.40	0.00	\$650.00	\$0.00
J9S3500	0001	1830	7061030	REINFORCING STEEL (CULVERTS)	14,960.00	0.00	\$1.35	\$0.00
J9S3500	0001	1840	7250312A	12 IN. PIPE GROUP B	28.00	0.00	\$30.00	\$0.00
J9S3500	0001	1850	7250448	48 IN. PIPE GROUP C	78.00	0.00	\$60.00	\$0.00
J9S3500	0001	1860	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	\$3400.00	\$0.00
J9S3500	0001	1870	8061005	ROCK DITCH CHECK	198.00	0.00	\$17.00	\$0.00
J9S3500	0001	1880	8061019	SILT FENCE	226.00	0.00	\$4.25	\$0.00
J9S3506	0001	1890	2063300	CLASS 4 EXCAVATION	5.00	5.00	\$30.00	\$150.00
J9S3506	0001	1900	2153000	SHAPING SLOPES, CLASS III	1.00	1.00	\$2500.00	\$2,500.00
J9S3506	0001	1910	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	26.00	26.00	\$30.00	\$780.00





## Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J9S3286	1190	6161008																		
	1200	6161009	FLAG ASSEMBLY	20190218	gharbn1	On WO20-3	2	EA	49	+	55		0	73	+	65		0	0	0
	1210	6161030	TYPE III MOVEABLE BARRICADE	20190218	gharbn1	Barricades	6	EA	59	+	55		0	63	+	55		0	0	0
	1220	6161052	WARNING LIGHT, TYPE B	20190218	gharbn1	Two on each Barricade	12	EA	59	+	55		0	63	+	65		0	0	0
	1230	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	20190218	gharbn1	At intersection of Rte N and Rte 25	2	EA	59	+	55		0	63	+	65		0	0	0
	1240	6181000	MOBILIZATION	20190226	gharbn1	5% of Contract Earned	0.250	LS	59	+	55		0	63	+	65		0	0	0
	1340	8061050	TYPE C BERM	20190226	gharbn1	Type C Berm	152	LF	61	+	75		0	62	+	43		0	0	0
	1380	2061000	CLASS 1 EXCAVATION	20190226	gharbn1	Bent 1	30	CUYD	61	+	65		0		+	0		0	0	0
			gharbn1		Bent 4	30	CUYD	62	+	53		0		+	0		0	0	0	0
			Remarks (36' x 5' x 4.5')/27 = 30CY																	
	1390	2160500	REMOVAL OF BRIDGES	20190226	gharbn1	N0412	1	LS	61	+	65		0	62	+	53		0	0	0
J9S3506	1890	2063300	CLASS 4 EXCAVATION	20190226	gharbn1	Excavation	5	CUYD	150	+	76		0	151	+	12		0	0	0
			Remarks (2' x 10' x 6.75')/27 = 5CY																	
	1900	2153000	SHAPING SLOPES, CLASS III	20190226	gharbn1	Shaping Slopes	1	100F	150	+	25		0	151	+	25		0	0	0
	1910	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	20190226	gharbn1	Rock Liner	26	CUYD	150	+	77		0	151	+	12		0	0	0
			Remarks (2' x 10' x 35')/27 = 25.9 Round to the nearest whole number																	



## Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-H02	0001 - See NTP Date for Pay Period Start Date	March 1, 2019	March 4, 2019	March 4, 2019	PROG	SE	HCA

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM																																																																																																																																																								
J9S3506	1910	6096030A	26CY for Pay																																																																																																																																																																									
	1920	6096043	PLACING TYPE 3 ROCK DITCH LINER	20190226	gharbn1	Rock Liner	26	CUYD	150	+	77		0	151	+	12		0	0	0																																																																																																																																																								
			Remarks (2' x 10' x 35')/27 = 25.9  Round to the nearest whole number  26CY for Pay																																																																																																																																																																									
	1930	6161005	CONSTRUCTION SIGNS	20190218	gharbn1	Template Used	184	SQFT	125	+	25		0	176	+	25		0	0	0																																																																																																																																																								
			<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Date</th> <th>Quantity</th> <th>From</th> <th>+</th> <th></th> <th>Offset</th> <th>Distance</th> <th>To</th> <th>+</th> <th></th> <th>Offset</th> <th>Distance</th> <th>From LM</th> <th>To LM</th> <th>Description/Information</th> <th>Net</th> <th>Gross</th> <th>Designation</th> <th>Sign</th> </tr> </thead> <tbody> <tr> <td>20190218</td> <td>2</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td></td> <td></td> <td>Post Mounted</td> <td>32.00</td> <td>184.00</td> <td>WO20-1 16.00 48x48</td> <td>ROAD/BRIDGE/RAMP WORK AHEAD</td> </tr> <tr> <td>20190218</td> <td>2</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td></td> <td></td> <td>Portable Sign</td> <td>32.00</td> <td>184.00</td> <td>WO20-4 16.00 48x48</td> <td>ONE LANE ROAD AHEAD</td> </tr> <tr> <td>20190218</td> <td>2</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td></td> <td></td> <td>Portable Sign</td> <td>32.00</td> <td>184.00</td> <td>WO20-7a 16.00 48x48</td> <td>FLAGGER (SYMBOL)</td> </tr> <tr> <td>20190218</td> <td>1</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td></td> <td></td> <td>Post Mounted</td> <td>16.00</td> <td>184.00</td> <td>WO5-5 16.00 48x48</td> <td>NARROW LANES</td> </tr> <tr> <td>20190218</td> <td>2</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td></td> <td></td> <td>Post Mounted</td> <td>32.00</td> <td>184.00</td> <td>WO21-5b 16.00 48x48</td> <td>SHOULDER WORK AHEAD</td> </tr> <tr> <td>20190218</td> <td>2</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td></td> <td></td> <td>Post Mounted</td> <td>16.00</td> <td>184.00</td> <td>CONST-7-48 48x24 8.00</td> <td>RATE OUR WORK ZONE</td> </tr> <tr> <td>20190218</td> <td>24</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td>0</td> <td>+</td> <td>0</td> <td></td> <td>0.000</td> <td></td> <td></td> <td>Work Zone No Phone Zone (Const-8) Post M</td> <td>24.00</td> <td>184.00</td> <td>Variable 1.00 ??x??</td> <td>SPECIAL SIGN BY QUANTITY OF SQUARE FEET</td> </tr> </tbody> </table>																		Date	Quantity	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM	Description/Information	Net	Gross	Designation	Sign	20190218	2	0	+	0		0.000	0	+	0		0.000			Post Mounted	32.00	184.00	WO20-1 16.00 48x48	ROAD/BRIDGE/RAMP WORK AHEAD	20190218	2	0	+	0		0.000	0	+	0		0.000			Portable Sign	32.00	184.00	WO20-4 16.00 48x48	ONE LANE ROAD AHEAD	20190218	2	0	+	0		0.000	0	+	0		0.000			Portable Sign	32.00	184.00	WO20-7a 16.00 48x48	FLAGGER (SYMBOL)	20190218	1	0	+	0		0.000	0	+	0		0.000			Post Mounted	16.00	184.00	WO5-5 16.00 48x48	NARROW LANES	20190218	2	0	+	0		0.000	0	+	0		0.000			Post Mounted	32.00	184.00	WO21-5b 16.00 48x48	SHOULDER WORK AHEAD	20190218	2	0	+	0		0.000	0	+	0		0.000			Post Mounted	16.00	184.00	CONST-7-48 48x24 8.00	RATE OUR WORK ZONE	20190218	24	0	+	0		0.000	0	+	0		0.000			Work Zone No Phone Zone (Const-8) Post M	24.00	184.00	Variable 1.00 ??x??	SPECIAL SIGN BY QUANTITY OF SQUARE FEET
Date	Quantity	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM	Description/Information	Net	Gross	Designation	Sign																																																																																																																																																										
20190218	2	0	+	0		0.000	0	+	0		0.000			Post Mounted	32.00	184.00	WO20-1 16.00 48x48	ROAD/BRIDGE/RAMP WORK AHEAD																																																																																																																																																										
20190218	2	0	+	0		0.000	0	+	0		0.000			Portable Sign	32.00	184.00	WO20-4 16.00 48x48	ONE LANE ROAD AHEAD																																																																																																																																																										
20190218	2	0	+	0		0.000	0	+	0		0.000			Portable Sign	32.00	184.00	WO20-7a 16.00 48x48	FLAGGER (SYMBOL)																																																																																																																																																										
20190218	1	0	+	0		0.000	0	+	0		0.000			Post Mounted	16.00	184.00	WO5-5 16.00 48x48	NARROW LANES																																																																																																																																																										
20190218	2	0	+	0		0.000	0	+	0		0.000			Post Mounted	32.00	184.00	WO21-5b 16.00 48x48	SHOULDER WORK AHEAD																																																																																																																																																										
20190218	2	0	+	0		0.000	0	+	0		0.000			Post Mounted	16.00	184.00	CONST-7-48 48x24 8.00	RATE OUR WORK ZONE																																																																																																																																																										
20190218	24	0	+	0		0.000	0	+	0		0.000			Work Zone No Phone Zone (Const-8) Post M	24.00	184.00	Variable 1.00 ??x??	SPECIAL SIGN BY QUANTITY OF SQUARE FEET																																																																																																																																																										
	1940	6161008	ADVANCED WARNING RAIL SYSTEM	20190218	gharbn1	On W020-1	2	EA	135	+	25		0	166	+	25		0	0	0																																																																																																																																																								
	1950	6161009	FLAG ASSEMBLY	20190218	gharbn1	On W020-1	2	EA	135	+	25		0	166	+	25		0	0	0																																																																																																																																																								
	1960	6161025	CHANNELIZER (TRIM LINE)	20190218	gharbn1	Trim Line	28	EA	150	+	25		0	151	+	25		0	0	0																																																																																																																																																								
	1980	6181000	MOBILIZATION	20190218	gharbn1	25% of Contract Amount Earned	0.750	LS	150	+	25		0	151	+	25		0	0	0																																																																																																																																																								
			MOBILIZATION	20190219	gharbn1	50% of contract amount earned	0.250	LS	150	+	25		0	151	+	25		0	0	0																																																																																																																																																								



## Contractor's Payment Estimate Summary

March 8, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181214-H02	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 4, 2019	PROG	SE	HCA

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J9S3506	1990	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	20190226	gharbn1	Surveying and Staking	1	LS	150	+	25		0	151	+	25		0	0	0
	2000	7034041	CLASS B-1 CONCRETE (CULVERTS)	20190219	gharbn1	Box Culvert Extension	3	CUYD	150	+	94		0		+	0		0	0	0
	2010	7061030	REINFORCING STEEL (CULVERTS)	20190219	gharbn1	Rebar	330	LB	150	+	94		0		+	0		0	0	0

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field