



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Prepared For:

KCI Construction Company
10315 Lake Bluff Drive
St. Louis, MO 63123
(314)894-7418FAX

Prepared By:

Maryland Heights Project Office (North)
2620 Adie Road
St. Louis, MO 63043

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3134	FAF 67-3(126)	Bridge replacement	67	ST LOUIS	at Midland/Dorsett over Route 67 (Lindbergh)

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$4,998,473.40	\$0.00	\$4,998,473.40	42.98%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3134			

Contract Total Pay For Estimate No. 009

	To Date	Previous	This Estimate
190118-F03			
Total Earnings	\$2,148,182.45	\$1,985,104.65	\$163,077.80
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$2,074,462.45	\$1,911,384.65	
Contract Total Payable This Estimate:			\$163,077.80

Approval Date	By User
August 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by arnold1
August 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by janssm
August 19, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Totals by Job Numbers				
J6S3134		To Date	Previous	This Estimate
	Participating	\$2,148,182.45	\$1,985,104.65	\$163,077.80
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$2,074,462.45	\$1,911,384.65	\$163,077.80
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$1,177,227.43	\$1,054,187.43	\$123,040.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$220.00)	(\$220.00)	\$0.00
	Totals:	\$2,074,462.45	\$1,911,384.65	
Project Total Payable This Estimate:				\$163,077.80

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 5021109, Project Item Line Number 0140, Material Set 502110996, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7201000, Project Item Line Number 2160, Material Set 720100096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 4010150, Project Item Line Number 0090, Material Set 401015096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7034212, Project Item Line Number 2000, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	arnold1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7201000, Project Item Line Number 2130, Material Set 720100096, Material 0720MSEW - MSE Wall System -Bridge Approved Design, Acceptance Action Generic 0720MSEW is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 4010150, Project Item Line Number 0090, Material Set 401015096, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 6091052, Project Item Line Number 0220, Material Set 609105296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 6131013, Project Item Line Number 0360, Material Set 613101396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7034212, Project Item Line Number 2000, Material Set 703421296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7121121, Project Item Line Number 2040, Material Set 712112196, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7201000, Project Item Line Number 2130, Material Set 720100096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 6091010, Project Item Line Number 0210, Material Set 609101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7201000, Project Item Line Number 2160, Material Set 720100096, Material 0720MSEW - MSE Wall System -Bridge Approved Design, Acceptance Action Generic 0720MSEW is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item	arnold1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
7201000, Project Item Line Number 2130, Material Set 720100096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 4010150, Project Item Line Number 0090, Material Set 401015096, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7261018, Project Item Line Number 0800, Material Set 726101896, Material 1026CPRCC3.018 - Reinf Conc Culv Pipe CI3 18" (450 mm), Acceptance Action Generic 1026CPRCC3.018 is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7034212, Project Item Line Number 2000, Material Set 703421296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 9029903, Project Item Line Number 1880, Material Set 902990396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-F03, Contract Project J6S3134, Project Item Line Number 0420, Contract Line Item Number 0420, Item 6161008, Minor Item.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 6086004, Project Item Line Number 0190, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 6091010, Project Item Line Number 0210, Material Set 609101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7032003, Project Item Line Number 1990, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7201200, Project Item Line Number 0790, Material Set 720120096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.	arnold1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 190118-F03, Contract Project J6S3134, Project Item Line Number 0450, Contract Line Item Number 0450, Item 6161030, Minor Item.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 4010150, Project Item Line Number 0090, Material Set 401015096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7032003, Project Item Line Number 1990, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7201000, Project Item Line Number 2160, Material Set 720100096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 7310048, Project Item Line Number 0810, Material Set 731004896, Material 1033MHRCPK - Precast Conc Manhole, Acceptance Action Generic 1033MHRCPK is insufficient.	arnold1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3134, Item 9029903, Project Item Line Number 1860, Material Set 902990396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	arnold1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3134	0010	2022010		\$150,000.00	LS	0.00	0.40	0.00	0.40	\$0.00
	0020	2031000		\$13.00	CUYD	0.00	5,222.00	0.00	5,222.00	\$0.00
	0050	2063000		\$15.00	CUYD	0.00	284.00	0.00	284.00	\$0.00
	0070	2072000		\$1,000.00	STA	0.00	1.30	0.00	1.30	\$0.00
	0080	3040163		\$6.00	SQYD	0.00	0.00	172.30	172.30	(\$221.40)
	0090	4010150		\$24.25	SQYD	0.00	-3,040.00	0.00	-3,040.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3134	0140	5021109		\$47.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0190	6086004		\$45.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0210	6091010		\$13.00	LF	0.00	0.00	0.00	0.00	\$546.00
	0220	6091052		\$26.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0310	6122009		\$2,205.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0320	6122020		\$289.62	EA	0.00	1.00	0.00	1.00	\$0.00
	0330	6123000A		\$3,000.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0340	6131010		\$195.00	SQYD	0.00	24.00	12.00	36.00	\$0.00
	0350	6131012		\$3.00	SQYD	0.00	48.00	0.00	48.00	\$0.00
	0360	6131013		\$6.00	SQYD	0.00	36.00	0.00	36.00	\$0.00
	0370	6131014		\$3.20	LF	0.00	72.00	0.00	72.00	\$0.00
	0380	6131015		\$11.00	EA	0.00	72.00	0.00	72.00	\$0.00
	0400	6143010		\$500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0410	6161005		\$7.50	SQFT	0.00	1,651.00	0.00	1,651.00	\$0.00
	0420	6161008		\$35.00	EA	-2.00	35.00	0.00	35.00	\$0.00
	0430	6161009		\$20.00	EA	0.00	9.00	0.00	9.00	\$0.00
	0440	6161025		\$15.00	EA	0.00	210.00	0.00	210.00	\$0.00
	0450	6161030		\$75.00	EA	-2.00	18.00	0.00	18.00	\$0.00
	0460	6161031		\$125.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0470	6161033		\$50.00	EA	0.00	46.00	0.00	46.00	\$0.00
	0480	6161040		\$800.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0490	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$3,200.00	EA	0.00	5.00	0.00	5.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3134	0520	6173600D		\$21.40	LF	0.00	1,480.00	0.00	1,480.00	\$0.00
	0531	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	\$468,752.00	LS	0.00	0.75	0.00	0.75	\$0.00
	0550	6191000		\$1.00	LF	0.00	1,243.00	0.00	1,243.00	\$0.00
	0560	6200015		\$20.00	LF	0.00	23.00	0.00	23.00	\$0.00
	0580	6200021		\$300.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0590	6200027		\$500.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0630	6205902A		\$0.50	LF	0.00	164.00	0.00	164.00	\$0.00
	0640	6205903A		\$0.50	LF	0.00	150.00	0.00	150.00	\$0.00
	0660	6206000C		\$0.30	LF	0.00	3,733.00	0.00	3,733.00	\$0.00
	0670	6206001C		\$0.30	LF	0.00	3,293.00	0.00	3,293.00	\$0.00
	0680	6207001		\$0.90	LF	0.00	4,636.00	0.00	4,636.00	\$0.00
	0690	6207002		\$50.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0780	6274000		\$30,000.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0790	7201200		\$24.00	CUYD	0.00	0.00	0.00	0.00	\$0.00
	0800	7261018		\$60.00	LF	0.00	168.00	0.00	168.00	\$0.00
	0810	7310048		\$375.00	FT	0.00	0.00	0.00	0.00	\$0.00
	0830	7320618A		\$1,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0870	8061005		\$10.50	LF	0.00	413.00	0.00	413.00	\$0.00
	0880	8061007A		\$135.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0910	8061019		\$2.00	LF	0.00	3,136.00	0.00	3,136.00	\$0.00
1140	9029901	MISC. MODIFY EXISTING SIGNALS	\$2,800.00	LS	0.00	0.90	0.00	0.90	\$0.00	
1150	9029901	MISC. TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	\$8,000.00	LS	0.00	0.33	0.00	0.33	\$0.00	
1540	9029902	MISC. BASE, TYPE B-7,	\$2,296.00	EA	0.00	0.00	1.00	1.00	\$2,296.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3134			CONCRETE							
	1550	9029902	MISC. BASE, TYPE B-9, CONCRETE	\$2,296.00	EA	0.00	0.00	3.00	3.00	\$6,888.00
	1560	9029902	MISC. BASE, TYPE C-3, CONCRETE	\$600.00	EA	0.00	0.00	10.00	10.00	\$6,000.00
	1570	9029902	MISC. BASE, TYPE D-8PH, CONCRETE	\$1,800.00	EA	0.00	0.00	1.00	1.00	\$1,800.00
	1580	9029902	MISC. BASE, TYPE P-3, CONCRETE	\$480.00	EA	0.00	0.00	1.00	1.00	\$480.00
	1660	9029902	MISC. Pull Box, Double, Concrete	\$2,800.00	EA	0.00	0.00	1.00	1.00	\$2,800.00
	1670	9029902	MISC. Pull Box, Single, Concrete	\$2,200.00	EA	0.00	0.00	5.00	5.00	\$11,000.00
	1860	9029903	MISC. CONDUIT, 1 IN.	\$12.00	LF	0.00	0.00	0.00	0.00	\$816.00
	1880	9029903	MISC. CONDUIT, 4 IN.	\$12.00	LF	0.00	0.00	0.00	0.00	\$5,160.00
	1900	9029907	MISC. MoDOT 9029100 - Base, Concrete	\$1,800.00	CUYD	0.00	0.00	3.00	3.00	\$5,400.00
	1920	2160500		\$148,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	1950	7021214		\$68.00	LF	0.00	1,036.00	0.00	1,036.00	\$0.00
	1960	7025003		\$22.00	LF	0.00	378.00	0.00	378.00	\$0.00
	1970	7026000		\$45.00	LF	0.00	245.00	0.00	245.00	\$0.00
	1980	7027000		\$125.00	EA	0.00	28.00	0.00	28.00	\$0.00
	1990	7032003		\$423.00	CUYD	0.00	0.00	0.00	0.00	\$0.00
	2000	7034212		\$300.00	SQYD	0.00	0.00	0.00	0.00	\$110,400.00
	2040	7121121		\$1.40	LB	0.00	0.00	0.00	0.00	\$9,713.20
	2090	7161003		\$260.00	EA	0.00	24.00	0.00	24.00	\$0.00
	2100	7201300		\$850.00	EA	0.00	28.00	0.00	28.00	\$0.00
	2130	7201000		\$46.23	SQFT	0.00	0.00	0.00	0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3134	2160	7201000		\$46.23	SQFT	0.00	0.00	0.00	0.00	\$0.00
	5001	6189901	MISC. Contract Bond	\$27,248.00	LS	0.00	1.00	0.00	1.00	\$0.00
Total Amount of Items Paid this Estimate -										\$163,077.80

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0001	0010	2022010		0.00	1	LS	0.40	\$150,000.00	\$60,000.00
	0001	0020	2031000		0.00	6731	CUYD	5,222.00	\$13.00	\$67,886.00
	0001	0030	2036000		0.00	141	CUYD	0.00	\$20.00	\$0.00
	0001	0040	2037075		0.00	50.500	STA	0.00	\$750.00	\$0.00
	0001	0050	2063000		0.00	284	CUYD	284.00	\$15.00	\$4,260.00
	0001	0060	2065500		0.00	1	LS	0.00	\$10,000.00	\$0.00
	0001	0070	2072000		0.00	65.700	STA	1.30	\$1,000.00	\$1,300.00
	0001	0080	3040163		0.00	6446	SQYD	172.30	\$6.00	\$1,033.80
	0001	0090	4010150		0.00	4477.800	SQYD	639.00	\$24.25	\$15,495.75
	0001	0100	4019901	MISC. COLDMILLING AND OVERLAYING FOR CONSTRUCTION	0.00	1	LS	0.00	\$1.00	\$0.00
	0001	0110	4030109		0.00	2447.700	TONS	0.00	\$85.00	\$0.00
	0001	0120	4030208		0.00	1185	TONS	0.00	\$88.00	\$0.00
	0001	0130	4071005		0.00	2490	GAL	0.00	\$3.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0001	0140	5021109		0.00	1809.600	SQYD	92.00	\$47.00	\$4,324.00
	0001	0150	6071050		0.00	229	LF	0.00	\$50.79	\$0.00
	0001	0160	6071102		0.00	229	LF	0.00	\$34.00	\$0.00
	0001	0170	6081012		0.00	226	SQFT	0.00	\$19.00	\$0.00
	0001	0180	6083006		0.00	109.100	SQYD	0.00	\$75.00	\$0.00
	0001	0190	6086004		0.00	298	SQYD	139.00	\$45.00	\$6,255.00
	0001	0200	6089902	MISC. ADA CURB RAMP	0.00	2	EA	0.00	\$1,419.00	\$0.00
	0001	0210	6091010		0.00	1171	LF	169.00	\$13.00	\$2,197.00
	0001	0220	6091052		0.00	463	LF	235.00	\$26.00	\$6,110.00
	0001	0230	6091060		0.00	9	SQYD	0.00	\$167.00	\$0.00
	0001	0240	6092011		0.00	127	LF	0.00	\$9.40	\$0.00
	0001	0250	6094010		0.00	2	EA	0.00	\$6,100.00	\$0.00
	0001	0260	6096010A		0.00	14	CUYD	0.00	\$30.00	\$0.00
	0001	0270	6096041		0.00	14	CUYD	0.00	\$30.00	\$0.00
	0001	0280	6097000		0.00	2	CUYD	0.00	\$100.00	\$0.00
	0001	0290	6119907	MISC. FURNISHING ROCK SLOPE PROTECTION	0.00	2636	CUYD	0.00	\$30.00	\$0.00
	0001	0300	6119907	MISC. PLACING ROCK SLOPE PROTECTION	0.00	2636	CUYD	0.00	\$15.00	\$0.00
	0001	0310	6122009		0.00	2	EA	2.00	\$2,205.00	\$4,410.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0001	0320	6122020		0.00	10	EA	1.00	\$289.62	\$289.62
	0001	0330	6123000A		0.00	4	EA	4.00	\$3,000.00	\$12,000.00
	0001	0340	6131010		0.00	1736.200	SQYD	36.00	\$195.00	\$7,020.00
	0001	0350	6131012		0.00	1736	SQYD	48.00	\$3.00	\$144.00
	0001	0360	6131013		0.00	1736	SQYD	48.00	\$6.00	\$288.00
	0001	0370	6131014		0.00	7162	LF	72.00	\$3.20	\$230.40
	0001	0380	6131015		0.00	4342	EA	72.00	\$11.00	\$792.00
	0001	0390	6131018		0.00	217	EA	0.00	\$11.00	\$0.00
	0001	0400	6143010		0.00	2	EA	2.00	\$500.00	\$1,000.00
	0001	0410	6161005		0.00	2346	SQFT	1,651.00	\$7.50	\$12,382.50
	0001	0420	6161008		0.00	35	EA	37.00	\$35.00	\$1,295.00
	0001	0430	6161009		0.00	16	EA	9.00	\$20.00	\$180.00
	0001	0440	6161025		0.00	210	EA	210.00	\$15.00	\$3,150.00
	0001	0450	6161030		0.00	18	EA	20.00	\$75.00	\$1,500.00
	0001	0460	6161031		0.00	12	EA	6.00	\$125.00	\$750.00
	0001	0470	6161033		0.00	54	EA	46.00	\$50.00	\$2,300.00
	0001	0480	6161040		0.00	6	EA	4.00	\$800.00	\$3,200.00
	0001	0490	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	0.00	8	EA	5.00	\$3,200.00	\$16,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0001	0500	6172001		0.00	474	LF	0.00	\$123.00	\$0.00
	0001	0510	6173100		0.00	404	LF	0.00	\$70.00	\$0.00
	0001	0520	6173600D		0.00	1480	LF	1,480.00	\$21.40	\$31,672.00
	0001	0530	6181000		-1.00	1	LS	0.00	\$496,000.00	\$0.00
	0001	0531	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0	LS	0.75	\$468,752.00	\$351,564.00
	0001	0540	6189902		0.00	4	EA	0.00	\$600.00	\$0.00
	0001	0550	6191000		0.00	4863	LF	1,243.00	\$1.00	\$1,243.00
	0001	0560	6200015		0.00	165	LF	23.00	\$20.00	\$460.00
	0001	0570	6200018		0.00	24	LF	0.00	\$20.00	\$0.00
	0001	0580	6200021		0.00	21	EA	1.00	\$300.00	\$300.00
	0001	0590	6200027		0.00	1	EA	1.00	\$500.00	\$500.00
	0001	0600	6200042		0.00	33	EA	0.00	\$50.00	\$0.00
	0001	0610	6205301B		0.00	1100	LF	0.00	\$1.25	\$0.00
	0001	0620	6205303B		0.00	1100	LF	0.00	\$1.25	\$0.00
	0001	0630	6205902A		0.00	9313	LF	164.00	\$0.50	\$82.00
	0001	0640	6205903A		0.00	5738	LF	150.00	\$0.50	\$75.00
	0001	0650	6205906A		0.00	922	LF	0.00	\$1.00	\$0.00
	0001	0660	6206000C		0.00	6729	LF	3,733.00	\$0.30	\$1,119.90



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0001	0670	6206001C		0.00	4925	LF	3,293.00	\$0.30	\$987.90
	0001	0680	6207001		0.00	16564	LF	4,636.00	\$0.90	\$4,172.40
	0001	0690	6207002		0.00	9	EA	6.00	\$50.00	\$300.00
	0001	0700	6208063		0.00	19	EA	0.00	\$100.00	\$0.00
	0001	0710	6208064A		0.00	734	EA	0.00	\$1.50	\$0.00
	0001	0720	6209902	MISC. ISLAND TUBULAR MARKER	0.00	14	EA	0.00	\$50.00	\$0.00
	0001	0730	6214600A		0.00	21	CUYD	0.00	\$350.00	\$0.00
	0001	0740	6221001		0.00	6432	SQYD	0.00	\$3.15	\$0.00
	0001	0750	6221003		0.00	10783	SQYD	0.00	\$3.15	\$0.00
	0001	0760	6240101A		0.00	61	SQYD	0.00	\$10.00	\$0.00
	0001	0770	6240103A		0.00	3954	SQYD	0.00	\$2.00	\$0.00
	0001	0780	6274000		0.00	1	LS	0.50	\$30,000.00	\$15,000.00
	0001	0790	7201200		0.00	2793	CUYD	1,033.00	\$24.00	\$24,792.00
	0001	0800	7261018		0.00	387	LF	387.00	\$60.00	\$23,220.00
	0001	0810	7310048		0.00	6	FT	6.00	\$375.00	\$2,250.00
	0001	0820	7319902	MISC. SIDEWALK FLUME	0.00	1	EA	0.00	\$5,550.00	\$0.00
	0001	0830	7320618A		0.00	1	EA	1.00	\$1,000.00	\$1,000.00
	0001	0840	8051000A		0.00	1	ACRE	0.00	\$5,850.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0001	0850	8061003		0.00	8.300	CUYD	0.00	\$45.00	\$0.00
	0001	0860	8061004		0.00	30.200	CUYD	0.00	\$50.00	\$0.00
	0001	0870	8061005		0.00	501	LF	413.00	\$10.50	\$4,336.50
	0001	0880	8061007A		0.00	11	EA	2.00	\$135.00	\$270.00
	0001	0890	8061016		0.00	238	CUYD	0.00	\$10.00	\$0.00
	0001	0900	8061017		0.00	0.500	ACRE	0.00	\$5,000.00	\$0.00
	0001	0910	8061019		0.00	5105	LF	3,136.00	\$2.00	\$6,272.00
	0001	0920	8064131		0.00	133	SQYD	0.00	\$2.20	\$0.00
	0001	0930	8064134		0.00	1589	SQYD	0.00	\$2.25	\$0.00
	0001	0940	8069907	MISC WOOD MULCH	0.00	71	CUYD	0.00	\$90.00	\$0.00
	0010	0950	6061061		0.00	3025	LF	0.00	\$24.60	\$0.00
	0010	0960	6061070		0.00	6	EA	0.00	\$3,505.50	\$0.00
	0010	0970	6061074		0.00	3	EA	0.00	\$555.90	\$0.00
	0010	0980	6061080		0.00	5	EA	0.00	\$1,233.30	\$0.00
	0010	0990	6063014		0.00	6	EA	0.00	\$3,538.50	\$0.00
	0020	1000	9013003		0.00	1401	LF	0.00	\$7.50	\$0.00
	0020	1010	9014003		0.00	867	LF	0.00	\$29.00	\$0.00
	0020	1020	9015010		0.00	1401	LF	0.00	\$2.50	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0020	1030	9016110		0.00	9	EA	0.00	\$1,363.00	\$0.00
	0020	1040	9016112		0.00	1	EA	0.00	\$1,534.00	\$0.00
	0020	1050	9017002		0.00	81	LF	0.00	\$3.00	\$0.00
	0020	1060	9017008		0.00	9841	LF	0.00	\$0.90	\$0.00
	0020	1070	9017110		0.00	1080	LF	0.00	\$0.50	\$0.00
	0020	1080	9017407		0.00	803	LF	0.00	\$3.50	\$0.00
	0020	1090	9018245		0.00	9	EA	0.00	\$1,125.00	\$0.00
	0020	1110	9019902	MISC. COMBINATION PAD MOUNTED POWER SUPPLY/LIGHTING CONTROL STATION, 240V	0.00	1	EA	0.00	\$7,900.00	\$0.00
	0020	1120	9019902	MISC. TOP MOUNT LUMINAIRE, 230 WATT, LED, TYPE III	0.00	9	EA	0.00	\$925.00	\$0.00
	0020	1130	9019902	MISC. TOP MOUNT POLE, 45FT., TYPE AT DESIGN 1	0.00	9	EA	0.00	\$3,365.00	\$0.00
	0030	1140	9029901	MISC. MODIFY EXISTING SIGNALS	0.00	1	LS	0.90	\$2,800.00	\$2,520.00
	0030	1150	9029901	MISC. TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	0.00	1	LS	0.33	\$8,000.00	\$2,640.00
	0040	1160	9031010		0.00	4.100	CUYD	0.00	\$1,341.00	\$0.00
	0040	1170	9031220		0.00	2710	LB	0.00	\$4.15	\$0.00
	0040	1180	9031270A		0.00	128	LF	0.00	\$15.77	\$0.00
	0040	1190	9031271		0.00	36	LF	0.00	\$26.69	\$0.00
	0040	1200	9031272		0.00	38	LF	0.00	\$15.77	\$0.00
	0040	1210	9031280		0.00	211	LF	0.00	\$16.37	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0040	1220	9031281		0.00	45	LF	0.00	\$51.29	\$0.00
	0040	1230	9035004A		0.00	280	SQFT	0.00	\$22.98	\$0.00
	0040	1240	9035011A		0.00	120	SQFT	0.00	\$25.28	\$0.00
	0040	1250	9035069A		0.00	97	SQFT	0.00	\$25.46	\$0.00
	0040	1260	9039902	MISC. REMOVE & RELOCATE GROUND MOUNT SIGNS	0.00	7	EA	0.00	\$294.43	\$0.00
	0050	1270	9105202		0.00	20	LF	0.00	\$20.00	\$0.00
	0050	1280	9109100		0.00	2	CUYD	0.00	\$1,800.00	\$0.00
	0050	1290	9109901	MISC. DISCONNECT EXISTING FIBER CABLES FROM EXISTING SPLICE CABINET	0.00	1	LS	0.00	\$2,800.00	\$0.00
	0050	1300	9109901	MISC. DISCONNECT/RECONNECT POWER TO CABINET	0.00	1	LS	0.00	\$250.00	\$0.00
	0050	1310	9109901	MISC. MODIFY EXISTING PULL BOX	0.00	1	LS	0.00	\$650.00	\$0.00
	0050	1320	9109902	MISC. FIBER OPTIC JUMPER, SM, FURNISH AND INSTALL	0.00	4	EA	0.00	\$20.00	\$0.00
	0050	1330	9109902	MISC. FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	0.00	16	EA	0.00	\$20.00	\$0.00
	0050	1340	9109902	MISC. FIBER OPTIC SPLICE	0.00	28	EA	0.00	\$62.00	\$0.00
	0050	1350	9109902	MISC. FIELD TERMINAL CABINET, TYPE 7, FURNISH AND INSTALL	0.00	1	EA	0.00	\$3,200.00	\$0.00
	0050	1360	9109902	MISC. RACK-MOUNTED INTERCONNECT CENTER, FURNISH AND INSTALL	0.00	1	EA	0.00	\$609.00	\$0.00
	0050	1370	9109902	MISC. RACK-MOUNTED PATCH PANEL ENCLOSURE, FURNISH AND INSTALL	0.00	1	EA	0.00	\$847.00	\$0.00
	0050	1380	9109902	MISC. RACK-MOUNTED SPLICE ENCLOSURE, FURNISH AND INSTALL	0.00	1	EA	0.00	\$847.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0050	1390	9109902	MISC. WALL-MOUNTED INTERCONNECT CENTER, FURNISH AND INSTALL	0.00	1	EA	0.00	\$577.00	\$0.00
	0050	1400	9109903	MISC. ITS IN-GROUND FACILITY RELOCATION	0.00	1000	LF	0.00	\$12.00	\$0.00
	0050	1410	9109903	MISC. REPAIR CONDUIT	0.00	100	LF	0.00	\$12.00	\$0.00
	0051	1420	2039903	MISC. COMPACTING IN CUT	0.00	122	LF	0.00	\$10.00	\$0.00
	0051	1430	2079909	MISC. LINEAR GRADING CLASS 2	0.00	1.700	STA	0.00	\$1,500.00	\$0.00
	0051	1440	3049905	MISC. TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	0.00	40.300	SQYD	0.00	\$9.00	\$0.00
	0051	1450	6089902	MISC. ADA CURB RAMP - COUNTY OWNED	0.00	2	EA	0.00	\$1,400.00	\$0.00
	0051	1460	6089905	MISC. CONCRETE SIDEWALK, 4 IN.	0.00	81.500	SQYD	0.00	\$45.00	\$0.00
	0051	1470	6089905	MISC. TRUNCATED DOMES	0.00	3.200	SQYD	0.00	\$180.00	\$0.00
	0051	1480	6099903	MISC. CURB AND GUTTER TYPE B	0.00	121	LF	0.00	\$34.00	\$0.00
	0052	1490	9029901	MISC. MAINTENANCE OF COUNTY FIBER	0.00	1	LS	0.00	\$1.00	\$0.00
	0052	1500	9029902	MISC. 19 FT Pole, 36 FT. MAST ARM, STEEL	0.00	1	EA	0.00	\$8,941.00	\$0.00
	0052	1510	9029902	MISC. 19 FT Pole, 40 FT. MAST ARM, STEEL	0.00	2	EA	0.00	\$9,471.00	\$0.00
	0052	1520	9029902	MISC. 19 FT. Pole, 42 FT. MAST ARM, STEEL	0.00	2	EA	0.00	\$9,571.00	\$0.00
	0052	1530	9029902	MISC. 6 FT. CAMERA MOUNTING ASSEMBLY, ASTRO BRACKET AND MOUNTING HARDWARE	0.00	2	EA	0.00	\$300.00	\$0.00
	0052	1540	9029902	MISC. BASE, TYPE B-7, CONCRETE	0.00	1	EA	1.00	\$2,296.00	\$2,296.00
	0052	1550	9029902	MISC. BASE, TYPE B-9, CONCRETE	0.00	4	EA	3.00	\$2,296.00	\$6,888.00
	0052	1560	9029902	MISC. BASE, TYPE C-3, CONCRETE	0.00	11	EA	10.00	\$600.00	\$6,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0052	1570	9029902	MISC. BASE, TYPE D-8PH, CONCRETE	0.00	2	EA	1.00	\$1,800.00	\$1,800.00
	0052	1580	9029902	MISC. BASE, TYPE P-3, CONCRETE	0.00	1	EA	1.00	\$480.00	\$480.00
	0052	1590	9029902	MISC. Controller, Fully Actuated, (8 Phase Timer, in Aluminum Cabinet Approx. 55"H x 44"W x 26"D, Wired for 8 Phase Operation) w/Internal Fiber Optic Modem and Termination Housing TS2, Type 2, w/Battery Backup	0.00	2	EA	0.00	\$24,816.00	\$0.00
	0052	1600	9029902	MISC. Detector, Pedestrian Push Button, APS, Freezeproof	0.00	12	EA	0.00	\$862.00	\$0.00
	0052	1610	9029902	MISC. Detector, Vehicle Induction Loop, Card Rack Mtg.,2 Channel, w/Delay and Extension Timing and Relay Outputs	0.00	4	EA	0.00	\$152.00	\$0.00
	0052	1620	9029902	MISC. MoDOT 9023350 - Post, Type B, Longest Arm 50 ft. or 15.2 M	0.00	1	EA	0.00	\$10,949.00	\$0.00
	0052	1630	9029902	MISC. Post, Signal, w/Sq. Pedestal Base and Post Cap, 10' Total Height, Aluminum	0.00	6	EA	0.00	\$752.00	\$0.00
	0052	1640	9029902	MISC. Post, Signal, w/Sq. Pedestal Base and Post Cap, 7' Maximum Total Height, Aluminim	0.00	1	EA	0.00	\$745.00	\$0.00
	0052	1650	9029902	MISC. Post, Signal, w/Sq. Pedestal Base, 15' Total Height, Aluminum	0.00	4	EA	0.00	\$997.00	\$0.00
	0052	1660	9029902	MISC. Pull Box, Double, Concrete	0.00	2	EA	1.00	\$2,800.00	\$2,800.00
	0052	1670	9029902	MISC. Pull Box, Single, Concrete	0.00	12	EA	5.00	\$2,200.00	\$11,000.00
	0052	1680	9029902	MISC. Relocate Exiting PTZ Camera	0.00	1	EA	0.00	\$600.00	\$0.00
	0052	1690	9029902	MISC. Signal Head, Type 1S, Pedestrian	0.00	12	EA	0.00	\$499.00	\$0.00
	0052	1700	9029902	MISC. Signal Head, Type 3B, Terminal Compartment, and Astro Bracket Mounting	0.00	12	EA	0.00	\$982.00	\$0.00
	0052	1710	9029902	MISC. Signal Head, Type 3T	0.00	2	EA	0.00	\$762.00	\$0.00
	0052	1720	9029902	MISC. Signal Head, Type 4B, Terminal Compartment, and Astro Bracket Mounting	0.00	1	EA	0.00	\$1,112.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0052	1730	9029902	MISC. Signal Head, Type 4T	0.00	3	EA	0.00	\$837.00	\$0.00
	0052	1740	9029902	MISC. Signal Sign, Type shr2l-1	0.00	8	EA	0.00	\$35.00	\$0.00
	0052	1750	9029902	MISC. Vehicle Video Detection System (Cameras w/ Internal Processors, Termination Panels, CAT5 Cable, and Misc. Hardware)	0.00	2	EA	0.00	\$14,380.00	\$0.00
	0052	1760	9029903	MISC. Cable, Communication, #18 Gauge, 4 Conductor (APS)	0.00	220	LF	0.00	\$1.00	\$0.00
	0052	1770	9029903	MISC. Cable, Communication, Fiber Optic, 36 Fibers (30 Single-Mode and 6 Multi-mode)	0.00	770	LF	0.00	\$3.00	\$0.00
	0052	1780	9029903	MISC. Cable, Communication, Power, PTZ Camera, #24 Gauge, 4 Pair (Shielded)	0.00	510	LF	0.00	\$2.00	\$0.00
	0052	1790	9029903	MISC. Cable, Detector Loop, #14 Gauge, 1 Conductor, w/Tube Jacket (In Conduit and Pull Boxes)	0.00	270	LF	0.00	\$1.00	\$0.00
	0052	1800	9029903	MISC. Cable, Detector Loop, #14 Gauge, 1 Conductor, w/Tube Jacket (In Sawed Slot)	0.00	2600	LF	0.00	\$5.50	\$0.00
	0052	1810	9029903	MISC. Cable, Power, #6 Gauge, 1 Conductor	0.00	1590	LF	0.00	\$1.00	\$0.00
	0052	1820	9029903	MISC. Cable, Push Button and/or Detector Loop Lead-In, #18 Gauge, 2 Conductor (Shielded)	0.00	3490	LF	0.00	\$1.00	\$0.00
	0052	1830	9029903	MISC. Cable, Signal, #14 Gauge, 5 Conductor	0.00	2100	LF	0.00	\$1.00	\$0.00
	0052	1840	9029903	MISC. Cable, Signal, #14 Gauge, 7 Conductor	0.00	3470	LF	0.00	\$2.00	\$0.00
	0052	1850	9029903	MISC. Conduit Repair (Locate broken conduit, excavate, remove existing cable, repair/replace conduit, reinstall cable, backfill and restore) (Does not include sidewalk or pavement removal and replacement.)	0.00	20	LF	0.00	\$80.00	\$0.00
	0052	1860	9029903	MISC. CONDUIT, 1 IN.	0.00	265	LF	68.00	\$12.00	\$816.00
	0052	1870	9029903	MISC. CONDUIT, 2 IN.	0.00	950	LF	0.00	\$10.00	\$0.00
	0052	1880	9029903	MISC. CONDUIT, 4 IN.	0.00	991	LF	430.00	\$12.00	\$5,160.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0052	1890	9029903	MISC. Wire, Stranded Ground, #6 Gauge	0.00	1810	LF	0.00	\$1.00	\$0.00
	0052	1900	9029907	MISC. MoDOT 9029100 - Base, Concrete	0.00	3	CUYD	3.00	\$1,800.00	\$5,400.00
	0070	1910	2065500		0.00	1	LS	0.00	\$1.00	\$0.00
	0070	1920	2160500		0.00	1	LS	1.00	\$148,000.00	\$148,000.00
	0070	1930	5031011A		0.00	430	SQYD	0.00	\$140.00	\$0.00
	0070	1940	6079903	MISC. DECORATIVE PEDESTRIAN FENCE, 48 IN.	0.00	259	LF	0.00	\$50.00	\$0.00
	0070	1950	7021214		0.00	1036	LF	1,036.00	\$68.00	\$70,448.00
	0070	1960	7025003		0.00	378	LF	378.00	\$22.00	\$8,316.00
	0070	1970	7026000		0.00	245	LF	245.00	\$45.00	\$11,025.00
	0070	1980	7027000		0.00	28	EA	28.00	\$125.00	\$3,500.00
	0070	1990	7032003		0.00	120.900	CUYD	120.90	\$423.00	\$51,140.70
	0070	2000	7034212		0.00	1226	SQYD	368.00	\$300.00	\$110,400.00
	0070	2010	7034215		0.00	305	LF	0.00	\$110.00	\$0.00
	0070	2020	7034420		0.00	429	SQFT	0.00	\$42.00	\$0.00
	0070	2030	7071000		0.00	1	LS	0.00	\$10,000.00	\$0.00
	0070	2040	7121121		0.00	428200	LB	428,200.00	\$1.40	\$599,480.00
	0070	2050	7123610		0.00	6	EA	0.00	\$245.00	\$0.00
	0070	2060	7123620		0.00	1	LS	0.00	\$19,240.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3134	0070	2070	7129904	MISC. APPLICATION OF COMMISSION FURNISHED TOP COAT	0.00	18000	SQFT	0.00	\$2.20	\$0.00
	0070	2080	7151001		0.00	2	EA	0.00	\$2,100.00	\$0.00
	0070	2090	7161003		0.00	24	EA	24.00	\$260.00	\$6,240.00
	0070	2100	7201300		0.00	28	EA	28.00	\$850.00	\$23,800.00
	0071	2110	7110300		0.00	1	LS	0.00	\$6,500.00	\$0.00
	0071	2120	7110400		0.00	1	LS	0.00	\$6,500.00	\$0.00
	0071	2130	7201000		0.00	3389	SQFT	3,050.00	\$46.23	\$141,001.50
	0072	2140	7110300		0.00	1	LS	0.00	\$6,500.00	\$0.00
	0072	2150	7110400		0.00	1	LS	0.00	\$6,500.00	\$0.00
	0072	2160	7201000		0.00	3282	SQFT	2,954.00	\$46.23	\$136,563.42
	0001	5001	6189901	MISC. Contract Bond	1.00	0	LS	1.00	\$27,248.00	\$27,248.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3134	0210	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Center median island on Midland, furthest east.	8/13/19	bedar1	42.00	LF		
	0220	6091052	CURB AND GUTTER TYPE B	Center median on Midland from furthest east to west on the north side of the median.	8/13/19	bedar1	147.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190118-F03		0009		August 2, 2019		August 15, 2019		August 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3134	0220	6091052	CURB AND GUTTER TYPE B	Center median on Midland from furthest east to west on the south side of the median.	8/13/19	bedarl1	105.00	LF			
				Midland	8/15/19	arnold1	-147.00	LF			
				Midland		arnold1	-105.00	LF			
	1540	9029902	MISC.	at the top of ramp 3 on midland	8/14/19	schuls3	1.00	EA			
	1550	9029902	MISC.	at the top of ramp 1	8/14/19	schuls3	1.00	EA			
				at the top of ramp 4		schuls3	1.00	EA			
				at the top of ramp 4		schuls3	1.00	EA			
	1560	9029902	MISC.	At the top of ramp 3 on the west side	8/14/19	schuls3	1.00	EA			
				Center island at top of ramp 3 to midland		schuls3	1.00	EA			
				at center island at top of ramp 2		schuls3	1.00	EA			
				at the top of ramp 1 in the center island closer to Midland		schuls3	1.00	EA			
				at top of ramp 4 (north to ramp 4)		schuls3	1.00	EA			
				in center island at north side of ramp 4 from Dorsett		schuls3	1.00	EA			



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190118-F03		0009		August 2, 2019		August 15, 2019		August 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3134	1560	9029902	MISC.	in the center island at the top of ramp 1 closer to ramp 1	8/14/19	schuls3	1.00	EA			
				in the center island between ramp 1 and 3 on midland, closer to ramp 1		schuls3	1.00	EA			
				in the center island between ramp 1 and 3 on midland, closer to ramp 3		schuls3	1.00	EA			
				on the top of ramp 2 on the east side		schuls3	1.00	EA			
	1570	9029902	MISC.	In the center island between ramp 2-4 on Dorsett	8/14/19	schuls3	1.00	EA			
	1580	9029902	MISC.	in the center island at the top of ramp 3	8/14/19	schuls3	1.00	EA			
	1660	9029902	MISC.	in the center island between ramp 2 and 4 on Dorsett	8/14/19	schuls3	1.00	EA			
	1670	9029902	MISC.	at the top of ramp 2 heading west on Dorsett	8/14/19	schuls3	1.00	EA			
				at the top of ramp 2 on the west side		schuls3	1.00	EA			
				at the top of ramp 4 near mainline		schuls3	1.00	EA			



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F03	0009	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3134	1670	9029902	MISC.	in the center island at the top of ramp 4	8/14/19	schuls3	1.00	EA		
				in the center island at the top or ramp 2		schuls3	1.00	EA		
	1860	9029903	MISC.	On the west side at the top of ramp 2	8/15/19	schuls3	68.00	LF		
	1880	9029903	MISC.	On the west side (Dorsett) between ramp 2 and 4	8/14/19	schuls3	430.00	LF		
	1900	9029907	MISC.	At the top of Ramp 2 on Dorsett	8/14/19	schuls3	3.00	CUYD		
	2000	7034212	SLAB ON STEEL	184 quantity for Pan decking and 184 quantity for Bent 1 & 2 concrete diaphragms	8/12/19	kuehnb1	368.00	SQYD		
	2040	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	Shear Studs	8/14/19	kuehnb1	6,938.00	LB		