



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Prepared For:

Pace Construction Company, LLC
 1620 Woodson Road
 St. Louis, MO 63114
 (314)524-7223FAX

Prepared By:

Festus Project Office (Jefferson/Frankl)
 3595 Plass Road
 Festus, MO 63028

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3245	FAS S501(86)	Coldmill, resurface and bridge rehabilitation	110	JEFFERSON	from Route 21 to Route 67, Route CC from Route 67 to Spalding Road and over Fisher Branch

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$3,262,777.00	\$37,952.80	\$3,300,729.80	65.19%	November 1, 2019	November 15, 2019	Nov 15, 2019 8:26:25 AM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3245			

Contract Total Pay For Estimate No. 0017

		To Date	Previous	This Estimate
190118-F05				
	Total Earnings	\$2,151,883.41	\$2,138,408.91	\$13,474.50
	Total Adjustments	\$4,824.90	\$4,824.90	\$0.00
		\$3,146,402.76	\$3,132,928.26	
Contract Total Payable This Estimate:				\$13,474.50

Approval Date		By User
December 2, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	buribe
December 2, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress
Approval Date				By User	
December 3, 2019		Reviewed and Approved at the Central Office Controllers Office Level by		greggd1	

Totals by Job Numbers				
J6S3245		To Date	Previous	This Estimate
	Participating	\$2,151,883.41	\$2,138,408.91	\$13,474.50
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$3,141,577.86	\$3,128,103.36	\$13,474.50
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$353,511.72	\$353,511.72	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$4,824.90	\$4,824.90	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$13,814.00)	(\$13,814.00)	\$0.00
	Totals:	\$3,146,402.76	\$3,132,928.26	
Project Total Payable This Estimate:				\$13,474.50

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190118-F05, Time ID CM 01 CD, Time Type Completion Date, Current Completion Date 11/1/2019 8:56:52 AM.	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-F05, Contract Project J6S3245, Project Item Line Number 0070, Contract Line Item Number 0070, Item 4011209, Minor Item.	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-F05, Contract Project J6S3245, Project Item Line Number 0630, Contract Line Item Number 0630, Item 7040117, Minor Item.	burlbe	Acknowledged
Estimate Exception Type: Exceeded Completion Time Exception:	burlbe	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Contract 190118-F05, Time ID CM 01 CD, Time Type Completion Date, Current Completion Date 11/1/2019 9:14:53 AM.		
Estimate Exception Type: Item Overrun: Contract 190118-F05, Contract Project J6S3245, Project Item Line Number 0320, Contract Line Item Number 0320, Item 6200042, Minor Item.	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-F05, Contract Project J6S3245, Project Item Line Number 0430, Contract Line Item Number 0430, Item 6261001, Minor Item.	burlbe	Acknowledged
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190118-F05, Time ID 00 DT, Time Type Completion Date, Current Completion Date 11/15/2019 12:00:00 AM.	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-F05, Contract Project J6S3245, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6200018, Minor Item.	burlbe	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3245	0010	2022010		\$176,847.77	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	2071000		\$325.00	STA	0.00	50.70	0.00	50.70	\$0.00
	0030	2129909	MISC. SHOULDERING	\$69.00	STA	0.00	335.50	0.50	336.00	\$34.50
	0040	2159903	MISC. SHAPING SLOPES CLASS III	\$9.00	LF	0.00	2,300.00	0.00	2,300.00	\$0.00
	0060	4010150		\$21.00	SQYD	0.00	2,620.00	0.00	2,620.00	\$0.00
	0070	4011209		\$79.00	TONS	-131.60	1,147.90	0.00	1,147.90	\$0.00
	0080	4020520		\$65.00	TONS	0.00	6,007.94	0.00	6,007.94	\$0.00
	0090	4030107		\$66.00	TONS	0.00	11,206.92	0.00	11,206.92	\$0.00
	0100	4071005		\$2.35	GAL	0.00	5,646.00	0.00	5,646.00	\$0.00
	0110	4071006		\$3.75	GAL	0.00	24,915.00	0.00	24,915.00	\$0.00
	0120	5041000		\$95.00	SQYD	0.00	416.00	0.00	416.00	\$0.00
	0140	6113020		\$31.00	CUYD	0.00	970.00	0.00	970.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3245	0150	6113040		\$20.00	CUYD	0.00	970.00	0.00	970.00	\$0.00
	0160	6122014		\$2,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0180	6122030		\$1,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0190	6131010		\$235.00	SQYD	0.00	786.00	0.00	786.00	\$0.00
	0220	6131014		\$5.25	LF	0.00	3,346.00	0.00	3,346.00	\$0.00
	0230	6131015		\$4.25	EA	0.00	1,794.00	0.00	1,794.00	\$0.00
	0240	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$50,000.00	LS	0.00	0.75	0.25	1.00	\$12,500.00
	0250	6169902	MISC. NTICP COMPLIANT CHANGABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$1,000.00	EA	0.00	5.00	0.00	5.00	\$0.00
	0260	6173600D		\$18.00	LF	0.00	425.00	0.00	425.00	\$0.00
	0270	6175010A		\$10.00	LF	0.00	425.00	0.00	425.00	\$0.00
	0280	6181000		\$209,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0290	6200015		\$20.00	LF	0.00	283.00	32.00	315.00	\$640.00
	0300	6200018		\$20.00	LF	-81.00	460.00	0.00	460.00	\$0.00
	0310	6200021		\$300.00	EA	0.00	11.00	1.00	12.00	\$300.00
	0320	6200042		\$25.00	EA	-1.00	8.00	0.00	8.00	\$0.00
	0380	6209901	MISC. TEMPORARY PAVEMENT MARKING PAINT	\$18,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0390	6221001		\$1.10	SQYD	0.00	9,642.00	0.00	9,642.00	\$0.00
	0400	6224010		\$3.50	SQYD	0.00	13,598.00	0.00	13,598.00	\$0.00
0410	6240103A		\$2.20	SQYD	0.00	1,455.00	0.00	1,455.00	\$0.00	
0420	6261000A		\$11.50	STA	0.00	480.60	0.00	480.60	\$0.00	
0430	6261001		\$18.00	STA	-20.70	258.60	0.00	258.60	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3245	0440	6274000		\$1,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0450	8061019		\$11.87	LF	0.00	590.00	0.00	590.00	\$0.00
	0460	6061060		\$22.00	LF	0.00	500.00	0.00	500.00	\$0.00
	0470	6061061		\$26.00	LF	0.00	6,550.00	0.00	6,550.00	\$0.00
	0480	6061069		\$3,000.00	EA	0.00	16.00	0.00	16.00	\$0.00
	0490	6061080		\$1,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0500	6063014		\$2,750.00	EA	0.00	33.00	0.00	33.00	\$0.00
	0510	9029401		\$8,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0520	2161000		\$17.00	SQYD	0.00	672.00	0.00	672.00	\$0.00
	0530	2161503		\$100.00	SQFT	0.00	15.00	0.00	15.00	\$0.00
	0540	2169903	MISC. REMOVAL OF EXISTING APPROACH NOTCH	\$15.00	LF	0.00	120.00	0.00	120.00	\$0.00
	0550	5031010A		\$300.00	SQYD	0.00	198.00	0.00	198.00	\$0.00
	0560	5052000		\$150.00	SQYD	0.00	672.00	0.00	672.00	\$0.00
	0580	7034214		\$3,000.00	CUYD	0.00	4.40	0.00	4.40	\$0.00
	0590	7034600		\$192.00	LF	0.00	317.00	0.00	317.00	\$0.00
	0600	7040107		\$235.00	LF	0.00	75.00	0.00	75.00	\$0.00
	0610	7040109		\$90.00	SQYD	0.00	672.00	0.00	672.00	\$0.00
	0620	7040113		\$46.83	SQFT	0.00	345.00	0.00	345.00	\$0.00
	0630	7040117		\$700.00	CUYD	-2.00	3.00	0.00	3.00	\$0.00
	0640	7101000		\$19.00	LB	0.00	650.00	0.00	650.00	\$0.00
	0650	7129902	MISC. CORED SLAB DRAIN	\$1,000.00	EA	0.00	14.00	0.00	14.00	\$0.00
	0660	7151001		\$7,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0670	7172054		\$33.00	LF	0.00	124.00	0.00	124.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3245	5001	6269903	MISC. Adhesive Transverse Rumble Strips	\$15.75	LF	0.00	120.00	0.00	120.00	\$0.00
	5002	6133018		\$225.00	TONS	0.00	82.82	0.00	82.82	\$0.00
	5003	6133019		\$86.68	SQYD	0.00	648.90	0.00	648.90	\$0.00
	5004	4019901	MISC. Asphaltic Concrete Mixture PG64-22 (SP125CLP) Warm Mix Additive	\$5,276.80	LS	0.00	1.00	0.00	1.00	\$0.00
Total Amount of Items Paid this Estimate -										\$13,474.50

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3245	0001	0010	2022010		0.00	1	LS	1.00	\$176,847.77	\$176,847.77
	0001	0020	2071000		0.00	81.400	STA	50.70	\$325.00	\$16,477.50
	0001	0030	2129909	MISC. SHOULDERING	0.00	653	STA	336.00	\$69.00	\$23,184.00
	0001	0040	2159903	MISC. SHAPING SLOPES CLASS III	0.00	2995	LF	2,300.00	\$9.00	\$20,700.00
	0001	0050	3101002		0.00	29	TONS	0.00	\$85.00	\$0.00
	0001	0060	4010150		0.00	3937	SQYD	2,620.00	\$21.00	\$55,020.00
	0001	0070	4011209		0.00	1147.900	TONS	1,279.50	\$79.00	\$101,080.50
	0001	0080	4020520		504.74	5503.200	TONS	6,007.94	\$65.00	\$390,516.10
	0001	0090	4030107		0.00	11259.600	TONS	11,206.92	\$66.00	\$739,656.72
	0001	0100	4071005		0.00	9693	GAL	5,646.00	\$2.35	\$13,268.10



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3245	0001	0110	4071006		3,585.00	21330	GAL	24,915.00	\$3.75	\$93,431.25
	0001	0120	5041000		0.00	416	SQYD	416.00	\$95.00	\$39,520.00
	0001	0130	6094010		-4.00	4	EA	0.00	\$5,000.00	\$0.00
	0001	0140	6113020		0.00	970	CUYD	970.00	\$31.00	\$30,070.00
	0001	0150	6113040		0.00	970	CUYD	970.00	\$20.00	\$19,400.00
	0001	0160	6122014		0.00	2	EA	2.00	\$2,000.00	\$4,000.00
	0001	0170	6122020		0.00	4	EA	0.00	\$300.00	\$0.00
	0001	0180	6122030		0.00	2	EA	2.00	\$1,000.00	\$2,000.00
	0001	0190	6131010		0.00	795	SQYD	786.00	\$235.00	\$184,710.00
	0001	0200	6131012		0.00	795	SQYD	0.00	\$5.50	\$0.00
	0001	0210	6131013		0.00	795	SQYD	0.00	\$6.50	\$0.00
	0001	0220	6131014		0.00	3406	LF	3,346.00	\$5.25	\$17,566.50
	0001	0230	6131015		0.00	1880	EA	1,794.00	\$4.25	\$7,624.50
	0001	0240	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	1.00	\$50,000.00	\$50,000.00
	0001	0250	6169902	MISC. NTICP COMPLIANT CHANGABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	0.00	5	EA	5.00	\$1,000.00	\$5,000.00
	0001	0260	6173600D		150.00	275	LF	425.00	\$18.00	\$7,650.00
	0001	0270	6175010A		150.00	275	LF	425.00	\$10.00	\$4,250.00
	0001	0280	6181000		0.00	1	LS	1.00	\$209,500.00	\$209,500.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3245	0001	0290	6200015		0.00	315	LF	315.00	\$20.00	\$6,300.00
	0001	0300	6200018		0.00	460	LF	541.00	\$20.00	\$10,820.00
	0001	0310	6200021		0.00	12	EA	12.00	\$300.00	\$3,600.00
	0001	0320	6200042		0.00	8	EA	9.00	\$25.00	\$225.00
	0001	0330	6205901A		0.00	78445	LF	0.00	\$0.23	\$0.00
	0001	0340	6205902A		0.00	72469	LF	0.00	\$0.26	\$0.00
	0001	0350	6205903A		0.00	3860	LF	0.00	\$0.26	\$0.00
	0001	0360	6206000C		0.00	13151	LF	0.00	\$0.19	\$0.00
	0001	0370	6209901	MISC. TEMPORARY PAVEMENT MARKING TAPE	0.00	1	LS	0.00	\$5,500.00	\$0.00
	0001	0380	6209901	MISC. TEMPORARY PAVEMENT MARKING PAINT	0.00	1	LS	1.00	\$18,500.00	\$18,500.00
	0001	0390	6221001		-67,770.00	77412	SQYD	9,642.00	\$1.10	\$10,606.20
	0001	0400	6224010		0.00	15766	SQYD	13,598.00	\$3.50	\$47,593.00
	0001	0410	6240103A		0.00	1455	SQYD	1,455.00	\$2.20	\$3,201.00
	0001	0420	6261000A		0.00	528.900	STA	480.60	\$11.50	\$5,526.90
	0001	0430	6261001		0.00	258.600	STA	279.30	\$18.00	\$5,027.40
	0001	0440	6274000		0.00	1	LS	1.00	\$1,000.00	\$1,000.00
	0001	0450	8061019		0.00	590	LF	590.00	\$11.87	\$7,003.30
	0010	0460	6061060		0.00	500	LF	500.00	\$22.00	\$11,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3245	0010	0470	6061061		0.00	7400	LF	6,550.00	\$26.00	\$170,300.00
	0010	0480	6061069		0.00	16	EA	16.00	\$3,000.00	\$48,000.00
	0010	0490	6061080		0.00	1	EA	1.00	\$1,000.00	\$1,000.00
	0010	0500	6063014		0.00	35	EA	33.00	\$2,750.00	\$90,750.00
	0030	0510	9029401		0.00	1	LS	1.00	\$8,000.00	\$8,000.00
	0070	0520	2161000		0.00	672	SQYD	672.00	\$17.00	\$11,424.00
	0070	0530	2161503		0.00	25	SQFT	15.00	\$100.00	\$1,500.00
	0070	0540	2169903	MISC. REMOVAL OF EXISTING APPROACH NOTCH	0.00	120	LF	120.00	\$15.00	\$1,800.00
	0070	0550	5031010A		0.00	198	SQYD	198.00	\$300.00	\$59,400.00
	0070	0560	5052000		0.00	672	SQYD	672.00	\$150.00	\$100,800.00
	0070	0570	7031004		0.00	672	SQYD	0.00	\$5.95	\$0.00
	0070	0580	7034214		0.00	4.400	CUYD	4.40	\$3,000.00	\$13,200.00
	0070	0590	7034600		0.00	317	LF	317.00	\$192.00	\$60,864.00
	0070	0600	7040107		0.00	75	LF	75.00	\$235.00	\$17,625.00
	0070	0610	7040109		0.00	672	SQYD	672.00	\$90.00	\$60,480.00
	0070	0620	7040113		0.00	345	SQFT	345.00	\$46.83	\$16,156.35
	0070	0630	7040117		0.00	3	CUYD	5.00	\$700.00	\$3,500.00
	0070	0640	7101000		0.00	650	LB	650.00	\$19.00	\$12,350.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

December 9, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-F05	0017	November 16, 2019	December 1, 2019	December 2, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3245	0070	0650	7129902	MISC. CORED SLAB DRAIN	0.00	14	EA	14.00	\$1,000.00	\$14,000.00
	0070	0660	7151001		0.00	2	EA	2.00	\$7,000.00	\$14,000.00
	0070	0670	7172054		0.00	124	LF	124.00	\$33.00	\$4,092.00
	0001	5001	6269903	MISC. Ahesive Transverse Rumble Strips	120.00	0	LF	120.00	\$15.75	\$1,890.00
	0001	5002	6133018		82.82	0	TONS	82.82	\$225.00	\$18,634.50
	0001	5003	6133019		648.90	0	SQYD	648.90	\$86.68	\$56,246.65
	0001	5004	4019901	MISC. Asphaltic Concrete Mixture PG64-22 (SP125CLP) Warm Mix Additive	1.00	0	LS	1.00	\$5,276.80	\$5,276.80

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3245	0030	2129909	MISC.	Rounding	11/20/19	burlbe	0.50	STA		
	0240	6169901	MISC.	Partial Acceptance for Maintenance Completed	11/18/19	burlbe	0.25	LS		
	0290	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Stop Bar at Desoto Dr.	11/18/19	burlbe	16.00	LF		
				Stop Bar at Upper Plattin Spur		burlbe	16.00	LF		
	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Ramp 4 at US 67	11/18/19	burlbe	1.00	EA		