



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Prepared For:

APAC-Central, Inc.
755 E Millsap
Fayetteville, AR 72703
(479)521-2826FAX

Prepared By:

Springfield Project Office
2549 Mayfair Avenue
Springfield, MO 65803

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3088D	FAS S601(61)	Roundabout	M	GREENE	at Repmo Drive and Farm Road 103 intersection in Republic

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,517,549.00	\$86,782.68	\$1,604,331.68	79.92%	August 9, 2019	August 9, 2019	Aug 9, 2019 2:59:13 PM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J8P3088D			

Contract Total Pay For Estimate No. 0012

	To Date	Previous	This Estimate
190118-G04			
Total Earnings	\$1,282,197.14	\$1,268,309.46	\$13,887.68
Total Adjustments	(\$8,561.88)	(\$12,061.88)	\$3,500.00
	\$1,489,527.82	\$1,240,276.38	
Contract Total Payable This Estimate:			\$249,251.44

Approval Date	By User
September 3, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by carstc1
September 3, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gripkd
September 3, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Totals by Job Numbers				
J8P3088D		To Date	Previous	This Estimate
	Participating	\$1,282,197.14	\$1,268,309.46	\$13,887.68
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$1,511,145.41	\$1,265,393.97	\$245,751.44
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$86,152.90	\$492,363.19	(\$406,210.29)
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	(\$8,561.88)	(\$8,561.88)	\$0.00
	Liquidated Damages	\$0.00	(\$3,500.00)	\$3,500.00
	Overrun Adjustments	(\$18,067.75)	(\$4,334.23)	(\$13,733.52)
	Totals:	\$1,489,527.82	\$1,240,276.38	
Project Total Payable This Estimate:				\$249,251.44

Contract Adjustment

Entered By	Adj Type	Time Units	Rate	Amount	Comments
carstc1		7	500	3,500	Reversal of Liquidated Damages assessed on Estimate #11

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9031241, Project Item Line Number 1050, Material Set 9031241, Material 0903HSBA - Breakaway Assembly for Highway Signing, Acceptance Action Generic 0903HSBA is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9035069A, Project Item Line Number 1130, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0030, Contract Line Item Number 0030, Item 2035000, Minor Item.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0110,	carstc1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Contract Line Item Number 0110, Item 3040143, Minor Item.		
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0220, Contract Line Item Number 0220, Item 6086004, Minor Item.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9031272, Project Item Line Number 1080, Material Set 903127296, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9031270A, Project Item Line Number 1060, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9035011A, Project Item Line Number 1120, Material Set 9035011A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0420, Contract Line Item Number 0420, Item 6200021, Minor Item.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9031280, Project Item Line Number 1090, Material Set 903128096, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9031281, Project Item Line Number 1100, Material Set 903128196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9035004A, Project Item Line Number 1110, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0050, Contract Line Item Number 0050, Item 2036000, Minor Item.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0510, Contract Line Item Number 0510, Item 6206001C, Minor Item.	carstc1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190118-G04, Time ID 00 DT, Time Type Completion Date, Current Completion Date 8/9/2019 12:00:00 AM.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6091052, Minor Item.	carstc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3088D, Item 9031271, Project Item Line Number 1070, Material Set 903127196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0550, Contract Line Item Number 0550, Item 6209903, Minor Item.	carstc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190118-G04, Contract Project J8P3088D, Project Item Line Number 0810, Contract Line Item Number 0810, Item 8061005, Minor Item.	carstc1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J8P3088D	0010	2013000		\$3,000.00	ACRE	0.00	1.00	0.00	1.00	\$0.00
	0020	2022010		\$23,067.95	LS	0.00	1.00	0.00	1.00	\$0.00
	0030	2035000		\$9.00	CUYD	-407.00	9,344.00	0.00	9,344.00	\$0.00
	0050	2036000		\$2.00	CUYD	-942.00	3,270.00	3,596.00	6,866.00	\$7,192.00
	0060	2037075		\$500.00	STA	0.00	20.40	0.00	20.40	\$0.00
	0070	2063000		\$15.00	CUYD	0.00	1,575.00	0.00	1,575.00	\$0.00
	0080	2063300		\$35.00	CUYD	0.00	65.00	0.00	65.00	\$0.00
	0090	2063500		\$1,500.00	EA	0.00	0.00	2.00	2.00	\$3,000.00
	0100	2163500		\$3,000.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0110	3040143		\$8.49	SQYD	-110.00	1,206.00	0.00	1,206.00	\$0.00
	0120	3040504		\$6.19	SQYD	0.00	10,871.00	-554.60	10,316.40	(\$3,432.97)



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J8P3088D	0130	4011209		\$80.07	TONS	0.00	119.08	0.00	119.08	\$0.00
	0140	4039905	MISC. OPTIONAL PAVEMENT	\$43.30	SQYD	0.00	0.00	8,826.70	8,826.70	(\$24,014.18)
	0150	4039905	MISC. TRUCK APRON PAVEMENT	\$61.57	SQYD	0.00	471.00	0.00	471.00	\$0.00
	0160	6042010		\$1,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0180	6081000		\$26.97	SQYD	0.00	0.00	996.20	996.20	\$26,867.51
	0190	6081010		\$83.25	SQYD	0.00	153.30	0.00	153.30	\$0.00
	0200	6081012		\$30.46	SQFT	0.00	280.00	0.00	280.00	\$0.00
	0210	6083006		\$36.15	SQYD	0.00	0.00	2,815.40	2,815.40	\$101,776.72
	0220	6086004		\$40.61	SQYD	-110.00	413.90	0.00	413.90	\$0.00
	0240	6091041		\$57.98	LF	0.00	0.00	66.00	66.00	\$3,826.68
	0250	6091052		\$25.76	LF	-127.00	0.00	2,253.00	2,253.00	\$58,037.28
	0260	6092011		\$19.57	LF	0.00	341.00	0.00	341.00	\$0.00
	0270	6097000		\$60.00	CUYD	0.00	76.00	0.00	76.00	\$0.00
	0280	6099903	MISC. TRUCK APRON CURB	\$27.16	LF	0.00	0.00	415.00	415.00	\$11,271.40
	0290	6143013		\$300.00	EA	0.00	0.00	15.00	15.00	\$4,500.00
	0300	6143014		\$300.00	EA	0.00	0.00	2.00	2.00	\$600.00
	0320	6161005		\$9.61	SQFT	0.00	1,485.00	0.00	1,485.00	\$0.00
	0330	6161008		\$101.11	EA	0.00	5.00	0.00	5.00	\$0.00
	0340	6161009		\$50.56	EA	0.00	4.00	0.00	4.00	\$0.00
	0350	6161025		\$30.33	EA	0.00	35.00	0.00	35.00	\$0.00
	0360	6161030		\$207.28	EA	0.00	36.00	0.00	36.00	\$0.00
	0370	6161098A		\$5,055.61	EA	0.00	4.00	0.00	4.00	\$0.00
	0380	6181000		\$44,682.07	LS	0.00	1.00	0.00	1.00	\$0.00
	0400	6200015		\$23.26	LF	0.00	88.00	0.00	88.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J8P3088D	0410	6200018		\$23.26	LF	0.00	29.00	0.00	29.00	\$0.00
	0420	6200021		\$202.23	EA	-1.00	2.00	0.00	2.00	\$0.00
	0440	6200027		\$353.90	EA	0.00	2.00	0.00	2.00	\$0.00
	0450	6200030		\$404.45	EA	0.00	2.00	0.00	2.00	\$0.00
	0460	6200036		\$212.34	EA	0.00	28.00	0.00	28.00	\$0.00
	0470	6200042		\$15.17	EA	0.00	66.00	0.00	66.00	\$0.00
	0480	6200051		\$505.56	EA	0.00	2.00	0.00	2.00	\$0.00
	0500	6206000C		\$0.35	LF	0.00	2,248.00	0.00	2,248.00	\$0.00
	0510	6206001C		\$0.40	LF	-204.00	1,862.00	0.00	1,862.00	\$0.00
	0520	6206108A		\$1.52	LF	0.00	66.00	0.00	66.00	\$0.00
	0550	6209903	MISC. 12 in white standard waterborne pavement marking paint, type p beads	\$4.55	LF	-22.00	197.00	0.00	197.00	\$0.00
	0560	6209903	MISC. 12 in yellow standard waterborne pavement marking paint, type p beads	\$3.03	LF	0.00	2,479.00	0.00	2,479.00	\$0.00
	0570	6274000		\$26,140.00	LS	0.00	0.00	1.00	1.00	\$26,140.00
	0580	7034040		\$639.59	CUYD	0.00	63.70	0.00	63.70	\$0.00
	0590	7061020		\$0.42	LB	0.00	10,570.00	0.00	10,570.00	\$0.00
	0600	7250315A		\$20.00	LF	0.00	767.00	0.00	767.00	\$0.00
	0610	7250318A		\$25.00	LF	0.00	147.00	0.00	147.00	\$0.00
	0620	7250336A		\$100.00	LF	0.00	18.00	0.00	18.00	\$0.00
0640	7261018		\$30.00	LF	0.00	159.00	0.00	159.00	\$0.00	
0650	7261036		\$100.00	LF	0.00	243.00	0.00	243.00	\$0.00	
0660	7310048		\$600.00	FT	0.00	7.00	0.00	7.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J8P3088D	0670	7310072		\$750.00	FT	0.00	12.00	0.00	12.00	\$0.00
	0680	7311030		\$600.00	FT	0.00	18.00	0.00	18.00	\$0.00
	0690	7311053		\$630.00	FT	0.00	56.00	0.00	56.00	\$0.00
	0700	7320015A		\$500.00	EA	0.00	3.00	0.00	3.00	\$0.00
	0710	7320018A		\$700.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0720	7320036A		\$1,500.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0730	7320618A		\$700.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0740	7320636A		\$1,500.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0760	8051000A		\$2,373.74	ACRE	0.00	1.80	0.00	1.80	\$0.00
	0810	8061005		\$10.10	LF	-343.00	404.00	0.00	404.00	\$0.00
	0860	8061019		\$2.78	LF	0.00	1,682.00	0.00	1,682.00	\$0.00
	0870	8064128		\$3.79	SQYD	0.00	2,407.00	0.00	2,407.00	\$0.00
	0880	9011030		\$2,675.00	EA	0.00	14.00	0.00	14.00	\$0.00
	0890	9011110		\$850.00	EA	0.00	13.00	0.00	13.00	\$0.00
	0900	9011115		\$1,115.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0910	9011311		\$585.00	EA	0.00	14.00	0.00	14.00	\$0.00
	0920	9012230		\$6,500.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0930	9013002		\$8.75	LF	0.00	34.00	38.00	72.00	\$332.50
	0940	9014004		\$26.00	LF	0.00	335.00	0.00	335.00	\$0.00
	0950	9015010		\$4.80	LF	0.00	883.00	1,149.00	2,032.00	\$5,515.20
	0970	9017002		\$2.25	LF	0.00	140.00	0.00	140.00	\$0.00
	0980	9017110		\$1.10	LF	0.00	0.00	1,130.00	1,130.00	\$1,243.00
	0990	9017407		\$3.15	LF	0.00	1,098.00	1,602.00	2,700.00	\$5,046.30
	1000	9018230		\$1,275.00	EA	0.00	14.00	0.00	14.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J8P3088D	1010	9018612		\$4,115.00	EA	0.00	1.00	0.00	1.00	\$0.00
	1020	9031010		\$1,190.00	CUYD	0.00	2.90	0.00	2.90	\$0.00
	1030	9031210		\$4.82	LB	0.00	580.00	0.00	580.00	\$0.00
	1040	9031220		\$5.82	LB	0.00	280.00	0.00	280.00	\$0.00
	1140	6039933	GAS INSTALL 2-INCH PL GAS MAIN (INCLUDES CASING)	\$30.00	LF	0.00	588.00	0.00	588.00	\$0.00
	1150	6039933	GAS INSTALL 4-INCH PL GAS MAIN (INCLUDES CASING)	\$65.00	LF	0.00	185.00	0.00	185.00	\$0.00
	1160	6039922	SEWER INSTALL PLASTIC TRANSFORMER PAD (PD-TRP)	\$775.00	EA	0.00	1.00	0.00	1.00	\$0.00
	1170	6039922	SEWER INSTALL THREE PHASE JUNCTION CABINET AND SLEEVE (JC3-2C)	\$1,750.00	EA	0.00	1.00	0.00	1.00	\$0.00
	1180	6039923	SEWER FURNISH/INSTALL 2IN GALV. CONDUIT IN TRENCH WITH ROCK BACKFILL (UT-R36)	\$47.00	LF	0.00	145.00	0.00	145.00	\$0.00
	1190	6039923	SEWER FURNISH/INSTALL 2IN PVC CONDUIT IN TRENCH WITH STANDARD BACKFILL (UT-S36)	\$8.75	LF	0.00	688.00	0.00	688.00	\$0.00
	5001	9016120		\$2,975.00	EA	0.00	0.00	6.00	6.00	\$17,850.00
	5002	1049910	MISC. TEMPORARY SURFACING Temporary Asphalt Entrance	\$67.20	TONS	0.00	390.00	0.00	390.00	\$0.00
	5003	2039901	MISC. Subgrade Prep Temp Entrance	\$21,463.05	LS	0.00	1.00	0.00	1.00	\$0.00
	5004	1099901	MISC. Mobilization Temp Entrance	\$1,575.00	LS	0.00	1.00	0.00	1.00	\$0.00
	5005	1046001		\$2,383.14	L S	0.00	1.00	0.00	1.00	\$0.00
	5006	2149910	MISC. ROCK PLACEMENT - SINKHOLE	\$8.40	TONS	0.00	1,367.50	0.00	1,367.50	\$0.00
	5007	2149910	MISC. CLEAN ROCK BACKFILL -	\$14.96	TONS	0.00	40.57	0.00	40.57	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J8P3088D			SINKHOLE							
	5008	2149910	MISC. SHOT ROCK BACKFILL - SINKHOLE	\$17.85	TONS	0.00	354.72	0.00	354.72	\$0.00
	5009	2149910	MISC. ON SITE ROCK BACKFILL - SINKHOLE	\$5.00	TONS	0.00	972.21	0.00	972.21	\$0.00
	5010	2032000		\$25.00	CUYD	0.00	7.00	0.00	7.00	\$0.00
Total Amount of Items Paid this Estimate -										\$245,751.44

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J8P3088D	0001	0010	2013000		0.00	1	ACRE	1.00	\$3,000.00	\$3,000.00
	0001	0020	2022010		0.00	1	LS	1.00	\$23,067.95	\$23,067.95
	0001	0030	2035000		1,132.00	8212	CUYD	9,751.00	\$9.00	\$87,759.00
	0001	0040	2035500		0.00	942	CUYD	0.00	\$9.00	\$0.00
	0001	0050	2036000		0.00	6866	CUYD	7,808.00	\$2.00	\$15,616.00
	0001	0060	2037075		0.00	20.400	STA	20.40	\$500.00	\$10,200.00
	0001	0070	2063000		0.00	1575	CUYD	1,575.00	\$15.00	\$23,625.00
	0001	0080	2063300		0.00	65	CUYD	65.00	\$35.00	\$2,275.00
	0001	0090	2063500		0.00	2	EA	2.00	\$1,500.00	\$3,000.00
	0001	0100	2163500		0.00	1	LS	0.50	\$3,000.00	\$1,500.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J8P3088D	0001	0110	3040143		0.00	1206	SQYD	1,316.00	\$8.49	\$11,172.84
	0001	0120	3040504		446.00	10425	SQYD	10,316.40	\$6.19	\$63,858.52
	0001	0130	4011209		0.00	141.700	TONS	119.08	\$80.07	\$9,534.74
	0001	0140	4039905	MISC. OPTIONAL PAVEMENT	446.00	8935.300	SQYD	8,826.70	\$43.30	\$382,196.11
	0001	0150	4039905	MISC. TRUCK APRON PAVEMENT	0.00	471	SQYD	471.00	\$61.57	\$28,999.47
	0001	0160	6042010		0.00	1	EA	1.00	\$1,000.00	\$1,000.00
	0001	0170	6044012		0.00	1	EA	0.00	\$1,000.00	\$0.00
	0001	0180	6081000		-2,075.70	3071.900	SQYD	996.20	\$26.97	\$26,867.51
	0001	0190	6081010		0.00	153.300	SQYD	153.30	\$83.25	\$12,762.22
	0001	0200	6081012		0.00	280	SQFT	280.00	\$30.46	\$8,528.80
	0001	0210	6083006		2,187.20	628.200	SQYD	2,815.40	\$36.15	\$101,776.71
	0001	0220	6086004		0.00	413.900	SQYD	523.90	\$40.61	\$21,275.58
	0001	0230	6091010		-2,007.00	2007	LF	0.00	\$27.25	\$0.00
	0001	0240	6091041		0.00	66	LF	66.00	\$57.98	\$3,826.68
	0001	0250	6091052		0.00	2253	LF	2,380.00	\$25.76	\$61,308.80
	0001	0260	6092011		0.00	341	LF	341.00	\$19.57	\$6,673.37
	0001	0270	6097000		0.00	78	CUYD	76.00	\$60.00	\$4,560.00
	0001	0280	6099903	MISC. TRUCK APRON CURB	0.00	415	LF	415.00	\$27.16	\$11,271.40



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J8P3088D	0001	0290	6143013		0.00	15	EA	15.00	\$300.00	\$4,500.00
	0001	0300	6143014		0.00	2	EA	2.00	\$300.00	\$600.00
	0001	0310	6143020		-15.00	15	EA	0.00	\$100.00	\$0.00
	0001	0320	6161005		0.00	1518	SQFT	1,485.00	\$9.61	\$14,270.85
	0001	0330	6161008		0.00	8	EA	5.00	\$101.11	\$505.55
	0001	0340	6161009		0.00	5	EA	4.00	\$50.56	\$202.24
	0001	0350	6161025		0.00	56	EA	35.00	\$30.33	\$1,061.55
	0001	0360	6161030		0.00	45	EA	36.00	\$207.28	\$7,462.08
	0001	0370	6161098A		0.00	4	EA	4.00	\$5,055.61	\$20,222.44
	0001	0380	6181000		0.00	1	LS	1.00	\$44,682.07	\$44,682.07
	0001	0390	6189902		0.00	4	EA	0.00	\$600.00	\$0.00
	0001	0400	6200015		0.00	100	LF	88.00	\$23.26	\$2,046.88
	0001	0410	6200018		0.00	33	LF	29.00	\$23.26	\$674.54
	0001	0420	6200021		0.00	2	EA	3.00	\$202.23	\$606.69
	0001	0430	6200024		0.00	1	EA	0.00	\$161.78	\$0.00
	0001	0440	6200027		0.00	2	EA	2.00	\$353.90	\$707.80
	0001	0450	6200030		0.00	2	EA	2.00	\$404.45	\$808.90
	0001	0460	6200036		0.00	28	EA	28.00	\$212.34	\$5,945.52



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J8P3088D	0001	0470	6200042		0.00	66	EA	66.00	\$15.17	\$1,001.22
	0001	0480	6200051		0.00	2	EA	2.00	\$505.56	\$1,011.12
	0001	0490	6205301B		0.00	287	LF	0.00	\$3.03	\$0.00
	0001	0500	6206000C		0.00	4185	LF	2,248.00	\$0.35	\$786.80
	0001	0510	6206001C		0.00	1862	LF	2,066.00	\$0.40	\$826.40
	0001	0520	6206108A		0.00	66	LF	66.00	\$1.52	\$100.32
	0001	0530	6207001		0.00	657	LF	0.00	\$2.02	\$0.00
	0001	0540	6207002		0.00	2	EA	0.00	\$202.23	\$0.00
	0001	0550	6209903	MISC. 12 in white standard waterborne pavement marking paint, type p beads	0.00	197	LF	219.00	\$4.55	\$996.45
	0001	0560	6209903	MISC. 12 in yellow standard waterborne pavement marking paint, type p beads	0.00	2880	LF	2,479.00	\$3.03	\$7,511.37
	0001	0570	6274000		0.00	1	LS	1.00	\$26,140.00	\$26,140.00
	0001	0580	7034040		0.00	63.700	CUYD	63.70	\$639.59	\$40,741.88
	0001	0590	7061020		0.00	10570	LB	10,570.00	\$0.42	\$4,439.40
	0001	0600	7250315A		0.00	767	LF	767.00	\$20.00	\$15,340.00
	0001	0610	7250318A		0.00	147	LF	147.00	\$25.00	\$3,675.00
	0001	0620	7250336A		0.00	18	LF	18.00	\$100.00	\$1,800.00
	0001	0630	7250418		0.00	87	LF	0.00	\$25.00	\$0.00
	0001	0640	7261018		0.00	159	LF	159.00	\$30.00	\$4,770.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J8P3088D	0001	0650	7261036		0.00	243	LF	243.00	\$100.00	\$24,300.00
	0001	0660	7310048		0.00	7	FT	7.00	\$600.00	\$4,200.00
	0001	0670	7310072		0.00	12	FT	12.00	\$750.00	\$9,000.00
	0001	0680	7311030		0.00	18	FT	18.00	\$600.00	\$10,800.00
	0001	0690	7311053		0.00	56	FT	56.00	\$630.00	\$35,280.00
	0001	0700	7320015A		0.00	3	EA	3.00	\$500.00	\$1,500.00
	0001	0710	7320018A		0.00	1	EA	1.00	\$700.00	\$700.00
	0001	0720	7320036A		0.00	1	EA	1.00	\$1,500.00	\$1,500.00
	0001	0730	7320618A		0.00	2	EA	2.00	\$700.00	\$1,400.00
	0001	0740	7320636A		0.00	1	EA	1.00	\$1,500.00	\$1,500.00
	0001	0750	7320818A		0.00	2	EA	0.00	\$700.00	\$0.00
	0001	0760	8051000A		0.00	2.300	ACRE	1.80	\$2,373.74	\$4,272.73
	0001	0770	8061001		0.00	267.400	CUYD	0.00	\$10.00	\$0.00
	0001	0780	8061002		0.00	57.100	CUYD	0.00	\$50.00	\$0.00
	0001	0790	8061003		0.00	9.500	CUYD	0.00	\$30.00	\$0.00
	0001	0800	8061004		0.00	21.100	CUYD	0.00	\$50.00	\$0.00
	0001	0810	8061005		12.00	392	LF	747.00	\$10.10	\$7,544.70
	0001	0820	8061006		-16.00	932	LF	0.00	\$7.58	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J8P3088D	0001	0830	8061007A		0.00	15	EA	0.00	\$151.52	\$0.00
	0001	0840	8061016		0.00	418	CUYD	0.00	\$5.00	\$0.00
	0001	0850	8061017		0.00	2.300	ACRE	0.00	\$1,010.10	\$0.00
	0001	0860	8061019		0.00	2460	LF	1,682.00	\$2.78	\$4,675.96
	0001	0870	8064128		0.00	2407	SQYD	2,407.00	\$3.79	\$9,122.53
	0020	0880	9011030		0.00	14	EA	14.00	\$2,675.00	\$37,450.00
	0020	0890	9011110		0.00	13	EA	13.00	\$850.00	\$11,050.00
	0020	0900	9011115		0.00	1	EA	1.00	\$1,115.00	\$1,115.00
	0020	0910	9011311		0.00	14	EA	14.00	\$585.00	\$8,190.00
	0020	0920	9012230		0.00	1	EA	1.00	\$6,500.00	\$6,500.00
	0020	0930	9013002		0.00	72	LF	72.00	\$8.75	\$630.00
	0020	0940	9014004		0.00	335	LF	335.00	\$26.00	\$8,710.00
	0020	0950	9015010		0.00	2032	LF	2,032.00	\$4.80	\$9,753.60
	0020	0960	9016110		-6.00	6	EA	0.00	\$1,020.00	\$0.00
	0020	0970	9017002		0.00	140	LF	140.00	\$2.25	\$315.00
	0020	0980	9017110		0.00	1130	LF	1,130.00	\$1.10	\$1,243.00
	0020	0990	9017407		0.00	2700	LF	2,700.00	\$3.15	\$8,505.00
	0020	1000	9018230		0.00	14	EA	14.00	\$1,275.00	\$17,850.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date	
J8P3088D	0020	1010	9018612		0.00	1	EA	1.00	\$4,115.00	\$4,115.00	
	0040	1020	9031010		0.00	2.900	CUYD	2.90	\$1,190.00	\$3,451.00	
	0040	1030	9031210		0.00	580	LB	580.00	\$4.82	\$2,795.60	
	0040	1040	9031220		0.00	280	LB	280.00	\$5.82	\$1,629.60	
	0040	1050	9031241		0.00	4	EA	4.00	\$325.36	\$1,301.44	
	0040	1060	9031270A		0.00	263	LF	263.00	\$15.81	\$4,158.03	
	0040	1070	9031271		0.00	75	LF	75.00	\$25.02	\$1,876.50	
	0040	1080	9031272		0.00	35	LF	35.00	\$18.92	\$662.20	
	0040	1090	9031280		0.00	291	LF	291.00	\$12.92	\$3,759.72	
	0040	1100	9031281		0.00	66	LF	66.00	\$47.61	\$3,142.26	
	0040	1110	9035004A		0.00	167	SQFT	167.00	\$18.69	\$3,121.23	
	0040	1120	9035011A		0.00	90	SQFT	90.00	\$21.60	\$1,944.00	
	0040	1130	9035069A		0.00	304	SQFT	304.00	\$23.32	\$7,089.28	
	0051	1140	6039933		GAS INSTALL 2-INCH PL GAS MAIN (INCLUDES CASING)	0.00	588	LF	588.00	\$30.00	\$17,640.00
	0051	1150	6039933		GAS INSTALL 4-INCH PL GAS MAIN (INCLUDES CASING)	0.00	185	LF	185.00	\$65.00	\$12,025.00
	0052	1160	6039922		SEWER INSTALL PLASTIC TRANSFORMER PAD (PD-TRP)	0.00	1	EA	1.00	\$775.00	\$775.00
	0052	1170	6039922		SEWER INSTALL THREE PHASE JUNCTION CABINET AND SLEEVE (JC3-2C)	0.00	1	EA	1.00	\$1,750.00	\$1,750.00
	0052	1180	6039923		SEWER FURNISH/INSTALL 2IN GALV. CONDUIT IN TRENCH WITH ROCK BACKFILL (UT-R36)	0.00	145	LF	145.00	\$47.00	\$6,815.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190118-G04	0012	August 16, 2019	September 1, 2019	September 3, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J8P3088D	0052	1190	6039923	SEWER FURNISH/INSTALL 2IN PVC CONDUIT IN TRENCH WITH STANDARD BACKFILL (UT-S36)	0.00	688	LF	688.00	\$8.75	\$6,020.00
	0020	5001	9016120		6.00	0	EA	6.00	\$2,975.00	\$17,850.00
	0001	5002	1049910	MISC. TEMPORARY SURFACING Temporary Asphalt Entrance	402.00	0	TONS	390.00	\$67.20	\$26,208.00
	0001	5003	2039901	MISC. Subgrade Prep Temp Entrance	1.00	0	LS	1.00	\$21,463.05	\$21,463.05
	0001	5004	1099901	MISC. Mobilization Temp Entrance	1.00	0	LS	1.00	\$1,575.00	\$1,575.00
	0001	5005	1046001		1.00	0	L S	1.00	\$2,383.14	\$2,383.14
	0001	5006	2149910	MISC. ROCK PLACEMENT - SINKHOLE	1,367.50	0	TONS	1,367.50	\$8.40	\$11,487.00
	0001	5007	2149910	MISC. CLEAN ROCK BACKFILL - SINKHOLE	40.57	0	TONS	40.57	\$14.96	\$606.93
	0001	5008	2149910	MISC. SHOT ROCK BACKFILL - SINKHOLE	354.72	0	TONS	354.72	\$17.85	\$6,331.75
	0001	5009	2149910	MISC. ON SITE ROCK BACKFILL - SINKHOLE	972.21	0	TONS	972.21	\$5.00	\$4,861.05
	0020	5010	2032000		7.00	0	CUYD	7.00	\$25.00	\$175.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J8P3088D	0030	2035000	UNCLASSIFIED EXCAVATION	Rte. M	8/23/19	carstc1	353.00	CUYD		
	0050	2036000	COMPACTING EMBANKMENT	Rte. M	8/23/19	carstc1	942.00	CUYD		
				Rte. M		carstc1	3,596.00	CUYD		
	0090	2063500	CULVERT CLEANOUT	Rte. M	8/23/19	carstc1	2.00	EA		
	0110	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Rte. M Cut throughs	8/23/19	carstc1	110.00	SQYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 6, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190118-G04		0012		August 16, 2019		September 1, 2019			September 3, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J8P3088D	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Rte. M	8/23/19	carstc1	-554.60	SQYD			
	0140	4039905	MISC.	Rte. M	8/23/19	carstc1	-554.60	SQYD			
	0180	6081000	CONCRETE MEDIAN	Rte. M	8/23/19	carstc1	996.20	SQYD			
	0210	6083006	6 IN. CONCRETE MEDIAN STRIP	Rte. M	8/23/19	carstc1	739.70	SQYD			
	0220	6086004	CONCRETE SIDEWALK, 4 IN.	Rte. M Cut throughs	8/23/19	carstc1	110.00	SQYD			
	0250	6091052	CURB AND GUTTER TYPE B	Rte. M	8/23/19	carstc1	127.00	LF			
	0280	6099903	MISC.	Rte. M	8/23/19	carstc1	415.00	LF			
	0290	6143013	MANHOLE FRAME AND COVER, TYPE 3	Rte. M	8/23/19	carstc1	15.00	EA			
	0300	6143014	MANHOLE FRAME AND COVER, TYPE 4	Rte. M	8/23/19	carstc1	2.00	EA			
	0570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	Rte. M, FR 103, Repmo Drive	8/23/19	carstc1	1.00	LS			
	0930	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	Rte. M	8/23/19	carstc1	38.00	LF			
	0950	9015010	TRENCHING TYPE I	Rte. M	8/23/19	carstc1	1,149.00	LF			
	0980	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	Rte. M	8/23/19	carstc1	1,130.00	LF			
	0990	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Rte. M	8/23/19	carstc1	1,602.00	LF			
5001	9016120	PULL BOX, CONCRETE, STANDARD	Rte. M	8/23/19	carstc1	6.00	EA				