



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Prepared For:

Don Schnieders Excavating Company, Inc.
 1307 Fairgrounds Road
 Jefferson City, MO 65109
 (573)893-2251FAX

Prepared By:

Chillicothe Project Office
 1303 Mitchell Avenue
 Chillicothe, MO 64601

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P2182	FAF 24-2(35)	Bridge replacement	24	CHARITON	over Mussel Fork River and the overflow bridge, 0.1 mile west of Keytesville

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$3,691,228.95	\$72,310.02	\$3,763,538.97	68.09%	May 31, 2020	May 31, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J2P2182			

Contract Total Pay For Estimate No. 0014

	To Date	Previous	This Estimate
190215-A05			
Total Earnings	\$2,562,718.50	\$2,541,803.50	\$20,915.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$2,645,286.44	\$2,542,696.44	
Contract Total Payable This Estimate:			\$102,590.00

Approval Date		By User
January 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	shaffm1
January 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
January 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Totals by Job Numbers				
J2P2182		To Date	Previous	This Estimate
	Participating	\$2,562,718.50	\$2,541,803.50	\$20,915.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$2,645,286.44	\$2,542,696.44	\$102,590.00
	Stockpiled Materials	\$15,175.00	\$15,175.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$429,426.90	\$429,426.90	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$410.85)	(\$410.85)	\$0.00
	Totals:	\$2,645,286.44	\$2,542,696.44	
Project Total Payable This Estimate:				\$102,590.00

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J2P2182, Item 4071005, Project Item Line Number 0180, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2P2182, Item 7034221, Project Item Line Number 0960, Material Set 703422196, Material 3703SIPF - Stay in Place Forms, Acceptance Action Generic 3703SIPF is insufficient.	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2P2182, Item 3040506, Project Item Line Number 0130, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2P2182, Item 7034221, Project Item Line Number 0960, Material Set 703422196, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	shaffm1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 190215-A05, Contract Project J2P2182, Project Item Line Number 0410, Contract Line Item Number 0410, Item 6205301B, Minor Item.	shaffm1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J2P2182	0010	2013000		\$5,280.00	ACRE	0.00	0.60	0.00	0.60	\$0.00
	0020	2022010		\$23,900.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0030	2029950	DEMOLITION AND REMOVAL OF BUILDINGS DEMOLITION AND REMOVAL OF BUILDINGS PARCEL NO.1	\$20,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0040	2031000		\$6.80	CUYD	0.00	1,500.00	0.00	1,500.00	\$0.00
	0050	2035500		\$16.10	CUYD	0.00	1,317.00	0.00	1,317.00	\$0.00
	0060	2036000		\$5.12	CUYD	0.00	1,564.00	0.00	1,564.00	\$0.00
	0130	3040506		\$10.45	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0140	3105002		\$33.15	TONS	0.00	893.43	0.00	893.43	\$0.00
	0150	4011209		\$125.00	TONS	0.00	73.30	0.00	73.30	\$0.00
	0200	5021340		\$35.00	SQYD	0.00	720.00	0.00	720.00	\$0.00
	0210	5041000		\$121.00	SQYD	0.00	120.00	0.00	120.00	\$0.00
	0240	6113020		\$45.05	CUYD	0.00	336.00	0.00	336.00	\$0.00
	0250	6113040		\$13.17	CUYD	0.00	336.00	0.00	336.00	\$0.00
	0270	6161005		\$5.25	SQFT	0.00	539.00	0.00	539.00	\$0.00
	0280	6161008		\$62.00	EA	0.00	9.00	0.00	9.00	\$0.00
	0290	6161009		\$20.00	EA	0.00	2.00	0.00	2.00	\$0.00
0300	6161025		\$15.00	EA	0.00	95.00	0.00	95.00	\$0.00	
0310	6161031		\$130.00	EA	0.00	6.00	0.00	6.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J2P2182	0330	6161099		\$10,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0340	6162000A		\$26,000.00	EA	0.00	3.00	0.00	3.00	\$0.00
	0350	6173600D		\$25.00	LF	0.00	350.00	0.00	350.00	\$0.00
	0370	6174000A		\$200.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0380	6181000		\$150,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0410	6205301B		\$1.10	LF	-373.50	495.00	0.00	495.00	\$0.00
	0420	6205303B		\$1.10	LF	0.00	500.00	0.00	500.00	\$0.00
	0430	6205309		\$6.60	LF	0.00	48.00	0.00	48.00	\$0.00
	0470	6221001		\$4.85	SQYD	0.00	731.00	0.00	731.00	\$0.00
	0510	6274000		\$18,500.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0540	7250448		\$67.20	LF	0.00	174.00	0.00	174.00	\$0.00
	0580	8061005		\$14.80	LF	0.00	51.00	0.00	51.00	\$0.00
	0610	8061017		\$50.00	ACRE	0.00	0.60	0.00	0.60	\$0.00
	0620	8061019		\$1.42	LF	0.00	4,654.00	0.00	4,654.00	\$0.00
	0630	8061050		\$15.00	LF	0.00	146.00	0.00	146.00	\$0.00
	0640	6061060		\$21.00	LF	0.00	350.00	0.00	350.00	\$0.00
	0650	6061069		\$2,650.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0660	6063014		\$2,675.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0700	2061000		\$74.00	CUYD	0.00	40.00	0.00	40.00	\$0.00
	0710	2160500		\$28,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0720	5031010A		\$233.00	SQYD	0.00	181.00	0.00	181.00	\$0.00
	0730	7021212		\$67.70	LF	0.00	485.20	0.00	485.20	\$0.00
	0740	7025001		\$1,500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0750	7027000		\$105.00	EA	0.00	10.00	0.00	10.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J2P2182	0760	7032003		\$530.00	CUYD	0.00	37.40	0.00	37.40	\$0.00
	0770	7034215		\$97.50	LF	0.00	235.00	0.00	235.00	\$0.00
	0780	7034221		\$298.00	SQYD	0.00	439.00	0.00	439.00	\$0.00
	0790	7056021		\$235.00	LF	0.00	454.00	0.00	454.00	\$0.00
	0800	7123610		\$435.00	EA	0.00	18.00	0.00	18.00	\$0.00
	0810	7151001		\$1,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0820	7161000		\$170.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0850	7011106		\$406.00	LF	0.00	355.50	0.00	355.50	\$0.00
	0860	7011205		\$554.00	LF	0.00	280.00	0.00	280.00	\$0.00
	0870	7011300		\$1,000.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0880	7011400		\$90.00	LF	0.00	380.00	0.00	380.00	\$0.00
	0890	7011600		\$3,060.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0900	7021214		\$101.00	LF	0.00	462.00	0.00	462.00	\$0.00
	0910	7025001		\$1,500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0920	7026000		\$85.00	LF	0.00	119.50	0.00	119.50	\$0.00
	0930	7027000		\$140.00	EA	0.00	12.00	0.00	12.00	\$0.00
	0940	7032003		\$630.00	CUYD	0.00	176.90	0.00	176.90	\$0.00
	0950	7034215		\$68.75	LF	0.00	0.00	1,188.00	1,188.00	\$81,675.00
	0960	7034221		\$259.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0970	7056022		\$209.75	LF	0.00	1,764.00	0.00	1,764.00	\$0.00
	0980	7056023		\$256.00	LF	0.00	461.00	0.00	461.00	\$0.00
	0990	7061060		\$1.13	LB	0.00	84,310.00	0.00	84,310.00	\$0.00
	1000	7121000		\$5.55	LB	0.00	880.00	0.00	880.00	\$0.00
	1010	7123301		\$1,130.00	EA	0.00	6.00	0.00	6.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J2P2182	1020	7123610		\$445.00	EA	0.00	0.00	47.00	47.00	\$20,915.00
	1040	7161003		\$285.00	EA	0.00	44.00	0.00	44.00	\$0.00
	5010	2024040		\$30.00	SQFT	0.00	100.00	0.00	100.00	\$0.00
	5101	6162004		\$4,200.00	EA	0.00	1.00	0.00	1.00	\$0.00
	5103	6209901		\$4,867.00	LS	0.00	1.00	0.00	1.00	\$0.00
	5111	6162002		\$5,040.00	EA	0.00	1.00	0.00	1.00	\$0.00
	5113	1094000		\$1.00	EA	0.00	43,704.52	0.00	43,704.52	\$0.00
Total Amount of Items Paid this Estimate -										\$102,590.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2P2182	0001	0010	2013000		0.00	1	ACRE	0.60	\$5,280.00	\$3,168.00
	0001	0020	2022010		0.00	1	LS	0.50	\$23,900.00	\$11,950.00
	0001	0030	2029950	DEMOLITION AND REMOVAL OF BUILDINGS DEMOLITION AND REMOVAL OF BUILDINGS PARCEL NO.1	0.00	1	LS	1.00	\$20,500.00	\$20,500.00
	0001	0040	2031000		0.00	5141	CUYD	1,500.00	\$6.80	\$10,200.00
	0001	0050	2035500		0.00	7281	CUYD	1,317.00	\$16.10	\$21,203.70
	0001	0060	2036000		0.00	3186	CUYD	1,564.00	\$5.12	\$8,007.68
	0001	0070	2037075		0.00	8.100	STA	0.00	\$335.00	\$0.00
	0001	0080	2063000		0.00	4	CUYD	0.00	\$185.00	\$0.00
	0001	0090	2063500		0.00	2	EA	0.00	\$1,800.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2P2182	0001	0100	2065500		0.00	1	LS	0.00	\$15,200.00	\$0.00
	0001	0110	2071000		0.00	2.100	STA	0.00	\$2,190.00	\$0.00
	0001	0120	3040504		0.00	682	SQYD	0.00	\$5.85	\$0.00
	0001	0130	3040506		0.00	8201	SQYD	922.00	\$10.45	\$9,634.90
	0001	0140	3105002		0.00	950	TONS	893.43	\$33.15	\$29,617.20
	0001	0150	4011209		0.00	224.400	TONS	73.30	\$125.00	\$9,162.50
	0001	0160	4013000		0.00	27	TONS	0.00	\$275.00	\$0.00
	0001	0170	4019905	MISC. OPTIONAL PAVEMENT	0.00	4049	SQYD	0.00	\$58.00	\$0.00
	0001	0180	4071005		0.00	236	GAL	77.00	\$2.50	\$192.50
	0001	0190	4134000		0.00	96	GAL	0.00	\$10.00	\$0.00
	0001	0200	5021340		0.00	3754.800	SQYD	720.00	\$35.00	\$25,200.00
	0001	0210	5041000		0.00	240	SQYD	120.00	\$121.00	\$14,520.00
	0001	0220	6044013		0.00	2	EA	0.00	\$1,690.00	\$0.00
	0001	0230	6094010		0.00	3	EA	0.00	\$3,787.00	\$0.00
	0001	0240	6113020		0.00	899	CUYD	336.00	\$45.05	\$15,136.80
	0001	0250	6113040		0.00	899	CUYD	336.00	\$13.17	\$4,425.12
	0001	0260	6123000A		0.00	1	EA	0.00	\$4,000.00	\$0.00
	0001	0270	6161005		0.00	629	SQFT	539.00	\$5.25	\$2,829.75



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2P2182	0001	0280	6161008		3.00	6	EA	9.00	\$62.00	\$558.00
	0001	0290	6161009		0.00	2	EA	2.00	\$20.00	\$40.00
	0001	0300	6161025		45.00	50	EA	95.00	\$15.00	\$1,425.00
	0001	0310	6161031		0.00	8	EA	6.00	\$130.00	\$780.00
	0001	0320	6161040		0.00	1	EA	0.00	\$1,000.00	\$0.00
	0001	0330	6161099		0.00	2	EA	2.00	\$10,000.00	\$20,000.00
	0001	0340	6162000A		0.00	3	EA	3.00	\$26,000.00	\$78,000.00
	0001	0350	6173600D		310.00	40	LF	350.00	\$25.00	\$8,750.00
	0001	0360	6173700B		0.00	890	LF	0.00	\$41.00	\$0.00
	0001	0370	6174000A		0.00	6	EA	4.00	\$200.00	\$800.00
	0001	0380	6181000		0.00	1	LS	1.00	\$150,000.00	\$150,000.00
	0001	0390	6189902		0.00	4	EA	0.00	\$600.00	\$0.00
	0001	0400	6191000		0.00	475	LF	0.00	\$5.00	\$0.00
	0001	0410	6205301B		0.00	495	LF	868.50	\$1.10	\$955.35
	0001	0420	6205303B		0.00	7000	LF	500.00	\$1.10	\$550.00
	0001	0430	6205309		0.00	72	LF	48.00	\$6.60	\$316.80
	0001	0440	6205901A		0.00	4227	LF	-300.00	\$0.40	(\$120.00)
	0001	0450	6205902A		0.00	6154	LF	0.00	\$0.40	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2P2182	0001	0460	6207001		0.00	205	LF	0.00	\$1.00	\$0.00
	0001	0470	6221001		0.00	2343	SQYD	731.00	\$4.85	\$3,545.35
	0001	0480	6240103A		0.00	1530	SQYD	0.00	\$2.88	\$0.00
	0001	0490	6261000A		0.00	28.800	STA	0.00	\$280.00	\$0.00
	0001	0500	6261001		0.00	14.400	STA	0.00	\$280.00	\$0.00
	0001	0510	6274000		0.00	1	LS	0.50	\$18,500.00	\$9,250.00
	0001	0520	7250330A		0.00	12	LF	0.00	\$97.90	\$0.00
	0001	0530	7250336A		0.00	8	LF	0.00	\$145.00	\$0.00
	0001	0540	7250448		0.00	174	LF	174.00	\$67.20	\$11,692.80
	0001	0550	7320030A		0.00	1	EA	0.00	\$570.00	\$0.00
	0001	0560	7320036A		0.00	1	EA	0.00	\$825.00	\$0.00
	0001	0570	8051000A		0.00	2.900	ACRE	0.00	\$2,160.00	\$0.00
	0001	0580	8061005		0.00	263	LF	51.00	\$14.80	\$754.80
	0001	0590	8061007A		0.00	2	EA	0.00	\$160.00	\$0.00
	0001	0600	8061016		0.00	65	CUYD	0.00	\$15.00	\$0.00
	0001	0610	8061017		0.00	0.700	ACRE	0.60	\$50.00	\$30.00
	0001	0620	8061019		0.00	4885	LF	4,654.00	\$1.42	\$6,608.68
	0001	0630	8061050		0.00	620	LF	146.00	\$15.00	\$2,190.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2P2182	0010	0640	6061060		0.00	525	LF	350.00	\$21.00	\$7,350.00
	0010	0650	6061069		0.00	8	EA	4.00	\$2,650.00	\$10,600.00
	0010	0660	6063014		0.00	8	EA	4.00	\$2,675.00	\$10,700.00
	0040	0670	9031270A		0.00	68	LF	0.00	\$11.00	\$0.00
	0040	0680	9031271		0.00	18	LF	0.00	\$30.00	\$0.00
	0040	0690	9039904	MISC. RELOCATE PERMANENT SIGNS	0.00	62	SQFT	0.00	\$18.00	\$0.00
	0070	0700	2061000		0.00	40	CUYD	40.00	\$74.00	\$2,960.00
	0070	0710	2160500		0.00	1	LS	1.00	\$28,500.00	\$28,500.00
	0070	0720	5031010A		0.00	181	SQYD	181.00	\$233.00	\$42,173.00
	0070	0730	7021212		0.00	520	LF	485.20	\$67.70	\$32,848.04
	0070	0740	7025001		0.00	2	EA	2.00	\$1,500.00	\$3,000.00
	0070	0750	7027000		0.00	10	EA	10.00	\$105.00	\$1,050.00
	0070	0760	7032003		0.00	37.400	CUYD	37.40	\$530.00	\$19,822.00
	0070	0770	7034215		0.00	235	LF	235.00	\$97.50	\$22,912.50
	0070	0780	7034221		0.00	439	SQYD	439.00	\$298.00	\$130,822.00
	0070	0790	7056021		0.00	454	LF	454.00	\$235.00	\$106,690.00
	0070	0800	7123610		0.00	18	EA	18.00	\$435.00	\$7,830.00
	0070	0810	7151001		0.00	2	EA	2.00	\$1,000.00	\$2,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2P2182	0070	0820	7161000		0.00	10	EA	10.00	\$170.00	\$1,700.00
	0071	0830	2160500		0.00	1	LS	0.00	\$70,955.00	\$0.00
	0071	0840	5031010A		0.00	147	SQYD	0.00	\$255.00	\$0.00
	0071	0850	7011106		0.00	360	LF	355.50	\$406.00	\$144,333.00
	0071	0860	7011205		0.00	280	LF	280.00	\$554.00	\$155,120.00
	0071	0870	7011300		0.00	10	EA	10.00	\$1,000.00	\$10,000.00
	0071	0880	7011400		0.00	380	LF	380.00	\$90.00	\$34,200.00
	0071	0890	7011600		0.00	10	EA	10.00	\$3,060.00	\$30,600.00
	0071	0900	7021214		0.00	462	LF	462.00	\$101.00	\$46,662.00
	0071	0910	7025001		0.00	2	EA	2.00	\$1,500.00	\$3,000.00
	0071	0920	7026000		0.00	125	LF	119.50	\$85.00	\$10,157.50
	0071	0930	7027000		0.00	12	EA	12.00	\$140.00	\$1,680.00
	0071	0940	7032003		0.00	176.900	CUYD	176.90	\$630.00	\$111,447.00
	0071	0950	7034215		0.00	1188	LF	1,188.00	\$68.75	\$81,675.00
	0071	0960	7034221		0.00	2159	SQYD	2,159.00	\$259.00	\$559,181.00
	0071	0970	7056022		0.00	1764	LF	1,764.00	\$209.75	\$369,999.00
	0071	0980	7056023		0.00	461	LF	461.00	\$256.00	\$118,016.00
	0071	0990	7061060		0.00	84310	LB	84,310.00	\$1.13	\$95,270.30



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-A05	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2P2182	0071	1000	7121000		0.00	880	LB	880.00	\$5.55	\$4,884.00
	0071	1010	7123301		0.00	6	EA	6.00	\$1,130.00	\$6,780.00
	0071	1020	7123610		0.00	47	EA	47.00	\$445.00	\$20,915.00
	0071	1030	7151001		0.00	2	EA	0.00	\$1,000.00	\$0.00
	0071	1040	7161003		0.00	44	EA	44.00	\$285.00	\$12,540.00
	0071	1050	7172001		0.00	64	LF	0.00	\$487.00	\$0.00
	0001	5010	2024040		100.00	0	SQFT	100.00	\$30.00	\$3,000.00
	0070	5101	6162004		1.00	0	EA	1.00	\$4,200.00	\$4,200.00
	0001	5103	6209901		1.00	0	LS	1.00	\$4,867.00	\$4,867.00
	0001	5111	6162002		1.00	0	EA	1.00	\$5,040.00	\$5,040.00
	0071	5113	1094000		43,704.52	0	EA	43,704.52	\$1.00	\$43,704.52
	0071	5114	7011500		1.00	0	LF	0.00	\$2,887.50	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J2P2182	0950	7034215	SAFETY BARRIER CURB	North and south side of Bridge A8697	12/23/19	shaffm1	1,188.00	LF		
	1020	7123610	SLAB DRAIN	North and south side of Bridge A8697	12/23/19	shaffm1	47.00	EA		