



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on November 4, 2020

Pay Estimate Created Date: November 2, 2020

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 190215-D01 <b>Prime Contractor</b> Lehman Construction, LLC	<b>Pay Period Start</b> October 16, 2020 <b>Pay Period End</b> November 1, 2020	<b>Original Contract Amount</b> \$2,277,859.85 <b>Net Change Order Amount</b> \$1,373.00 <b>Current Contract Amount</b> \$2,279,232.85
---------------------------------------	---	--	--

Approval Date				By User
November 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			ackert1
November 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			pecka1
November 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 1, 2019	December 1, 2019		39.52%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
190215-D01			
Total Posted Items Pay	\$154,915.90	\$745,890.00	\$900,805.90
Gross Item Adjustments	\$0.00	\$535,268.00	\$535,268.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,281,158.00	\$1,436,073.90
<b>Contract Total Payable This Estimate:</b>	<b>\$154,915.90</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3076	0110	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$8.250	1,384.8	\$11,424.60
	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$25.000	66.7	\$1,667.50
	0190	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$11.000	66.7	\$733.70
	0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$1.750	100	\$175.00
	0490	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	LF	\$799.000	55.9	\$44,664.10
	0500	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	LF	\$1,100.000	4	\$4,400.00
	0560	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$900.000	70.9	\$63,810.00
	0590	7061060	REINFORCING STEEL (BRIDGES)	LB	\$1.300	21,570	\$28,041.00
<b>Project J5S3076 - Total</b>							<b>\$154,915.90</b>
<b>Overall - Total</b>							<b>\$154,915.90</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3076	0050	EMBANKMENT IN PLACE	Other Item Adjustment	Material Discrepancy Payment Adjustment	Correction from estimate 0006			(\$64,815.30)
	0050	EMBANKMENT IN PLACE	MaterialCredit			6,547	\$9.90	\$64,815.30
	0060	COMPACTING EMBANKMENT	Other Item Adjustment	Material Discrepancy Payment Adjustment	Correction from Estimate 0006			(\$1,533.90)
	0060	COMPACTING EMBANKMENT	MaterialCredit			511.3	\$3.00	\$1,533.90
	0070	COMPACTING IN CUT	Other Item Adjustment	Material Discrepancy Payment Adjustment	Correction from estimate 0006			(\$2,650.00)
	0070	COMPACTING IN CUT	MaterialCredit			5.3	\$500.00	\$2,650.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2020

Pay Estimate Created Date: November 2, 2020

Progress Estimate Number 10		Contract ID Prime Contractor		190215-D01 Lehman Construction, LLC	Pay Period Start Pay Period End	October 16, 2020 November 1, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount		\$2,277,859.85 \$1,373.00 \$2,279,232.85
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3076	0130	TYPE A2 SHOULDER	MaterialCredit				200.01	\$40.00	\$8,000.40
	0130	TYPE A2 SHOULDER	Material				-200.01	\$40.00	(\$8,000.40)
	0150	MISC.	MaterialCredit				1,119.27	\$49.00	\$54,844.23
	0150	MISC.	Material				-1,119.27	\$49.00	(\$54,844.23)
	0320	PERMANENT EROSION CONTROL GEOTEXTILE	Other Item Adjustment	Material Discrepancy Payment Adjustment	Correction from estimate 0009				(\$155.56)
	0320	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit				88.89	\$1.75	\$155.56
	0340	24 IN. PIPE GROUP B	Other Item Adjustment	Material Discrepancy Payment Adjustment	Correction from estimate 0006				(\$8,642.75)
	0340	24 IN. PIPE GROUP B	MaterialCredit				191	\$45.25	\$8,642.75
	0490	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Other Item Adjustment	Material Discrepancy Payment Adjustment	Waiting on the 28 day breaks				\$44,664.10
	0490	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	MaterialCredit				158.6	\$799.00	\$126,721.40
	0490	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material				-214.5	\$799.00	(\$171,385.50)
	0500	ROCK SOCKETS (4 FT 0 IN. DIA.)	Other Item Adjustment	Material Discrepancy Payment Adjustment	Correction from Estimate 0008				\$4,400.00
	0500	ROCK SOCKETS (4 FT 0 IN. DIA.)	MaterialCredit				20	\$1,100.00	\$22,000.00
	0500	ROCK SOCKETS (4 FT 0 IN. DIA.)	Material				-24	\$1,100.00	(\$26,400.00)
	0550	PILE POINT REINFORCEMENT	MaterialCredit				12	\$80.00	\$960.00
	0550	PILE POINT REINFORCEMENT	Material				-12	\$80.00	(\$960.00)
	0560	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment	Material Discrepancy Payment Adjustment	Correction from estimate 0008				(\$58,950.00)
	0560	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit				65.5	\$900.00	\$58,950.00
	0600	MECHANICAL BAR SPLICE	MaterialCredit				80	\$81.00	\$6,480.00
	0600	MECHANICAL BAR SPLICE	Material				-80	\$81.00	(\$6,480.00)
Total									\$0.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on November 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3076	FAS-S401(001)	Bridge replacement	M	COOPER	over the Lamine River
Totals by Job Numbers					
J5S3076			This Estimate	Previous	To Date
	Posted Item Pay		\$154,915.90	\$745,890.00	\$900,805.90
	Gross Item Adjustments		\$0.00	\$535,268.00	\$535,268.00
	Gross Item Pay		\$154,915.90	\$1,281,158.00	\$1,436,073.90
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 4, 2020

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190215-D01, Time ID 00 DT, Time Type Completion Date, Current Completion Date 12/1/2019 12:00:00 PM.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4010150, Project Item Line Number 0130, Material Set 401015096, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4010150, Project Item Line Number 0130, Material Set 401015096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4019905, Project Item Line Number 0150, Material Set 401990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4019905, Project Item Line Number 0150, Material Set 401990596, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4019905, Project Item Line Number 0150, Material Set 401990596, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4019905, Project Item Line Number 0150, Material Set 401990596, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7011107, Project Item Line Number 0490, Material Set 701110796, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7011107, Project Item Line Number 0490, Material Set 701110796, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7011107, Project Item Line Number 0490, Material Set 701110796, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7011206, Project Item Line Number 0500, Material Set 701120696, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7027000, Project Item Line Number 0550, Material Set 7027000, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7061070, Project Item Line Number 0600, Material Set 7061070, Material 1036RSMBBS - Mechanical Bar Splice for Reinf Steel @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on November 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190215-D01	J5S3076	0001	0010	1049910		280.00	0.00	280.00	TONS	152.00	\$25.00	\$3,800.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.29	\$9,800.00	\$2,842.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$55,600.00	\$50,040.00
		0001	0040	2031000	CLASS A EXCAVATION	1,081.00	0.00	1,081.00	CUYD	541.70	\$6.00	\$3,250.20
		0001	0050	2035500	EMBANKMENT IN PLACE	6,547.00	0.00	6,547.00	CUYD	6,547.00	\$9.90	\$64,815.30
		0001	0060	2036000	COMPACTING EMBANKMENT	705.00	0.00	705.00	CUYD	511.30	\$3.00	\$1,533.90
		0001	0070	2037075	COMPACTING IN CUT	5.30	0.00	5.30	STA	5.30	\$500.00	\$2,650.00
		0001	0080	2071000	LINEAR GRADING CLASS 1	10.80	0.00	10.80	STA	2.40	\$450.00	\$1,080.00
		0001	0090	2142000	FURNISHING ROCK FILL	232.00	0.00	232.00	CUYD	0.00	\$18.00	\$0.00
		0001	0100	2143000	PLACING ROCK FILL	232.00	0.00	232.00	CUYD	0.00	\$20.00	\$0.00
		0001	0110	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	3,915.00	0.00	3,915.00	SQYD	3,915.00	\$8.25	\$32,298.75
		0001	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	240.00	0.00	240.00	TONS	70.00	\$15.00	\$1,050.00
		0001	0130	4010150	TYPE A2 SHOULDER	674.80	0.00	674.80	SQYD	200.01	\$40.00	\$8,000.40
		0001	0140	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	67.00	0.00	67.00	TONS	0.00	\$150.00	\$0.00
		0001	0150	4019905	MISC.OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)	3,239.80	0.00	3,239.80	SQYD	1,119.27	\$49.00	\$54,844.23
		0001	0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	0.00	\$59.00	\$0.00
		0001	0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	0.00	\$40.00	\$0.00
		0001	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,111.00	0.00	1,111.00	CUYD	125.96	\$25.00	\$3,149.00
		0001	0190	6113040	PLACING TYPE 2 ROCK BLANKET	1,111.00	0.00	1,111.00	CUYD	125.96	\$11.00	\$1,385.56
		0001	0200	6161005	CONSTRUCTION SIGNS	522.00	32.00	554.00	SQFT	554.00	\$8.00	\$4,432.00
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$35.00	\$70.00
		0001	0220	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	0230	6161012	BUOYS (BOATS KEEP OUT)	14.00	0.00	14.00	EA	2.00	\$185.00	\$370.00
		0001	0240	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	4.00	0.00	4.00	EA	0.00	\$155.00	\$0.00
		0001	0250	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	6.00	4.00	10.00	EA	10.00	\$185.00	\$1,850.00
		0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	40.00	0.00	40.00	LF	40.00	\$45.00	\$1,800.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$151,000.00	\$113,250.00
		0001	0290	6189902		3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,460.00	0.00	3,460.00	LF	0.00	\$0.45	\$0.00
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,233.00	0.00	1,233.00	LF	0.00	\$0.45	\$0.00
		0001	0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,856.00	0.00	1,856.00	SQYD	188.89	\$1.75	\$330.56
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$11,000.00	\$8,250.00
		0001	0340	7250324A	24 IN. PIPE GROUP B	191.00	0.00	191.00	LF	191.00	\$45.25	\$8,642.75
		0001	0350	8051000A	SEEDING - COOL SEASON MIXTURES	1.30	0.00	1.30	ACRE	0.00	\$3,150.00	\$0.00
		0001	0360	8052000A	SEEDING - WARM SEASON MIXTURES	0.90	0.00	0.90	ACRE	0.00	\$3,150.00	\$0.00
		0001	0370	8061005	ROCK DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$30.00	\$0.00
		0001	0380	8061016	SEDIMENT REMOVAL	42.00	0.00	42.00	CUYD	0.00	\$40.00	\$0.00
		0001	0390	8061017	TEMPORARY SEEDING AND MULCHING	0.60	0.00	0.60	ACRE	0.00	\$5,150.00	\$0.00
		0001	0400	8061019	SILT FENCE	3,526.00	0.00	3,526.00	LF	3,415.00	\$1.85	\$6,317.75
		0001	0410	8061020	TEMPORARY PIPE	30.00	0.00	30.00	LF	30.00	\$28.00	\$840.00
		0001	0420	8061050	TYPE C BERM	291.00	0.00	291.00	LF	130.00	\$20.00	\$2,600.00
		0010	0430	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$22.00	\$0.00
		0010	0440	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,800.00	\$0.00
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,815.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190215-D01	J5S3076	0070	0460	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	35.00	\$48.00	\$1,680.00
		0070	0470	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.90	\$55,000.00	\$49,500.00
		0070	0480	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	136.00	0.00	136.00	SQYD	0.00	\$244.00	\$0.00
		0070	0490	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	216.00	0.00	216.00	LF	214.50	\$799.00	\$171,385.50
		0070	0500	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	24.00	0.00	24.00	LF	24.00	\$1,100.00	\$26,400.00
		0070	0510	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$300.00	\$1,200.00
		0070	0520	7011400	FOUNDATION INSPECTION HOLES	64.00	0.00	64.00	LF	64.00	\$194.00	\$12,416.00
		0070	0530	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,100.00	\$4,400.00
		0070	0540	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	882.00	0.00	882.00	LF	871.00	\$69.00	\$60,099.00
		0070	0550	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$80.00	\$960.00
		0070	0560	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	136.40	0.00	136.40	CUYD	136.40	\$900.00	\$122,760.00
		0070	0570	7034212	SLAB ON STEEL	1,352.00	0.00	1,352.00	SQYD	0.00	\$214.00	\$0.00
		0070	0580	7034215	SAFETY BARRIER CURB	799.00	0.00	799.00	LF	0.00	\$80.00	\$0.00
		0070	0590	7061060	REINFORCING STEEL (BRIDGES)	43,520.00	290.00	43,810.00	LB	43,810.00	\$1.30	\$56,953.00
		0070	0600	7061070	MECHANICAL BAR SPLICE	80.00	0.00	80.00	EA	80.00	\$81.00	\$6,480.00
		0070	0610	7110500	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0070	0620	7121122	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	434,590.00	0.00	434,590.00	LB	0.00	\$1.51	\$0.00
		0070	0630	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,080.00	\$0.00
		0070	0640	7161000	PLAIN NEOPRENE BEARING PAD	4.00	0.00	4.00	EA	0.00	\$85.00	\$0.00
		0070	0650	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	4.00	0.00	4.00	EA	0.00	\$185.00	\$0.00
		0070	0660	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	0.00	\$1,720.00	\$0.00
Project J5S3076 - Total Value Posted to Date as of Report Generated Date												\$900,805.90
190215-D01 Overall - Total Value Posted to Date as of Report Generated Date												\$900,805.90



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3076

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0110	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	10/27/20	10/27/20	1,384.80	SQYD	Mainline Route M East side of the Bridge	324+19.25		328+80.00		Paid to plan
0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	10/30/20	11/2/20	66.70	CUYD	Partial payment	323+70		324+00		
0190	6113040	PLACING TYPE 2 ROCK BLANKET	10/30/20	11/2/20	66.70	CUYD	Partial payment	323+70		324+00		Approx. 30 x 30
0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10/30/20	11/2/20	100.00	SQYD	Partial payment	323+70		324+00		30 x 30
0490	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	10/22/20	10/27/20	2.70	LF	Shaft #1 54.6 Shaft #2 54.4 Shaft #3 52.3 Shaft #4 53.2 Total = 214.5	321+43.00		322+83.00		
				10/27/20	53.20	LF	Bent #3 Shaft #4	322+83	10' right			
0500	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	10/22/20	10/27/20	4.00	LF	Bent #3	322+83.00	10' right			
0560	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	10/22/20	10/27/20	70.90	CUYD	Bent #2 Cap, Bent #3 Columns drift wall and cap	321+43.00		322+85.00		
0590	7061060	REINFORCING STEEL (BRIDGES)	10/22/20	10/27/20	21,570.00	LB	Bent #3 Columns Drift wall and cap	322+83.00				

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0010		Material		5	Aug 17, 2020	SYSTEM	(\$3,800.00)	
			- Total				(\$3,800.00)	
	Material - Total						(\$3,800.00)	
		MaterialCredit		6	Sep 2, 2020	SYSTEM	\$3,800.00	
			- Total				\$3,800.00	
	MaterialCredit - Total						\$3,800.00	
		Other Item Adjustment	MDPA	5	Aug 17, 2020	ackert1	\$3,800.00	Rock from Blackwater Quarry
	6			Sep 2, 2020	ackert1	(\$3,800.00)	Material reported in system see estimate 00005	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
0010 - Total							\$0.00	
0050	EMBANKMENT IN PLACE	Material		6	Sep 2, 2020	SYSTEM	(\$64,815.30)	
				7	Sep 15, 2020	SYSTEM	(\$64,815.30)	
				8	Oct 1, 2020	SYSTEM	(\$64,815.30)	
				9	Oct 15, 2020	SYSTEM	(\$64,815.30)	
				- Total			(\$259,261.20)	
	Material - Total						(\$259,261.20)	
	EMBANKMENT IN PLACE	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$64,815.30	
				8	Oct 1, 2020	SYSTEM	\$64,815.30	
				9	Oct 15, 2020	SYSTEM	\$64,815.30	
				10	Nov 3, 2020	SYSTEM	\$64,815.30	
				- Total			\$259,261.20	
	MaterialCredit - Total						\$259,261.20	
	EMBANKMENT IN PLACE	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$64,815.30	Needing a QCC report from the contractor
				10	Nov 2, 2020	ackert1	(\$64,815.30)	Correction from estimate 0006
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
0050 - Total							\$0.00	
0060	COMPACTING EMBANKMENT	Material		5	Aug 17, 2020	SYSTEM	(\$342.90)	
				6	Sep 2, 2020	SYSTEM	(\$1,533.90)	
				7	Sep 15, 2020	SYSTEM	(\$1,533.90)	
				8	Oct 1, 2020	SYSTEM	(\$1,533.90)	
				9	Oct 15, 2020	SYSTEM	(\$1,533.90)	
				- Total			(\$6,478.50)	
	Material - Total						(\$6,478.50)	
	COMPACTING EMBANKMENT	MaterialCredit		6	Sep 2, 2020	SYSTEM	\$342.90	
				7	Sep 15, 2020	SYSTEM	\$1,533.90	
8				Oct 1, 2020	SYSTEM	\$1,533.90		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0060	COMPACTING EMBANKMENT	MaterialCredit		9	Oct 15, 2020	SYSTEM	\$1,533.90	
				10	Nov 3, 2020	SYSTEM	\$1,533.90	
				- Total				\$6,478.50
	MaterialCredit - Total				\$6,478.50			
	COMPACTING EMBANKMENT	Other Item Adjustment	MDPA	5	Aug 17, 2020	ackert1	\$342.90	Blackwater material too rocky too test
				6	Sep 2, 2020	ackert1	\$1,191.00	Need a QCC report from Contractor
				10	Nov 2, 2020	ackert1	(\$1,533.90)	Correction from Estimate 0006
	MDPA - Total				\$0.00			
	Other Item Adjustment - Total				\$0.00			
	0060 - Total				\$0.00			
0070	COMPACTING IN CUT	Material		6	Sep 2, 2020	SYSTEM	(\$2,650.00)	
				7	Sep 15, 2020	SYSTEM	(\$2,650.00)	
				8	Oct 1, 2020	SYSTEM	(\$2,650.00)	
				9	Oct 15, 2020	SYSTEM	(\$2,650.00)	
	- Total				(\$10,600.00)			
	Material - Total				(\$10,600.00)			
	COMPACTING IN CUT	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$2,650.00	
				8	Oct 1, 2020	SYSTEM	\$2,650.00	
				9	Oct 15, 2020	SYSTEM	\$2,650.00	
				10	Nov 3, 2020	SYSTEM	\$2,650.00	
	- Total				\$10,600.00			
	MaterialCredit - Total				\$10,600.00			
	COMPACTING IN CUT	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$2,650.00	Need a QCC report from Contractor
				10	Nov 2, 2020	ackert1	(\$2,650.00)	Correction from estimate 0006
	MDPA - Total				\$0.00			
	Other Item Adjustment - Total				\$0.00			
	0070 - Total				\$0.00			
0110	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Sep 2, 2020	SYSTEM	(\$20,874.15)	
				7	Sep 15, 2020	SYSTEM	(\$20,874.15)	
				8	Oct 1, 2020	SYSTEM	(\$20,874.15)	
	- Total				(\$62,622.45)			
	Material - Total				(\$62,622.45)			
	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$20,874.15	
				8	Oct 1, 2020	SYSTEM	\$20,874.15	
				9	Oct 15, 2020	SYSTEM	\$20,874.15	
	- Total				\$62,622.45			
	MaterialCredit - Total				\$62,622.45			
	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$20,874.15	Testing of base rock still required



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0110	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	MDPA	9	Oct 15, 2020	ackert1	(\$20,874.15)	Good results just needs to be reported
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total				\$0.00			
	0110 - Total				\$0.00			
0130	TYPE A2 SHOULDER	Material		9	Oct 15, 2020	SYSTEM	(\$8,000.40)	
				10	Nov 3, 2020	SYSTEM	(\$8,000.40)	
		- Total				(\$16,000.80)		
	Material - Total				(\$16,000.80)			
	TYPE A2 SHOULDER	MaterialCredit		10	Nov 3, 2020	SYSTEM	\$8,000.40	
			- Total				\$8,000.40	
	MaterialCredit - Total				\$8,000.40			
	TYPE A2 SHOULDER	Other Item Adjustment	MDPA	9	Oct 15, 2020	ackert1	\$8,000.40	Concrete items needs 28 day breaks and testing reports
			MDPA - Total				\$8,000.40	
	Other Item Adjustment - Total				\$8,000.40			
	0130 - Total				\$0.00			
	0150	MISC. OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)	Material		9	Oct 15, 2020	SYSTEM	(\$54,844.23)
				10	Nov 3, 2020	SYSTEM	(\$54,844.23)	
		- Total				(\$109,688.46)		
Material - Total				(\$109,688.46)				
MISC. OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)		MaterialCredit		10	Nov 3, 2020	SYSTEM	\$54,844.23	
			- Total				\$54,844.23	
MaterialCredit - Total				\$54,844.23				
MISC. OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)		Other Item Adjustment	MDPA	9	Oct 15, 2020	ackert1	\$54,844.23	Concrete item with 28 day breaks need all tests reported
			MDPA - Total				\$54,844.23	
Other Item Adjustment - Total				\$54,844.23				
0150 - Total				\$0.00				
0200		CONSTRUCTION SIGNS	Material		3	Jul 16, 2020	SYSTEM	(\$4,000.00)
	- Total				(\$4,000.00)			
	Material - Total				(\$4,000.00)			
	CONSTRUCTION SIGNS	MaterialCredit		4	Aug 3, 2020	SYSTEM	\$4,000.00	
			- Total				\$4,000.00	
	MaterialCredit - Total				\$4,000.00			
	CONSTRUCTION SIGNS	Other Item Adjustment	MDPA	3	Jul 16, 2020	ackert1	\$4,000.00	Cert on file
				4	Aug 3, 2020	ackert1	(\$4,000.00)	This is to offset material adjustment from estimate 3
		MDPA - Total				\$0.00		
	Other Item Adjustment - Total				\$0.00			
	CONSTRUCTION SIGNS	Overrun	Overrun	7	Sep 15, 2020	SYSTEM	(\$80.00)	
				9	Oct 15, 2020	SYSTEM	\$80.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).
		Overrun - Total				\$0.00		
	Overrun - Total				\$0.00			
	0200 - Total				\$0.00			
0250	TYPE III MOVEABLE BARRICADE	Material		3	Jul 16,	SYSTEM	(\$1,850.00)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0250	WITH LIGHTS	Material			2020			
			- Total				(\$1,850.00)	
	Material - Total						(\$1,850.00)	
	TYPE III MOVEABLE BARRICADE WITH LIGHTS	MaterialCredit		4	Aug 3, 2020	SYSTEM	\$1,850.00	
			- Total				\$1,850.00	
	MaterialCredit - Total						\$1,850.00	
	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Other Item Adjustment	MDPA	3	Jul 16, 2020	ackert1	\$5,850.00	Cert on file
				4	Aug 3, 2020	ackert1	(\$5,850.00)	This is to offset material adjustment from estimate 3
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
0250 - Total							\$0.00	
0270	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		4	Aug 3, 2020	SYSTEM	(\$1,800.00)	
				5	Aug 17, 2020	SYSTEM	(\$1,800.00)	
			- Total				(\$3,600.00)	
	Material - Total						(\$3,600.00)	
	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	MaterialCredit		5	Aug 17, 2020	SYSTEM	\$1,800.00	
				6	Sep 2, 2020	SYSTEM	\$1,800.00	
			- Total				\$3,600.00	
	MaterialCredit - Total						\$3,600.00	
	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Other Item Adjustment	MDPA	4	Aug 3, 2020	ackert1	\$1,800.00	Waiting on Cert from Brett
				6	Sep 2, 2020	ackert1	(\$1,800.00)	Cert has been entered into system see Estimate 0004
			MDPA - Total				\$0.00	
0270 - Total							\$0.00	
0320	PERMANENT EROSION CONTROL GEOTEXTILE	Material		9	Oct 15, 2020	SYSTEM	(\$155.56)	
			- Total				(\$155.56)	
	Material - Total						(\$155.56)	
	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit		10	Nov 3, 2020	SYSTEM	\$155.56	
			- Total				\$155.56	
	MaterialCredit - Total						\$155.56	
	PERMANENT EROSION CONTROL GEOTEXTILE	Other Item Adjustment	MDPA	9	Oct 15, 2020	ackert1	\$155.56	Need a cert from contractor
				10	Nov 2, 2020	ackert1	(\$155.56)	Correction from estimate 0009
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
0320 - Total							\$0.00	
0340	24 IN. PIPE GROUP B	Material		6	Sep 2, 2020	SYSTEM	(\$8,642.75)	
				7	Sep 15, 2020	SYSTEM	(\$8,642.75)	
				8	Oct 1, 2020	SYSTEM	(\$8,642.75)	
				9	Oct 15, 2020	SYSTEM	(\$8,642.75)	
			- Total				(\$34,571.00)	
	Material - Total						(\$34,571.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0340	24 IN. PIPE GROUP B	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$8,642.75		
				8	Oct 1, 2020	SYSTEM	\$8,642.75		
				9	Oct 15, 2020	SYSTEM	\$8,642.75		
				10	Nov 3, 2020	SYSTEM	\$8,642.75		
				- Total			\$34,571.00		
	MaterialCredit - Total						\$34,571.00		
	24 IN. PIPE GROUP B	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$8,642.75	Scott needs to update the materials requirements to match the pipe used in the field.	
				10	Nov 2, 2020	ackert1	(\$8,642.75)	Correction from estimate 0006	
				MDPA - Total			\$0.00		
	Other Item Adjustment - Total						\$0.00		
	0340 - Total							\$0.00	
	0400	SILT FENCE	Material		4	Aug 3, 2020	SYSTEM	(\$277.50)	
- Total						(\$277.50)			
Material - Total						(\$277.50)			
SILT FENCE		MaterialCredit		5	Aug 17, 2020	SYSTEM	\$277.50		
				- Total			\$277.50		
MaterialCredit - Total						\$277.50			
SILT FENCE		Other Item Adjustment	MDPA	4	Aug 3, 2020	ackert1	\$277.50	Waiting on materials cert from contractor	
				5	Aug 17, 2020	ackert1	(\$277.50)	Resolves material cert on estimate 4	
			MDPA - Total			\$0.00			
Other Item Adjustment - Total						\$0.00			
0400 - Total							\$0.00		
0410		TEMPORARY PIPE	Material		5	Aug 17, 2020	SYSTEM	(\$840.00)	
	- Total					(\$840.00)			
	Material - Total						(\$840.00)		
	TEMPORARY PIPE	MaterialCredit		6	Sep 2, 2020	SYSTEM	\$840.00		
				- Total			\$840.00		
	MaterialCredit - Total						\$840.00		
	TEMPORARY PIPE	Other Item Adjustment	MDPA	5	Aug 17, 2020	ackert1	\$840.00	Waiting on cert	
				6	Sep 2, 2020	ackert1	(\$840.00)	Pipe has been report this balances payment see estimate 0005	
				MDPA - Total			\$0.00		
	Other Item Adjustment - Total						\$0.00		
	0410 - Total							\$0.00	
	0490	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material		6	Sep 2, 2020	SYSTEM	(\$84,933.70)	
7					Sep 15, 2020	SYSTEM	(\$84,933.70)		
8					Oct 1, 2020	SYSTEM	(\$126,721.40)		
9					Oct 15, 2020	SYSTEM	(\$126,721.40)		
10					Nov 3, 2020	SYSTEM	(\$171,385.50)		
			- Total			(\$594,695.70)			
Material - Total						(\$594,695.70)			



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$84,933.70	
				8	Oct 1, 2020	SYSTEM	\$84,933.70	
				9	Oct 15, 2020	SYSTEM	\$126,721.40	
				10	Nov 3, 2020	SYSTEM	\$126,721.40	
				- Total			\$423,310.20	
	MaterialCredit - Total						\$423,310.20	
	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$84,933.70	Waiting on concrete strength results
				8	Oct 2, 2020	ackert1	\$41,787.70	Waiting on the 28 day breaks for this concrete item
				10	Nov 2, 2020	ackert1	\$44,664.10	Waiting on the 28 day breaks
				MDPA - Total			\$171,385.50	
	Other Item Adjustment - Total						\$171,385.50	
	0490 - Total						\$0.00	
	0500	ROCK SOCKETS (4 FT. 0 IN. DIA.)	Material		6	Sep 2, 2020	SYSTEM	(\$13,200.00)
7					Sep 15, 2020	SYSTEM	(\$13,200.00)	
8					Oct 1, 2020	SYSTEM	(\$22,000.00)	
9					Oct 15, 2020	SYSTEM	(\$22,000.00)	
10					Nov 3, 2020	SYSTEM	(\$26,400.00)	
			- Total			(\$96,800.00)		
Material - Total						(\$96,800.00)		
ROCK SOCKETS (4 FT. 0 IN. DIA.)		MaterialCredit		7	Sep 15, 2020	SYSTEM	\$13,200.00	
				8	Oct 1, 2020	SYSTEM	\$13,200.00	
				9	Oct 15, 2020	SYSTEM	\$22,000.00	
				10	Nov 3, 2020	SYSTEM	\$22,000.00	
			- Total			\$70,400.00		
MaterialCredit - Total						\$70,400.00		
ROCK SOCKETS (4 FT. 0 IN. DIA.)		Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$13,200.00	Waiting on concrete strength results
				8	Oct 2, 2020	ackert1	\$8,800.00	Waiting on the 28 day breaks for this concrete item
	10			Nov 2, 2020	ackert1	\$4,400.00	Correction from Estimate 0008	
			MDPA - Total			\$26,400.00		
Other Item Adjustment - Total						\$26,400.00		
0500 - Total						\$0.00		
0540	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		7	Sep 15, 2020	SYSTEM	(\$60,099.00)	
				8	Oct 1, 2020	SYSTEM	(\$60,099.00)	
				- Total			(\$120,198.00)	
	Material - Total						(\$120,198.00)	
	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	MaterialCredit		8	Oct 1, 2020	SYSTEM	\$60,099.00	
				9	Oct 15, 2020	SYSTEM	\$60,099.00	
			- Total			\$120,198.00		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0540	MaterialCredit - Total						\$120,198.00		
	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Other Item Adjustment	MDPA	7	Sep 16, 2020	ackert1	\$60,099.00	Completed piling with cert on file needs to be reported AAHSTOWare	
				9	Oct 15, 2020	ackert1	(\$60,099.00)	Pile reported	
				MDPA - Total				\$0.00	
	Other Item Adjustment - Total							\$0.00	
0540 - Total							\$0.00		
0550	PILE POINT REINFORCEMENT	Material		7	Sep 15, 2020	SYSTEM	(\$960.00)		
				8	Oct 1, 2020	SYSTEM	(\$960.00)		
				9	Oct 15, 2020	SYSTEM	(\$960.00)		
				10	Nov 3, 2020	SYSTEM	(\$960.00)		
			- Total				(\$3,840.00)		
	Material - Total						(\$3,840.00)		
	PILE POINT REINFORCEMENT	MaterialCredit		8	Oct 1, 2020	SYSTEM	\$960.00		
				9	Oct 15, 2020	SYSTEM	\$960.00		
				10	Nov 3, 2020	SYSTEM	\$960.00		
				- Total				\$2,880.00	
	MaterialCredit - Total						\$2,880.00		
	PILE POINT REINFORCEMENT	Other Item Adjustment	MDPA	7	Sep 16, 2020	ackert1	\$960.00	Completed piling with cert on file needs to be reported AAHSTOWare	
				MDPA - Total				\$960.00	
	Other Item Adjustment - Total						\$960.00		
0550 - Total							\$0.00		
0560	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Oct 1, 2020	SYSTEM	(\$58,950.00)		
				9	Oct 15, 2020	SYSTEM	(\$58,950.00)		
				- Total				(\$117,900.00)	
	Material - Total						(\$117,900.00)		
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit		9	Oct 15, 2020	SYSTEM	\$58,950.00		
				10	Nov 3, 2020	SYSTEM	\$58,950.00		
				- Total				\$117,900.00	
	MaterialCredit - Total						\$117,900.00		
	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment	MDPA	8	Oct 2, 2020	ackert1	\$58,950.00	Waiting on the 28 day breaks for this concrete item	
				10	Nov 2, 2020	ackert1	(\$58,950.00)	Correction from estimate 0008	
				MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00		
0560 - Total							\$0.00		
0600	MECHANICAL BAR SPLICE	Material		6	Sep 2, 2020	SYSTEM	(\$6,480.00)		
				7	Sep 15, 2020	SYSTEM	(\$6,480.00)		
				8	Oct 1, 2020	SYSTEM	(\$6,480.00)		
				9	Oct 15, 2020	SYSTEM	(\$6,480.00)		
				10	Nov 3, 2020	SYSTEM	(\$6,480.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0600		Material	- Total				(\$32,400.00)	
	Material - Total						(\$32,400.00)	
	MECHANICAL BAR SPLICE	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$6,480.00	
				8	Oct 1, 2020	SYSTEM	\$6,480.00	
				9	Oct 15, 2020	SYSTEM	\$6,480.00	
				10	Nov 3, 2020	SYSTEM	\$6,480.00	
				- Total			\$25,920.00	
	MaterialCredit - Total					\$25,920.00		
	MECHANICAL BAR SPLICE	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$6,480.00	PAL not entered into the system
			MDPA - Total				\$6,480.00	
	Other Item Adjustment - Total						\$6,480.00	
	0600 - Total						\$0.00	
0620	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	Construction Stockpile		1	Aug 1, 2019	SYSTEM	\$238,317.16	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Feb 18, 2020	SYSTEM	\$283,190.84	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$521,508.00
	Construction Stockpile - Total						\$521,508.00	
0620 - Total						\$521,508.00		
0660	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		2	Feb 18, 2020	SYSTEM	\$13,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total	
	Construction Stockpile - Total						\$13,760.00	
0660 - Total						\$13,760.00		
Overall - Total						\$535,268.00		