



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: December 31, 2020

Progress Estimate Number 14	Contract ID 190215-D01 Prime Contractor Lehman Construction, LLC	Pay Period Start December 16, 2020 Pay Period End December 31, 2020	Original Contract Amount \$2,277,859.85 Net Change Order Amount (\$22,987.00) Current Contract Amount \$2,254,872.85
---------------------------------------	---	--	---

Approval Date	By User
December 31, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by ackert1
January 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by niemej1
January 5, 2021	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2019	December 1, 2019		85.60%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - Change Order 002 JSP B Road User Costs and Administrative Costs	November 12, 2020	November 12, 2020	-63	
Awarded Date	March 6, 2019	March 6, 2019					
Letting Date	February 15, 2019	February 15, 2019					
Notice to Proceed Date	March 21, 2019	March 21, 2019					
Open to Traffic Date							
Work Began Date							

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
190215-D01			
Total Posted Items Pay	\$94,831.61	\$1,835,356.70	\$1,930,188.31
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	(\$41,400.00)	(\$41,400.00)
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$94,831.61	\$1,793,956.70	\$1,888,788.31

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3076	0040	2031000	CLASS A EXCAVATION	CUYD	\$6.000	339	\$2,034.00
	0060	2036000	COMPACTING EMBANKMENT	CUYD	\$3.000	193.7	\$581.10
	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$25.000	707.04	\$17,676.00
	0190	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$11.000	707.04	\$7,777.44
	0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$1.750	1,144.61	\$2,003.07
	0460	2061000	CLASS 1 EXCAVATION	CUYD	\$48.000	17.5	\$840.00
	0580	7034215	SAFETY BARRIER CURB	LF	\$80.000	799	\$63,920.00
Project J5S3076 - Total							\$94,831.61
Overall - Total							\$94,831.61

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3076	0130	TYPE A2 SHOULDER	MaterialCredit			200.01	\$40.00	\$8,000.40



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: December 31, 2020

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 14		Contract ID 190215-D01 Prime Contractor Lehman Construction, LLC		Pay Period Start December 16, 2020 Pay Period End December 31, 2020		Original Contract Amount \$2,277,859.85 Net Change Order Amount (\$22,987.00) Current Contract Amount \$2,254,872.85		
J5S3076	0130	TYPE A2 SHOULDER	Material			-200.01	\$40.00	(\$8,000.40)
	0150	MISC.	MaterialCredit			219.18	\$49.00	\$10,739.82
	0150	MISC.	Material			-219.18	\$49.00	(\$10,739.82)
	0340	24 IN. PIPE GROUP B	MaterialCredit			191	\$45.25	\$8,642.75
	0340	24 IN. PIPE GROUP B	Material			-191	\$45.25	(\$8,642.75)
	0390	TEMPORARY SEEDING AND MULCHING	MaterialCredit			0.2	\$5,150.00	\$1,030.00
	0390	TEMPORARY SEEDING AND MULCHING	Material			-0.2	\$5,150.00	(\$1,030.00)
	0570	SLAB ON STEEL	MaterialCredit			1,081.6	\$214.00	\$231,462.40
	0570	SLAB ON STEEL	Material			-1,081.6	\$214.00	(\$231,462.40)
	0580	SAFETY BARRIER CURB	Other Item Adjustment	Material Discrepancy Payment Adjustment	QA and QC 28 day breaks needed for Safety Barrier Curb			\$63,920.00
	0580	SAFETY BARRIER CURB	Material			-799	\$80.00	(\$63,920.00)
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 15, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3076	FAS-S401(001)	Bridge replacement	M	COOPER	over the Lamine River

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3076	Posted Item Pay	\$94,831.61	\$1,835,356.70	\$1,930,188.31
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$94,831.61	\$1,835,356.70	\$1,930,188.31
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	(\$41,400.00)	(\$41,400.00)
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 15, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4010150, Project Item Line Number 0130, Material Set 401015096, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 4019905, Project Item Line Number 0150, Material Set 401990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7034212, Project Item Line Number 0570, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7034212, Project Item Line Number 0570, Material Set 703421296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7034215, Project Item Line Number 0580, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7034215, Project Item Line Number 0580, Material Set 703421596, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 7250324A, Project Item Line Number 0340, Material Set 7250324A96, Material 1020CPCSAC0024 - CulvPipe Al Ctd Corrug Stl 24" 600mm, Acceptance Action Generic 1020CPCSAC0024 is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3076, Item 8061017, Project Item Line Number 0390, Material Set 806101796, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190215-D01	J5S3076	0001	0010	1049910		280.00	0.00	280.00	TONS	179.70	\$25.00	\$4,492.50
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.29	\$9,800.00	\$2,842.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$55,600.00	\$50,040.00
		0001	0040	2031000	CLASS A EXCAVATION	1,081.00	0.00	1,081.00	CUYD	880.70	\$6.00	\$5,284.20
		0001	0050	2035500	EMBANKMENT IN PLACE	6,547.00	0.00	6,547.00	CUYD	6,547.00	\$9.90	\$64,815.30
		0001	0060	2036000	COMPACTING EMBANKMENT	705.00	0.00	705.00	CUYD	705.00	\$3.00	\$2,115.00
		0001	0070	2037075	COMPACTING IN CUT	5.30	0.00	5.30	STA	5.30	\$500.00	\$2,650.00
		0001	0080	2071000	LINEAR GRADING CLASS 1	10.80	0.00	10.80	STA	5.80	\$450.00	\$2,610.00
		0001	0090	2142000	FURNISHING ROCK FILL	232.00	0.00	232.00	CUYD	232.00	\$18.00	\$4,176.00
		0001	0100	2143000	PLACING ROCK FILL	232.00	0.00	232.00	CUYD	232.00	\$20.00	\$4,640.00
		0001	0110	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	3,915.00	0.00	3,915.00	SQYD	3,915.00	\$8.25	\$32,298.75
		0001	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	240.00	0.00	240.00	TONS	171.30	\$15.00	\$2,569.50
		0001	0130	4010150	TYPE A2 SHOULDER	674.80	0.00	674.80	SQYD	674.80	\$40.00	\$26,992.00
		0001	0140	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	67.00	0.00	67.00	TONS	0.00	\$150.00	\$0.00
		0001	0150	4019905	MISC.OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)	3,239.80	0.00	3,239.80	SQYD	3,239.80	\$49.00	\$158,750.20
		0001	0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	14.80	\$59.00	\$873.20
		0001	0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	14.80	\$40.00	\$592.00
		0001	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,111.00	0.00	1,111.00	CUYD	833.00	\$25.00	\$20,825.00
		0001	0190	6113040	PLACING TYPE 2 ROCK BLANKET	1,111.00	0.00	1,111.00	CUYD	833.00	\$11.00	\$9,163.00
		0001	0200	6161005	CONSTRUCTION SIGNS	522.00	32.00	554.00	SQFT	554.00	\$8.00	\$4,432.00
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$35.00	\$70.00
		0001	0220	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	0230	6161012	BUOYS (BOATS KEEP OUT)	14.00	0.00	14.00	EA	2.00	\$185.00	\$370.00
		0001	0240	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	4.00	0.00	4.00	EA	0.00	\$155.00	\$0.00
		0001	0250	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	6.00	4.00	10.00	EA	10.00	\$185.00	\$1,850.00
		0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	40.00	0.00	40.00	LF	40.00	\$45.00	\$1,800.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$151,000.00	\$151,000.00
		0001	0290	6189902		3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,460.00	0.00	3,460.00	LF	0.00	\$0.45	\$0.00
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,233.00	0.00	1,233.00	LF	0.00	\$0.45	\$0.00
		0001	0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,856.00	0.00	1,856.00	SQYD	1,377.90	\$1.75	\$2,411.32
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$11,000.00	\$11,000.00
		0001	0340	7250324A	24 IN. PIPE GROUP B	191.00	0.00	191.00	LF	191.00	\$45.25	\$8,642.75
		0001	0350	8051000A	SEEDING - COOL SEASON MIXTURES	1.30	0.00	1.30	ACRE	0.00	\$3,150.00	\$0.00
		0001	0360	8052000A	SEEDING - WARM SEASON MIXTURES	0.90	0.00	0.90	ACRE	0.00	\$3,150.00	\$0.00
		0001	0370	8061005	ROCK DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$30.00	\$0.00
		0001	0380	8061016	SEDIMENT REMOVAL	42.00	0.00	42.00	CUYD	0.00	\$40.00	\$0.00
		0001	0390	8061017	TEMPORARY SEEDING AND MULCHING	0.60	0.00	0.60	ACRE	0.20	\$5,150.00	\$1,030.00
		0001	0400	8061019	SILT FENCE	3,526.00	0.00	3,526.00	LF	3,415.00	\$1.85	\$6,317.75
		0001	0410	8061020	TEMPORARY PIPE	30.00	0.00	30.00	LF	30.00	\$28.00	\$840.00
		0001	0420	8061050	TYPE C BERM	291.00	0.00	291.00	LF	179.00	\$20.00	\$3,580.00
		0010	0430	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$22.00	\$0.00
		0010	0440	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,800.00	\$0.00
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,815.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190215-D01	J5S3076	0070	0460	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	52.50	\$48.00	\$2,520.00
		0070	0470	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$55,000.00	\$55,000.00
		0070	0480	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	136.00	0.00	136.00	SQYD	136.00	\$244.00	\$33,184.00
		0070	0490	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	216.00	0.00	216.00	LF	214.50	\$799.00	\$171,385.50
		0070	0500	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	24.00	0.00	24.00	LF	24.00	\$1,100.00	\$26,400.00
		0070	0510	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$300.00	\$1,200.00
		0070	0520	7011400	FOUNDATION INSPECTION HOLES	64.00	0.00	64.00	LF	64.00	\$194.00	\$12,416.00
		0070	0530	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,100.00	\$4,400.00
		0070	0540	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	882.00	0.00	882.00	LF	871.00	\$69.00	\$60,099.00
		0070	0550	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$80.00	\$960.00
		0070	0560	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	136.40	0.00	136.40	CUYD	136.40	\$900.00	\$122,760.00
		0070	0570	7034212	SLAB ON STEEL	1,352.00	0.00	1,352.00	SQYD	1,081.60	\$214.00	\$231,462.40
		0070	0580	7034215	SAFETY BARRIER CURB	799.00	0.00	799.00	LF	799.00	\$80.00	\$63,920.00
		0070	0590	7061060	REINFORCING STEEL (BRIDGES)	43,520.00	290.00	43,810.00	LB	43,810.00	\$1.30	\$56,953.00
		0070	0600	7061070	MECHANICAL BAR SPLICE	80.00	0.00	80.00	EA	80.00	\$81.00	\$6,480.00
		0070	0610	7110500	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	1.00	0.00	1.00	LS	0.50	\$15,000.00	\$7,500.00
		0070	0620	7121122	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	434,590.00	0.00	434,590.00	LB	434,590.00	\$1.51	\$656,230.90
		0070	0630	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,080.00	\$2,160.00
		0070	0640	7161000	PLAIN NEOPRENE BEARING PAD	4.00	0.00	4.00	EA	4.00	\$85.00	\$340.00
		0070	0650	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	4.00	0.00	4.00	EA	4.00	\$185.00	\$740.00
0070	0660	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$1,720.00	\$13,760.00		
0070	5101	1099902		0.00	24,360.00	24,360.00	EA	24,360.00	(\$1.00)	(\$24,360.00)		
Project J5S3076 - Total Value Posted to Date as of Report Generated Date											\$2,101,663.28	
190215-D01 Overall - Total Value Posted to Date as of Report Generated Date											\$2,101,663.28	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 15, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3076

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0040	2031000	CLASS A EXCAVATION	12/22/20	12/29/20	339.00	CUYD	Sheet 4 Balance 3 Spill Slope	323+99.75				
0060	2036000	COMPACTING EMBANKMENT	12/22/20	12/29/20	193.70	CUYD	Sheet 4 Balance 3 Plus Rounding	323+99.75				
0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	12/22/20	12/29/20	138.04	CUYD	Sheet 4 and Sheet 8 paid 75%	319+80.00		320+73.25		
					569.00	CUYD	Sheet 4, 8 paid 75%	323+41.55		324+45.00		
0190	6113040	PLACING TYPE 2 ROCK BLANKET	12/22/20	12/29/20	138.04	CUYD	Sheet 4, 8 75% Complete	319+80.00		320+73.25		
					569.00	CUYD	Sheet 4, 8 75% completed	323+41.55		324+45.00		
0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	12/22/20	12/29/20	1,144.61	SQYD	West and East Spill Slope	319+80.00		323+41.55		
0460	2061000	CLASS 1 EXCAVATION	12/22/20	12/29/20	17.50	CUYD	Both end bents 75% paid	320+26.25		323+99.75		
0580	7034215	SAFETY BARRIER CURB	12/22/20	12/29/20	799.00	LF	Bridge A8702	320+26.25		323+99.75		

The information below this line are details for Construction Signs (if applicable).
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0010		Material		5	Aug 17, 2020	SYSTEM	(\$3,800.00)	
			- Total				(\$3,800.00)	
		Material - Total					(\$3,800.00)	
		MaterialCredit		6	Sep 2, 2020	SYSTEM	\$3,800.00	
			- Total				\$3,800.00	
		MaterialCredit - Total					\$3,800.00	
		Other Item Adjustment	MDPA	5	Aug 17, 2020	ackert1	\$3,800.00	Rock from Blackwater Quarry
				6	Sep 2, 2020	ackert1	(\$3,800.00)	Material reported in system see estimate 00005
			MDPA - Total				\$0.00	
		Other Item Adjustment - Total					\$0.00	
0010 - Total							\$0.00	
0050	EMBANKMENT IN PLACE	Material		6	Sep 2, 2020	SYSTEM	(\$64,815.30)	
				7	Sep 15, 2020	SYSTEM	(\$64,815.30)	
				8	Oct 1, 2020	SYSTEM	(\$64,815.30)	
				9	Oct 15, 2020	SYSTEM	(\$64,815.30)	
				- Total				(\$259,261.20)
	Material - Total						(\$259,261.20)	
	EMBANKMENT IN PLACE	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$64,815.30	
				8	Oct 1, 2020	SYSTEM	\$64,815.30	
				9	Oct 15, 2020	SYSTEM	\$64,815.30	
				10	Nov 3, 2020	SYSTEM	\$64,815.30	
				- Total				\$259,261.20
	MaterialCredit - Total						\$259,261.20	
	EMBANKMENT IN PLACE	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$64,815.30	Needing a QCC report from the contractor
				10	Nov 2, 2020	ackert1	(\$64,815.30)	Correction from estimate 0006
			MDPA - Total				\$0.00	
Other Item Adjustment - Total						\$0.00		
0050 - Total							\$0.00	
0060	COMPACTING EMBANKMENT	Material		5	Aug 17, 2020	SYSTEM	(\$342.90)	
				6	Sep 2, 2020	SYSTEM	(\$1,533.90)	
				7	Sep 15, 2020	SYSTEM	(\$1,533.90)	
				8	Oct 1, 2020	SYSTEM	(\$1,533.90)	
				9	Oct 15, 2020	SYSTEM	(\$1,533.90)	
		- Total				(\$6,478.50)		
	Material - Total						(\$6,478.50)	
	COMPACTING EMBANKMENT	MaterialCredit		6	Sep 2, 2020	SYSTEM	\$342.90	
				7	Sep 15, 2020	SYSTEM	\$1,533.90	
			8	Oct 1, 2020	SYSTEM	\$1,533.90		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0060	COMPACTING EMBANKMENT	MaterialCredit		9	Oct 15, 2020	SYSTEM	\$1,533.90		
				10	Nov 3, 2020	SYSTEM	\$1,533.90		
				- Total					
	MaterialCredit - Total							\$6,478.50	
	COMPACTING EMBANKMENT	Other Item Adjustment	MDPA	5	Aug 17, 2020	ackert1	\$342.90	Blackwater material too rocky too test	
				6	Sep 2, 2020	ackert1	\$1,191.00	Need a QCC report from Contractor	
				10	Nov 2, 2020	ackert1	(\$1,533.90)	Correction from Estimate 0006	
				MDPA - Total					\$0.00
	Other Item Adjustment - Total							\$0.00	
	0060 - Total							\$0.00	
0070	COMPACTING IN CUT	Material		6	Sep 2, 2020	SYSTEM	(\$2,650.00)		
				7	Sep 15, 2020	SYSTEM	(\$2,650.00)		
				8	Oct 1, 2020	SYSTEM	(\$2,650.00)		
				9	Oct 15, 2020	SYSTEM	(\$2,650.00)		
				- Total					(\$10,600.00)
	Material - Total							(\$10,600.00)	
	COMPACTING IN CUT	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$2,650.00		
				8	Oct 1, 2020	SYSTEM	\$2,650.00		
				9	Oct 15, 2020	SYSTEM	\$2,650.00		
				10	Nov 3, 2020	SYSTEM	\$2,650.00		
- Total						\$10,600.00			
MaterialCredit - Total							\$10,600.00		
COMPACTING IN CUT	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$2,650.00	Need a QCC report from Contractor		
			10	Nov 2, 2020	ackert1	(\$2,650.00)	Correction from estimate 0006		
			MDPA - Total					\$0.00	
Other Item Adjustment - Total							\$0.00		
0070 - Total							\$0.00		
0110	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Sep 2, 2020	SYSTEM	(\$20,874.15)		
				7	Sep 15, 2020	SYSTEM	(\$20,874.15)		
				8	Oct 1, 2020	SYSTEM	(\$20,874.15)		
				- Total					(\$62,622.45)
	Material - Total							(\$62,622.45)	
	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$20,874.15		
				8	Oct 1, 2020	SYSTEM	\$20,874.15		
				9	Oct 15, 2020	SYSTEM	\$20,874.15		
				- Total					\$62,622.45
	MaterialCredit - Total							\$62,622.45	
TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$20,874.15	Testing of base rock still required		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0110	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	MDPA	9	Oct 15, 2020	ackert1	(\$20,874.15)	Good results just needs to be reported		
				MDPA - Total					\$0.00	
				Other Item Adjustment - Total					\$0.00	
0110 - Total							\$0.00			
0130	TYPE A2 SHOULDER	Material		9	Oct 15, 2020	SYSTEM	(\$8,000.40)			
				10	Nov 3, 2020	SYSTEM	(\$8,000.40)			
				11	Nov 16, 2020	SYSTEM	(\$8,000.40)			
				12	Dec 2, 2020	SYSTEM	(\$8,000.40)			
				13	Dec 18, 2020	SYSTEM	(\$8,000.40)			
				14	Dec 31, 2020	SYSTEM	(\$8,000.40)			
				- Total					(\$48,002.40)	
	Material - Total							(\$48,002.40)		
	TYPE A2 SHOULDER	MaterialCredit			10	Nov 3, 2020	SYSTEM	\$8,000.40		
					11	Nov 16, 2020	SYSTEM	\$8,000.40		
					12	Dec 2, 2020	SYSTEM	\$8,000.40		
					13	Dec 18, 2020	SYSTEM	\$8,000.40		
					14	Dec 31, 2020	SYSTEM	\$8,000.40		
					15	Jan 15, 2021	SYSTEM	\$8,000.40		
	- Total					\$48,002.40				
	MaterialCredit - Total							\$48,002.40		
	TYPE A2 SHOULDER	Other Item Adjustment	MDPA		9	Oct 15, 2020	ackert1	\$8,000.40	Concrete items needs 28 day breaks and testing reports	
15					Jan 15, 2021	ackert1	(\$8,000.40)	Concrete Item waiting on 28 day break		
MDPA - Total							\$0.00			
Other Item Adjustment - Total							\$0.00			
0130 - Total							\$0.00			
0150	MISC. OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)	Material		9	Oct 15, 2020	SYSTEM	(\$54,844.23)			
				10	Nov 3, 2020	SYSTEM	(\$54,844.23)			
				11	Nov 16, 2020	SYSTEM	(\$54,844.23)			
				12	Dec 2, 2020	SYSTEM	(\$54,844.23)			
				13	Dec 18, 2020	SYSTEM	(\$10,739.82)			
				14	Dec 31, 2020	SYSTEM	(\$10,739.82)			
				15	Jan 15, 2021	SYSTEM	(\$48,489.18)			
	- Total					(\$289,345.74)				
	Material - Total							(\$289,345.74)		
	MISC. OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)	MaterialCredit			10	Nov 3, 2020	SYSTEM	\$54,844.23		
					11	Nov 16, 2020	SYSTEM	\$54,844.23		
					12	Dec 2, 2020	SYSTEM	\$54,844.23		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0150	MISC. OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)	MaterialCredit		13	Dec 18, 2020	SYSTEM	\$54,844.23		
				14	Dec 31, 2020	SYSTEM	\$10,739.82		
				15	Jan 15, 2021	SYSTEM	\$10,739.82		
	- Total							\$240,856.56	
	MaterialCredit - Total							\$240,856.56	
	MISC. OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. SP HMA)	Other Item Adjustment	MDPA	9	Oct 15, 2020	ackert1	\$54,844.23	Concrete item with 28 day breaks need all tests reported	
				13	Dec 18, 2020	ackert1	(\$44,104.41)	Work continues and several test remain on this concrete item	
				15	Jan 15, 2021	ackert1	\$37,749.36	Concrete Item waiting on 28 day break	
	MDPA - Total							\$48,489.18	
	Other Item Adjustment - Total							\$48,489.18	
0150 - Total							\$0.00		
0200	CONSTRUCTION SIGNS	Material		3	Jul 16, 2020	SYSTEM	(\$4,000.00)		
				- Total					
	Material - Total							(\$4,000.00)	
	CONSTRUCTION SIGNS	MaterialCredit		4	Aug 3, 2020	SYSTEM	\$4,000.00		
				- Total					
	MaterialCredit - Total							\$4,000.00	
	CONSTRUCTION SIGNS	Other Item Adjustment	MDPA	3	Jul 16, 2020	ackert1	\$4,000.00	Cert on file	
				4	Aug 3, 2020	ackert1	(\$4,000.00)	This is to offset material adjustment from estimate 3	
	MDPA - Total							\$0.00	
	Other Item Adjustment - Total							\$0.00	
CONSTRUCTION SIGNS	Overrun	Overrun	7	Sep 15, 2020	SYSTEM	(\$80.00)			
			9	Oct 15, 2020	SYSTEM	\$80.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.00000 - 8.00000, 'is applied (if non-zero).		
Overrun - Total							\$0.00		
Overrun - Total							\$0.00		
0200 - Total							\$0.00		
0250	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		3	Jul 16, 2020	SYSTEM	(\$1,850.00)		
				- Total					
	Material - Total							(\$1,850.00)	
	TYPE III MOVEABLE BARRICADE WITH LIGHTS	MaterialCredit		4	Aug 3, 2020	SYSTEM	\$1,850.00		
				- Total					
	MaterialCredit - Total							\$1,850.00	
	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Other Item Adjustment	MDPA	3	Jul 16, 2020	ackert1	\$5,850.00	Cert on file	
				4	Aug 3, 2020	ackert1	(\$5,850.00)	This is to offset material adjustment from estimate 3	
	MDPA - Total							\$0.00	
	Other Item Adjustment - Total							\$0.00	
0250 - Total							\$0.00		
0270	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		4	Aug 3, 2020	SYSTEM	(\$1,800.00)		
				5	Aug 17, 2020	SYSTEM	(\$1,800.00)		
				- Total					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270	Material - Total						(\$3,600.00)	
	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	MaterialCredit		5	Aug 17, 2020	SYSTEM	\$1,800.00	
				6	Sep 2, 2020	SYSTEM	\$1,800.00	
	- Total						\$3,600.00	
	MaterialCredit - Total						\$3,600.00	
	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Other Item Adjustment	MDPA	4	Aug 3, 2020	ackert1	\$1,800.00	Waiting on Cert from Brett
				6	Sep 2, 2020	ackert1	(\$1,800.00)	Cert has been entered into system see Estimate 0004
	MDPA - Total						\$0.00	
	Other Item Adjustment - Total						\$0.00	
0270	- Total						\$0.00	
0320	PERMANENT EROSION CONTROL GEOTEXTILE	Material		9	Oct 15, 2020	SYSTEM	(\$155.56)	
			- Total					
	Material - Total						(\$155.56)	
	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit		10	Nov 3, 2020	SYSTEM	\$155.56	
			- Total					
	MaterialCredit - Total						\$155.56	
	PERMANENT EROSION CONTROL GEOTEXTILE	Other Item Adjustment	MDPA	9	Oct 15, 2020	ackert1	\$155.56	Need a cert from contractor
				10	Nov 2, 2020	ackert1	(\$155.56)	Correction from estimate 0009
	MDPA - Total						\$0.00	
	Other Item Adjustment - Total						\$0.00	
0320	- Total						\$0.00	
0340	24 IN. PIPE GROUP B	Material		6	Sep 2, 2020	SYSTEM	(\$8,642.75)	
				7	Sep 15, 2020	SYSTEM	(\$8,642.75)	
				8	Oct 1, 2020	SYSTEM	(\$8,642.75)	
				9	Oct 15, 2020	SYSTEM	(\$8,642.75)	
				11	Nov 16, 2020	SYSTEM	(\$8,642.75)	
				12	Dec 2, 2020	SYSTEM	(\$8,642.75)	
				13	Dec 18, 2020	SYSTEM	(\$8,642.75)	
				14	Dec 31, 2020	SYSTEM	(\$8,642.75)	
				15	Jan 15, 2021	SYSTEM	(\$8,642.75)	
			- Total					
	Material - Total						(\$77,784.75)	
	24 IN. PIPE GROUP B	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$8,642.75	
				8	Oct 1, 2020	SYSTEM	\$8,642.75	
				9	Oct 15, 2020	SYSTEM	\$8,642.75	
				10	Nov 3, 2020	SYSTEM	\$8,642.75	
				12	Dec 2, 2020	SYSTEM	\$8,642.75	
			13	Dec 18, 2020	SYSTEM	\$8,642.75		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0340	24 IN. PIPE GROUP B	MaterialCredit		14	Dec 31, 2020	SYSTEM	\$8,642.75		
				15	Jan 15, 2021	SYSTEM	\$8,642.75		
	- Total							\$69,142.00	
	MaterialCredit - Total							\$69,142.00	
	24 IN. PIPE GROUP B	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$8,642.75	Scott needs to update the materials requirements to match the pipe used in the field.	
				10	Nov 2, 2020	ackert1	(\$8,642.75)	Correction from estimate 0006	
				11	Nov 16, 2020	ackert1	\$8,642.75	Corrects system from estimate 0006	
	MDPA - Total							\$8,642.75	
	Other Item Adjustment - Total							\$8,642.75	
	0340 - Total							\$0.00	
0390	TEMPORARY SEEDING AND MULCHING	Material		13	Dec 18, 2020	SYSTEM	(\$1,030.00)		
				14	Dec 31, 2020	SYSTEM	(\$1,030.00)		
	- Total							(\$2,060.00)	
	Material - Total							(\$2,060.00)	
	TEMPORARY SEEDING AND MULCHING	MaterialCredit			14	Dec 31, 2020	SYSTEM	\$1,030.00	
					15	Jan 15, 2021	SYSTEM	\$1,030.00	
	- Total							\$2,060.00	
	MaterialCredit - Total							\$2,060.00	
	TEMPORARY SEEDING AND MULCHING	Other Item Adjustment	MDPA	13	Dec 18, 2020	ackert1	\$1,030.00	Work continues on this concrete item asphalt test requirements can be removed	
	MDPA - Total							\$1,030.00	
TEMPORARY SEEDING AND MULCHING			15	Jan 15, 2021	ackert1	(\$1,030.00)	Temp seed and mulch requested fertilizer from Brett		
- Total							(\$1,030.00)		
Other Item Adjustment - Total							\$0.00		
0390 - Total							\$0.00		
0400	SILT FENCE	Material		4	Aug 3, 2020	SYSTEM	(\$277.50)		
				- Total					
	Material - Total							(\$277.50)	
	SILT FENCE	MaterialCredit			5	Aug 17, 2020	SYSTEM	\$277.50	
					- Total				
	MaterialCredit - Total							\$277.50	
	SILT FENCE	Other Item Adjustment	MDPA	4	Aug 3, 2020	ackert1	\$277.50	Waiting on materials cert from contractor	
				5	Aug 17, 2020	ackert1	(\$277.50)	Resolves material cert on estimate 4	
	MDPA - Total							\$0.00	
	Other Item Adjustment - Total							\$0.00	
0400 - Total							\$0.00		
0410	TEMPORARY PIPE	Material		5	Aug 17, 2020	SYSTEM	(\$840.00)		
				- Total					
	Material - Total							(\$840.00)	
	TEMPORARY PIPE	MaterialCredit			6	Sep 2, 2020	SYSTEM	\$840.00	
- Total							\$840.00		
MaterialCredit - Total							\$840.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0410	TEMPORARY PIPE	Other Item Adjustment	MDPA	5	Aug 17, 2020	ackert1	\$840.00	Waiting on cert	
				6	Sep 2, 2020	ackert1	(\$840.00)	Pipe has been report this balances payment see estimate 0005	
	MDPA - Total						\$0.00		
	Other Item Adjustment - Total						\$0.00		
0410 - Total							\$0.00		
0480	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		15	Jan 15, 2021	SYSTEM	(\$33,184.00)		
				- Total					
	Material - Total						(\$33,184.00)		
	BRIDGE APPROACH SLAB (MAJOR ROAD)	Other Item Adjustment	MDPA	15	Jan 15, 2021	ackert1	\$33,184.00	Concrete Item waiting on 28 day break	
							MDPA - Total		
Other Item Adjustment - Total						\$33,184.00			
0480 - Total							\$0.00		
0490	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material		6	Sep 2, 2020	SYSTEM	(\$84,933.70)		
				7	Sep 15, 2020	SYSTEM	(\$84,933.70)		
				8	Oct 1, 2020	SYSTEM	(\$126,721.40)		
				9	Oct 15, 2020	SYSTEM	(\$126,721.40)		
				10	Nov 3, 2020	SYSTEM	(\$171,385.50)		
				11	Nov 16, 2020	SYSTEM	(\$171,385.50)		
				12	Dec 2, 2020	SYSTEM	(\$171,385.50)		
	- Total						(\$937,466.70)		
	Material - Total						(\$937,466.70)		
	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	MaterialCredit			7	Sep 15, 2020	SYSTEM	\$84,933.70	
					8	Oct 1, 2020	SYSTEM	\$84,933.70	
					9	Oct 15, 2020	SYSTEM	\$126,721.40	
					10	Nov 3, 2020	SYSTEM	\$126,721.40	
					11	Nov 16, 2020	SYSTEM	\$171,385.50	
12					Dec 2, 2020	SYSTEM	\$171,385.50		
13					Dec 18, 2020	SYSTEM	\$171,385.50		
- Total						\$937,466.70			
MaterialCredit - Total						\$937,466.70			
DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Other Item Adjustment	MDPA		6	Sep 2, 2020	ackert1	\$84,933.70	Waiting on concrete strength results	
				8	Oct 2, 2020	ackert1	\$41,787.70	Waiting on the 28 day breaks for this concrete item	
				10	Nov 2, 2020	ackert1	\$44,664.10	Waiting on the 28 day breaks	
				13	Dec 18, 2020	ackert1	(\$171,385.50)	Sample Checklist completed for this item	
MDPA - Total						\$0.00			
Other Item Adjustment - Total						\$0.00			
0490 - Total							\$0.00		
0500	ROCK SOCKETS (4 FT 0 IN. DIA.)	Material		6	Sep 2, 2020	SYSTEM	(\$13,200.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0500	ROCK SOCKETS (4 FT 0 IN. DIA.)	Material		7	Sep 15, 2020	SYSTEM	(\$13,200.00)		
				8	Oct 1, 2020	SYSTEM	(\$22,000.00)		
				9	Oct 15, 2020	SYSTEM	(\$22,000.00)		
				10	Nov 3, 2020	SYSTEM	(\$26,400.00)		
				11	Nov 16, 2020	SYSTEM	(\$26,400.00)		
				12	Dec 2, 2020	SYSTEM	(\$26,400.00)		
	- Total							(\$149,600.00)	
	Material - Total							(\$149,600.00)	
	ROCK SOCKETS (4 FT 0 IN. DIA.)	MaterialCredit			7	Sep 15, 2020	SYSTEM	\$13,200.00	
					8	Oct 1, 2020	SYSTEM	\$13,200.00	
					9	Oct 15, 2020	SYSTEM	\$22,000.00	
					10	Nov 3, 2020	SYSTEM	\$22,000.00	
					11	Nov 16, 2020	SYSTEM	\$26,400.00	
12					Dec 2, 2020	SYSTEM	\$26,400.00		
13					Dec 18, 2020	SYSTEM	\$26,400.00		
- Total							\$149,600.00		
MaterialCredit - Total							\$149,600.00		
ROCK SOCKETS (4 FT 0 IN. DIA.)	Other Item Adjustment	MDPA		6	Sep 2, 2020	ackert1	\$13,200.00	Waiting on concrete strength results	
				8	Oct 2, 2020	ackert1	\$8,800.00	Waiting on the 28 day breaks for this concrete item	
				10	Nov 2, 2020	ackert1	\$4,400.00	Correction from Estimate 0008	
				13	Dec 18, 2020	ackert1	(\$26,400.00)	Sample Checklist completed for this item	
MDPA - Total							\$0.00		
Other Item Adjustment - Total							\$0.00		
0500 - Total							\$0.00		
0540	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		7	Sep 15, 2020	SYSTEM	(\$60,099.00)		
				8	Oct 1, 2020	SYSTEM	(\$60,099.00)		
	- Total							(\$120,198.00)	
	Material - Total							(\$120,198.00)	
	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	MaterialCredit			8	Oct 1, 2020	SYSTEM	\$60,099.00	
					9	Oct 15, 2020	SYSTEM	\$60,099.00	
	- Total							\$120,198.00	
	MaterialCredit - Total							\$120,198.00	
	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Other Item Adjustment	MDPA		7	Sep 16, 2020	ackert1	\$60,099.00	Completed piling with cert on file needs to be reported AAHSTOWare
					9	Oct 15, 2020	ackert1	(\$60,099.00)	Pile reported
MDPA - Total							\$0.00		
Other Item Adjustment - Total							\$0.00		
0540 - Total							\$0.00		
0550	PILE POINT REINFORCEMENT	Material		7	Sep 15,	SYSTEM	(\$960.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0550	PILE POINT REINFORCEMENT	Material			2020				
				8	Oct 1, 2020	SYSTEM	(\$960.00)		
				9	Oct 15, 2020	SYSTEM	(\$960.00)		
				10	Nov 3, 2020	SYSTEM	(\$960.00)		
				- Total				(\$3,840.00)	
		Material - Total						(\$3,840.00)	
	PILE POINT REINFORCEMENT	MaterialCredit			8	Oct 1, 2020	SYSTEM	\$960.00	
					9	Oct 15, 2020	SYSTEM	\$960.00	
					10	Nov 3, 2020	SYSTEM	\$960.00	
					11	Nov 16, 2020	SYSTEM	\$960.00	
				- Total				\$3,840.00	
		MaterialCredit - Total						\$3,840.00	
	PILE POINT REINFORCEMENT	Other Item Adjustment		MDPA	7	Sep 16, 2020	ackert1	\$960.00	Completed piling with cert on file needs to be reported AAHSTOWare
					11	Nov 16, 2020	ackert1	(\$960.00)	Corrects the system
				MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00		
	0550 - Total						\$0.00		
0560	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Oct 1, 2020	SYSTEM	(\$58,950.00)		
				9	Oct 15, 2020	SYSTEM	(\$58,950.00)		
				- Total				(\$117,900.00)	
		Material - Total						(\$117,900.00)	
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit			9	Oct 15, 2020	SYSTEM	\$58,950.00	
					10	Nov 3, 2020	SYSTEM	\$58,950.00	
				- Total				\$117,900.00	
		MaterialCredit - Total						\$117,900.00	
	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment		MDPA	8	Oct 2, 2020	ackert1	\$58,950.00	Waiting on the 28 day breaks for this concrete item
					10	Nov 2, 2020	ackert1	(\$58,950.00)	Correction from estimate 0008
				MDPA - Total				\$0.00	
		Other Item Adjustment - Total						\$0.00	
		0560 - Total						\$0.00	
	0570	SLAB ON STEEL	Material		12	Dec 2, 2020	SYSTEM	(\$101,222.00)	
					13	Dec 18, 2020	SYSTEM	(\$231,462.40)	
14					Dec 31, 2020	SYSTEM	(\$231,462.40)		
15					Jan 15, 2021	SYSTEM	(\$50,190.92)		
				- Total				(\$614,337.72)	
		Material - Total						(\$614,337.72)	
SLAB ON STEEL		MaterialCredit			13	Dec 18, 2020	SYSTEM	\$101,222.00	
					14	Dec 31, 2020	SYSTEM	\$231,462.40	
	15				Jan 15, 2021	SYSTEM	\$231,462.40		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0570	SLAB ON STEEL	MaterialCredit			2021				
			- Total						\$564,146.80
	MaterialCredit - Total							\$564,146.80	
	SLAB ON STEEL	Other Item Adjustment	MDPA	12	Dec 2, 2020	ackert1	\$101,222.00	Stay in place forms completed 35% paid as per 703.2	
				13	Dec 18, 2020	ackert1	\$130,240.40	28 day breaks and concrete sealer not completed yet.	
				15	Jan 15, 2021	ackert1	(\$181,271.48)	Materials Testing complete	
	MDPA - Total						\$50,190.92		
	Other Item Adjustment - Total							\$50,190.92	
	0570 - Total							\$0.00	
	0580	SAFETY BARRIER CURB	Material		14	Dec 31, 2020	SYSTEM	(\$63,920.00)	
- Total						(\$63,920.00)			
Material - Total							(\$63,920.00)		
SAFETY BARRIER CURB		MaterialCredit		15	Jan 15, 2021	SYSTEM	\$63,920.00		
			- Total						\$63,920.00
MaterialCredit - Total							\$63,920.00		
SAFETY BARRIER CURB		Other Item Adjustment	MDPA	14	Dec 31, 2020	ackert1	\$63,920.00	QA and QC 28 day breaks needed for Safety Barrier Curb	
				15	Jan 15, 2021	ackert1	(\$63,920.00)	Materials testing completed	
MDPA - Total						\$0.00			
Other Item Adjustment - Total							\$0.00		
0580 - Total							\$0.00		
0600	MECHANICAL BAR SPLICE	Material		6	Sep 2, 2020	SYSTEM	(\$6,480.00)		
				7	Sep 15, 2020	SYSTEM	(\$6,480.00)		
				8	Oct 1, 2020	SYSTEM	(\$6,480.00)		
				9	Oct 15, 2020	SYSTEM	(\$6,480.00)		
				10	Nov 3, 2020	SYSTEM	(\$6,480.00)		
	- Total						(\$32,400.00)		
	Material - Total							(\$32,400.00)	
	MECHANICAL BAR SPLICE	MaterialCredit		7	Sep 15, 2020	SYSTEM	\$6,480.00		
				8	Oct 1, 2020	SYSTEM	\$6,480.00		
				9	Oct 15, 2020	SYSTEM	\$6,480.00		
				10	Nov 3, 2020	SYSTEM	\$6,480.00		
				11	Nov 16, 2020	SYSTEM	\$6,480.00		
	- Total						\$32,400.00		
	MaterialCredit - Total							\$32,400.00	
	MECHANICAL BAR SPLICE	Other Item Adjustment	MDPA	6	Sep 2, 2020	ackert1	\$6,480.00	PAL not entered into the system	
11				Nov 16, 2020	ackert1	(\$6,480.00)	PAL completed		
MDPA - Total						\$0.00			
Other Item Adjustment - Total							\$0.00		
0600 - Total							\$0.00		
0620	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER)	Construction Stockpile		1	Aug 1, 2019	SYSTEM	\$238,317.16	Payment Estimate Item Adjustment generated Stockpile Transaction	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0620	A709, GRADE 50W	Construction Stockpile		2	Feb 18, 2020	SYSTEM	\$283,190.84	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Nov 16, 2020	SYSTEM	(\$521,508.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$0.00
Construction Stockpile - Total							\$0.00	
0620 - Total							\$0.00	
0660	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		2	Feb 18, 2020	SYSTEM	\$13,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Nov 16, 2020	SYSTEM	(\$13,760.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$0.00
Construction Stockpile - Total							\$0.00	
0660 - Total							\$0.00	
Overall - Total							\$0.00	