



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D02	0010	August 16, 2019	November 15, 2019	November 17, 2019	Progress

Prepared For:

Lehman Construction, LLC
 900 Russellville Road
 California, MO 65018
 (573)796-8101FAX

Prepared By:

St. James Project Office
 17855 Highway 8
 St. James, MO 65559

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3178	FAS S401(19)	Bridge rehabilitation	185	WASHINGTON	over the Frouche Renualt Creek, 7 miles NW of Potosi

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$385,026.23	\$15,442.26	\$400,468.49	90.01%	November 1, 2019	November 1, 2019	Jul 24, 2019 2:14:21 PM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5S3178			

Contract Total Pay For Estimate No. 0010

	To Date	Previous	This Estimate
190215-D02			
Total Earnings	\$360,469.44	\$360,187.44	\$282.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$400,536.44	\$400,254.44	
Contract Total Payable This Estimate:			\$282.00

Approval Date	By User
November 17, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by malonm
November 18, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by abbote1
November 18, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D02	0010	August 16, 2019	November 15, 2019	November 17, 2019	Progress

Totals by Job Numbers				
J5S3178		To Date	Previous	This Estimate
	Participating	\$360,469.44	\$360,187.44	\$282.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$400,536.44	\$400,254.44	\$282.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$63,600.95	\$64,018.95	(\$418.00)
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$418.00	\$418.00	\$0.00
	Totals:	\$400,536.44	\$400,254.44	
Project Total Payable This Estimate:				\$282.00

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5S3178	0010	2022010		\$1,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	2031000		\$15.00	CUYD	0.00	199.00	0.00	199.00	\$0.00
	0030	2035500		\$11.00	CUYD	0.00	806.00	0.00	806.00	\$0.00
	0040	2036000		\$1.00	CUYD	0.00	63.00	0.00	63.00	\$0.00
	0050	2142000		\$16.00	CUYD	0.00	378.00	0.00	378.00	\$0.00
	0060	2143000		\$8.00	CUYD	0.00	378.00	0.00	378.00	\$0.00
	0070	3040143		\$9.00	SQYD	0.00	166.00	0.00	166.00	(\$324.00)
	0080	4019905	MISC. OPTIONAL PAVEMENT - 12	\$80.00	SQYD	0.00	106.60	0.00	106.60	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D02	0010	August 16, 2019	November 15, 2019	November 17, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5S3178			IN. ASPHALT OR 12 IN. REINF. PCCP							
	0090	4019905	MISC. OPTIONAL PAVEMENT - 7 IN. HMA / 7 IN. NON-REINF. PCCP	\$75.00	SQYD	0.00	23.40	0.00	23.40	\$0.00
	0100	6113020		\$28.00	CUYD	0.00	310.00	0.00	310.00	\$0.00
	0110	6113040		\$28.00	CUYD	0.00	310.00	0.00	310.00	\$0.00
	0130	6161005		\$6.50	SQFT	0.00	1,329.50	0.00	1,329.50	\$0.00
	0140	6161008		\$35.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0150	6161009		\$20.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0160	6161025		\$18.00	EA	0.00	22.00	0.00	22.00	\$0.00
	0170	6161031		\$185.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0180	6161052		\$50.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0190	6161099		\$3,000.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0200	6181000		\$48,700.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0220	6206000C		\$0.50	LF	0.00	2,812.00	0.00	2,812.00	(\$47.00)
	0230	6206001C		\$0.50	LF	0.00	2,812.00	0.00	2,812.00	(\$47.00)
	0240	6240103A		\$3.00	SQYD	0.00	466.00	0.00	466.00	\$0.00
	0250	6274000		\$500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0260	8051000A		\$7,000.00	ACRE	0.00	0.30	0.10	0.40	\$700.00
	0270	8061005		\$25.00	LF	0.00	97.00	0.00	97.00	\$0.00
	0290	8061019		\$3.50	LF	0.00	420.00	0.00	420.00	\$0.00
	0300	6061069		\$3,245.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0310	6063014		\$3,225.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0320	9031241		\$335.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0330	9031271		\$45.75	LF	0.00	6.00	0.00	6.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D02	0010	August 16, 2019	November 15, 2019	November 17, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5S3178	0340	9031272		\$10.95	LF	0.00	32.00	0.00	32.00	\$0.00
	0350	9039907	MISC. MODIFIED CONCRETE FOOTINGS, EMBEDDED	\$2,200.00	CUYD	0.00	0.20	0.00	0.20	\$0.00
	0360	2162500		\$5.50	SQFT	0.00	4,620.00	0.00	4,620.00	\$0.00
	0370	2163502		\$2,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0380	7034212		\$240.00	SQYD	0.00	573.00	0.00	573.00	\$0.00
	0390	7034215		\$60.00	LF	0.00	419.00	0.00	419.00	\$0.00
	0400	7040101		\$100.00	SQFT	0.00	20.00	0.00	20.00	\$0.00
	0410	7110200		\$3,614.33	LS	0.00	1.00	0.00	1.00	\$0.00
	0420	7121159		\$3.00	EA	0.00	1,576.00	0.00	1,576.00	\$0.00
	0430	7121250		\$25,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0440	7123610		\$300.00	EA	0.00	14.00	0.00	14.00	\$0.00
	0450	7126000		\$55.00	LF	0.00	19.00	0.00	19.00	\$0.00
	5001	7129902	MISC. (Remove & Replace Existing Top Cover Plates)	\$2,408.67	EA	0.00	3.00	0.00	3.00	\$0.00
	5002	7101000	REINFORCING STEEL (EPOXY COATED) (No. 4 Hairpin Bars)	\$1.75	LB	0.00	230.00	0.00	230.00	\$0.00
	5003	8064138		\$3.00	SQYD	0.00	300.00	0.00	300.00	\$0.00
Total Amount of Items Paid this Estimate -										\$282.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3178	0001	0010	2022010		0.00	1	LS	1.00	\$1,000.00	\$1,000.00
	0001	0020	2031000		0.00	199	CUYD	199.00	\$15.00	\$2,985.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D02	0010	August 16, 2019	November 15, 2019	November 17, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3178	0001	0030	2035500		0.00	806	CUYD	806.00	\$11.00	\$8,866.00
	0001	0040	2036000		0.00	63	CUYD	63.00	\$1.00	\$63.00
	0001	0050	2142000		0.00	378	CUYD	378.00	\$16.00	\$6,048.00
	0001	0060	2143000		0.00	378	CUYD	378.00	\$8.00	\$3,024.00
	0001	0070	3040143		36.00	94	SQYD	130.00	\$9.00	\$1,170.00
	0001	0080	4019905	MISC. OPTIONAL PAVEMENT - 12 IN. ASPHALT OR 12 IN. REINF. PCCP	-9.00	115.600	SQYD	106.60	\$80.00	\$8,528.00
	0001	0090	4019905	MISC. OPTIONAL PAVEMENT - 7 IN. HMA / 7 IN. NON-REINF. PCCP	-12.60	36	SQYD	23.40	\$75.00	\$1,755.00
	0001	0100	6113020		155.00	155	CUYD	310.00	\$28.00	\$8,680.00
	0001	0110	6113040		155.00	155	CUYD	310.00	\$28.00	\$8,680.00
	0001	0120	6123000A		-2.00	2	EA	0.00	\$1,000.00	\$0.00
	0001	0130	6161005		207.50	1122	SQFT	1,329.50	\$6.50	\$8,641.75
	0001	0140	6161008		-2.00	4	EA	2.00	\$35.00	\$70.00
	0001	0150	6161009		-6.00	8	EA	2.00	\$20.00	\$40.00
	0001	0160	6161025		-78.00	100	EA	22.00	\$18.00	\$396.00
	0001	0170	6161031		0.00	6	EA	6.00	\$185.00	\$1,110.00
	0001	0180	6161052		0.00	2	EA	2.00	\$50.00	\$100.00
	0001	0190	6161099		1.00	3	EA	4.00	\$3,000.00	\$12,000.00
	0001	0200	6181000		0.00	1	LS	1.00	\$48,700.00	\$48,700.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D02	0010	August 16, 2019	November 15, 2019	November 17, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3178	0001	0210	6189902		-4.00	4	EA	0.00	\$600.00	\$0.00
	0001	0220	6206000C		94.00	2624	LF	2,718.00	\$0.50	\$1,359.00
	0001	0230	6206001C		94.00	2624	LF	2,718.00	\$0.50	\$1,359.00
	0001	0240	6240103A		234.00	232	SQYD	466.00	\$3.00	\$1,398.00
	0001	0250	6274000		0.00	1	LS	1.00	\$500.00	\$500.00
	0001	0260	8051000A		0.10	0.300	ACRE	0.40	\$7,000.00	\$2,800.00
	0001	0270	8061005		17.00	80	LF	97.00	\$25.00	\$2,425.00
	0001	0280	8061016		-8.00	8	CUYD	0.00	\$1.00	\$0.00
	0001	0290	8061019		-198.00	618	LF	420.00	\$3.50	\$1,470.00
	0010	0300	6061069		0.00	4	EA	4.00	\$3,245.00	\$12,980.00
	0010	0310	6063014		0.00	4	EA	4.00	\$3,225.00	\$12,900.00
	0040	0320	9031241		0.00	2	EA	2.00	\$335.00	\$670.00
	0040	0330	9031271		0.00	6	LF	6.00	\$45.75	\$274.50
	0040	0340	9031272		0.00	32	LF	32.00	\$10.95	\$350.40
	0040	0350	9039907	MISC. MODIFIED CONCRETE FOOTINGS, EMBEDDED	0.00	0.200	CUYD	0.20	\$2,200.00	\$440.00
	0070	0360	2162500		0.00	4620	SQFT	4,620.00	\$5.50	\$25,410.00
	0070	0370	2163502		0.00	1	LS	1.00	\$2,500.00	\$2,500.00
	0070	0380	7034212		0.00	573	SQYD	573.00	\$240.00	\$137,520.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D02	0010	August 16, 2019	November 15, 2019	November 17, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3178	0070	0390	7034215		0.00	419	LF	419.00	\$60.00	\$25,140.00
	0070	0400	7040101		0.00	20	SQFT	20.00	\$100.00	\$2,000.00
	0070	0410	7110200		0.00	1	LS	1.00	\$3,614.33	\$3,614.33
	0070	0420	7121159		0.00	1576	EA	1,576.00	\$3.00	\$4,728.00
	0070	0430	7121250		0.00	1	LS	1.00	\$25,000.00	\$25,000.00
	0070	0440	7123610		0.00	14	EA	14.00	\$300.00	\$4,200.00
	0070	0450	7126000		0.00	19	LF	19.00	\$55.00	\$1,045.00
	0070	5001	7129902	MISC. (Remove & Replace Existing Top Cover Plates)	3.00	0	EA	3.00	\$2,408.67	\$7,226.01
	0070	5002	7101000	REINFORCING STEEL (EPOXY COATED) (No. 4 Hairpin Bars)	230.00	0	LB	230.00	\$1.75	\$402.50
	0001	5003	8064138		300.00	0	SQYD	300.00	\$3.00	\$900.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5S3178	0260	8051000A	SEEDING - COOL SEASON MIXTURES	Sta. 356+48 to 360+96	11/15/19	malonm	0.10	ACRE		