



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Prepared For:

Raineri Construction, LLC
1300 Hampton Avenue
St. Louis, MO 63139
(314)667-5913FAX

Prepared By:

St. James Project Office
17855 Highway 8
St. James, MO 65559

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3214	FAF-49-1(15)	ADA Improvements	19, 22	CRAWFORD	Route 19 and Route ZZ in Crawford County.

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,555,292.20	\$0.00	\$1,555,292.20	86.66%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5P3214			

Contract Total Pay For Estimate No. 0015

	To Date	Previous	This Estimate
190215-D05			
Total Earnings	\$1,347,869.18	\$1,328,697.28	\$19,171.90
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$1,347,869.18	\$1,328,697.28	
Contract Total Payable This Estimate:			\$19,171.90

Approval Date		By User
January 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	MCPETW1
January 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
January 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Totals by Job Numbers				
J5P3214		To Date	Previous	This Estimate
	Participating	\$1,347,869.18	\$1,328,697.28	\$19,171.90
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$1,347,869.18	\$1,328,697.28	\$19,171.90
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$477,958.63	\$471,505.23	\$6,453.40
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$16,000.00	\$0.00	\$16,000.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	(\$16,000.00)	\$0.00	(\$16,000.00)
	Overrun Adjustments	(\$2,680.00)	(\$1,580.00)	(\$1,100.00)
	Totals:	\$1,347,869.18	\$1,328,697.28	
Project Total Payable This Estimate:				\$19,171.90

Contract Adjustment

Entered By	Adj Type	Time Units	Rate	Amount	Comments
System		-32	500	-16,000	System calculated liquidated damage or disincentive adjustment basis was '16000.00'
MCPETW1				16,000	Reversing Liquidated Damages charged by the system. Contract is pending a time extension change order.

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190215-D05, Contract Project J5P3214, Project Item Line Number 0730, Contract Line Item Number 0730, Item 9039902, Minor Item.	MCPETW1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 9031272, Project Item Line Number 0700, Material Set 903127296, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 6086004, Project Item Line Number 0130, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 9035004A, Project Item Line Number 0720, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190215-D05, Time ID 00 DT, Time Type Completion Date, Current Completion Date 12/1/2019 12:00:00 AM.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 100510.CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510.CPCMLD is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 3040504, Project Item Line Number 0040, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 9031271, Project Item Line Number 0690, Material Set 903127196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	MCPETW1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 190215-D05, Contract Project J5P3214, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6091052, Minor Item.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 9031273, Project Item Line Number 0710, Material Set 903127396, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190215-D05, Contract Project J5P3214, Project Item Line Number 0060, Contract Line Item Number 0060, Item 6042020, Minor Item.	MCPETW1	Acknowledged
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190215-D05, Inspector mcpetw1, DWR Date 11/15/2019, DWR Status Pending Approval.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 6200009, Project Item Line Number 0320, Material Set 620000996, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 8061005, Project Item Line Number 0370, Material Set 8061005, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	MCPETW1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3214, Item 9031010, Project Item Line Number 0680, Material Set 903101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	MCPETW1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3214	0010	2022010		\$256,000.00	LS	0.00	0.90	0.00	0.90	\$0.00
	0020	2071000		\$455.00	STA	0.00	89.70	0.00	89.70	\$0.00
	0030	2072000		\$1,400.00	STA	0.00	5.00	0.00	5.00	\$0.00
	0040	3040504		\$4.50	SQYD	0.00	10,983.50	0.00	10,983.50	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3214	0060	6042020		\$490.00	EA	-2.00	2.00	0.00	2.00	\$0.00
	0070	6049902	MISC. 26 IN. SIDEWALK TRENCH DRAIN	\$5,050.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0080	6081010		\$82.00	SQYD	0.00	477.20	0.00	477.20	\$0.00
	0090	6081012		\$18.00	SQFT	0.00	806.20	0.00	806.20	\$0.00
	0100	6082023		\$233.00	LF	0.00	12.00	0.00	12.00	\$0.00
	0110	6083008		\$284.00	SQYD	0.00	3.47	0.00	3.47	\$0.00
	0120	6085008		\$55.50	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0130	6086004		\$45.00	SQYD	0.00	1,800.18	0.00	1,800.18	\$0.00
	0140	6089905	MISC. REBUILD BRICK PAVER WALKWAY	\$300.00	SQYD	0.00	2.70	0.00	2.70	\$0.00
	0160	6091051		\$27.00	LF	0.00	1,235.00	0.00	1,235.00	\$0.00
	0170	6091052		\$30.00	LF	-20.00	565.00	0.00	565.00	\$0.00
	0180	6092011		\$11.00	LF	0.00	1,628.00	0.00	1,628.00	\$0.00
	0190	6096010A		\$66.50	CUYD	0.00	6.00	0.00	6.00	\$0.00
	0200	6096041		\$183.00	CUYD	0.00	6.00	0.00	6.00	\$0.00
	0230	6161005		\$7.50	SQFT	0.00	180.00	0.00	180.00	\$0.00
	0240	6161008		\$68.00	EA	0.00	5.00	0.00	5.00	\$0.00
	0250	6161009		\$21.00	EA	0.00	27.00	0.00	27.00	\$0.00
	0260	6161028		\$19.00	EA	0.00	270.00	0.00	270.00	\$0.00
	0270	6161030		\$131.50	EA	0.00	8.00	0.00	8.00	\$0.00
	0280	6169902	MISC. DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE (TYPE II)	\$131.50	EA	0.00	12.00	0.00	12.00	\$0.00
	0290	6181000		\$256,000.00	LS	0.00	1.00	0.00	1.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3214	0300	6191000		\$1.30	LF	0.00	6,524.40	0.00	6,524.40	\$0.00
	0310	6200036		\$210.00	EA	0.00	0.00	56.00	56.00	\$11,760.00
	0320	6200009		\$1.60	LF	0.00	0.00	0.00	0.00	\$534.40
	0340	6200015		\$8.50	LF	0.00	0.00	51.00	51.00	\$433.50
	0350	6274000		\$20,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0370	8061005		\$16.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0380	8061007A		\$158.00	EA	0.00	60.00	0.00	60.00	\$0.00
	0400	8061019		\$3.50	LF	0.00	955.00	0.00	955.00	\$0.00
	0680	9031010		\$1,750.00	CUYD	0.00	0.00	0.00	0.00	\$1,050.00
	0690	9031271		\$55.00	LF	0.00	0.00	0.00	0.00	\$495.00
	0700	9031272		\$12.00	LF	0.00	0.00	0.00	0.00	\$1,656.00
	0710	9031273		\$63.00	LF	0.00	0.00	0.00	0.00	\$1,512.00
	0720	9035004A		\$33.50	SQFT	0.00	0.00	0.00	0.00	\$1,206.00
	0730	9039902	MISC. REMOVE AND RELOCATE GROUND MOUNT SIGN	\$220.00	EA	-5.00	5.00	0.00	5.00	\$0.00
0740	9039907	MISC. PSST CONCRETE FOOTING EMBEDDED	\$1,750.00	CUYD	0.00	0.00	0.30	0.30	\$525.00	
Total Amount of Items Paid this Estimate -										\$19,171.90

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3214	0001	0010	2022010		0.00	1	LS	0.90	\$256,000.00	\$230,400.00
	0001	0020	2071000		0.00	95.700	STA	89.70	\$455.00	\$40,813.50



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3214	0001	0030	2072000		0.00	5	STA	5.00	\$1,400.00	\$7,000.00
	0001	0040	3040504		0.00	12375	SQYD	10,983.50	\$4.50	\$49,425.75
	0001	0050	6042010		0.00	3	EA	3.00	\$370.00	\$1,110.00
	0001	0060	6042020		0.00	2	EA	4.00	\$490.00	\$1,960.00
	0001	0070	6049902	MISC. 26 IN. SIDEWALK TRENCH DRAIN	0.00	2	EA	2.00	\$5,050.00	\$10,100.00
	0001	0080	6081010		0.00	581.400	SQYD	477.20	\$82.00	\$39,130.40
	0001	0090	6081012		0.00	924	SQFT	806.20	\$18.00	\$14,511.60
	0001	0100	6082023		0.00	12	LF	12.00	\$233.00	\$2,796.00
	0001	0110	6083008		0.00	3.600	SQYD	3.47	\$284.00	\$985.48
	0001	0120	6085008		0.00	6829.800	SQYD	6,377.20	\$55.50	\$353,934.60
	0001	0130	6086004		0.00	4127.800	SQYD	3,220.70	\$45.00	\$144,931.50
	0001	0140	6089905	MISC. REBUILD BRICK PAVER WALKWAY	0.00	2.700	SQYD	2.70	\$300.00	\$810.00
	0001	0150	6091010		0.00	86	LF	0.00	\$28.50	\$0.00
	0001	0160	6091051		0.00	1472	LF	1,235.00	\$27.00	\$33,345.00
	0001	0170	6091052		0.00	565	LF	585.00	\$30.00	\$17,550.00
	0001	0180	6092011		0.00	2013	LF	1,628.00	\$11.00	\$17,908.00
	0001	0190	6096010A		0.00	6	CUYD	6.00	\$66.50	\$399.00
	0001	0200	6096041		0.00	6	CUYD	6.00	\$183.00	\$1,098.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3214	0001	0210	6099903	MISC. INTEGRAL CURB (OVER 6 IN. IN HEIGHT)	0.00	46	LF	0.00	\$48.00	\$0.00
	0001	0220	6099903	MISC. MODIFIED CURB AND GUTTER TYPE B	0.00	213	LF	0.00	\$45.00	\$0.00
	0001	0230	6161005		0.00	606	SQFT	180.00	\$7.50	\$1,350.00
	0001	0240	6161008		0.00	5	EA	5.00	\$68.00	\$340.00
	0001	0250	6161009		0.00	27	EA	27.00	\$21.00	\$567.00
	0001	0260	6161028		0.00	270	EA	270.00	\$19.00	\$5,130.00
	0001	0270	6161030		0.00	8	EA	8.00	\$131.50	\$1,052.00
	0001	0280	6169902	MISC. DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE (TYPE II)	0.00	12	EA	12.00	\$131.50	\$1,578.00
	0001	0290	6181000		0.00	1	LS	1.00	\$256,000.00	\$256,000.00
	0001	0300	6191000		0.00	6530	LF	6,524.40	\$1.30	\$8,481.72
	0001	0310	6200036		0.00	56	EA	56.00	\$210.00	\$11,760.00
	0001	0320	6200009		0.00	334	LF	334.00	\$1.60	\$534.40
	0001	0330	6200003		0.00	28	LF	0.00	\$1.40	\$0.00
	0001	0340	6200015		0.00	152	LF	51.00	\$8.50	\$433.50
	0001	0350	6274000		0.00	1	LS	1.00	\$20,000.00	\$20,000.00
	0001	0360	8031000A		0.00	26	SQYD	0.00	\$52.50	\$0.00
	0001	0370	8061005		0.00	80	LF	80.00	\$16.00	\$1,280.00
	0001	0380	8061007A		0.00	60	EA	60.00	\$158.00	\$9,480.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3214	0001	0390	8061016		0.00	96	CUYD	0.00	\$32.50	\$0.00
	0001	0400	8061019		0.00	3075	LF	955.00	\$3.50	\$3,342.50
	0030	0410	9020213		0.00	1	EA	0.00	\$800.00	\$0.00
	0030	0420	9020513		0.00	5	EA	0.00	\$950.00	\$0.00
	0030	0430	9020514		0.00	5	EA	0.00	\$1,200.00	\$0.00
	0030	0440	9020811		0.00	12	EA	0.00	\$750.00	\$0.00
	0030	0450	9020833		0.00	96	SQFT	0.00	\$54.50	\$0.00
	0030	0460	9020834		0.00	21	EA	0.00	\$216.00	\$0.00
	0030	0470	9022651		0.00	3	EA	0.00	\$550.00	\$0.00
	0030	0480	9022708		0.00	3	EA	0.00	\$800.00	\$0.00
	0030	0490	9023120		0.00	1	EA	0.00	\$6,800.00	\$0.00
	0030	0500	9023130		0.00	1	EA	0.00	\$9,300.00	\$0.00
	0030	0510	9023135		0.00	1	EA	0.00	\$9,700.00	\$0.00
	0030	0520	9024920		0.00	12	EA	0.00	\$350.00	\$0.00
	0030	0530	9025020		0.00	26	LF	0.00	\$9.00	\$0.00
	0030	0540	9025300		0.00	212	LF	0.00	\$11.00	\$0.00
	0030	0550	9027300		0.00	64	LF	0.00	\$26.50	\$0.00
	0030	0560	9028100		0.00	260	LF	0.00	\$1.10	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3214	0030	0570	9028308		0.00	460	LF	0.00	\$1.20	\$0.00
	0030	0580	9028310		0.00	460	LF	0.00	\$1.30	\$0.00
	0030	0590	9028311		0.00	930	LF	0.00	\$1.40	\$0.00
	0030	0600	9028500		0.00	1150	LF	0.00	\$5.50	\$0.00
	0030	0610	9028510		0.00	460	LF	0.00	\$1.70	\$0.00
	0030	0620	9028811		0.00	3	EA	0.00	\$1,475.00	\$0.00
	0030	0630	9028812		0.00	1	EA	0.00	\$1,750.00	\$0.00
	0030	0640	9029100		0.00	10.300	CUYD	0.00	\$1,450.00	\$0.00
	0030	0650	9029400		0.00	1	LS	0.00	\$4,400.00	\$0.00
	0030	0660	9029902	MISC. ADJUST TO GRADE PULL BOX	0.00	3	EA	0.00	\$950.00	\$0.00
	0030	0670	9029903	MISC. 2 CONDUCTOR 12 AWG LUMINAIRE CONTROL CABLE	0.00	400	LF	0.00	\$2.10	\$0.00
	0040	0680	9031010		0.00	0.600	CUYD	0.60	\$1,750.00	\$1,050.00
	0040	0690	9031271		0.00	9	LF	9.00	\$55.00	\$495.00
	0040	0700	9031272		0.00	138	LF	138.00	\$12.00	\$1,656.00
	0040	0710	9031273		0.00	24	LF	24.00	\$63.00	\$1,512.00
	0040	0720	9035004A		0.00	36	SQFT	36.00	\$33.50	\$1,206.00
	0040	0730	9039902	MISC. REMOVE AND RELOCATE GROUND MOUNT SIGN	0.00	5	EA	10.00	\$220.00	\$2,200.00
	0040	0740	9039907	MISC. PSST CONCRETE FOOTING EMBEDDED	0.00	0.300	CUYD	0.30	\$1,750.00	\$525.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-D05	0015	December 16, 2019	January 1, 2020	January 2, 2020	Progress

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5P3214	0310	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	3+02.17 to 27+62.30 rte. 19 rt./cl.	12/24/19	mcpetw1	56.00	EA		
	0320	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	590+96.16 to 0+71.59 rte. 19 rt./cl.	12/24/19	mcpetw1	334.00	LF		
	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	590+80.99 to 0+04.51 rte. 19 rt./lt./cl.	12/24/19	mcpetw1	51.00	LF		
	0680	9031010	CONCRETE FOOTINGS, EMBEDDED	13+92.31 to 39+75.87 rt./lt. rte. 19	12/23/19	mcpetw1	0.60	CUYD		
	0690	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	378+00 to 394+82.00 rte. 19 rt.	12/23/19	mcpetw1	9.00	LF		
	0700	9031272	2.25 IN. PSST POST - 12 GA.	13+92.31 to 39+75.87 rte. 19 lt./rt.	12/23/19	mcpetw1	138.00	LF		
	0710	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	13+92.31 to 39+75.87 rte. 19 rt./lt.	12/23/19	mcpetw1	24.00	LF		
	0720	9035004A	SH-FLAT SHEET	13+92.31 to 39+75.87 rte. 19 rt./lt.	12/23/19	mcpetw1	36.00	SQFT		
	0730	9039902	MISC.	13+92.31 to 39+75.87 rte. 19 lt./rt.	12/23/19	mcpetw1	5.00	EA		
	0740	9039907	MISC.	378+61.00 to 394+82.00 rte. 19 rt.	12/23/19	mcpetw1	0.30	CUYD		