



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-F01	0002	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Prepared For:

K.V.K Contracting, Inc.
727 Wesley Avenue
Tarpon Springs, FL 34689
(727)934-9984FAX

Prepared By:

Maryland Heights Project Office (North)
2620 Adie Road
St. Louis, MO 63043

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3266	I 270-5(356)	Bridge painting	I-270	ST LOUIS	at the I-270/MO 370 Interchange

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,513,071.48		\$1,513,071.48	12.33%	December 1, 2020	December 1, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6I3266			

Contract Total Pay For Estimate No. 002

	To Date	Previous	This Estimate
190215-F01			
Total Earnings	\$186,620.80	\$3.00	\$186,617.80
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$186,620.80	\$3.00	\$186,617.80
Contract Total Payable This Estimate:			\$186,617.80

Approval Date	By User
September 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by sawyej1
September 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by janssm
September 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-F01	0002	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Totals by Job Numbers				
J6I3266		To Date	Previous	This Estimate
	Participating	\$186,620.80	\$3.00	\$186,617.80
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$186,620.80	\$3.00	\$186,617.80
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$186,620.80	\$3.00	
Project Total Payable This Estimate:				\$186,617.80

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6I3266	0010	6123000A		\$1.00	EA	0.00	0.00	1.00	1.00	\$1.00
	0020	6161005		\$0.05	SQFT	0.00	0.00	670.00	670.00	\$33.50
	0030	6161008		\$1.00	EA	0.00	0.00	4.00	4.00	\$4.00
	0040	6161009		\$1.00	EA	0.00	0.00	4.00	4.00	\$4.00
	0050	6161025		\$0.50	EA	0.00	0.00	100.00	100.00	\$50.00
	0060	6161030		\$1.00	EA	0.00	0.00	15.00	15.00	\$15.00
	0070	6161033		\$1.00	EA	0.00	0.00	42.00	42.00	\$42.00
	0080	6161040		\$1.00	EA	0.00	0.00	3.00	3.00	\$3.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-F01	0002	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6I3266	0090	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED & RETAINED)	\$1.00	EA	0.00	3.00	0.00	3.00	\$0.00
	0100	6181000		\$170,000.00	LS	0.00	0.00	0.50	0.50	\$85,000.00
	0240	7125201		\$2.73	SQFT	0.00	0.00	20,600.00	20,600.00	\$56,289.50
	0370	7125201		\$2.63	SQFT	0.00	0.00	17,200.00	17,200.00	\$45,175.80
Total Amount of Items Paid this Estimate -										\$186,617.80

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3266	0001	0010	6123000A		0.00	7	EA	1.00	\$1.00	\$1.00
	0001	0020	6161005		0.00	1340	SQFT	670.00	\$0.05	\$33.50
	0001	0030	6161008		0.00	13	EA	4.00	\$1.00	\$4.00
	0001	0040	6161009		0.00	18	EA	4.00	\$1.00	\$4.00
	0001	0050	6161025		0.00	200	EA	100.00	\$0.50	\$50.00
	0001	0060	6161030		0.00	22	EA	15.00	\$1.00	\$15.00
	0001	0070	6161033		0.00	87	EA	42.00	\$1.00	\$42.00
	0001	0080	6161040		0.00	6	EA	3.00	\$1.00	\$3.00
	0001	0090	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED & RETAINED)	0.00	8	EA	3.00	\$1.00	\$3.00
	0001	0100	6181000		0.00	1	LS	0.50	\$170,000.00	\$85,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-F01	0002	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3266	0001	0110	6189901	MISC. TEMP. ACCESS ROAD	0.00	1	LS	0.00	\$50,000.00	\$0.00
	0070	0120	7125200		0.00	23100	SQFT	0.00	\$6.14	\$0.00
	0070	0130	7125210		0.00	23100	SQFT	0.00	\$2.05	\$0.00
	0070	0140	7125385A		0.00	23100	SQFT	0.00	\$1.02	\$0.00
	0070	0150	7125390A		0.00	1400	SQFT	0.00	\$16.87	\$0.00
	0071	0160	7125200		0.00	34600	SQFT	0.00	\$6.14	\$0.00
	0071	0170	7125210		0.00	34600	SQFT	0.00	\$2.05	\$0.00
	0071	0180	7125385A		0.00	34600	SQFT	0.00	\$1.02	\$0.00
	0071	0190	7125390A		0.00	3800	SQFT	0.00	\$9.31	\$0.00
	0072	0200	7125200		0.00	16800	SQFT	0.00	\$6.14	\$0.00
	0072	0210	7125210		0.00	16800	SQFT	0.00	\$2.05	\$0.00
	0072	0220	7125385A		0.00	16800	SQFT	0.00	\$1.02	\$0.00
	0072	0230	7125390A		0.00	3100	SQFT	0.00	\$5.54	\$0.00
	0073	0240	7125201		0.00	20600	SQFT	20,600.00	\$2.73	\$56,289.50
	0073	0250	7125900		0.00	1	LS	0.00	\$10,000.00	\$0.00
	0073	0260	7125921		0.00	20600	SQFT	0.00	\$0.81	\$0.00
	0074	0270	7125200		0.00	24100	SQFT	0.00	\$6.14	\$0.00
	0074	0280	7125201		0.00	19300	SQFT	0.00	\$2.70	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-F01	0002	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3266	0074	0290	7125210		0.00	24100	SQFT	0.00	\$2.05	\$0.00
	0074	0300	7125385A		0.00	24100	SQFT	0.00	\$1.02	\$0.00
	0074	0310	7125390A		0.00	6000	SQFT	0.00	\$4.11	\$0.00
	0074	0320	7125900		0.00	1	LS	0.00	\$10,000.00	\$0.00
	0074	0330	7125921		0.00	19300	SQFT	0.00	\$0.81	\$0.00
	0075	0340	7125201		0.00	13600	SQFT	0.00	\$2.48	\$0.00
	0075	0350	7125900		0.00	1	LS	0.00	\$10,000.00	\$0.00
	0075	0360	7125921		0.00	13600	SQFT	0.00	\$0.81	\$0.00
	0076	0370	7125201		0.00	17200	SQFT	17,200.00	\$2.63	\$45,175.80
	0076	0380	7125900		0.00	1	LS	0.00	\$10,000.00	\$0.00
	0076	0390	7125921		0.00	17200	SQFT	0.00	\$0.81	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6I3266	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EB MO370 to SB I-270 lane closure	9/3/19	sawyej1	1.00	EA		
	0020	6161005	CONSTRUCTION SIGNS	SB I-270 @ MO370	9/3/19	sawyej1	670.00	SQFT		
	0030	6161008	ADVANCED WARNING RAIL SYSTEM	SB I-270 and EB MO370	9/3/19	sawyej1	4.00	EA		
	0040	6161009	FLAG ASSEMBLY	SB I-270 and EB	9/3/19	sawyej1	4.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190215-F01		0002		September 2, 2019		September 15, 2019		September 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6I3266				MO370							
	0050	6161025	CHANNELIZER (TRIM LINE)	SB I-270 and EB MO370	9/3/19	sawyej1	100.00	EA			
	0060	6161030	TYPE III MOVEABLE BARRICADE	Within lane/ramp closures I-270 and MO370	9/3/19	sawyej1	15.00	EA			
	0070	6161033	DIRECTIONAL INDICATOR BARRICADE	SB I-270 and EB MO370	9/3/19	sawyej1	42.00	EA			
	0080	6161040	FLASHING ARROW PANEL	SB I-270 and EB MO370	9/3/19	sawyej1	3.00	EA			
	0100	6181000	MOBILIZATION	N/A	9/13/19	sawyej1	0.50	LS			
	0240	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL	Bridge A4298	9/13/19	sawyej1	20,600.00	SQFT			
	0370	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL	Bridge A48891	9/13/19	sawyej1	17,200.00	SQFT			