



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Prepared For:

Capital Paving & Construction, LLC
 117 Commerce Drive
 Jefferson City, MO 65109
 (573)636-6229FAX

Prepared By:

Clinton Project Office
 1057 East gains Drive
 Clinton, MO 64735

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P0677	FAF 32-1(42)	Bridge replacement and pavement	32	CEDAR	4.31 Miles West of Rte 39 West of Stockton

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$2,726,444.22	\$21,250.34	\$2,747,694.56	63.63%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J7P0677			

Contract Total Pay For Estimate No. 0014

	To Date	Previous	This Estimate
190215-G01			
Total Earnings	\$1,748,354.27	\$1,711,904.42	\$36,449.85
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$1,820,598.24	\$1,784,148.39	Contract Total Payable This Estimate: \$36,449.85

Approval Date	By User
October 15, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by riedea1
October 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by MARTIK2



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress
Approval Date					By User
October 17, 2019		Reviewed and Approved at the Central Office Controllers Office Level by			greggd1

Totals by Job Numbers			
J7P0677		To Date	Previous
	Participating	\$1,748,354.27	\$1,711,904.42
	Non-Participating	\$0.00	\$0.00
	Total Earnings	\$1,820,598.24	\$1,784,148.39
	Stockpiled Materials	\$0.00	\$0.00
	Stockpiled Materials are included in the Participating or Non-Participating amounts		
	Line Item Adjustments	\$27,245.92	\$27,245.92
	Line Item Adjustments are included in the Participating or Non-Participating amounts		
	Contract Adjustments	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00
	Totals:	\$1,820,598.24	\$1,784,148.39
Project Total Payable This Estimate:			\$36,449.85

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7P0677	0010	2013000		\$3,390.32	ACRE	0.00	9.00	0.00	9.00	\$0.00
	0030	2035000		\$3.91	CUYD	0.00	40,345.00	0.00	40,345.00	\$0.00
	0040	2035500		\$6.10	CUYD	0.00	41,005.00	0.00	41,005.00	\$0.00
	0050	2036000		\$1.56	CUYD	0.00	34,560.00	0.00	34,560.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7P0677	0060	2037075		\$663.92	STA	0.00	9.23	0.00	9.23	\$0.00
	0070	2063000		\$10.75	CUYD	0.00	224.50	0.00	224.50	\$0.00
	0150	6096020		\$34.50	CUYD	0.00	0.00	133.00	133.00	\$4,588.50
	0160	6096042		\$14.11	CUYD	0.00	0.00	133.00	133.00	\$1,876.63
	0170	6097000		\$141.36	CUYD	0.00	68.40	0.00	68.40	\$0.00
	0180	6113020		\$48.28	CUYD	0.00	390.00	440.00	830.00	\$21,243.20
	0190	6113040		\$9.37	CUYD	0.00	390.00	440.00	830.00	\$4,122.80
	0200	6161005		\$12.00	SQFT	0.00	96.00	0.00	96.00	\$0.00
	0230	6161099		\$4,000.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0240	6181000		\$195,251.60	LS	0.00	1.00	0.00	1.00	\$0.00
	0250	6189902		\$600.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0280	6240104A		\$1.33	SQYD	0.00	586.00	660.00	1,246.00	\$877.80
	0300	6274000		\$12,290.42	LS	0.00	0.55	0.20	0.75	\$2,458.08
	0310	7250318A		\$41.25	LF	0.00	34.00	0.00	34.00	\$0.00
	0320	7250321A		\$43.86	LF	0.00	99.00	0.00	99.00	\$0.00
	0340	7320018A		\$175.41	EA	0.00	2.00	0.00	2.00	\$0.00
	0350	7320021A		\$166.11	EA	0.00	0.00	4.00	4.00	\$664.44
	0370	8051000A		\$1,925.00	ACRE	0.00	2.80	0.00	2.80	\$0.00
	0390	8061005		\$10.00	LF	0.00	795.00	43.00	838.00	\$430.00
	0400	8061016		\$18.84	CUYD	0.00	0.00	10.00	10.00	\$188.40
	0410	8061017		\$1,000.00	ACRE	0.00	4.00	0.00	4.00	\$0.00
	0420	8061019		\$3.00	LF	0.00	1,007.00	0.00	1,007.00	\$0.00
	0430	8061050		\$10.50	LF	0.00	527.00	0.00	527.00	\$0.00
	0510	5031011A		\$115.26	SQYD	0.00	144.00	0.00	144.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7P0677	0520	7011107		\$831.15	LF	0.00	52.00	0.00	52.00	\$0.00
	0530	7011206		\$1,026.42	LF	0.00	43.00	0.00	43.00	\$0.00
	0540	7011300		\$56.94	EA	0.00	4.00	0.00	4.00	\$0.00
	0550	7011400		\$100.22	LF	0.00	84.00	0.00	84.00	\$0.00
	0560	7011600		\$2,629.52	EA	0.00	4.00	0.00	4.00	\$0.00
	0570	7021212		\$84.29	LF	0.00	354.00	0.00	354.00	\$0.00
	0580	7026000		\$51.25	LF	0.00	138.00	0.00	138.00	\$0.00
	0590	7027000		\$108.19	EA	0.00	12.00	0.00	12.00	\$0.00
	0600	7032003		\$823.80	CUYD	0.00	101.70	0.00	101.70	\$0.00
	0610	7034219A		\$88.99	LF	0.00	651.00	0.00	651.00	\$0.00
	0620	7034221		\$226.95	SQYD	0.00	1,165.00	0.00	1,165.00	\$0.00
	0630	7056023		\$298.53	LF	0.00	1,199.00	0.00	1,199.00	\$0.00
	0640	7061060		\$1.44	LB	0.00	27,770.00	0.00	27,770.00	\$0.00
	0650	7123301		\$826.60	EA	0.00	12.00	0.00	12.00	\$0.00
	0660	7151001		\$1,691.95	EA	0.00	2.00	0.00	2.00	\$0.00
	0670	7161000		\$275.55	EA	0.00	8.00	0.00	8.00	\$0.00
	0680	7161002		\$232.44	EA	0.00	16.00	0.00	16.00	\$0.00
	5001	7250336A		\$75.00	LF	0.00	103.00	0.00	103.00	\$0.00
	5002	7320036A		\$1,137.50	EA	0.00	2.00	0.00	2.00	\$0.00
	5004	7101000		\$1.47	LB	0.00	2,739.00	0.00	2,739.00	\$0.00
Total Amount of Items Paid this Estimate -										\$36,449.85

Total Paid / All Items / All Estimates



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P0677	0001	0010	2013000		0.00	9	ACRE	9.00	\$3,390.32	\$30,512.88
	0001	0020	2022010		0.00	1	LS	0.00	\$38,271.74	\$0.00
	0001	0030	2035000		0.00	43847	CUYD	40,345.00	\$3.91	\$157,748.95
	0001	0040	2035500		0.00	41005	CUYD	41,005.00	\$6.10	\$250,130.50
	0001	0050	2036000		0.00	37270	CUYD	34,560.00	\$1.56	\$53,913.60
	0001	0060	2037075		0.00	18.500	STA	9.23	\$663.92	\$6,127.98
	0001	0070	2063000		0.00	300	CUYD	224.50	\$10.75	\$2,413.38
	0001	0080	2071000		0.00	25.100	STA	0.00	\$1,706.31	\$0.00
	0001	0090	3040504		0.00	13976	SQYD	0.00	\$6.00	\$0.00
	0001	0100	3105003		0.00	735	SQYD	0.00	\$7.02	\$0.00
	0001	0110	4019905	MISC. 10 IN HMA OR 8 IN PCCP	0.00	2825.600	SQYD	0.00	\$34.15	\$0.00
	0001	0120	4019905	MISC. 5.75 IN HMA OR 5.75 IN PCCP ENTRANCE	0.00	435.800	SQYD	0.00	\$39.30	\$0.00
	0001	0130	4019905	MISC. 9 IN HMA OR 8 IN PCCP	0.00	8375.300	SQYD	0.00	\$30.75	\$0.00
	0001	0140	5021341		0.00	2339	SQYD	0.00	\$31.20	\$0.00
	0001	0150	6096020		0.00	1465	CUYD	133.00	\$34.50	\$4,588.50
	0001	0160	6096042		0.00	1465	CUYD	133.00	\$14.11	\$1,876.63
	0001	0170	6097000		68.40	9	CUYD	68.40	\$141.36	\$9,669.02
	0001	0180	6113020		0.00	1560	CUYD	830.00	\$48.28	\$40,072.40
	0001	0190	6113040		0.00	1560	CUYD	830.00	\$9.37	\$7,777.10



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P0677	0001	0200	6161005		0.00	281	SQFT	96.00	\$12.00	\$1,152.00
	0001	0210	6161008		0.00	4	EA	0.00	\$35.00	\$0.00
	0001	0220	6161031		0.00	12	EA	0.00	\$175.00	\$0.00
	0001	0230	6161099		0.00	5	EA	4.00	\$4,000.00	\$16,000.00
	0001	0240	6181000		0.00	1	LS	1.00	\$195,251.60	\$195,251.60
	0001	0250	6189902		0.00	4	EA	1.00	\$600.00	\$600.00
	0001	0260	6206000C		0.00	8374	LF	0.00	\$0.30	\$0.00
	0001	0270	6206001C		0.00	4326	LF	0.00	\$0.30	\$0.00
	0001	0280	6240104A		0.00	2340	SQYD	1,246.00	\$1.33	\$1,657.18
	0001	0290	6261000A		0.00	63.300	STA	0.00	\$81.34	\$0.00
	0001	0300	6274000		0.00	1	LS	0.75	\$12,290.42	\$9,217.82
	0001	0310	7250318A		0.00	34	LF	34.00	\$41.25	\$1,402.50
	0001	0320	7250321A		0.00	99	LF	99.00	\$43.86	\$4,342.14
	0001	0330	7250324A		0.00	64	LF	0.00	\$35.23	\$0.00
	0001	0340	7320018A		0.00	2	EA	2.00	\$175.41	\$350.82
	0001	0350	7320021A		0.00	4	EA	4.00	\$166.11	\$664.44
	0001	0360	7320024A		0.00	2	EA	0.00	\$230.23	\$0.00
	0001	0370	8051000A		9.00	7.800	ACRE	2.80	\$1,925.00	\$5,390.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P0677	0001	0380	8052000A		-9.00	12.700	ACRE	0.00	\$1,925.00	\$0.00
	0001	0390	8061005		0.00	1200	LF	838.00	\$10.00	\$8,380.00
	0001	0400	8061016		0.00	205	CUYD	10.00	\$18.84	\$188.40
	0001	0410	8061017		0.00	10.300	ACRE	4.00	\$1,000.00	\$4,000.00
	0001	0420	8061019		0.00	1570	LF	1,007.00	\$3.00	\$3,021.00
	0001	0430	8061050		0.00	689	LF	527.00	\$10.50	\$5,533.50
	0010	0440	6061060		0.00	575	LF	0.00	\$21.00	\$0.00
	0010	0450	6061069		0.00	4	EA	0.00	\$2,826.00	\$0.00
	0010	0460	6063014		0.00	4	EA	0.00	\$2,550.00	\$0.00
	0040	0470	9031010		0.00	0.100	CUYD	0.00	\$995.00	\$0.00
	0040	0480	9031273		0.00	3	LF	0.00	\$32.00	\$0.00
	0040	0490	9039902	MISC. RELOCATE EXISTING SIGN	0.00	1	EA	0.00	\$72.00	\$0.00
	0070	0500	2160500		0.00	1	LS	0.00	\$57,485.78	\$0.00
	0070	0510	5031011A		0.00	144	SQYD	144.00	\$115.26	\$16,597.44
	0070	0520	7011107		-23.00	75	LF	52.00	\$831.15	\$43,219.80
	0070	0530	7011206		-1.00	44	LF	43.00	\$1,026.42	\$44,136.06
	0070	0540	7011300		0.00	4	EA	4.00	\$56.94	\$227.76
	0070	0550	7011400		0.00	84	LF	84.00	\$100.22	\$8,418.48



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G01	0014	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P0677	0070	0560	7011600		0.00	4	EA	4.00	\$2,629.52	\$10,518.08
	0070	0570	7021212		-30.00	384	LF	354.00	\$84.29	\$29,838.66
	0070	0580	7026000		0.00	138	LF	138.00	\$51.25	\$7,072.50
	0070	0590	7027000		0.00	12	EA	12.00	\$108.19	\$1,298.28
	0070	0600	7032003		11.20	90.500	CUYD	101.70	\$823.80	\$83,780.46
	0070	0610	7034219A		0.00	651	LF	651.00	\$88.99	\$57,932.49
	0070	0620	7034221		0.00	1165	SQYD	1,165.00	\$226.95	\$264,396.75
	0070	0630	7056023		0.00	1199	LF	1,199.00	\$298.53	\$357,937.47
	0070	0640	7061060		0.00	27770	LB	27,770.00	\$1.44	\$39,988.80
	0070	0650	7123301		0.00	12	EA	12.00	\$826.60	\$9,919.20
	0070	0660	7151001		0.00	2	EA	2.00	\$1,691.95	\$3,383.90
	0070	0670	7161000		0.00	8	EA	8.00	\$275.55	\$2,204.40
	0070	0680	7161002		0.00	16	EA	16.00	\$232.44	\$3,719.04
	0001	5001	7250336A		103.00	0	LF	103.00	\$75.00	\$7,725.00
	0001	5002	7320036A		2.00	0	EA	2.00	\$1,137.50	\$2,275.00
	0001	5003	8064122		2,200.00	0	SQYD	0.00	\$5.00	\$0.00
	0070	5004	7101000		2,739.00	0	LB	2,739.00	\$1.47	\$4,026.33

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190215-G01		0014		October 1, 2019		October 15, 2019			October 15, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J7P0677	0150	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	Lt. Ditch 12' Wide	10/15/19	riedea1	133.00	CUYD			
	0160	6096042	PLACING TYPE 2 ROCK DITCH LINER	Lt. ditch, 12' Wide	10/15/19	riedea1	133.00	CUYD			
	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	Bent 1	10/9/19	dejesw1	120.30	CUYD			
				Bent 2 edge West of the riverbank.		dejesw1	53.70	CUYD			
				Bent #4 spill fill and side slopes	10/15/19	riedea1	266.00	CUYD			
	0190	6113040	PLACING TYPE 2 ROCK BLANKET	Bent 1	10/9/19	dejesw1	120.30	CUYD			
				Bent 2 edge of riverbank West of the river.		dejesw1	53.70	CUYD			
				Bent #4 spill fill and side slopes	10/15/19	riedea1	266.00	CUYD			
	0280	6240104A	SEPARATION GEOTEXTILE	Bent 1 under rock blanket	10/9/19	dejesw1	180.00	SQYD			
				Bent #4 spill fill and side slopes	10/15/19	riedea1	480.00	SQYD			
	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	Project staking, finish grade east of bridge.	10/15/19	riedea1	0.20	LS			
	0350	7320021A	21 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1020+75, 1025+26	10/2/19	dejesw1	4.00	EA			
	0390	8061005	ROCK DITCH CHECK	1020+75	10/4/19	dejesw1	10.00	LF			
				1025+26		dejesw1	20.00	LF			
				996+50		dejesw1	13.00	LF			
0400	8061016	SEDIMENT REMOVAL	Ditch checks Lt. and Rt. 5 C.Y. @ each location	10/15/19	riedea1	10.00	CUYD				