



# Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Prepared For:**

**Do-Rite Construction & Excavating, LLC**  
 17195 Highway 65  
 Lincoln, MO 65338  
 (660)547-2627FAX

**Prepared By:**

**Clinton Project Office**  
 1057 East gains Drive  
 Clinton, MO 64735

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3187D	FAF 7-2(49)	Intersection improvements	7	BENTON	at Commercial Street in Warsaw

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$548,033.16	\$7,707.05	\$555,740.21	13.95%	November 1, 2019	November 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J7P3187D			

**Contract Total Pay For Estimate No. 006**

	To Date	Previous	This Estimate
190215-G03			
Total Earnings	\$77,552.99	\$64,385.78	\$13,167.21
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$121,104.79	\$78,485.78	
<b>Contract Total Payable This Estimate:</b>			<b>\$42,619.01</b>

Approval Date	By User
July 1, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by GIRGIA
July 1, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by kellns1
July 2, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



# Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Totals by Job Numbers			
J7P3187D	To Date	Previous	This Estimate
Participating	\$77,552.99	\$64,385.78	\$13,167.21
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$121,104.79</b>	<b>\$78,485.78</b>	<b>\$42,619.01</b>
*Stockpiled Materials*	\$0.00	\$0.00	0
*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
*Line Item Adjustments*	\$85,211.76	\$28,658.16	\$56,553.60
*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
Contract Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Overrun Adjustments	\$0.00	\$0.00	\$0.00
<b>Totals:</b>	<b>\$121,104.79</b>	<b>\$78,485.78</b>	
<b>Project Total Payable This Estimate:</b>			<b>\$42,619.01</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J7P3187D	0010	2013000		\$150.00	ACRE	0.00	0.50	0.00	0.50	\$0.00
	0020	2022010		\$14,985.00	LS	0.00	0.00	0.25	0.25	\$3,746.25
	0030	2031000		\$15.80	CUYD	0.00	0.00	141.00	141.00	\$2,227.80
	0050	2035500		\$23.50	CUYD	0.00	600.00	0.00	600.00	\$0.00
	0070	2037075		\$555.00	STA	0.00	0.00	2.50	2.50	\$1,387.50
	0080	2063000		\$44.00	CUYD	0.00	9.00	0.00	9.00	\$0.00
	0090	3040504		\$9.50	SQYD	0.00	0.00	425.00	425.00	\$4,037.50
	0100	4019905	MISC. OPTIONAL PAVEMENT	\$63.50	SQYD	0.00	0.00	426.80	426.80	\$27,101.80



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J7P3187D	0260	6161005		\$7.50	SQFT	0.00	424.00	144.00	568.00	\$1,080.00
	0270	6161008		\$40.20	EA	0.00	3.00	0.00	3.00	\$0.00
	0280	6161009		\$23.00	EA	0.00	3.00	0.00	3.00	\$0.00
	0290	6161025		\$28.75	EA	0.00	20.00	0.00	20.00	\$0.00
	0300	6161031		\$212.50	EA	0.00	0.00	6.00	6.00	\$1,275.00
	0310	6161098A		\$4,020.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0320	6181000		\$20,700.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0330	6191000		\$3.00	LF	0.00	0.00	435.00	435.00	\$1,305.00
	0380	6205303B		\$1.38	LF	0.00	332.00	332.00	664.00	\$458.16
	0460	6274000		\$7,500.00	LS	0.00	0.40	0.00	0.40	\$0.00
	0470	7201000		\$55.95	SQFT	0.00	390.00	0.00	390.00	\$0.00
	0480	7250315A		\$53.25	LF	0.00	9.00	0.00	9.00	\$0.00
	0490	7311022		\$694.25	FT	0.00	2.50	0.00	2.50	\$0.00
	0510	8061006		\$34.50	LF	0.00	8.00	0.00	8.00	\$0.00
	0520	8061007A		\$172.25	EA	0.00	2.00	0.00	2.00	\$0.00
	0550	8061019		\$6.32	LF	0.00	619.00	0.00	619.00	\$0.00
	0620	9013003		\$10.33	LF	0.00	112.00	0.00	112.00	\$0.00
	0640	9014003		\$20.66	LF	0.00	130.00	0.00	130.00	\$0.00
	0850	9025400		\$11.50	LF	0.00	101.00	0.00	101.00	\$0.00
	0870	9027400		\$24.15	LF	0.00	212.00	0.00	212.00	\$0.00
	0970	9029901	MISC. TEMPORARY SIGNAL MODIFICATION	\$3,450.00	LS	0.00	1.00	0.00	1.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$42,619.01</b>

**Total Paid / All Items / All Estimates**

Revision 02/05/2019



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start	Pay Period End	Created Date		Estimate Type		
190215-G03		0006		June 16, 2019	June 30, 2019	July 1, 2019		Progress		
Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3187D	0001	0010	2013000		0.00	1	ACRE	0.50	\$150.00	\$75.00
	0001	0020	2022010		0.00	1	LS	0.25	\$14,985.00	\$3,746.25
	0001	0030	2031000		16.00	245	CUYD	141.00	\$15.80	\$2,227.80
	0001	0040	2032000		0.00	14	CUYD	0.00	\$141.75	\$0.00
	0001	0050	2035500		0.00	754	CUYD	600.00	\$23.50	\$14,100.00
	0001	0060	2036000		0.00	179.900	CUYD	0.00	\$14.50	\$0.00
	0001	0070	2037075		0.80	10	STA	2.50	\$555.00	\$1,387.50
	0001	0080	2063000		0.00	9	CUYD	9.00	\$44.00	\$396.00
	0001	0090	3040504		84.00	1136	SQYD	425.00	\$9.50	\$4,037.50
	0001	0100	4019905	MISC. OPTIONAL PAVEMENT	85.50	893.700	SQYD	426.80	\$63.50	\$27,101.80
	0001	0110	4030103		0.00	114.900	TONS	0.00	\$167.70	\$0.00
	0001	0120	4071005		0.00	115	GAL	0.00	\$15.05	\$0.00
	0001	0130	6081010		0.00	45.100	SQYD	0.00	\$112.50	\$0.00
	0001	0140	6081012		0.00	151	SQFT	0.00	\$34.00	\$0.00
	0001	0150	6083008		0.00	59.900	SQYD	0.00	\$91.00	\$0.00
	0001	0160	6086004		0.00	196.500	SQYD	0.00	\$56.50	\$0.00
	0001	0170	6099903	MISC. CG-1 Curb and Gutter	0.00	444	LF	0.00	\$32.00	\$0.00
	0001	0180	6099903	MISC. Curb & Gutter Transitions	0.00	67	LF	0.00	\$32.00	\$0.00
	0001	0190	6123000A		0.00	1	EA	0.00	\$1,725.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3187D	0001	0200	6131010		0.00	4.400	SQYD	0.00	\$23.00	\$0.00
	0001	0210	6131012		0.00	4.400	SQYD	0.00	\$63.00	\$0.00
	0001	0220	6131013		0.00	4.400	SQYD	0.00	\$23.00	\$0.00
	0001	0230	6131014		0.00	28	LF	0.00	\$11.50	\$0.00
	0001	0240	6131015		0.00	20	EA	0.00	\$23.00	\$0.00
	0001	0250	6141120		0.00	1	EA	0.00	\$425.00	\$0.00
	0001	0260	6161005		0.00	656	SQFT	568.00	\$7.50	\$4,260.00
	0001	0270	6161008		0.00	3	EA	3.00	\$40.20	\$120.60
	0001	0280	6161009		0.00	3	EA	3.00	\$23.00	\$69.00
	0001	0290	6161025		0.00	20	EA	20.00	\$28.75	\$575.00
	0001	0300	6161031		0.00	6	EA	6.00	\$212.50	\$1,275.00
	0001	0310	6161098A		0.00	1	EA	1.00	\$4,020.00	\$4,020.00
	0001	0320	6181000		0.00	1	LS	0.50	\$20,700.00	\$10,350.00
	0001	0330	6191000		76.00	781	LF	435.00	\$3.00	\$1,305.00
	0001	0340	6200009		0.00	493	LF	0.00	\$6.90	\$0.00
	0001	0350	6200015		0.00	151	LF	0.00	\$27.60	\$0.00
	0001	0360	6200021		0.00	6	EA	0.00	\$373.25	\$0.00
	0001	0370	6205301B		0.00	120	LF	0.00	\$1.38	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3187D	0001	0380	6205303B		0.00	1338	LF	664.00	\$1.38	\$916.32
	0001	0390	6205901A		0.00	1786	LF	0.00	\$0.98	\$0.00
	0001	0400	6205902A		0.00	1561	LF	0.00	\$0.98	\$0.00
	0001	0410	6206108A		0.00	162	LF	0.00	\$3.45	\$0.00
	0001	0420	6207001		0.00	1692	LF	0.00	\$0.87	\$0.00
	0001	0430	6207002		0.00	3	EA	0.00	\$86.15	\$0.00
	0001	0440	6221001		0.00	843.800	SQYD	0.00	\$7.99	\$0.00
	0001	0450	6224010		0.00	91	SQYD	0.00	\$57.77	\$0.00
	0001	0460	6274000		0.00	1	LS	0.40	\$7,500.00	\$3,000.00
	0001	0470	7201000		0.00	390	SQFT	390.00	\$55.95	\$21,820.50
	0001	0480	7250315A		0.00	9	LF	9.00	\$53.25	\$479.25
	0001	0490	7311022		0.00	3	FT	2.50	\$694.25	\$1,735.62
	0001	0500	8051000A		0.00	0.300	ACRE	0.00	\$9,190.00	\$0.00
	0001	0510	8061006		0.00	8	LF	8.00	\$34.50	\$276.00
	0001	0520	8061007A		0.00	2	EA	2.00	\$172.25	\$344.50
	0001	0530	8061016		0.00	5	CUYD	0.00	\$59.25	\$0.00
	0001	0540	8061017		0.00	0.100	ACRE	0.00	\$6,895.00	\$0.00
	0001	0550	8061019		0.00	619	LF	619.00	\$6.32	\$3,912.08



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3187D	0020	0560	9011030		0.00	5	EA	0.00	\$2,278.00	\$0.00
	0020	0570	9011110		0.00	3	EA	0.00	\$771.30	\$0.00
	0020	0580	9011112		0.00	1	EA	0.00	\$809.17	\$0.00
	0020	0590	9011115		0.00	1	EA	0.00	\$849.35	\$0.00
	0020	0600	9011311		0.00	5	EA	0.00	\$677.20	\$0.00
	0020	0610	9012230		0.00	1	EA	0.00	\$5,625.00	\$0.00
	0020	0620	9013003		0.00	156	LF	112.00	\$10.33	\$1,156.96
	0020	0630	9013004		0.00	14	LF	0.00	\$18.37	\$0.00
	0020	0640	9014003		0.00	209	LF	130.00	\$20.66	\$2,685.80
	0020	0650	9015010		0.00	195	LF	0.00	\$5.75	\$0.00
	0020	0660	9016120		0.00	4	EA	0.00	\$2,521.00	\$0.00
	0020	0670	9017002		0.00	100	LF	0.00	\$3.56	\$0.00
	0020	0680	9017008		0.00	1250	LF	0.00	\$1.15	\$0.00
	0020	0690	9017110		0.00	420	LF	0.00	\$0.98	\$0.00
	0020	0700	9017407		0.00	260	LF	0.00	\$3.40	\$0.00
	0020	0710	9018230		0.00	5	EA	0.00	\$1,265.00	\$0.00
	0020	0720	9018613		0.00	1	EA	0.00	\$6,780.00	\$0.00
	0030	0730	9020213		0.00	1	EA	0.00	\$920.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3187D	0030	0740	9020513		0.00	8	EA	0.00	\$1,033.00	\$0.00
	0030	0750	9020514		0.00	4	EA	0.00	\$1,115.50	\$0.00
	0030	0760	9020811		0.00	6	EA	0.00	\$710.00	\$0.00
	0030	0770	9020833		0.00	69	SQFT	0.00	\$21.65	\$0.00
	0030	0780	9020834		0.00	24	EA	0.00	\$172.30	\$0.00
	0030	0790	9022708		0.00	4	EA	0.00	\$1,092.00	\$0.00
	0030	0800	9023245		0.00	2	EA	0.00	\$11,500.00	\$0.00
	0030	0810	9023250		0.00	1	EA	0.00	\$12,515.00	\$0.00
	0030	0820	9023255		0.00	1	EA	0.00	\$15,610.00	\$0.00
	0030	0830	9024920		0.00	6	EA	0.00	\$294.50	\$0.00
	0030	0840	9025300		0.00	141	LF	0.00	\$10.91	\$0.00
	0030	0850	9025400		0.00	268	LF	101.00	\$11.50	\$1,161.50
	0030	0860	9026300		0.00	16	LF	0.00	\$17.25	\$0.00
	0030	0870	9027400		0.00	335	LF	212.00	\$24.15	\$5,119.80
	0030	0880	9027504		0.00	30	LF	0.00	\$28.73	\$0.00
	0030	0890	9028208		0.00	160	LF	0.00	\$1.15	\$0.00
	0030	0900	9028308		0.00	1270	LF	0.00	\$1.04	\$0.00
0030	0910	9028310		0.00	1270	LF	0.00	\$1.21	\$0.00	





## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190215-G03	0006	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3187D	0030	0920	9028311		0.00	2700	LF	0.00	\$1.33	\$0.00
	0030	0930	9028810		0.00	2	EA	0.00	\$1,126.00	\$0.00
	0030	0940	9028820		0.00	5	EA	0.00	\$2,525.00	\$0.00
	0030	0950	9028821		0.00	1	EA	0.00	\$4,025.00	\$0.00
	0030	0960	9029100		0.00	17.500	CUYD	0.00	\$1,436.00	\$0.00
	0030	0970	9029901	MISC. TEMPORARY SIGNAL MODIFICATION	0.00	1	LS	1.00	\$3,450.00	\$3,450.00
	0030	0980	9029901	MISC. Controller Assembly Housing, NEMA Type 2070	0.00	1	LS	0.00	\$20,575.00	\$0.00
	0030	0990	9029902	MISC. OPTIONAL TRAFFIC SIGNAL DETECTOR	0.00	8	EA	0.00	\$2,760.00	\$0.00
	0030	1000	9029903	MISC. UNINTERRUPTABLE POWER SUPPLY	0.00	1	LF	0.00	\$8,040.00	\$0.00
	0040	1010	9031010		0.00	0.400	CUYD	0.00	\$2,912.00	\$0.00
	0040	1020	9031241		0.00	3	EA	0.00	\$393.75	\$0.00
	0040	1030	9031270A		0.00	48	LF	0.00	\$12.60	\$0.00
	0040	1040	9031273		0.00	9	LF	0.00	\$97.35	\$0.00
	0040	1050	9031280		0.00	12	LF	0.00	\$14.00	\$0.00
	0040	1060	9031281		0.00	3	LF	0.00	\$119.75	\$0.00
	0040	1070	9035004A		0.00	14	SQFT	0.00	\$26.20	\$0.00
	0001	5001	6131018		30.00	0	EA	0.00	\$18.50	\$0.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190215-G03		0006		June 16, 2019		June 30, 2019			July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J7P3187D	0020	2022010	REMOVAL OF IMPROVEMENTS	Commercial St left curb and gutter	6/18/19	girgia	0.10	LS				
				Commercial St	6/27/19	girgia	0.15	LS				
	0030	2031000	CLASS A EXCAVATION	Commercial St	6/18/19	girgia	75.00	CUYD				
				Commercial St and Longview Terrace	6/19/19	girgia	50.00	CUYD				
				RTE 7 NB		girgia	16.00	CUYD				
	0070	2037075	COMPACTING IN CUT	Commercial St	6/18/19	girgia	1.70	STA				
				RTE 7 NB	6/19/19	girgia	0.80	STA				
	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Commercial St	6/20/19	girgia	116.00	SQYD				
				Commercial Street		girgia	84.00	SQYD	9+69 right 11 ft	9+79 right 87 ft		
				Commercial St	6/25/19	girgia	225.00	SQYD				
				RTE 7 10 ft. Shoulder additon		girgia	0.00	SQYD				
	0100	4019905	MISC.	Commercial St	6/25/19	girgia	341.30	SQYD				
				RTE 7 10 ft. Shoulder addition		girgia	84.40	SQYD				
				RTE 7 Edge of Pavement Repair		girgia	1.10	SQYD				
	0260	6161005	CONSTRUCTION SIGNS	Commercial St Detour	6/25/19	girgia	144.00	SQFT				
	0300	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Commercial St	6/25/19	girgia	6.00	EA				
	0330	6191000	PAVEMENT EDGE TREATMENT	Commercial St	6/18/19	girgia	170.00	LF				
				Commercial St	6/19/19	girgia	15.00	LF				
				RTE 7 NB		girgia	76.00	LF				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190215-G03		0006		June 16, 2019		June 30, 2019			July 1, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J7P3187D	0330	6191000	PAVEMENT EDGE TREATMENT	Commercial St Phase 2	6/28/19	girgia	174.00	LF			
	0380	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Commercial ST	6/27/19	girgia	332.00	LF			