



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 15, 2020

<b>Progress Estimate Number</b> 13	<b>Contract ID</b> 190215-H01	<b>Pay Period Start</b> May 2, 2020	<b>Original Contract Amount</b> \$7,340,996.30
<b>Prime Contractor</b> Chester Bross Const. Co./CB Equip. Inc.	<b>Pay Period End</b> May 15, 2020	<b>Net Change Order Amount</b> (\$226,308.42)	<b>Current Contract Amount</b> \$7,114,687.88

Approval Date	By User
May 15, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by slaytc1
May 18, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by HILLSD1
May 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2020	July 1, 2020		46.48%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
190215-H01			
Total Posted Items Pay	\$588,356.25	\$2,718,724.17	\$3,307,080.42
Gross Item Adjustments	(\$30,997.17)	\$35,715.47	\$4,718.30
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,754,439.64	\$3,311,798.72
<b>Contract Total Payable This Estimate:</b>	<b>\$557,359.08</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3262	0020	2129900	MISC.SHOULDER GRADING	100F	\$155.000	167	\$25,885.00
	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$51.900	2,930.2	\$152,077.38
	0090	4071005	TACK COAT	GAL	\$1.200	5,213	\$6,255.60
	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$140.000	856.2	\$119,868.00
	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$3.650	2,160	\$7,884.00
	0300	6181000	MOBILIZATION	LS	\$200,000.000	0.25	\$50,000.00
	5002	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$46.110	4,909.7	\$226,386.27
<b>Project J9P3262 - Total</b>							<b>\$588,356.25</b>
<b>Overall - Total</b>							<b>\$588,356.25</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3262	0030	SHAPING SLOPES, CLASS III	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,050.00000 - 1050.00000, 'is applied (if non-zero).	1.8	\$1,050.00	\$1,890.00
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Asphalt Cement Price Adjustment	Line 0070 - 2,930.2 Tons - 3.0% AC			(\$4,175.54)
	0160	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-314.52	\$140.00	(\$44,032.80)
	0160	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user slaytc1	314.52	\$140.00	\$44,032.80



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 15, 2020

<b>Progress Estimate Number</b> 13	<b>Contract ID</b> 190215-H01	<b>Pay Period Start</b> May 2, 2020	<b>Original Contract Amount</b> \$7,340,996.30
<b>Prime Contractor</b> Chester Bross Const. Co./CB Equip. Inc.		<b>Pay Period End</b> May 15, 2020	<b>Net Change Order Amount</b> (\$226,308.42)
			<b>Current Contract Amount</b> \$7,114,687.88

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3262		REPAIR			overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0190	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.45000 - 2.45000, 'is applied (if non-zero).	642	\$2.45	\$1,572.90
	5002	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Substandard Item	Pay adjustment for 1.95 miles of unaccepted shoulder paving (Approximately 500 tons).			(\$23,055.00)
	5002	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Line 5002 - 4,909.7 Tons - 3.1% AC - BP1 19-100			(\$7,229.53)
	5003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-15,172.7	\$47.14	(\$715,241.08)
	5003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user slaytc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	15,172.7	\$47.14	\$715,241.08
<b>Total</b>								<b>(\$30,997.17)</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on May 22, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3262	FAF 25-2(31)	Coldmill and resurface	25	STODDARD	from Advance to Bernie
J9S3521	FAS-S702(071)	Resurface	Y	STODDARD	from Route 25 to Purina

Totals by Job Numbers				
J9P3262		This Estimate	Previous	To Date
	Posted Item Pay	\$588,356.25	\$2,103,044.02	\$2,691,400.27
	Gross Item Adjustments	(\$30,997.17)	\$22,510.42	(\$8,486.75)
	Gross Item Pay	\$557,359.08	\$2,125,554.44	\$2,682,913.52
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3521		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$615,680.15	\$615,680.15
	Gross Item Adjustments	\$0.00	\$13,205.05	\$13,205.05
	Gross Item Pay	\$0.00	\$628,885.20	\$628,885.20
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 22, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3262, Item 4030103, Project Item Line Number 5003, Material Set 403010396, Material 0403SP125CLG - Superpave 12.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	Awaiting QA test results.	slaytc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3262, Item 6131010, Project Item Line Number 0160, Material Set 613101096, Material 0501CCPAEA - Concrete, Pavement HES w/Air, Acceptance Action Generic 0501CCPAEA is insufficient.	QA/QC tests reported. AASHTOware Issues.	slaytc1	Overridden



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190215-H01	J9P3262	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$48,000.00	\$48,000.00
		0001	0020	2129900	MISC.SHOULDER GRADING	167.00	0.00	167.00	100F	167.00	\$155.00	\$25,885.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	62.00	1.80	63.80	100F	63.80	\$1,050.00	\$66,990.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,114.40	0.00	2,114.40	TONS	0.00	\$31.00	\$0.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	90.00	0.00	90.00	TONS	0.00	\$100.00	\$0.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23,110.50	-23,110.50	0.00	TONS	0.00	\$51.10	\$0.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,973.50	0.00	2,973.50	TONS	2,930.20	\$51.90	\$152,077.38
		0001	0080	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	61,462.40	-61,462.40	0.00	TONS	0.00	\$56.30	\$0.00
		0001	0090	4071005	TACK COAT	60,363.00	9,000.00	69,363.00	GAL	23,165.00	\$1.20	\$27,798.00
		0001	0100	4081010	PRIME-LIQUID ASPHALT RC 70 OR MC 30	15,640.00	0.00	15,640.00	GAL	0.00	\$2.35	\$0.00
		0001	0110	4134000	BITUMINOUS FOG SEAL	21,189.00	0.00	21,189.00	GAL	1,600.00	\$2.40	\$3,840.00
		0001	0120	6083003	3 IN. CONCRETE MEDIAN STRIP	12.00	0.00	12.00	SQYD	0.00	\$235.00	\$0.00
		0001	0130	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	650.00	0.00	650.00	LF	650.00	\$46.40	\$30,160.00
		0001	0140	6092015	INTEGRAL CURB TYPE O	50.00	0.00	50.00	LF	50.00	\$55.25	\$2,762.50
		0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$750.00	\$0.00
		0001	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,114.70	0.00	2,114.70	SQYD	2,114.70	\$140.00	\$296,058.00
		0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	529.00	0.00	529.00	SQYD	64.00	\$6.00	\$384.00
		0001	0180	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	529.00	0.00	529.00	SQYD	64.00	\$6.00	\$384.00
		0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	8,752.00	642.00	9,394.00	LF	9,394.00	\$2.45	\$23,015.30
		0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	5,220.00	0.00	5,220.00	EA	5,220.00	\$3.65	\$19,053.00
		0001	0210	6161005	CONSTRUCTION SIGNS	6,112.00	0.00	6,112.00	SQFT	1,903.00	\$8.40	\$15,985.20
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$36.75	\$220.50
		0001	0230	6161009	FLAG ASSEMBLY	12.00	0.00	12.00	EA	6.00	\$26.25	\$157.50
		0001	0240	6161010	RELOCATED SIGNS	920.00	0.00	920.00	SQFT	0.00	\$7.90	\$0.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	605.00	0.00	605.00	EA	100.00	\$23.10	\$2,310.00
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	40.00	EA	20.00	\$68.25	\$1,365.00
		0001	0270	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	1.00	\$1,050.00	\$1,050.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,675.00	\$7,350.00
		0001	0290	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$6,100.00	\$0.00
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$200,000.00	\$150,000.00
		0001	0310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	281.00	0.00	281.00	LF	0.00	\$21.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	22.00	0.00	22.00	EA	0.00	\$294.00	\$0.00
		0001	0330	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	1.00	0.00	1.00	EA	0.00	\$1,260.00	\$0.00
		0001	0340	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	8,350.00	0.00	8,350.00	LF	0.00	\$1.30	\$0.00
		0001	0350	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	12,000.00	0.00	12,000.00	LF	0.00	\$1.30	\$0.00
		0001	0360	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	144.00	0.00	144.00	LF	0.00	\$5.25	\$0.00
		0001	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	334,869.00	0.00	334,869.00	LF	0.00	\$0.12	\$0.00
		0001	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	160,029.00	0.00	160,029.00	LF	0.00	\$0.11	\$0.00
		0001	0390	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	304.00	0.00	304.00	LF	0.00	\$5.25	\$0.00
		0001	0400	6207001	PAVEMENT MARKING REMOVAL	23,750.00	0.00	23,750.00	LF	0.00	\$0.79	\$0.00
		0001	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	31,583.00	-31,583.00	0.00	SQYD	0.00	\$2.15	\$0.00
		0001	0420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	15,761.00	-13,261.00	2,500.00	SQYD	0.00	\$2.90	\$0.00
		0001	0430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,084.30	0.00	2,084.30	STA	0.00	\$13.75	\$0.00
		0001	0440	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,111.40	0.00	1,111.40	STA	0.00	\$13.75	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 22, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190215-H01	J9P3262	0001	0450	7034001	CLASS B-1 CONCRETE	3.40	0.00	3.40	CUYD	3.40	\$2,850.00	\$9,690.00
		0001	0460	8061005	ROCK DITCH CHECK	640.00	0.00	640.00	LF	0.00	\$19.00	\$0.00
		0001	0470	8061019	SILT FENCE	16,621.00	0.00	16,621.00	LF	0.00	\$1.80	\$0.00
		0010	0480	6061060	MGS GUARDRAIL	7,100.00	0.00	7,100.00	LF	7,100.00	\$25.20	\$178,920.00
		0010	0490	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	6.00	0.00	6.00	EA	6.00	\$3,360.00	\$20,160.00
		0010	0500	6061080	MGS END ANCHOR	19.00	0.00	19.00	EA	19.00	\$1,155.00	\$21,945.00
		0010	0510	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	24.00	0.00	24.00	EA	24.00	\$3,675.00	\$88,200.00
		0010	0520	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	39.00	0.00	39.00	EA	39.00	\$3,097.50	\$120,802.50
		0010	0530	6063017	TYPE C CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$24,000.00	\$48,000.00
		0040	0540	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.00	1.10	CUYD	0.00	\$1,890.00	\$0.00
		0040	0550	9031210	STRUCTURAL STEEL POSTS	100.00	0.00	100.00	LB	0.00	\$5.25	\$0.00
		0040	0560	9031220	PIPE POSTS	490.00	0.00	490.00	LB	0.00	\$5.00	\$0.00
		0040	0570	9035004A	SH-FLAT SHEET	61.00	0.00	61.00	SQFT	0.00	\$25.20	\$0.00
		0070	0580	2169903	MISC.REMOVAL OF EXISTING THRIE BEAM	156.00	0.00	156.00	LF	156.00	\$9.45	\$1,474.20
		0070	0590	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	156.00	0.00	156.00	LF	156.00	\$42.00	\$6,552.00
		0071	0600	2169903	MISC.REMOVAL OF EXISTING THRIE BEAM	156.00	0.00	156.00	LF	156.00	\$9.45	\$1,474.20
		0071	0610	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	156.00	0.00	156.00	LF	156.00	\$42.00	\$6,552.00
		0072	0620	2169903	MISC.REMOVAL OF EXISTING THRIE BEAM	156.00	0.00	156.00	LF	156.00	\$9.45	\$1,474.20
		0072	0630	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	156.00	0.00	156.00	LF	156.00	\$42.00	\$6,552.00
		0073	0640	2169903	MISC.REMOVAL OF EXISTING THRIE BEAM	156.00	0.00	156.00	LF	156.00	\$9.45	\$1,474.20
		0073	0650	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	156.00	0.00	156.00	LF	156.00	\$42.00	\$6,552.00
		0074	0660	2169903	MISC.REMOVAL OF EXISTING THRIE BEAM	156.00	0.00	156.00	LF	156.00	\$9.45	\$1,474.20
		0074	0670	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	156.00	0.00	156.00	LF	156.00	\$42.00	\$6,552.00
		0075	0680	2169903	MISC.REMOVAL OF EXISTING THRIE BEAM	380.00	0.00	380.00	LF	380.00	\$9.45	\$3,591.00
		0075	0690	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	380.00	0.00	380.00	LF	380.00	\$42.00	\$15,960.00
		0001	5001	6189901	MISC.MOBILIZATION PLANT SITE	0.00	1.00	1.00	LS	1.00	\$80,000.00	\$80,000.00
		0001	5002	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	16,800.00	16,800.00	TONS	5,623.50	\$46.11	\$259,299.58
		0001	5003	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	61,460.00	61,460.00	TONS	15,172.70	\$47.14	\$715,241.08
		0001	5004	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	454,320.00	454,320.00	SQYD	149,038.00	\$1.44	\$214,614.72
		0001	5005	1046002	VALUE ENGINEERING	0.00	84,499.00	84,499.00	EA	0.00	\$1.00	\$0.00
		0001	5006	6099901	MISC.Misc. Type 2 Rock Ditch Liner	0.00	1.00	1.00	LS	0.00	\$25,614.34	\$0.00
Project J9P3262 - Total Value Posted to Date as of Report Generated Date												\$2,691,400.26
J9S3521	0001	0700	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,294.00	\$3,294.00	
	0001	0710	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	21.40	1.30	22.70	STA	22.70	\$1,661.00	\$37,704.70	
	0001	0720	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	5.00	\$1,470.00	\$7,350.00	
	0001	0730	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,394.00	0.00	2,394.00	SQYD	2,394.00	\$7.45	\$17,835.30	
	0001	0740	3049910	MISC.PERMANENT AGG EDGE TREATMENT	894.40	-518.40	376.00	TONS	376.00	\$23.85	\$8,967.60	
	0001	0750	3105002	GRAVEL (A) OR CRUSHED STONE (B)	31.00	0.00	31.00	TONS	31.00	\$81.35	\$2,521.85	
	0001	0760	4019905	MISC.OPTIONAL PAVEMENT	2,394.00	0.00	2,394.00	SQYD	2,394.00	\$39.65	\$94,922.10	
	0001	0770	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	4,890.20	-1.10	4,889.10	TONS	4,889.10	\$55.95	\$273,545.14	
	0001	0780	4071005	TACK COAT	3,180.00	130.00	3,310.00	GAL	3,310.00	\$2.20	\$7,282.00	
	0001	0790	4134000	BITUMINOUS FOG SEAL	1,051.00	-51.00	1,000.00	GAL	1,000.00	\$3.35	\$3,350.00	
	0001	0800	6083003	3 IN. CONCRETE MEDIAN STRIP	118.60	0.00	118.60	SQYD	118.60	\$110.00	\$13,046.00	
	0001	0810	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$750.00	\$0.00	
	0001	0820	6161005	CONSTRUCTION SIGNS	866.00	-3.00	863.00	SQFT	863.00	\$8.40	\$7,249.20	
	0001	0830	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$26.25	\$210.00	
	0001	0840	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$23.10	\$2,310.00	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
190215-H01	J9S3521	0001	0850	6161070	TUBULAR MARKER	6.00	0.00	6.00	EA	6.00	\$89.25	\$535.50		
		0001	0860	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,675.00	\$7,350.00		
		0001	0870	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$38,500.00	\$38,500.00		
		0001	0880	6191000	PAVEMENT EDGE TREATMENT	2,371.00	0.00	2,371.00	LF	2,371.00	\$2.19	\$5,192.49		
		0001	0890	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	24.00	\$21.00	\$504.00		
		0001	0900	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	148.00	0.00	148.00	LF	148.00	\$21.00	\$3,108.00		
		0001	0910	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$294.00	\$1,470.00		
		0001	0920	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,841.00	360.00	4,201.00	LF	4,201.00	\$0.26	\$1,092.26		
		0001	0930	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,633.00	360.00	3,993.00	LF	3,993.00	\$0.37	\$1,477.41		
		0001	0940	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	23,518.00	0.00	23,518.00	LF	23,518.00	\$0.16	\$3,762.88		
		0001	0950	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	18,876.00	0.00	18,876.00	LF	18,876.00	\$0.16	\$3,020.16		
		0001	0960	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	736.00	-736.00	0.00	LF	0.00	\$5.25	\$0.00		
		0001	0970	6209902	MISC.PREFORMED THERMOPLASTIC LANE REDUCTION ARROW	2.00	0.00	2.00	EA	2.00	\$2,100.00	\$4,200.00		
		0001	0980	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	806.00	0.00	806.00	SQYD	806.00	\$12.30	\$9,913.80		
		0001	0990	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	15.00	-15.00	0.00	STA	0.00	\$21.30	\$0.00		
		0001	1000	7034041	CLASS B-1 CONCRETE (CULVERTS)	0.20	0.00	0.20	CUYD	0.20	\$11,700.00	\$2,340.00		
		0001	1010	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	1.00	\$3,675.00	\$3,675.00		
		0001	1020	8061006	ALTERNATE DITCH CHECK	102.00	0.00	102.00	LF	102.00	\$15.75	\$1,606.50		
		0001	1030	8061019	SILT FENCE	2,130.00	-975.00	1,155.00	LF	1,155.00	\$1.80	\$2,079.00		
		0010	1040	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	325.00	0.00	325.00	LF	325.00	\$32.55	\$10,578.75		
		0010	1050	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,150.00	\$12,600.00		
		0040	1060	9031010	CONCRETE FOOTINGS, EMBEDDED	1.80	0.00	1.80	CUYD	1.80	\$1,680.00	\$3,024.00		
		0040	1070	9031210	STRUCTURAL STEEL POSTS	450.00	0.00	450.00	LB	450.00	\$4.75	\$2,137.50		
		0040	1080	9031220	PIPE POSTS	1,100.00	0.00	1,100.00	LB	1,100.00	\$4.50	\$4,950.00		
		0040	1090	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	1.00	\$315.00	\$315.00		
		0040	1100	9035004A	SH-FLAT SHEET	91.00	0.00	91.00	SQFT	91.00	\$25.20	\$2,293.20		
		0040	1110	9035011A	ST-STRUCTURAL	72.00	0.00	72.00	SQFT	72.00	\$29.40	\$2,116.80		
		0001	5101	7261024	24 IN. PIPE GROUP A	0.00	50.00	50.00	LF	50.00	\$165.00	\$8,250.00		
		Project J9S3521 - Total Value Posted to Date as of Report Generated Date												\$615,680.14
		190215-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,307,080.41



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3262

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2129900	MISC. SUBGRADING AND SHOULDERING	5/11/20	5/14/20	35.60	100F		47.710	ROC	48.385	ROC	
				5/14/20	49.70	100F		46.420	ROC	47.361	ROC	
			5/14/20	5/15/20	29.00	100F		48.192	Shoulder NB Lane LOC	47.851	Shoulder NB Lane LOC	
				5/15/20	52.70	100F		47.561	Shoulder NB Lane LOC	46.563	Shoulder NB Lane LOC	
0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	5/11/20	5/14/20	1,772.60	TONS		46.420	Shoulder ROC SB Lane	48.192	Shoulder LOC NB Lane	
			5/14/20	5/15/20	1,157.60	TONS		48.192	Shoulder NB Lane LOC	45.563	Shoulder NB Lane LOC	
0090	4071005	TACK COAT	5/4/20	5/9/20	1,038.00	GAL		31.607	ROC	35.658	ROC	
			5/5/20	5/9/20	924.00	GAL	Paved south to 37.237 ROC and then paved north LOC	35.568	ROC	35.523	LOC	
			5/6/20	5/9/20	824.00	GAL		35.523	LOC	32.138	LOC	
			5/7/20	5/9/20	612.00	GAL		32.138	LOC	29.384	LOC	
			5/8/20	5/9/20	746.00	GAL		29.384	LOC	27.579	ROC	
			5/9/20	5/11/20	864.00	GAL		29.579	ROC	30.793	ROC	
			5/11/20	5/14/20	122.00	GAL		46.420	Shoulder ROC SB Lane	48.192	Shoulder LOC NB Lane	
			5/14/20	5/15/20	83.00	GAL		48.192	Shoulder NB Lane LOC	46.563		
0160	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	5/4/20	5/9/20	8.00	SQYD		41.134	ROC			
				5/9/20	8.00	SQYD		41.187	ROC			
				5/9/20	8.00	SQYD		41.206	ROC			
				5/9/20	8.00	SQYD		41.505	ROC			
				5/9/20	8.00	SQYD		41.555	ROC			
				5/9/20	8.00	SQYD		41.559	ROC			
				5/9/20	8.00	SQYD		41.561	ROC			
				5/5/20	5/9/20	8.00	SQYD	39.532	LOC			
				5/9/20	8.00	SQYD		39.535	LOC			
				5/9/20	8.00	SQYD		39.548	LOC			
				5/9/20	8.00	SQYD		39.578	LOC			
				5/9/20	8.00	SQYD		39.668	LOC			
				5/9/20	8.00	SQYD		39.729	LOC			
				5/9/20	8.00	SQYD		39.753	LOC			
				5/9/20	8.00	SQYD		39.773				
				5/9/20	8.00	SQYD		39.784	LOC			
				5/9/20	8.00	SQYD		39.790	LOC			
				5/9/20	8.00	SQYD		39.800	LOC			
				5/9/20	8.00	SQYD		39.810	LOC			
				5/9/20	8.00	SQYD		39.82	LOC			
				5/9/20	8.00	SQYD		39.830				
				5/9/20	8.00	SQYD		39.839	LOC			
				5/9/20	8.00	SQYD		39.851	LOC			
				5/9/20	8.00	SQYD		39.861				
				5/9/20	8.00	SQYD		39.878	LOC			
				5/9/20	8.00	SQYD		39.891	LOC			
				5/9/20	8.00	SQYD		39.896	LOC			
				5/9/20	8.00	SQYD		39.915	LOC			
				5/9/20	8.00	SQYD		39.929	LOC			
				5/9/20	8.00	SQYD		39.935	LOC			
				5/9/20	8.00	SQYD		39.981	LOC			
				5/9/20	8.00	SQYD		40.106	LOC			
				5/9/20	8.00	SQYD		40.125	LOC			
				5/9/20	8.00	SQYD		40.152	LOC			
			5/6/20	5/9/20	8.00	SQYD	Expansion Joint	39.568	ROC			
				5/9/20	8.00	SQYD	Expansion Joint	39.773	ROC			
				5/9/20	8.00	SQYD	Expansion Joint	40.106	ROC			
				5/9/20	8.00	SQYD		38.000	ROC			
				5/9/20	8.00	SQYD		39.532	ROC			
				5/9/20	8.00	SQYD		39.535	ROC			
				5/9/20	8.00	SQYD		39.548	ROC			
				5/9/20	8.00	SQYD		39.668	ROC			
				5/9/20	8.00	SQYD		39.729	ROC			
				5/9/20	8.00	SQYD		39.753	ROC			
				5/9/20	8.00	SQYD		39.784	ROC			
				5/9/20	8.00	SQYD		39.790	ROC			
				5/9/20	8.00	SQYD		39.810	ROC			
				5/9/20	8.00	SQYD		39.820	ROC			
				5/9/20	8.00	SQYD		39.830	ROC			
				5/9/20	8.00	SQYD		39.839	ROC			
				5/9/20	8.00	SQYD		39.851	ROC			
				5/9/20	8.00	SQYD		39.861	ROC			
				5/9/20	8.00	SQYD		39.878	ROC			
				5/9/20	8.00	SQYD		39.878	ROC			





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0160	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	5/6/20	5/9/20	8.00	SQYD		39.891	ROC			
				5/9/20	8.00	SQYD		39.896	ROC			
				5/9/20	8.00	SQYD		39.919	ROC			
				5/9/20	8.00	SQYD		39.925	ROC			
				5/9/20	8.00	SQYD		39.939	ROC			
				5/9/20	8.00	SQYD		39.981	ROC			
				5/9/20	8.00	SQYD		39.998				
				5/9/20	8.00	SQYD		40.125	ROC			
				5/8/20	5/9/20	16.00	SQYD	38.764	LOC/ ROC			
				5/9/20	16.00	SQYD	38.775	LOC/ ROC				
				5/9/20	16.00	SQYD	38.785	LOC/ ROC				
				5/9/20	16.00	SQYD	38.803	LOC/ ROC				
				5/9/20	16.00	SQYD	38.811	LOC/ ROC				
				5/9/20	16.00	SQYD	38.818	LOC/ ROC				
				5/9/20	16.00	SQYD	38.823	LOC/ ROC				
				5/9/20	16.00	SQYD	38.828	LOC/ ROC				
				5/9/20	16.00	SQYD	38.85	LOC/ ROC				
				5/9/20	16.00	SQYD	38.867	LOC/ ROC				
				5/9/20	16.00	SQYD	38.874	LOC/ ROC				
				5/9/20	16.00	SQYD	38.889	LOC/ ROC				
				5/9/20	16.00	SQYD	38.893	LOC/ ROC				
				5/9/20	16.00	SQYD	38.922	LOC/ ROC				
				5/9/20	16.00	SQYD	38.929	LOC/ ROC				
				5/9/20	16.00	SQYD	38.946	LOC/ ROC				
				5/9/20	16.00	SQYD	38.951	LOC/ ROC				
				5/9/20	16.00	SQYD	38.978	LOC/ ROC				
				5/9/20	16.00	SQYD	38.987	LOC/ ROC				
				5/9/20	16.00	SQYD	39.039	LOC/ ROC				
				5/9/20	16.00	SQYD	39.044	LOC/ ROC				
				5/9/20	16.00	SQYD	39.05	LOC/ ROC				
				5/9/20	16.00	SQYD	39.066	LOC/ ROC				
				5/9/20	16.00	SQYD	39.068	LOC/ ROC				
				5/9/20	16.00	SQYD	39.091	LOC/ ROC				
				5/9/20	16.00	SQYD	39.109	LOC/ ROC				
				5/9/20	16.00	SQYD	39.115	LOC/ ROC				
				5/9/20	16.00	SQYD	39.124	LOC/ ROC				
				5/9/20	16.00	SQYD	39.147	LOC/ ROC				
				5/9/20	16.00	SQYD	39.171	LOC/ ROC				
				5/9/20	16.00	SQYD	39.174	LOC/ ROC				
				5/9/20	16.00	SQYD	39.232	LOC/ ROC				
				5/9/20	16.00	SQYD	39.3	LOC/ ROC				
				5/9/20	16.00	SQYD	39.935					
				5/15/20	5/15/20	-175.80	SQYD	27		57		
0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	5/4/20	5/9/20	126.00	EA		41.134	ROC	41.561	ROC	
			5/5/20	5/9/20	486.00	EA		39.532	LOC	40.152	LOC	
			5/6/20	5/9/20	486.00	EA		39.532	ROC	40.125	ROC	
			5/8/20	5/9/20	1,224.00	EA		38.764	LOC/ ROC	39.3	LOC/ ROC	
			5/15/20	5/15/20	-162.00	EA	Adjustment until change order approval.	27		57		
0300	6181000	MOBILIZATION	5/6/20	5/9/20	0.25	LS	25% Contract Payment	27.000		57.000		
5002	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	5/4/20	5/9/20	929.30	TONS		31.607	ROC	35.658	ROC	
			5/5/20	5/9/20	684.50	TONS	Paved south to 37.237 ROC and then paved north LOC	35.568	ROC	35.523	LOC	
			5/6/20	5/9/20	838.90	TONS		35.523	LOC	32.138	LOC	
			5/7/20	5/9/20	772.60	TONS		32.138	LOC	29.384	LOC	
			5/8/20	5/9/20	732.10	TONS	Turned around near 27.3 and paved back South.	29.384	LOC	27.579	ROC	
			5/9/20	5/11/20	952.30	TONS		29.579	ROC	30.793	ROC	

The information below this line are details from Line Item agency views.  
No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0030	SHAPING SLOPES, CLASS III	Overrun	Overrun	12	May 5, 2020	SYSTEM	(\$1,890.00)					
				13	May 15, 2020	SYSTEM	\$1,890.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1050.00000 - 1050.00000, 'is applied (if non-zero).				
			Overrun - Total				\$0.00					
	Overrun - Total				\$0.00							
	0030 - Total				\$0.00							
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	13	May 15, 2020	slaytc1	(\$4,175.54)	Line 0070 - 2,930.2 Tons - 3.0% AC				
								(\$4,175.54)				
	Other Item Adjustment - Total				(\$4,175.54)							
0070 - Total				(\$4,175.54)								
0160	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		5	Nov 19, 2019	SYSTEM	(\$12,320.00)					
				13	May 15, 2020	SYSTEM	(\$44,032.80)					
				13	May 15, 2020	SYSTEM	\$44,032.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user slaytc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				- Total				(\$12,320.00)				
	Material - Total				(\$12,320.00)							
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		6	Dec 2, 2019	SYSTEM	\$12,320.00					
							- Total				\$12,320.00	
							MaterialCredit - Total				\$12,320.00	
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	MDPA	5	Nov 19, 2019	slaytc1	\$12,320.00	Line 0160 is adjusted \$12,320.00 to offset the system generated adjustment for insufficient materials. Necessary sample records will be submitted by the next estimate.				
							6	Dec 2, 2019	slaytc1	(\$12,320.00)	Line 0160 is adjusted -\$12,320.00 to balance the previous adjustment that allowed pay on estimate 5 when withheld for material exceptions.	
				MDPA - Total							\$0.00	
				Other Item Adjustment - Total				\$0.00				
	0160 - Total				\$0.00							
0190	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	11	Apr 16, 2020	SYSTEM	(\$1,572.90)					
				13	May 15, 2020	SYSTEM	\$1,572.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.45000 - 2.45000, 'is applied (if non-zero).				
				Overrun - Total				\$0.00				
	Overrun - Total				\$0.00							
0190 - Total				\$0.00								
0480	MGS GUARDRAIL	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$79,662.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				7	Feb 18, 2020	SYSTEM	(\$37,711.67)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				8	Mar 2, 2020	SYSTEM	(\$19,790.83)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				9	Mar 17, 2020	SYSTEM	(\$6,545.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				10	Apr 1, 2020	SYSTEM	(\$8,415.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				11	Apr 16, 2020	SYSTEM	(\$7,199.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total				\$0.00							
Construction Stockpile - Total				\$0.00								
0480 - Total				\$0.00								
0490	MGS BRIDGE	Construction		1	Sep 16,	SYSTEM	\$9,630.00	Payment Estimate Item Adjustment generated Stockpile Transaction				



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490	APPROACH TRANSITION SECTION (EXTENDED CURB)	Stockpile			2019			
				7	Feb 18, 2020	SYSTEM	(\$7,133.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Mar 2, 2020	SYSTEM	(\$2,496.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
	Construction Stockpile - Total				\$0.00			
	0490 - Total				\$0.00			
0500	MGS END ANCHOR	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$10,260.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Feb 18, 2020	SYSTEM	(\$4,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Mar 2, 2020	SYSTEM	(\$3,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Apr 1, 2020	SYSTEM	(\$1,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Apr 16, 2020	SYSTEM	(\$1,260.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
Construction Stockpile - Total				\$0.00				
0500 - Total				\$0.00				
0510	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$51,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Mar 2, 2020	SYSTEM	(\$11,805.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Mar 17, 2020	SYSTEM	(\$14,166.66)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Apr 1, 2020	SYSTEM	(\$18,888.89)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Apr 16, 2020	SYSTEM	(\$6,138.89)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
Construction Stockpile - Total				\$0.00				
0510 - Total				\$0.00				
0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$62,010.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Feb 18, 2020	SYSTEM	(\$15,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Mar 2, 2020	SYSTEM	(\$10,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Mar 17, 2020	SYSTEM	(\$10,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Apr 1, 2020	SYSTEM	(\$14,133.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
Construction Stockpile - Total				\$0.00				
0520 - Total				\$0.00				
0530	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile		2	Sep 30, 2019	SYSTEM	\$29,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Feb 18, 2020	SYSTEM	(\$29,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
	Construction Stockpile - Total				\$0.00			
0530 - Total				\$0.00				
0650	BRIDGE GUARDRAIL (THRIE BEAM)	Material		9	Mar 17, 2020	SYSTEM	(\$6,552.00)	
				9	Mar 17, 2020	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user slaytc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0650		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0650 - Total							\$0.00	
0670	BRIDGE GUARDRAIL (THRIE BEAM)	Material		9	Mar 17, 2020	SYSTEM	(\$6,552.00)	
				9	Mar 17, 2020	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user slaytc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0670 - Total							\$0.00	
0690	BRIDGE GUARDRAIL (THRIE BEAM)	Material		9	Mar 17, 2020	SYSTEM	(\$15,960.00)	
				9	Mar 17, 2020	SYSTEM	\$15,960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user slaytc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0690 - Total							\$0.00	
0760	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	3	Oct 16, 2019	slaytc1	\$532.76	Line 0760 - 1146 SY - 10.50" Thick - SP190 18-98 - (Base Index - \$467.50, Current Index - \$502.50) \$532.76
				4	Nov 1, 2019	slaytc1	\$394.69	Line 0760 - 849 SY - 10.50" Thick - 2.30% Virgin AC - SP190 18-98 - \$394.69
				5	Nov 19, 2019	slaytc1	\$50.12	0760 - 399 SY - 10.50" - 2.90% AC - SP125 19-97 - \$50.12
			ACAD - Total				\$977.57	
	Other Item Adjustment - Total						\$977.57	
0760 - Total							\$977.57	
0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		4	Nov 1, 2019	SYSTEM	(\$878.42)	
			- Total				(\$878.42)	
	Material - Total						(\$878.42)	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	MaterialCredit		5	Nov 19, 2019	SYSTEM	\$878.42	
			- Total				\$878.42	
	MaterialCredit - Total						\$878.42	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	4	Nov 1, 2019	slaytc1	\$891.06	Line 0770 - 15.7 Tons - 2.30% Virgin AC - SP190 18-98 - \$12.64
				5	Nov 19, 2019	slaytc1	\$1,059.96	Line 0770 is adjusted \$878.42 to offset the system generated adjustment for insufficient materials. Sample records will be submitted by the next estimate period.
			ACAD - Total				\$1,951.02	0770 - 4873.4 tons - 2.90% AC - SP125 19-97 - \$1,059.96
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)		BITM	5	Nov 19, 2019	slaytc1	\$11,762.44	Lot 1 Pay Factor Adjustment - 104.3 % - \$11,762.44
			BITM - Total				\$11,762.44	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)		MDPA	5	Nov 19, 2019	slaytc1	(\$878.42)	Line 0770 is adjusted -\$878.42 to balance the previous adjustment that allowed pay on estimate 4 when withheld for material exceptions.
			MDPA - Total				(\$878.42)	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)		SMAB	6	Dec 2, 2019	slaytc1	\$1,553.19	A smoothness adjustment of \$351.55 and \$1,201.64 is credited for the Route 25 (station 669+10 - 682+55) and Route Y (Log mile 0.017-2.237) test results, respectively. Total - \$1,553.19
			SMAB - Total				\$1,553.19	
	Other Item Adjustment - Total						\$14,388.23	
0770 - Total							\$14,388.23	
0780	TACK COAT	Overrun	Overrun	5	Nov 19, 2019	SYSTEM	(\$286.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0780	TACK COAT	Overrun	Overrun	6	Dec 2, 2019	SYSTEM	\$286.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.20000 - 2.20000', is applied (if non-zero).
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0780 - Total				\$0.00	
0800	3 IN. CONCRETE MEDIAN STRIP	Material		5	Nov 19, 2019	SYSTEM	(\$13,046.00)	
			- Total				(\$13,046.00)	
			Material - Total				(\$13,046.00)	
	3 IN. CONCRETE MEDIAN STRIP	MaterialCredit		6	Dec 2, 2019	SYSTEM	\$13,046.00	
			- Total				\$13,046.00	
			MaterialCredit - Total				\$13,046.00	
	3 IN. CONCRETE MEDIAN STRIP	Other Item Adjustment	MDPA	5	Nov 19, 2019	slaytc1	\$13,046.00	Line 0800 is adjusted \$13,046.00 to offset the system generated adjustment for insufficient materials. Necessary sample records will be submitted by the next estimate.
				6	Dec 2, 2019	slaytc1	(\$13,046.00)	Line 0800 is adjusted -\$13,046.00 to balance the previous adjustment that allowed pay on estimate 5 when withheld for material exceptions.
			MDPA - Total				\$0.00	
			Other Item Adjustment - Total				\$0.00	
			0800 - Total				\$0.00	
0920	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	5	Nov 19, 2019	slaytc1	(\$218.45)	20% withheld for retroreflectivity adjustment.
				6	Dec 2, 2019	slaytc1	(\$577.04)	20% (-\$218.45) was withheld on estimate 5 pending the retroreflectivity adjustment. The line item is credited \$218.45 to compensate for the 20% deduct. Upon completion of the testing, it was determined that a final adjustment of -\$795.49 would be required for retroreflectivity. The net sum of the two adjustments is - \$577.04.
			REFL - Total				(\$795.49)	
			Other Item Adjustment - Total				(\$795.49)	
			0920 - Total				(\$795.49)	
0930	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	5	Nov 19, 2019	slaytc1	(\$295.48)	20% withheld for retroreflectivity adjustment.
				6	Dec 2, 2019	slaytc1	(\$805.23)	20% (-\$295.48) was withheld on estimate 5 pending the retroreflectivity adjustment. The line item is credited \$295.48 to compensate for the 20% deduct. Upon completion of the testing, it was determined that a final adjustment of -\$1,100.71 would be required for retroreflectivity. The net sum of the two adjustments is - \$805.23.
			REFL - Total				(\$1,100.71)	
			Other Item Adjustment - Total				(\$1,100.71)	
			0930 - Total				(\$1,100.71)	
0940	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	5	Nov 19, 2019	slaytc1	(\$752.58)	20% withheld for retroreflectivity adjustment.
				6	Dec 2, 2019	slaytc1	\$649.76	20% (-\$752.58) was withheld on estimate 5 pending the retroreflectivity adjustment. The line item is credited \$752.58 to compensate for the 20% deduct. Upon completion of the testing, it was determined that a final adjustment of -\$102.82 would be required for retroreflectivity. The net sum of the two adjustments is \$649.76.
			REFL - Total				(\$102.82)	
			Other Item Adjustment - Total				(\$102.82)	
			0940 - Total				(\$102.82)	
0950	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	5	Nov 19, 2019	slaytc1	(\$604.03)	20% withheld for retroreflectivity adjustment.
				6	Dec 2, 2019	slaytc1	\$442.30	20% (-\$604.03) was withheld on estimate 5 pending the retroreflectivity adjustment. The line item is credited \$604.03 to compensate for the 20% deduct. Upon completion of the testing, it was determined that a final adjustment of -\$161.73 would be required for retroreflectivity. The net sum of the two adjustments is \$442.30.
			REFL - Total				(\$161.73)	
			Other Item Adjustment - Total				(\$161.73)	
			0950 - Total				(\$161.73)	
1040	MGS GUARDRAIL, 8	Construction		1	Sep 16,	SYSTEM	\$4,254.25	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1040	FT. POSTS, 6 FT. - 3 IN. SPACING	Stockpile			2019			
				3	Oct 16, 2019	SYSTEM	(\$2,181.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Nov 1, 2019	SYSTEM	(\$2,072.58)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total				\$0.00			
1040 - Total							\$0.00	
1050	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$6,360.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Oct 16, 2019	SYSTEM	(\$3,533.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Nov 1, 2019	SYSTEM	(\$2,826.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total				\$0.00			
1050 - Total							\$0.00	
5002	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	12	May 5, 2020	slaytc1	(\$110.64)	713.8 Tons - 3.1% AC - BP1 19-97 - (110.64)
				13	May 15, 2020	slaytc1	(\$7,229.53)	Line 5002 - 4,909.7 Tons - 3.1% AC - BP1 19-100
	ACAD - Total				(\$7,340.17)			
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		SUBI	13	May 15, 2020	slaytc1	(\$23,055.00)	Pay adjustment for 1.95 miles of unaccepted shoulder paving (Approximately 500 tons).
				SUBI - Total				(\$23,055.00)
	Other Item Adjustment - Total				(\$30,395.17)			
5002 - Total							(\$30,395.17)	
5003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		12	May 5, 2020	SYSTEM	(\$715,241.08)	
				12	May 5, 2020	SYSTEM	\$715,241.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user slaytc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	May 15, 2020	SYSTEM	(\$715,241.08)	
				13	May 15, 2020	SYSTEM	\$715,241.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user slaytc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	12	May 5, 2020	slaytc1	(\$2,200.04)	15,172.7 Tons - 2.9% Virgin AC - SP125 - 19-97 - (\$2200.04)
				ACAD - Total				(\$2,200.04)
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)		BITM	12	May 5, 2020	slaytc1	\$28,284.00	Lot 1 Bonus - 105% - \$9,428.00 Lot 2 Bonus -105% \$9,428.00 Lot 3 Bonus - 105% \$9,428.00
				BITM - Total				\$28,284.00
Other Item Adjustment - Total				\$26,083.96				
5003 - Total							\$26,083.96	
Overall - Total							\$4,718.30	