



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Prepared For:

Gene Haile Excavating, Inc.
31571 Old Eighty Seven
California, MO 65018
(573)796-3513FAX

Prepared By:

Jefferson City Project Office
5617 Red Eagle Drive
Jefferson City, MO 65109

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3363	FAF 54-3(191)	Slide repair	54	CALLAWAY	2.3 miles north of Route J at Hillers Creek
J5S3370	FAF 94-1(30)	Slide repair	94	CALLAWAY	3.1 miles East of Portland

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$428,127.00		\$428,127.00	94.32%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5P3363			
J5S3370			

Contract Total Pay For Estimate No. 003

	To Date	Previous	This Estimate
190315-D04			
Total Earnings	\$201,909.56	\$105,929.54	\$95,980.02
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$201,909.56	\$105,929.54	Contract Total Payable This Estimate: \$95,980.02

Approval Date	By User
November 4, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by taylod2



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress
Approval Date					By User
November 5, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				rileyr1
November 5, 2019	Reviewed and Approved at the Central Office Controllers Office Level by				greggd1

Totals by Job Numbers					
J5P3363	To Date	Previous		This Estimate	
	Participating	\$100,099.54	\$100,099.54	\$0.00	
	Non-Participating	\$0.00	\$0.00	\$0.00	
	Total Earnings	\$100,099.54	\$100,099.54	\$0.00	
	Stockpiled Materials	\$0.00	\$0.00	0	
	Stockpiled Materials are included in the Participating or Non-Participating amounts				
	Line Item Adjustments	\$9.29	\$9.29	\$0.00	
	Line Item Adjustments are included in the Participating or Non-Participating amounts				
	Contract Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Overrun Adjustments	(\$3,705.00)	(\$3,705.00)	\$0.00	
	Totals:	\$100,099.54	\$100,099.54	\$0.00	
	Project Total Payable This Estimate:				\$0.00
J5S3370	To Date	Previous		This Estimate	
	Participating	\$101,810.02	\$5,830.00	\$95,980.02	
	Non-Participating	\$0.00	\$0.00	\$0.00	
	Total Earnings	\$101,810.02	\$5,830.00	\$95,980.02	
	Stockpiled Materials	\$0.00	\$0.00	0	
	Stockpiled Materials are included in the Participating or Non-Participating amounts				
	Line Item Adjustments	\$4,894.64	\$0.00	\$4,894.64	
	Line Item Adjustments are included in the Participating or Non-Participating amounts				
	Contract Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Overrun Adjustments	(\$2,800.00)	\$0.00	(\$2,800.00)	
	Totals:	\$101,810.02	\$5,830.00	\$95,980.02	
	Project Total Payable This Estimate:				\$95,980.02

Contract Adjustment



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J5S3370, Item 4019905, Project Item Line Number 0260, Material Set 401990596, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	taylod2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3370, Item 4019905, Project Item Line Number 0260, Material Set 401990596, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	taylod2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190315-D04, Contract Project J5P3363, Project Item Line Number 0010, Contract Line Item Number 0010, Item 2031000, Minor Item.	taylod2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190315-D04, Contract Project J5S3370, Project Item Line Number 0400, Contract Line Item Number 0400, Item 6214600A, Minor Item.	taylod2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190315-D04, Contract Project J5P3363, Project Item Line Number 0020, Contract Line Item Number 0020, Item 2142000, Minor Item.	taylod2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3370, Item 4019905, Project Item Line Number 0260, Material Set 401990596, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	taylod2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3370, Item 3040143, Project Item Line Number 0240, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	taylod2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3370, Item 8061004, Project Item Line Number 0480, Material Set 806100496, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	taylod2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190315-D04, Contract Project J5P3363, Project Item Line Number 0030, Contract Line Item Number 0030, Item 2143000, Minor Item.	taylod2	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3363	0010	2031000		\$20.00	CUYD	-65.00	1,096.00	0.00	1,096.00	\$0.00
	0020	2142000		\$22.00	CUYD	-65.00	1,209.00	0.00	1,209.00	\$0.00
	0030	2143000		\$15.00	CUYD	-65.00	1,209.00	0.00	1,209.00	\$0.00
	0040	6161005		\$6.75	SQFT	0.00	365.00	0.00	365.00	\$0.00
	0050	6161008		\$52.50	EA	0.00	6.00	0.00	6.00	\$0.00
	0060	6161009		\$26.25	EA	0.00	2.00	0.00	2.00	\$0.00
	0070	6161025		\$17.00	EA	0.00	17.00	0.00	17.00	\$0.00
	0080	6161033		\$58.00	EA	0.00	15.00	0.00	15.00	\$0.00
	0090	6161040		\$525.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0100	6161098A		\$2,860.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0110	6162004		\$1,575.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0120	6181000		\$10,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0130	6240104A		\$2.75	SQYD	0.00	568.00	0.00	568.00	\$0.00
	0140	6274000		\$2,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0150	8051000A		\$7,000.00	ACRE	0.00	0.40	0.00	0.40	\$0.00
	0170	8061019		\$4.00	LF	0.00	135.00	0.00	135.00	\$0.00
	J5S3370	0180	2013000		\$5,000.00	ACRE	0.00	0.00	1.00	1.00
0190		2022010		\$1,500.00	LS	0.00	0.00	1.00	1.00	\$1,500.00
0200		2031000		\$18.00	CUYD	0.00	0.00	832.00	832.00	\$14,961.02
0210		2063000		\$25.00	CUYD	0.00	0.00	41.00	41.00	\$1,025.00
0220		2142000		\$22.00	CUYD	0.00	0.00	1,143.00	1,143.00	\$25,146.00
0230		2143000		\$10.00	CUYD	0.00	0.00	1,143.00	1,143.00	\$11,430.00
0240		3040143		\$12.00	SQYD	0.00	0.00	0.00	0.00	\$647.27
0260		4019905	MISC. OPTIONAL PAVEMENT (7 IN.	\$70.00	SQYD	0.00	0.00	0.00	0.00	\$3,742.35



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5S3370			HMA OR 7 IN. JPCP)							
	0270	6096020		\$29.00	CUYD	0.00	0.00	28.00	28.00	\$812.00
	0280	6096042		\$13.00	CUYD	0.00	0.00	28.00	28.00	\$364.00
	0290	6161005		\$6.75	SQFT	0.00	0.00	854.50	854.50	\$5,767.88
	0300	6161008		\$52.50	EA	0.00	0.00	2.00	2.00	\$105.00
	0310	6161009		\$26.25	EA	0.00	0.00	2.00	2.00	\$52.50
	0320	6161025		\$17.00	EA	0.00	0.00	26.00	26.00	\$442.00
	0330	6161030		\$105.00	EA	0.00	0.00	6.00	6.00	\$630.00
	0340	6161098A		\$2,915.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0350	6162004		\$1,575.00	EA	0.00	0.00	4.00	4.00	\$6,300.00
	0360	6181000		\$8,000.00	LS	0.00	0.00	1.00	1.00	\$8,000.00
	0400	6214600A		\$200.00	CUYD	-14.00	0.00	8.00	8.00	\$1,600.00
	0410	6240104A		\$3.00	SQYD	0.00	0.00	808.00	808.00	\$2,424.00
	0440	6274000		\$2,750.00	LS	0.00	0.00	1.00	1.00	\$2,750.00
	0450	7250424		\$42.00	LF	0.00	0.00	43.00	43.00	\$1,806.00
	0460	7320824A		\$350.00	EA	0.00	0.00	2.00	2.00	\$700.00
	0480	8061004		\$65.00	CUYD	0.00	0.00	0.00	0.00	\$520.00
	0510	8061019		\$3.00	LF	0.00	0.00	85.00	85.00	\$255.00
Total Amount of Items Paid this Estimate -										\$95,980.02

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3363	0001	0010	2031000		0.00	1096	CUYD	1,161.00	\$20.00	\$23,220.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3363	0001	0020	2142000		0.00	1209	CUYD	1,274.00	\$22.00	\$28,028.00
	0001	0030	2143000		0.00	1209	CUYD	1,274.00	\$15.00	\$19,110.00
	0001	0040	6161005		0.00	365	SQFT	365.00	\$6.75	\$2,463.75
	0001	0050	6161008		0.00	6	EA	6.00	\$52.50	\$315.00
	0001	0060	6161009		0.00	2	EA	2.00	\$26.25	\$52.50
	0001	0070	6161025		0.00	17	EA	17.00	\$17.00	\$289.00
	0001	0080	6161033		0.00	15	EA	15.00	\$58.00	\$870.00
	0001	0090	6161040		0.00	1	EA	1.00	\$525.00	\$525.00
	0001	0100	6161098A		0.00	2	EA	2.00	\$2,860.00	\$5,720.00
	0001	0110	6162004		0.00	4	EA	4.00	\$1,575.00	\$6,300.00
	0001	0120	6181000		0.00	1	LS	1.00	\$10,000.00	\$10,000.00
	0001	0130	6240104A		0.00	568	SQYD	568.00	\$2.75	\$1,562.00
	0001	0140	6274000		0.00	1	LS	1.00	\$2,000.00	\$2,000.00
	0001	0150	8051000A		0.00	0.400	ACRE	0.40	\$7,000.00	\$2,800.00
	0001	0160	8061016		0.00	1	CUYD	0.00	\$50.00	\$0.00
0001	0170	8061019		0.00	135	LF	135.00	\$4.00	\$540.00	
J5S3370	0001	0180	2013000		0.00	1	ACRE	1.00	\$5,000.00	\$5,000.00
	0001	0190	2022010		0.00	1	LS	1.00	\$1,500.00	\$1,500.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3370	0001	0200	2031000		0.00	832	CUYD	832.00	\$18.00	\$14,976.00
	0001	0210	2063000		0.00	41	CUYD	41.00	\$25.00	\$1,025.00
	0001	0220	2142000		0.00	1184	CUYD	1,143.00	\$22.00	\$25,146.00
	0001	0230	2143000		0.00	1184	CUYD	1,143.00	\$10.00	\$11,430.00
	0001	0240	3040143		0.00	54	SQYD	54.00	\$12.00	\$648.00
	0001	0250	3107003		0.00	39	SQYD	0.00	\$16.00	\$0.00
	0001	0260	4019905	MISC. OPTIONAL PAVEMENT (7 IN. HMA OR 7 IN. JPCP)	0.00	53.500	SQYD	53.50	\$70.00	\$3,745.00
	0001	0270	6096020		0.00	28	CUYD	28.00	\$29.00	\$812.00
	0001	0280	6096042		0.00	28	CUYD	28.00	\$13.00	\$364.00
	0001	0290	6161005		0.00	959	SQFT	854.50	\$6.75	\$5,767.88
	0001	0300	6161008		0.00	4	EA	2.00	\$52.50	\$105.00
	0001	0310	6161009		0.00	4	EA	2.00	\$26.25	\$52.50
	0001	0320	6161025		0.00	26	EA	26.00	\$17.00	\$442.00
	0001	0330	6161030		0.00	6	EA	6.00	\$105.00	\$630.00
	0001	0340	6161098A		0.00	2	EA	2.00	\$2,915.00	\$5,830.00
	0001	0350	6162004		0.00	4	EA	4.00	\$1,575.00	\$6,300.00
	0001	0360	6181000		0.00	1	LS	1.00	\$8,000.00	\$8,000.00
	0001	0370	6191000		0.00	100	LF	0.00	\$7.50	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3370	0001	0380	6206000C		0.00	200	LF	0.00	\$6.75	\$0.00
	0001	0390	6206001C		0.00	200	LF	0.00	\$6.75	\$0.00
	0001	0400	6214600A		0.00	8	CUYD	22.00	\$200.00	\$4,400.00
	0001	0410	6240104A		0.00	808	SQYD	808.00	\$3.00	\$2,424.00
	0001	0420	6269909	MISC. OPTIONAL CENTERLINE RUMBLE STRIP	0.00	0.200	STA	0.00	\$7,500.00	\$0.00
	0001	0430	6269909	MISC. OPTIONAL SHOULDER RUMBLE STRIP	0.00	0.400	STA	0.00	\$6,250.00	\$0.00
	0001	0440	6274000		0.00	1	LS	1.00	\$2,750.00	\$2,750.00
	0001	0450	7250424		0.00	43	LF	43.00	\$42.00	\$1,806.00
	0001	0460	7320824A		0.00	2	EA	2.00	\$350.00	\$700.00
	0001	0470	8051000A		0.00	0.100	ACRE	0.00	\$15,000.00	\$0.00
	0001	0480	8061004		0.00	8	CUYD	8.00	\$65.00	\$520.00
	0001	0490	8061005		0.00	5	LF	0.00	\$35.00	\$0.00
	0001	0500	8061016		0.00	6	CUYD	0.00	\$15.00	\$0.00
	0001	0510	8061019		0.00	112	LF	85.00	\$3.00	\$255.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5S3370	0180	2013000	CLEARING AND GRUBBING		10/22/19	taylod2	1.00	ACRE		
	0190	2022010	REMOVAL OF IMPROVEMENTS		11/1/19	taylod2	1.00	LS		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J5S3370	0200	2031000	CLASS A EXCAVATION		10/23/19	taylod2	732.00	CUYD					
					10/24/19	taylod2	100.00	CUYD					
	0210	2063000	CLASS 3 EXCAVATION		10/31/19	taylod2	41.00	CUYD					
					0220	2142000	FURNISHING ROCK FILL		10/24/19	taylod2	95.00	CUYD	
									10/25/19	taylod2	430.00	CUYD	
	10/29/19	taylod2	618.00	CUYD									
	0230	2143000	PLACING ROCK FILL		10/24/19	taylod2	95.00	CUYD					
					10/25/19	taylod2	430.00	CUYD					
					10/29/19	taylod2	618.00	CUYD					
	0240	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)		11/1/19	taylod2	54.00	SQYD					
	0260	4019905	MISC.		11/1/19	taylod2	53.50	SQYD					
	0270	6096020	FURNISHING TYPE 2 ROCK DITCH LINER		11/1/19	taylod2	28.00	CUYD					
	0280	6096042	PLACING TYPE 2 ROCK DITCH LINER		11/1/19	taylod2	28.00	CUYD					
	0290	6161005	CONSTRUCTION SIGNS		Rte. 94 Callaway	10/22/19	taylod2	96.00	SQFT				
					LM 0.030 North Rte.0 Sign # 52	10/30/19	taylod2	3.00	SQFT				
					LM 107.027 West Rte.94 Sign # 50H		taylod2	19.50	SQFT				
LM 29.024 East Rte. 94 Sign # 18						taylod2	16.00	SQFT					
LM 29.135 East Rte. 94 Sign # 51						taylod2	32.00	SQFT					
LM 29.237 East Rte. 94 Sign # 50A						taylod2	19.50	SQFT					



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5S3370	0290	6161005	CONSTRUCTION SIGNS	Varies	10/30/19	taylod2	668.50	SQFT		
	0300	6161008	ADVANCED WARNING RAIL SYSTEM	1 @ LM 31.718 East Rte. 94 1 @ LM 104.864 West Rte. 94	10/30/19	taylod2	2.00	EA		
	0310	6161009	FLAG ASSEMBLY	LM 31.718 East Rte. 94	10/30/19	taylod2	1.00	EA		
				lm 94		taylod2	1.00	EA		
	0320	6161025	CHANNELIZER (TRIM LINE)		10/21/19	taylod2	26.00	EA		
	0330	6161030	TYPE III MOVEABLE BARRICADE	3 @ LM 31.907 East Rte. 94 and 3 @ LM 104.987 West Rte. 94	10/30/19	taylod2	6.00	EA		
	0350	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	1 @ LM 104.670 West Rte. 94 1 @ LM 104.791 West Rte. 94 1 @ LM 31.510 East Rte. 94 and 1 @ Lm 31.624 East Rte.94	10/21/19	taylod2	4.00	EA		
	0360	6181000	MOBILIZATION		10/30/19	taylod2	1.00	LS		
	0400	6214600A	FLOWABLE BACKFILL	Existing 24" Pipe	10/31/19	taylod2	22.00	CUYD		
	0410	6240104A	SEPARATION GEOTEXTILE		10/24/19	taylod2	808.00	SQYD		
					10/25/19	taylod2	0.00	SQYD		
	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		10/23/19	taylod2	1.00	LS		
	0450	7250424	24 IN. PIPE GROUP C		10/31/19	taylod2	43.00	LF		
	0460	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	@ each end of pipe both outlet and inlet had toe plates	10/31/19	taylod2	2.00	EA		
	0480	8061004	SEDIMENT TRAP ROCK	Rte. 94 Left @	10/23/19	taylod2	8.00	CUYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0003	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5S3370				Fall Out 1						
	0510	8061019	SILT FENCE	2' inside R/W	10/23/19	taylod2	85.00	LF		