



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Prepared For:

Gene Haile Excavating, Inc.
31571 Old Eighty Seven
California, MO 65018
(573)796-3513FAX

Prepared By:

Jefferson City Project Office
5617 Red Eagle Drive
Jefferson City, MO 65109

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3363	FAF 54-3(191)	Slide repair	54	CALLAWAY	2.3 miles north of Route J at Hillers Creek
J5S3370	FAF 94-1(30)	Slide repair	94	CALLAWAY	3.1 miles East of Portland

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$428,127.00	\$11,468.00	\$439,595.00	98.77%	December 1, 2019	December 1, 2019	Nov 18, 2019 8:19:28 AM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5P3363			
J5S3370			

Contract Total Pay For Estimate No. 009

		To Date	Previous	This Estimate
190315-D04				
	Total Earnings	\$217,088.44	\$214,973.94	\$2,114.50
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$219,788.44	\$217,673.94	
Contract Total Payable This Estimate:				\$2,114.50



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Approval Date	By User
February 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by taylod2
February 4, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by browns1
February 5, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J5P3363	To Date	Previous	This Estimate	
	Participating	\$103,804.54	\$103,804.54	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$103,804.54	\$103,804.54	\$0.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$9.29	\$9.29	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$103,804.54	\$103,804.54	
	Project Total Payable This Estimate:			\$0.00
J5S3370	To Date	Previous	This Estimate	
	Participating	\$113,283.90	\$111,169.40	\$2,114.50
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$115,983.90	\$113,869.40	\$2,114.50
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	(\$18.36)	(\$18.36)	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$115,983.90	\$113,869.40	
	Project Total Payable This Estimate:			\$2,114.50



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3363	0010	2031000		\$20.00	CUYD	0.00	1,161.00	0.00	1,161.00	\$0.00
	0020	2142000		\$22.00	CUYD	0.00	1,274.00	0.00	1,274.00	\$0.00
	0030	2143000		\$15.00	CUYD	0.00	1,274.00	0.00	1,274.00	\$0.00
	0040	6161005		\$6.75	SQFT	0.00	365.00	0.00	365.00	\$0.00
	0050	6161008		\$52.50	EA	0.00	6.00	0.00	6.00	\$0.00
	0060	6161009		\$26.25	EA	0.00	2.00	0.00	2.00	\$0.00
	0070	6161025		\$17.00	EA	0.00	17.00	0.00	17.00	\$0.00
	0080	6161033		\$58.00	EA	0.00	15.00	0.00	15.00	\$0.00
	0090	6161040		\$525.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0100	6161098A		\$2,860.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0110	6162004		\$1,575.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0120	6181000		\$10,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0130	6240104A		\$2.75	SQYD	0.00	568.00	0.00	568.00	\$0.00
	0140	6274000		\$2,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0150	8051000A		\$7,000.00	ACRE	0.00	0.40	0.00	0.40	\$0.00
0170	8061019		\$4.00	LF	0.00	135.00	0.00	135.00	\$0.00	
J5S3370	0180	2013000		\$5,000.00	ACRE	0.00	1.00	0.00	1.00	\$0.00
	0190	2022010		\$1,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0200	2031000		\$18.00	CUYD	0.00	832.00	0.00	832.00	\$0.00
	0210	2063000		\$25.00	CUYD	0.00	41.00	0.00	41.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5S3370	0220	2142000		\$22.00	CUYD	0.00	1,143.00	41.00	1,184.00	\$902.00
	0230	2143000		\$10.00	CUYD	0.00	1,143.00	41.00	1,184.00	\$410.00
	0240	3040143		\$12.00	SQYD	0.00	54.00	0.00	54.00	\$0.00
	0250	3107003		\$16.00	SQYD	0.00	39.00	0.00	39.00	\$0.00
	0260	4019905	MISC. OPTIONAL PAVEMENT (7 IN. HMA OR 7 IN. JPCP)	\$70.00	SQYD	0.00	53.50	0.00	53.50	\$0.00
	0270	6096020		\$29.00	CUYD	0.00	28.00	0.00	28.00	\$0.00
	0280	6096042		\$13.00	CUYD	0.00	28.00	0.00	28.00	\$0.00
	0290	6161005		\$6.75	SQFT	0.00	919.00	0.00	919.00	\$0.00
	0300	6161008		\$52.50	EA	0.00	2.00	0.00	2.00	\$0.00
	0310	6161009		\$26.25	EA	0.00	2.00	2.00	4.00	\$52.50
	0320	6161025		\$17.00	EA	0.00	26.00	0.00	26.00	\$0.00
	0330	6161030		\$105.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0340	6161098A		\$2,915.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0350	6162004		\$1,575.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0360	6181000		\$8,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0370	6191000		\$7.50	LF	0.00	0.00	100.00	100.00	\$750.00
	0380	6206000C		\$6.75	LF	0.00	200.00	0.00	200.00	\$0.00
	0390	6206001C		\$6.75	LF	0.00	200.00	0.00	200.00	\$0.00
	0400	6214600A		\$200.00	CUYD	0.00	22.00	0.00	22.00	\$0.00
	0410	6240104A		\$3.00	SQYD	0.00	808.00	0.00	808.00	\$0.00
0420	6269909	MISC. OPTIONAL CENTERLINE RUMBLE STRIP	\$7,500.00	STA	0.00	0.20	0.00	0.20	\$0.00	
0430	6269909	MISC. OPTIONAL SHOULDER RUMBLE STRIP	\$6,250.00	STA	0.00	0.40	0.00	0.40	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5S3370	0440	6274000		\$2,750.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0450	7250424		\$42.00	LF	0.00	43.00	0.00	43.00	\$0.00
	0460	7320824A		\$350.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0470	8051000A		\$15,000.00	ACRE	0.00	0.10	0.00	0.10	\$0.00
	0480	8061004		\$65.00	CUYD	0.00	8.00	0.00	8.00	\$0.00
	0510	8061019		\$3.00	LF	0.00	85.00	0.00	85.00	\$0.00
Total Amount of Items Paid this Estimate -										\$2,114.50

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3363	0001	0010	2031000		65.00	1096	CUYD	1,161.00	\$20.00	\$23,220.00
	0001	0020	2142000		65.00	1209	CUYD	1,274.00	\$22.00	\$28,028.00
	0001	0030	2143000		65.00	1209	CUYD	1,274.00	\$15.00	\$19,110.00
	0001	0040	6161005		0.00	365	SQFT	365.00	\$6.75	\$2,463.75
	0001	0050	6161008		0.00	6	EA	6.00	\$52.50	\$315.00
	0001	0060	6161009		0.00	2	EA	2.00	\$26.25	\$52.50
	0001	0070	6161025		0.00	17	EA	17.00	\$17.00	\$289.00
	0001	0080	6161033		0.00	15	EA	15.00	\$58.00	\$870.00
	0001	0090	6161040		0.00	1	EA	1.00	\$525.00	\$525.00
	0001	0100	6161098A		0.00	2	EA	2.00	\$2,860.00	\$5,720.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3363	0001	0110	6162004		0.00	4	EA	4.00	\$1,575.00	\$6,300.00
	0001	0120	6181000		0.00	1	LS	1.00	\$10,000.00	\$10,000.00
	0001	0130	6240104A		0.00	568	SQYD	568.00	\$2.75	\$1,562.00
	0001	0140	6274000		0.00	1	LS	1.00	\$2,000.00	\$2,000.00
	0001	0150	8051000A		0.00	0.400	ACRE	0.40	\$7,000.00	\$2,800.00
	0001	0160	8061016		-1.00	1	CUYD	0.00	\$50.00	\$0.00
	0001	0170	8061019		0.00	135	LF	135.00	\$4.00	\$540.00
J5S3370	0001	0180	2013000		0.00	1	ACRE	1.00	\$5,000.00	\$5,000.00
	0001	0190	2022010		0.00	1	LS	1.00	\$1,500.00	\$1,500.00
	0001	0200	2031000		0.00	832	CUYD	832.00	\$18.00	\$14,976.00
	0001	0210	2063000		0.00	41	CUYD	41.00	\$25.00	\$1,025.00
	0001	0220	2142000		0.00	1184	CUYD	1,184.00	\$22.00	\$26,048.00
	0001	0230	2143000		0.00	1184	CUYD	1,184.00	\$10.00	\$11,840.00
	0001	0240	3040143		0.00	54	SQYD	54.00	\$12.00	\$648.00
	0001	0250	3107003		0.00	39	SQYD	39.00	\$16.00	\$624.00
	0001	0260	4019905	MISC. OPTIONAL PAVEMENT (7 IN. HMA OR 7 IN. JPCP)	0.00	53.500	SQYD	53.50	\$70.00	\$3,745.00
	0001	0270	6096020		0.00	28	CUYD	28.00	\$29.00	\$812.00
	0001	0280	6096042		0.00	28	CUYD	28.00	\$13.00	\$364.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3370	0001	0290	6161005		-40.00	959	SQFT	919.00	\$6.75	\$6,203.25
	0001	0300	6161008		-2.00	4	EA	2.00	\$52.50	\$105.00
	0001	0310	6161009		0.00	4	EA	4.00	\$26.25	\$105.00
	0001	0320	6161025		0.00	26	EA	26.00	\$17.00	\$442.00
	0001	0330	6161030		0.00	6	EA	6.00	\$105.00	\$630.00
	0001	0340	6161098A		0.00	2	EA	2.00	\$2,915.00	\$5,830.00
	0001	0350	6162004		0.00	4	EA	4.00	\$1,575.00	\$6,300.00
	0001	0360	6181000		0.00	1	LS	1.00	\$8,000.00	\$8,000.00
	0001	0370	6191000		0.00	100	LF	100.00	\$7.50	\$750.00
	0001	0380	6206000C		0.00	200	LF	200.00	\$6.75	\$1,350.00
	0001	0390	6206001C		0.00	200	LF	200.00	\$6.75	\$1,350.00
	0001	0400	6214600A		14.00	8	CUYD	22.00	\$200.00	\$4,400.00
	0001	0410	6240104A		0.00	808	SQYD	808.00	\$3.00	\$2,424.00
	0001	0420	6269909	MISC. OPTIONAL CENTERLINE RUMBLE STRIP	0.00	0.200	STA	0.20	\$7,500.00	\$1,500.00
	0001	0430	6269909	MISC. OPTIONAL SHOULDER RUMBLE STRIP	0.00	0.400	STA	0.40	\$6,250.00	\$2,500.00
	0001	0440	6274000		0.00	1	LS	1.00	\$2,750.00	\$2,750.00
	0001	0450	7250424		0.00	43	LF	43.00	\$42.00	\$1,806.00
	0001	0460	7320824A		0.00	2	EA	2.00	\$350.00	\$700.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D04	0009	January 16, 2020	February 1, 2020	February 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3370	0001	0470	8051000A		0.00	0.100	ACRE	0.10	\$15,000.00	\$1,500.00
	0001	0480	8061004		0.00	8	CUYD	8.00	\$65.00	\$520.00
	0001	0490	8061005		-5.00	5	LF	0.00	\$35.00	\$0.00
	0001	0500	8061016		-6.00	6	CUYD	0.00	\$15.00	\$0.00
	0001	0510	8061019		-27.00	112	LF	85.00	\$3.00	\$255.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5S3370	0220	2142000	FURNISHING ROCK FILL		1/30/20	taylod2	41.00	CUYD		
	0230	2143000	PLACING ROCK FILL		1/30/20	taylod2	41.00	CUYD		
	0310	6161009	FLAG ASSEMBLY	LM 104.520 West Rte. 94 and LM 31.220 East Rte. 94	1/30/20	taylod2	2.00	EA		
	0370	6191000	PAVEMENT EDGE TREATMENT		1/30/20	taylod2	100.00	LF		