



# Missouri Department of Transportation Contractor's Pay Estimate Summary

February 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D05	0008	January 2, 2020	January 10, 2020	January 10, 2020	Final

**Prepared For:**

**H.R. Quadri Contractors, LLC**  
 Box 73039 Highway 21  
 Van Buren, MO 63965  
 (573)945-2224FAX

**Prepared By:**

**Jefferson City Project Office**  
 5617 Red Eagle Drive  
 Jefferson City, MO 65109

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3373	FAF-50-4(44)	Scour repair	50	GASCONADE	over the Gasconade River near Mount Sterling

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$248,522.00	(\$2,324.00)	\$246,198.00	99.92%	December 1, 2019	December 1, 2019	Oct 2, 2019 12:00:47 PM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5P3373			

Contract Total Pay For Estimate No. 008

	To Date	Previous	This Estimate
190315-D05			
Total Earnings	\$246,006.02	\$246,006.02	\$0.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$246,006.02	\$246,006.02	
<b>Contract Total Payable This Estimate:</b>			<b>\$0.00</b>

Approval Date	By User
January 10, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by riley1
February 13, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by holdtc
February 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



## Missouri Department of Transportation Contractor's Pay Estimate Summary

February 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D05	0008	January 2, 2020	January 10, 2020	January 10, 2020	Final

Totals by Job Numbers				
J5P3373		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Participating	\$246,006.02	\$246,006.02	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$246,006.02</b>	<b>\$246,006.02</b>	<b>\$0.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	(\$191.98)	(\$191.98)	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$246,006.02</b>	<b>\$246,006.02</b>	
<b>Project Total Payable This Estimate:</b>				<b>\$0.00</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J5P3373	0010	2035000		\$10.00	CUYD	0.00	2,495.00	0.00	2,495.00	\$0.00
	0020	2035500		\$10.00	CUYD	0.00	188.00	0.00	188.00	\$0.00
	0030	2039901	MISC. HAUL ROAD	\$17,096.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0040	6119907	MISC. CLASS VI RIP RAP	\$60.00	CUYD	0.00	2,933.00	0.00	2,933.00	\$0.00
	0050	6161005		\$9.50	SQFT	0.00	96.00	0.00	96.00	\$0.00
	0060	6161009		\$25.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0070	6181000		\$16,410.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0080	6274000		\$4,000.00	LS	0.00	1.00	0.00	1.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

February 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D05	0008	January 2, 2020	January 10, 2020	January 10, 2020	Final

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J5P3373	0100	8061019		\$2.00	LF	0.00	160.00	0.00	160.00	\$0.00
	0110	8069903	MISC. TURBIDITY CURTAIN	\$40.00	LF	0.00	115.00	0.00	115.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$0.00</b>

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3373	0001	0010	2035000		0.00	2495	CUYD	2,495.00	\$10.00	\$24,950.00
	0001	0020	2035500		0.00	188	CUYD	188.00	\$10.00	\$1,880.00
	0001	0030	2039901	MISC. HAUL ROAD	0.00	1	LS	1.00	\$17,096.00	\$17,096.00
	0001	0040	6119907	MISC. CLASS VI RIP RAP	0.00	2933	CUYD	2,933.00	\$60.00	\$175,980.00
	0001	0050	6161005		0.00	96	SQFT	96.00	\$9.50	\$912.00
	0001	0060	6161009		0.00	2	EA	2.00	\$25.00	\$50.00
	0001	0070	6181000		0.00	1	LS	1.00	\$16,410.00	\$16,410.00
	0001	0080	6274000		0.00	1	LS	1.00	\$4,000.00	\$4,000.00
	0001	0090	8061005		-60.00	60	LF	0.00	\$20.00	\$0.00
	0001	0100	8061019		-562.00	722	LF	160.00	\$2.00	\$320.00
	0001	0110	8069903	MISC. TURBIDITY CURTAIN	0.00	115	LF	115.00	\$40.00	\$4,600.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

No Data Available