



# Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D07	0006	October 1, 2019	March 15, 2020	March 17, 2020	Progress

**Prepared For:**

**E & C Bridge, LLC**  
220 Robertson Road  
California, MO 65018  
(660)829-9148FAX

**Prepared By:**

**Columbia Project Office**  
4201 Paris Road  
Columbia, MO 65201

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3173	FAS S401(11)	Bridge replacement	179	COOPER	over Petite Saline Creek, near Wooldridge

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,416,118.12	\$0.00	\$1,416,118.12	31.86%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5S3173			

**Contract Total Pay For Estimate No. 006**

	To Date	Previous	This Estimate
190315-D07			
Total Earnings	\$451,148.85	\$345,499.35	\$105,649.50
Total Adjustments	\$0.00	\$0.00	\$0.00
	<b>\$462,148.85</b>	<b>\$356,499.35</b>	
<b>Contract Total Payable This Estimate:</b>			<b>\$105,649.50</b>

Approval Date	By User
March 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by burtoc4
March 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by pecka1
March 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D07	0006	October 1, 2019	March 15, 2020	March 17, 2020	Progress

Totals by Job Numbers				
J5S3173		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Participating	\$451,148.85	\$345,499.35	\$105,649.50
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$462,148.85</b>	<b>\$356,499.35</b>	<b>\$105,649.50</b>
	*Stockpiled Materials*	\$335,373.35	\$335,373.35	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$22,000.00	\$22,000.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$11,000.00)	\$0.00	(\$11,000.00)
	<b>Totals:</b>	<b>\$462,148.85</b>	<b>\$356,499.35</b>	
<b>Project Total Payable This Estimate:</b>				<b>\$105,649.50</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 190315-D07, Contract Project J5S3173, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6161098A, Minor Item.	burtoc4	Acknowledged
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190315-D07, Time ID 00 DT, Time Type Completion Date, Current Completion Date 12/1/2019 12:00:00 PM.	burtoc4	Acknowledged

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J5S3173	0010	2022010		\$34,000.00	LS	0.00	0.00	1.00	1.00	\$34,000.00
	0120	6161008		\$70.00	EA	0.00	0.00	8.00	8.00	\$560.00
	0130	6161009		\$25.00	EA	0.00	0.00	8.00	8.00	\$200.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D07	0006	October 1, 2019	March 15, 2020	March 17, 2020	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J5S3173	0140	6161022		\$12.00	EA	0.00	0.00	10.00	10.00	\$120.00
	0150	6161031		\$130.00	EA	0.00	0.00	10.00	10.00	\$1,300.00
	0160	6161098A		\$5,500.00	EA	-2.00	2.00	0.00	2.00	\$0.00
	0181	6181000	MOBILIZATION New Mobilization Line Adjusted for Contract Bond	\$61,374.00	LS	0.00	0.00	0.50	0.50	\$30,687.00
	0220	6274000		\$4,200.00	LS	0.00	0.00	0.50	0.50	\$2,100.00
	0260	8061019		\$2.30	LF	0.00	0.00	1,275.00	1,275.00	\$2,932.50
	0280	6061060		\$20.75	LF	0.00	0.00	0.00	0.00	\$0.00
	0290	6061069		\$2,810.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0300	6063014		\$2,826.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0320	2160500		\$45,000.00	LS	0.00	0.00	0.75	0.75	\$33,750.00
	0340	7021212		\$60.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0360	7029903	MISC. Galvanized Cast-In-Place Concrete Piles (36 in.)	\$255.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0365	7029902	MISC. Pile Point reinforcement (CIP Concrete Piles)	\$975.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0375	7029902	MISC. Pile Point Reinforcement (Structural Steel Piles)	\$150.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0420	7056023		\$245.00	LF	0.00	0.00	0.00	0.00	\$0.00
	5001	6189901	MISC. Adjust Mobilization for Contract Bond	\$10,126.00	LS	0.00	1.00	0.00	1.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$105,649.50</b>

**Total Paid / All Items / All Estimates**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID		Estimate Number		Pay Period Start	Pay Period End	Created Date		Estimate Type		
190315-D07		0006		October 1, 2019	March 15, 2020	March 17, 2020		Progress		
Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3173	0001	0010	2022010		0.00	1	LS	1.00	\$34,000.00	\$34,000.00
	0001	0020	2031000		0.00	1051	CUYD	0.00	\$15.00	\$0.00
	0001	0030	2035500		0.00	435	CUYD	0.00	\$15.00	\$0.00
	0001	0040	2036000		0.00	805	CUYD	0.00	\$8.00	\$0.00
	0001	0050	3040143		0.00	111	SQYD	0.00	\$16.50	\$0.00
	0001	0060	4019905	MISC. OPTIONAL PAVEMENT(8 IN. PCCP OR 10 IN. HMA)	0.00	111.400	SQYD	0.00	\$95.00	\$0.00
	0001	0070	6091010		0.00	20	LF	0.00	\$65.00	\$0.00
	0001	0080	6113020		0.00	1394	CUYD	0.00	\$38.00	\$0.00
	0001	0090	6113040		0.00	1394	CUYD	0.00	\$20.00	\$0.00
	0001	0100	6123000A		0.00	2	EA	0.00	\$1.00	\$0.00
	0001	0110	6161005		0.00	1319	SQFT	0.00	\$5.25	\$0.00
	0001	0120	6161008		0.00	8	EA	8.00	\$70.00	\$560.00
	0001	0130	6161009		0.00	8	EA	8.00	\$25.00	\$200.00
	0001	0140	6161022		0.00	35	EA	10.00	\$12.00	\$120.00
	0001	0150	6161031		0.00	10	EA	10.00	\$130.00	\$1,300.00
	0001	0160	6161098A		0.00	2	EA	4.00	\$5,500.00	\$22,000.00
	0001	0170	6162004		0.00	4	EA	0.00	\$1.00	\$0.00
	0001	0180	6181000		-1.00	1	LS	0.00	\$71,500.00	\$0.00
	0001	0181	6181000	MOBILIZATION New Mobilization Line Adjusted for Contract Bond	1.00	0	LS	0.50	\$61,374.00	\$30,687.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D07	0006	October 1, 2019	March 15, 2020	March 17, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3173	0001	0190	6206000C		0.00	851	LF	0.00	\$2.61	\$0.00
	0001	0200	6206001C		0.00	106	LF	0.00	\$2.61	\$0.00
	0001	0210	6240103A		0.00	2451	SQYD	0.00	\$2.25	\$0.00
	0001	0220	6274000		0.00	1	LS	0.50	\$4,200.00	\$2,100.00
	0001	0230	8051000A		0.00	0.800	ACRE	0.00	\$6,550.00	\$0.00
	0001	0240	8061005		0.00	483	LF	0.00	\$11.50	\$0.00
	0001	0250	8061016		0.00	41	CUYD	0.00	\$15.00	\$0.00
	0001	0260	8061019		0.00	1482	LF	1,275.00	\$2.30	\$2,932.50
	0001	0270	8061050		0.00	294	LF	0.00	\$15.00	\$0.00
	0010	0280	6061060		0.00	425	LF	0.00	\$20.75	\$0.00
	0010	0290	6061069		0.00	4	EA	0.00	\$2,810.00	\$0.00
	0010	0300	6063014		0.00	4	EA	0.00	\$2,826.00	\$0.00
	0070	0310	2061000		0.00	100	CUYD	0.00	\$45.00	\$0.00
	0070	0320	2160500		0.00	1	LS	0.75	\$45,000.00	\$33,750.00
	0070	0330	5031011A		0.00	118	SQYD	0.00	\$180.00	\$0.00
	0070	0340	7021212		0.00	672	LF	0.00	\$60.00	\$0.00
	0070	0350	7025001		0.00	3	EA	0.00	\$2,500.00	\$0.00
	0070	0360	7029903	MISC. Galvanized Cast-In-Place Concrete Piles (36 in.)	0.00	869	LF	0.00	\$255.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-D07	0006	October 1, 2019	March 15, 2020	March 17, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5S3173	0070	0365	7029902	MISC. Pile Point reinforcement (CIP Concrete Piles)	0.00	11	EA	0.00	\$975.00	\$0.00
	0070	0375	7029902	MISC. Pile Point Reinforcement (Structural Steel Piles)	0.00	8	EA	0.00	\$150.00	\$0.00
	0070	0390	7032003		0.00	138.600	CUYD	0.00	\$825.00	\$0.00
	0070	0400	7034215		0.00	757	LF	0.00	\$65.00	\$0.00
	0070	0410	7034221		0.00	1107	SQYD	0.00	\$250.00	\$0.00
	0070	0420	7056023		0.00	1032	LF	0.00	\$245.00	\$0.00
	0070	0430	7061060		0.00	23610	LB	0.00	\$1.25	\$0.00
	0070	0440	7123301		0.00	10	EA	0.00	\$1,250.00	\$0.00
	0070	0450	7123610		0.00	22	EA	0.00	\$375.00	\$0.00
	0070	0460	7151001		0.00	2	EA	0.00	\$1,650.00	\$0.00
	0070	0470	7161000		0.00	3	EA	0.00	\$175.00	\$0.00
	0070	0480	7161002		0.00	15	EA	0.00	\$200.00	\$0.00
	0070	0490	7161003		0.00	6	EA	0.00	\$300.00	\$0.00
	0001	5001	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	0	LS	1.00	\$10,126.00	\$10,126.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5S3173	0010	2022010	REMOVAL OF IMPROVEMENTS		3/13/20	burtoc4	1.00	LS		
	0120	6161008	ADVANCED WARNING RAIL SYSTEM	Various signs throughout the	3/2/20	burtoc4	8.00	EA		



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190315-D07		0006		October 1, 2019		March 15, 2020		March 17, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J5S3173				detour and road closure as shown in plans.							
	0130	6161009	FLAG ASSEMBLY	Various signs throughout the detour and road closure as shown in the plans.	3/2/20	burtoc4	8.00	EA			
	0140	6161022	CHANNELIZER (CONES)	Used in the taper in front of the CMS Boards.	3/2/20	burtoc4	10.00	EA			
	0150	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Barricades used at both the hard and soft closures at either end of the bridge.	3/2/20	burtoc4	10.00	EA			
	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Placed at either end of the bridge for communication purposes. Since they were placed last year and then the job was postponed they will be compensated again.	3/2/20	burtoc4	2.00	EA			
	0181	6181000	MOBILIZATION		3/13/20	burtoc4	0.50	LS			
	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		3/13/20	burtoc4	0.50	LS			
	0260	8061019	SILT FENCE	180' of silt fence were installed on the Northwest corner. 305' on the Northeast corner, 485' on the Southeast	3/6/20	burtoc4	1,275.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190315-D07		0006		October 1, 2019		March 15, 2020			March 17, 2020		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J5S3173				corner and 305' on the Southwest corner.							
	0320	2160500	REMOVAL OF BRIDGES		3/13/20	burtoc4	0.75	LS			