



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Prepared For:

Phillips Hardy, Inc.
15290 Hwy 135
Boonville, MO 65233
(660)834-3030FAX

Prepared By:

O'Fallon Project Office (St. Charles Co)
6780 Old Highway N
St. Charles, MO 63304

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3316	FAF 79-1(76)	Bridge rehabilitations	I-70, 79	ST CHARLES	in various locations in the St. Louis District
J6S3299	FAS S501(52)	Bridge rehabilitation	79	ST CHARLES	on Salt River Road in St. Charles County

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$4,515,226.54	\$0.00	\$4,515,226.54	46.84%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6P3316			
J6S3299			

Contract Total Pay For Estimate No. 007

	To Date	Previous	This Estimate
190315-F05			
Total Earnings	\$1,057,361.69	\$996,102.99	\$61,258.70
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$1,107,113.09	\$1,045,854.39	
Contract Total Payable This Estimate:			\$61,258.70

Approval Date		By User
September 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	gibbon1



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress
Approval Date					By User
September 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				lewisj1
September 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by				greggd1

Totals by Job Numbers				
J6P3316	To Date	Previous	This Estimate	
	Participating	\$730,032.45	\$727,062.45	\$2,970.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$777,110.85	\$774,140.85	\$2,970.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$113,522.40	\$113,522.40	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$2,216.25)	(\$2,216.25)	\$0.00
	Totals:	\$777,110.85	\$774,140.85	
	Project Total Payable This Estimate:			\$2,970.00
J6S3299	To Date	Previous	This Estimate	
	Participating	\$327,329.24	\$269,040.54	\$58,288.70
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$330,002.24	\$271,713.54	\$58,288.70
	Stockpiled Materials	\$78,930.54	\$78,930.54	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$4,336.20	\$2,673.00	\$1,663.20
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$7,560.00)	\$0.00	(\$7,560.00)
	Totals:	\$330,002.24	\$271,713.54	
	Project Total Payable This Estimate:			\$58,288.70

Contract Adjustment



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 5052000, Project Item Line Number 1060, Material Set 505200096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 6205903A, Project Item Line Number 0240, Material Set 6205903A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 6205903A, Project Item Line Number 0240, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 7101000, Project Item Line Number 1130, Material Set 710100096, Material 1036RSDFEC42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190315-F05, Contract Project J6P3316, Project Item Line Number 0330, Contract Line Item Number 0330, Item 6252003, Minor Item.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 5052000, Project Item Line Number 1060, Material Set 505200096, Material 1054CXLE - Latex Emulsion Admixture @, Acceptance Action Generic 1054CXLE is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 6205902A, Project Item Line Number 0230, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190315-F05, Contract Project J6S3299, Project Item Line Number 1120, Contract Line Item Number 1120, Item 7040117, Minor Item.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 6205902A, Project Item Line Number 0230, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	gibbon1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 7034214, Project Item Line Number 1080, Material Set 703421496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 7039902, Project Item Line Number 0590, Material Set 7039902, Material 0702PLCPCC - Bearing Piles Shell Casing for CIP, Acceptance Action Generic 0702PLCPCC is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 5052000, Project Item Line Number 1060, Material Set 505200096, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 6206001C, Project Item Line Number 0260, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 6206124A, Project Item Line Number 0270, Material Set 6206124A96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 6206000C, Project Item Line Number 0250, Material Set 6206000C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 7034214, Project Item Line Number 1080, Material Set 703421496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3316, Item 7039902, Project Item Line Number 0530, Material Set 7039902, Material 0702PLCPCC - Bearing Piles Shell Casing for CIP, Acceptance Action Generic 0702PLCPCC is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 5052000, Project Item Line Number 1060, Material Set 505200096, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	gibbon1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3299, Item 7034214, Project Item Line Number 1080, Material Set 703421496,	gibbon1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.		

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6P3316	0020	6113020		\$33.00	CUYD	0.00	834.00	0.00	834.00	\$0.00
	0030	6113040		\$30.00	CUYD	0.00	834.00	0.00	834.00	\$0.00
	0080	6161005		\$6.50	SQFT	0.00	743.36	0.00	743.36	\$0.00
	0090	6161008		\$35.00	EA	0.00	18.00	0.00	18.00	\$0.00
	0100	6161009		\$20.00	EA	0.00	7.00	0.00	7.00	\$0.00
	0110	6161025		\$22.00	EA	0.00	200.00	0.00	200.00	\$0.00
	0120	6161030		\$100.00	EA	0.00	11.00	0.00	11.00	\$0.00
	0130	6161033		\$50.00	EA	0.00	30.00	0.00	30.00	\$0.00
	0140	6161040		\$1,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0150	6169902	MISC. CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED AND RETAINED	\$4,000.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0160	6173600D		\$5.00	LF	0.00	0.00	450.00	450.00	\$2,250.00
	0181	6181000	MOBILIZATION new mobilization Line Adjusted for Contract Bond	\$307,963.00	LS	0.00	0.55	0.00	0.55	\$0.00
	0190	6200015		\$24.00	LF	0.00	24.00	0.00	24.00	\$0.00
	0200	6200021		\$350.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0210	6205301B		\$1.00	LF	0.00	3,150.00	0.00	3,150.00	\$0.00
	0220	6205303B		\$1.00	LF	0.00	1,170.00	0.00	1,170.00	\$0.00
	0280	6206125A		\$6.00	LF	0.00	0.00	120.00	120.00	\$720.00
0290	6207001		\$0.50	LF	0.00	7,995.00	0.00	7,995.00	\$0.00	
0300	6207002		\$100.00	EA	0.00	2.00	0.00	2.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6P3316	0310	6214600A		\$360.00	CUYD	0.00	2.00	0.00	2.00	\$0.00
	0320	6221001		\$21.00	SQYD	0.00	303.00	0.00	303.00	\$0.00
	0330	6252003		\$3.75	LB	-591.00	5,334.00	0.00	5,334.00	\$0.00
	0350	9039902	MISC. COVER EXISTING OVERHEAD SIGNS	\$2,464.06	EA	0.00	2.00	0.00	2.00	\$0.00
	0360	6233000		\$26.89	SQYD	0.00	2,616.00	0.00	2,616.00	\$0.00
	0370	7040104		\$121.00	SQFT	0.00	32.00	0.00	32.00	\$0.00
	0420	6233000		\$26.89	SQYD	0.00	3,793.00	0.00	3,793.00	\$0.00
	0455	7049904	MISC. REPAIRING CONCRETE APPROACH SLAB (HALF-SOLING)	\$122.00	SQFT	0.00	47.00	0.00	47.00	\$0.00
	0460	6233000		\$26.89	SQYD	0.00	1,571.00	0.00	1,571.00	\$0.00
	0470	6233000		\$26.89	SQYD	0.00	1,352.00	0.00	1,352.00	\$0.00
	0480	6233000		\$26.89	SQYD	0.00	911.00	0.00	911.00	\$0.00
	0490	6233000		\$26.89	SQYD	0.00	2,003.00	0.00	2,003.00	\$0.00
	0500	2069901	MISC. Class 2 Excavation	\$2,900.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0510	2069901	MISC. Dewatering	\$13,100.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0520	6233000		\$26.89	SQYD	0.00	2,075.00	0.00	2,075.00	\$0.00
	0540	7125102		\$3,750.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0550	7125961		\$3,750.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0560	2069901	MISC. Class 2 Excavation	\$2,320.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0570	2069901	MISC. Dewatering	\$9,800.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0580	6233000		\$26.89	SQYD	0.00	932.00	0.00	932.00	\$0.00
0600	7125102		\$1,380.00	LS	0.00	1.00	0.00	1.00	\$0.00	
0610	7125961		\$1,380.00	LS	0.00	1.00	0.00	1.00	\$0.00	
5001	6189901	MISC. Adjust Mobilization for	\$12,037.00	LS	0.00	1.00	0.00	1.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6P3316			Contract Bond							
J6S3299	0680	6122008		\$1,950.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0710	6161005		\$6.50	SQFT	0.00	294.00	0.00	294.00	\$0.00
	0720	6161008		\$35.00	EA	0.00	15.00	0.00	15.00	\$0.00
	0730	6161009		\$20.00	EA	0.00	8.00	0.00	8.00	\$0.00
	0740	6161025		\$22.00	EA	0.00	142.00	0.00	142.00	\$0.00
	0750	6161030		\$100.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0760	6161033		\$50.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0770	6161040		\$800.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0780	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$3,500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0850	6205301B		\$1.00	LF	0.00	1,341.00	0.00	1,341.00	\$0.00
	0860	6205303B		\$1.00	LF	0.00	463.00	0.00	463.00	\$0.00
	0870	6205425		\$6.00	LF	0.00	44.00	0.00	44.00	\$0.00
	0880	6205440A		\$75.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0890	6205442		\$75.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0960	6061061		\$26.69	LF	0.00	0.00	0.00	0.00	\$0.00
	0970	6061070		\$3,028.73	EA	0.00	0.00	0.00	0.00	\$0.00
	0980	6061080		\$1,129.36	EA	0.00	0.00	0.00	0.00	\$0.00
	0990	6063014		\$2,874.73	EA	0.00	0.00	0.00	0.00	\$0.00
	1020	2161000		\$4.20	SQYD	0.00	1,520.00	0.00	1,520.00	\$0.00
	1030	2161503		\$59.50	SQFT	0.00	0.00	72.00	72.00	\$4,284.00
	1040	2164500		\$162.00	LF	0.00	78.00	0.00	78.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3299	1050	2169903	MISC. REMOVE AND REPLACE BARRIER CURB	\$1,400.00	LF	0.00	0.00	6.00	6.00	\$8,400.00
	1100	7040109		\$37.50	SQYD	0.00	1,270.00	85.00	1,355.00	\$3,187.50
	1110	7040113		\$8.00	SQFT	0.00	200.00	0.00	200.00	\$0.00
	1120	7040117		\$700.00	CUYD	-10.80	0.00	20.00	20.00	\$14,000.00
	1130	7101000		\$2.20	LB	0.00	0.00	0.00	0.00	\$1,663.20
	1140	7125201		\$2.50	SQFT	0.00	27,000.00	0.00	27,000.00	\$0.00
	1150	7125900		\$8,100.00	LS	0.00	1.00	0.00	1.00	\$0.00
	1160	7125921		\$1.00	SQFT	0.00	27,000.00	0.00	27,000.00	\$0.00
	1170	7172001		\$343.00	LF	0.00	0.00	78.00	78.00	\$26,754.00
Total Amount of Items Paid this Estimate -										\$61,258.70

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6P3316	0001	0010	6097000		0.00	80	CUYD	0.00	\$59.50	\$0.00
	0001	0020	6113020		0.00	1407	CUYD	834.00	\$33.00	\$27,522.00
	0001	0030	6113040		0.00	1407	CUYD	834.00	\$30.00	\$25,020.00
	0001	0040	6122014		0.00	1	EA	0.00	\$3,198.00	\$0.00
	0001	0050	6122020		0.00	2	EA	0.00	\$400.00	\$0.00
	0001	0060	6122030		0.00	1	EA	0.00	\$495.00	\$0.00
	0001	0070	6123000A		0.00	2	EA	0.00	\$2,000.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6P3316	0001	0080	6161005		0.00	812	SQFT	743.36	\$6.50	\$4,831.84
	0001	0090	6161008		0.00	37	EA	18.00	\$35.00	\$630.00
	0001	0100	6161009		0.00	7	EA	7.00	\$20.00	\$140.00
	0001	0110	6161025		0.00	200	EA	200.00	\$22.00	\$4,400.00
	0001	0120	6161030		0.00	11	EA	11.00	\$100.00	\$1,100.00
	0001	0130	6161033		0.00	30	EA	30.00	\$50.00	\$1,500.00
	0001	0140	6161040		0.00	4	EA	2.00	\$1,000.00	\$2,000.00
	0001	0150	6169902	MISC. CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED AND RETAINED	0.00	6	EA	6.00	\$4,000.00	\$24,000.00
	0001	0160	6173600D		0.00	475	LF	450.00	\$5.00	\$2,250.00
	0001	0170	6175010A		0.00	475	LF	0.00	\$5.00	\$0.00
	0001	0180	6181000		-1.00	1	LS	0.00	\$320,000.00	\$0.00
	0001	0181	6181000	MOBILIZATION new mobilization Line Adjusted for Contract Bond	1.00	0	LS	0.55	\$307,963.00	\$168,763.72
	0001	0190	6200015		0.00	24	LF	24.00	\$24.00	\$576.00
	0001	0200	6200021		0.00	6	EA	2.00	\$350.00	\$700.00
	0001	0210	6205301B		0.00	14010	LF	3,150.00	\$1.00	\$3,150.00
	0001	0220	6205303B		0.00	6275	LF	1,170.00	\$1.00	\$1,170.00
	0001	0230	6205902A		0.00	2072	LF	1,477.00	\$0.40	\$590.80
	0001	0240	6205903A		0.00	1382	LF	1,042.00	\$0.40	\$416.80



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6P3316	0001	0250	6206000C		0.00	7611	LF	4,803.00	\$0.25	\$1,200.75
	0001	0260	6206001C		0.00	7817	LF	5,942.00	\$0.25	\$1,485.50
	0001	0270	6206124A		0.00	90	LF	90.00	\$6.00	\$540.00
	0001	0280	6206125A		0.00	120	LF	120.00	\$6.00	\$720.00
	0001	0290	6207001		0.00	28174	LF	7,995.00	\$0.50	\$3,997.50
	0001	0300	6207002		0.00	4	EA	2.00	\$100.00	\$200.00
	0001	0310	6214600A		0.00	20	CUYD	2.00	\$360.00	\$720.00
	0001	0320	6221001		0.00	303	SQYD	303.00	\$21.00	\$6,363.00
	0001	0330	6252003		0.00	5334	LB	5,925.00	\$3.75	\$22,218.75
	0001	0340	6274000		0.00	1	LS	0.00	\$11,500.00	\$0.00
	0040	0350	9039902	MISC. COVER EXISTING OVERHEAD SIGNS	0.00	3	EA	2.00	\$2,464.06	\$4,928.12
	0070	0360	6233000		0.00	2616	SQYD	2,616.00	\$26.89	\$70,344.24
	0070	0370	7040104		0.00	100	SQFT	32.00	\$121.00	\$3,872.00
	0070	0380	7110200		0.00	1	LS	0.00	\$7,500.00	\$0.00
	0070	0390	7125102		0.00	1	LS	0.00	\$500.00	\$0.00
	0070	0400	7125961		0.00	1	LS	0.00	\$500.00	\$0.00
	0070	0410	7173002		0.00	45	LF	0.00	\$108.00	\$0.00
	0071	0420	6233000		0.00	3793	SQYD	3,793.00	\$26.89	\$101,993.77



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6P3316	0071	0430	7040102		0.00	28	SQFT	0.00	\$161.00	\$0.00
	0071	0450	7040110		0.00	20	LF	0.00	\$242.00	\$0.00
	0071	0455	7049904	MISC. REPAIRING CONCRETE APPROACH SLAB (HALF-SOLING)	0.00	200	SQFT	47.00	\$122.00	\$5,734.00
	0072	0460	6233000		0.00	1571	SQYD	1,571.00	\$26.89	\$42,244.19
	0073	0470	6233000		0.00	1352	SQYD	1,352.00	\$26.89	\$36,355.28
	0074	0480	6233000		0.00	911	SQYD	911.00	\$26.89	\$24,496.79
	0075	0490	6233000		0.00	2003	SQYD	2,003.00	\$26.89	\$53,860.67
	0076	0500	2069901	MISC. Class 2 Excavation	0.00	1	LS	1.00	\$2,900.00	\$2,900.00
	0076	0510	2069901	MISC. Dewatering	0.00	1	LS	1.00	\$13,100.00	\$13,100.00
	0076	0520	6233000		0.00	2075	SQYD	2,075.00	\$26.89	\$55,796.75
	0076	0530	7039902	MISC. Pile Encasement	0.00	30	EA	30.00	\$1,500.00	\$45,000.00
	0076	0540	7125102		0.00	1	LS	1.00	\$3,750.00	\$3,750.00
	0076	0550	7125961		0.00	1	LS	1.00	\$3,750.00	\$3,750.00
	0077	0560	2069901	MISC. Class 2 Excavation	0.00	1	LS	1.00	\$2,320.00	\$2,320.00
	0077	0570	2069901	MISC. Dewatering	0.00	1	LS	1.00	\$9,800.00	\$9,800.00
	0077	0580	6233000		0.00	932	SQYD	932.00	\$26.89	\$25,061.48
	0077	0590	7039902	MISC. Pile Encasement	0.00	12	EA	12.00	\$1,760.00	\$21,120.00
	0077	0600	7125102		0.00	1	LS	1.00	\$1,380.00	\$1,380.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6P3316	0077	0610	7125961		0.00	1	LS	1.00	\$1,380.00	\$1,380.00
	0001	5001	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	0	LS	1.00	\$12,037.00	\$12,037.00
J6S3299	0001	0620	2022010		0.00	1	LS	0.00	\$32,300.00	\$0.00
	0001	0630	2153000		0.00	6	100F	0.00	\$1,040.00	\$0.00
	0001	0640	4030124		0.00	155	TONS	0.00	\$166.00	\$0.00
	0001	0650	4071005		0.00	162	GAL	0.00	\$4.50	\$0.00
	0001	0660	6096010A		0.00	32	CUYD	0.00	\$30.50	\$0.00
	0001	0670	6096041		0.00	32	CUYD	0.00	\$19.00	\$0.00
	0001	0680	6122008		0.00	2	EA	2.00	\$1,950.00	\$3,900.00
	0001	0690	6122020		0.00	2	EA	0.00	\$400.00	\$0.00
	0001	0700	6122030		0.00	2	EA	0.00	\$495.00	\$0.00
	0001	0710	6161005		0.00	675	SQFT	294.00	\$6.50	\$1,911.00
	0001	0720	6161008		0.00	16	EA	15.00	\$35.00	\$525.00
	0001	0730	6161009		0.00	8	EA	8.00	\$20.00	\$160.00
	0001	0740	6161025		0.00	224	EA	142.00	\$22.00	\$3,124.00
	0001	0750	6161030		0.00	6	EA	2.00	\$100.00	\$200.00
	0001	0760	6161033		0.00	35	EA	20.00	\$50.00	\$1,000.00
	0001	0770	6161040		0.00	3	EA	2.00	\$800.00	\$1,600.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3299	0001	0780	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	0.00	2	EA	2.00	\$3,500.00	\$7,000.00
	0001	0790	6173700B		0.00	488	LF	0.00	\$29.00	\$0.00
	0001	0800	6175011B		0.00	463	LF	0.00	\$11.50	\$0.00
	0001	0810	6181000		0.00	1	LS	0.00	\$108,000.00	\$0.00
	0001	0820	6191000		0.00	350	LF	0.00	\$7.43	\$0.00
	0001	0830	6200015		0.00	156	LF	0.00	\$22.00	\$0.00
	0001	0840	6200021		0.00	3	EA	0.00	\$320.00	\$0.00
	0001	0850	6205301B		0.00	2757	LF	1,341.00	\$1.00	\$1,341.00
	0001	0860	6205303B		0.00	931	LF	463.00	\$1.00	\$463.00
	0001	0870	6205425		0.00	88	LF	44.00	\$6.00	\$264.00
	0001	0880	6205440A		0.00	8	EA	4.00	\$75.00	\$300.00
	0001	0890	6205442		0.00	8	EA	2.00	\$75.00	\$150.00
	0001	0900	6206000C		0.00	2273	LF	0.00	\$0.30	\$0.00
	0001	0910	6206001C		0.00	1078	LF	0.00	\$0.30	\$0.00
	0001	0920	6206125A		0.00	42	LF	0.00	\$8.00	\$0.00
	0001	0930	6207001		0.00	7041	LF	0.00	\$0.60	\$0.00
	0001	0940	6224010		0.00	1615	SQYD	0.00	\$2.85	\$0.00
	0001	0950	6274000		0.00	1	LS	0.00	\$6,000.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3299	0010	0960	6061061		0.00	4313	LF	0.00	\$26.69	\$0.00
	0010	0970	6061070		0.00	4	EA	0.00	\$3,028.73	\$0.00
	0010	0980	6061080		0.00	4	EA	0.00	\$1,129.36	\$0.00
	0010	0990	6063014		0.00	8	EA	0.00	\$2,874.73	\$0.00
	0030	1000	9028500		0.00	660	LF	0.00	\$5.00	\$0.00
	0050	1010	9109903	MISC. MODOT ITS IN-GROUND FACILITY RELOCATION	0.00	217	LF	0.00	\$34.00	\$0.00
	0070	1020	2161000		0.00	2870	SQYD	1,520.00	\$4.20	\$6,384.00
	0070	1030	2161503		0.00	410	SQFT	72.00	\$59.50	\$4,284.00
	0070	1040	2164500		0.00	160	LF	78.00	\$162.00	\$12,636.00
	0070	1050	2169903	MISC. REMOVE AND REPLACE BARRIER CURB	0.00	12	LF	6.00	\$1,400.00	\$8,400.00
	0070	1060	5052000		0.00	2870	SQYD	1,478.00	\$82.00	\$121,196.00
	0070	1070	7031004		0.00	2870	SQYD	0.00	\$7.60	\$0.00
	0070	1080	7034214		0.00	15.200	CUYD	7.60	\$1,230.00	\$9,348.00
	0070	1090	7040106		0.00	575	SQFT	0.00	\$113.00	\$0.00
	0070	1100	7040109		0.00	2855	SQYD	1,355.00	\$37.50	\$50,812.50
	0070	1110	7040113		0.00	200	SQFT	200.00	\$8.00	\$1,600.00
	0070	1120	7040117		0.00	20	CUYD	30.80	\$700.00	\$21,560.00
	0070	1130	7101000		0.00	1510	LB	756.00	\$2.20	\$1,663.20



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3299	0070	1140	7125201		0.00	27000	SQFT	27,000.00	\$2.50	\$67,500.00
	0070	1150	7125900		0.00	1	LS	1.00	\$8,100.00	\$8,100.00
	0070	1160	7125921		0.00	27000	SQFT	27,000.00	\$1.00	\$27,000.00
	0070	1170	7172001		0.00	160	LF	78.00	\$343.00	\$26,754.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3299	1030	2161503	REMOVAL OF EXISTING DECK REPAIR	Br A4729 NE approach slab, stage 1	9/5/19	gibbon1	72.00	SQFT		
	1050	2169903	MISC.	Stage 1 expansion joint barrier curb Br A4729	9/3/19	gibbon1	3.00	LF		
				Stage 1 Bent 1 expansion joint barrier curb Br A4729	9/5/19	gibbon1	3.00	LF		
	1100	7040109	TOTAL SURFACE HYDRO DEMOLITION	Stage 1 Approach slabs Br A4729	9/3/19	gibbon1	85.00	SQYD		
	1120	7040117	MONOLITHIC DECK REPAIR	Stage 1 latex overlay Br A4729 112.9 - 82.1	9/10/19	gibbon1	30.80	CUYD		
	1130	7101000	REINFORCING STEEL (EPOXY COATED)	Stage 1 bent 3 expansion joint Br A4729	9/3/19	gibbon1	378.00	LB		
				Stage 1 Bent 1 expansion joint	9/5/19	gibbon1	378.00	LB		



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F05	0007	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3299	1130	7101000	REINFORCING STEEL (EPOXY COATED)	Br A4729						
	1170	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	Stage 1 Bent 3 expansion joint Br A4729	9/3/19	gibbon1	39.00	LF		
				Stage 1 Bent 1 Expansion joint Br A4729	9/5/19	gibbon1	39.00	LF		