



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

|                                       |                                                                                        |                                                                                   |                                                                                                                                                          |
|---------------------------------------|----------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Progress Estimate Number</b><br>16 | <b>Contract ID</b><br>190315-F09<br><b>Prime Contractor</b><br>Gerstner Electric, Inc. | <b>Pay Period Start</b><br>July 1, 2020<br><b>Pay Period End</b><br>July 15, 2020 | <b>Original Contract Amount</b><br>\$1,939,279.00<br><b>Net Change Order Amount</b><br>(\$65,765.56)<br><b>Current Contract Amount</b><br>\$1,873,513.44 |
|---------------------------------------|----------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|

| Approval Date            |                                                                                          |                        |                                       | By User |
|--------------------------|------------------------------------------------------------------------------------------|------------------------|---------------------------------------|---------|
| July 16, 2020            | Generated and Approved (and should be considered Draft) at the Project Office Level by   |                        |                                       | washid1 |
| July 16, 2020            | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by |                        |                                       | washas  |
| July 17, 2020            | Reviewed and Approved at the Central Office Controllers Office Level by                  |                        |                                       | greggd1 |
| Original Completion Date | Current Completion Date                                                                  | Actual Completion Date | % of Current Contract Amount Complete |         |
| September 1, 2020        | September 1, 2020                                                                        |                        | 91.34%                                |         |

No Milestones Exist for Contract

| Contract Total Pay For Estimate No. 16       |                    |                |                |
|----------------------------------------------|--------------------|----------------|----------------|
|                                              | This Estimate      | Previous       | To Date        |
| 190315-F09                                   |                    |                |                |
| Total Posted Items Pay                       | \$32,206.95        | \$1,679,048.03 | \$1,711,254.98 |
| Gross Item Adjustments                       | \$0.00             | \$0.00         | \$0.00         |
| Incentive                                    | \$0.00             | \$0.00         | \$0.00         |
| Disincentive                                 | \$0.00             | \$0.00         | \$0.00         |
| Liquidated Damage                            | \$0.00             | \$0.00         | \$0.00         |
| Other Contract Adjustments                   | \$0.00             | \$0.00         | \$0.00         |
|                                              |                    | \$1,679,048.03 | \$1,711,254.98 |
| <b>Contract Total Payable This Estimate:</b> | <b>\$32,206.95</b> |                |                |

## Items Paid This Estimate Period

| Project Number                 | Line Number | Item Code | Item Description                               | Unit | Unit Price   | Current Installed Qty | Current Installed Amount |
|--------------------------------|-------------|-----------|------------------------------------------------|------|--------------|-----------------------|--------------------------|
| J6S3230                        | 0040        | 6089902   | MISC.ADA CURB RAMP                             | EA   | \$2,600.000  | 4                     | \$10,400.00              |
|                                | 0170        | 9020513   | SIGNAL HEAD, TYPE 3B                           | EA   | \$926.000    | 4                     | \$3,704.00               |
|                                | 0180        | 9020514   | SIGNAL HEAD, TYPE 4B                           | EA   | \$1,033.000  | 2                     | \$2,066.00               |
|                                | 0200        | 9020833   | SH-FLAT SHEET - SIGNAL SIGN                    | SQFT | \$29.750     | 64.2                  | \$1,909.95               |
|                                | 0210        | 9020834   | SIGNAL SIGN, MOUNTING HARDWARE                 | EA   | \$54.000     | 14                    | \$756.00                 |
|                                | 0500        | 9029902   | MISC.PAD MOUNTED POWER SUPPLY/UPS/CONTROLLER   | EA   | \$12,965.000 | 1                     | \$12,965.00              |
|                                | 0530        | 9109902   | MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT | EA   | \$406.000    | 1                     | \$406.00                 |
| <b>Project J6S3230 - Total</b> |             |           |                                                |      |              |                       | <b>\$32,206.95</b>       |
| <b>Overall - Total</b>         |             |           |                                                |      |              |                       | <b>\$32,206.95</b>       |

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description            | Adjustment Type | Other Item Adjustment Type | Comments                                                                                                                                                                                           | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|-----------------------------|-----------------|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------------------|-------------------|
| J6S3230        | 0200     | SH-FLAT SHEET - SIGNAL SIGN | Material        |                            |                                                                                                                                                                                                    | -582.1              | \$29.75                         | (\$17,317.48)     |
|                | 0200     | SH-FLAT SHEET - SIGNAL SIGN | Material        |                            | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | 582.1               | \$29.75                         | \$17,317.48       |
|                | 0220     | POST, SIGNAL 8 FT. OR 2.4 M | Material        |                            |                                                                                                                                                                                                    | -46                 | \$523.00                        | (\$24,058.00)     |
|                | 0220     | POST, SIGNAL 8 FT. OR 2.4 M | Material        |                            | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | 46                  | \$523.00                        | \$24,058.00       |
|                | 0460     | BASE, CONCRETE              | Material        |                            |                                                                                                                                                                                                    | -128                | \$1,449.00                      | (\$185,472.00)    |
|                | 0460     | BASE, CONCRETE              | Material        |                            | This adjustment offsets the original system-                                                                                                                                                       | 128                 | \$1,449.00                      | \$185,472.00      |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

|                                |          |                                        |                                 |                            |                                                                                                                                                                                                    |                                    |                               |                                                                                |                                                   |
|--------------------------------|----------|----------------------------------------|---------------------------------|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|-------------------------------|--------------------------------------------------------------------------------|---------------------------------------------------|
| Progress Estimate Number<br>16 |          |                                        | Contract ID<br>Prime Contractor |                            | 190315-F09<br>Gerstner Electric, Inc.                                                                                                                                                              | Pay Period Start<br>Pay Period End | July 1, 2020<br>July 15, 2020 | Original Contract Amount<br>Net Change Order Amount<br>Current Contract Amount | \$1,939,279.00<br>(\$65,765.56)<br>\$1,873,513.44 |
| Project Number                 | Line No. | Item Description                       | Adjustment Type                 | Other Item Adjustment Type | Comments                                                                                                                                                                                           |                                    | Adjustment Quantity           | Line Item Adjustment Unit Price                                                | Adjustment amount                                 |
| J6S3230                        |          |                                        |                                 |                            | generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.                                             |                                    |                               |                                                                                |                                                   |
|                                | 0500     | MISC.                                  | Material                        |                            |                                                                                                                                                                                                    |                                    | -1                            | \$12,965.00                                                                    | (\$12,965.00)                                     |
|                                | 0500     | MISC.                                  | Material                        |                            | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |                                    | 1                             | \$12,965.00                                                                    | \$12,965.00                                       |
|                                | 5001     | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM | Material                        |                            |                                                                                                                                                                                                    |                                    | -1                            | \$16,654.44                                                                    | (\$16,654.44)                                     |
|                                | 5001     | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM | Material                        |                            | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |                                    | 1                             | \$16,654.44                                                                    | \$16,654.44                                       |
| Total                          |          |                                        |                                 |                            |                                                                                                                                                                                                    |                                    |                               |                                                                                | \$0.00                                            |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on July 17, 2020

| Contract Project Information |                            |                     |               |                |                              |
|------------------------------|----------------------------|---------------------|---------------|----------------|------------------------------|
| Project Number               | Federal Proj. Number       | Project Description | Route         | County         | Location of Work             |
| J6S3230                      | FAF 115-1(44)              | Signal replacement  | 115           | ST LOUIS CITY  | from Euclid to N. Florissant |
| Totals by Job Numbers        |                            |                     |               |                |                              |
| J6S3230                      |                            |                     | This Estimate | Previous       | To Date                      |
|                              | Posted Item Pay            |                     | \$32,206.95   | \$1,679,048.03 | \$1,711,254.98               |
|                              | Gross Item Adjustments     |                     | \$0.00        | \$0.00         | \$0.00                       |
|                              | Gross Item Pay             |                     | \$32,206.95   | \$1,679,048.03 | \$1,711,254.98               |
|                              | Incentive                  |                     | \$0.00        | \$0.00         | \$0.00                       |
|                              | Disincentive               |                     | \$0.00        | \$0.00         | \$0.00                       |
|                              | Liquidated Damages         |                     | \$0.00        | \$0.00         | \$0.00                       |
|                              | Other Contract Adjustments |                     | \$0.00        | \$0.00         | \$0.00                       |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on July 17, 2020

**Exceptions (Discrepancies) This Estimate Period**

| Exceptions / Discrepancies                                                                                                                                                                                                                                    | Explanation                                             | Entered By | Status     |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|------------|------------|
| Estimate Exception Type: Insufficient Materials: Project J6S3230, Item 9020833, Project Item Line Number 0200, Material Set 9020833, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.                                       | Waiting on material department to create sample record. | washid1    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J6S3230, Item 9022708, Project Item Line Number 0220, Material Set 9022708, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.   | Waiting on material department to create sample record. | washid1    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J6S3230, Item 9023250, Project Item Line Number 5001, Material Set 902325096, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient. | Waiting on material department to create sample record. | washid1    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J6S3230, Item 9023250, Project Item Line Number 5001, Material Set 902325096, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.            | Waiting on material department to create sample record. | washid1    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J6S3230, Item 9029100, Project Item Line Number 0460, Material Set 902910096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.                   | Will be complete by next estimate.                      | washid1    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J6S3230, Item 9029902, Project Item Line Number 0500, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.                        | Will be complete by next estimate.                      | washid1    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J6S3230, Item 9109902, Project Item Line Number 0570, Material Set 9109902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.                        | Will be complete by next estimate.                      | washid1    | Overridden |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on July 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract<br>Nm.CONTRACT | Project<br>No. | Category | Line<br>No. | Item<br>Code | Description                                                              | Bid<br>Quantity | Net<br>Change<br>Order | Total<br>Current<br>Quantity | Unit | Total<br>Posted<br>Approved<br>Qty | Unit Price   | Total Value POSTED<br>To Date (See report<br>generated date) |
|-------------------------|----------------|----------|-------------|--------------|--------------------------------------------------------------------------|-----------------|------------------------|------------------------------|------|------------------------------------|--------------|--------------------------------------------------------------|
| 190315-F09              | J6S3230        | 0001     | 0010        | 2022010      | REMOVAL OF IMPROVEMENTS                                                  | 1.00            | 0.00                   | 1.00                         | LS   | 1.00                               | \$109,228.00 | \$109,228.00                                                 |
|                         |                | 0001     | 0020        | 6039902      | WATER                                                                    | 1.00            | 0.00                   | 1.00                         | EA   | 1.00                               | \$300.00     | \$300.00                                                     |
|                         |                | 0001     | 0030        | 6049902      | MISC.ADJUST PULL BOXES                                                   | 4.00            | 0.00                   | 4.00                         | EA   | 4.00                               | \$445.00     | \$1,780.00                                                   |
|                         |                | 0001     | 0040        | 6089902      | MISC.ADA CURB RAMP                                                       | 55.00           | 0.00                   | 55.00                        | EA   | 44.00                              | \$2,600.00   | \$114,400.00                                                 |
|                         |                | 0001     | 0050        | 6169901      | MISC.TEMPORARY TRAFFIC CONTROL                                           | 1.00            | 0.00                   | 1.00                         | LS   | 1.00                               | \$17,096.00  | \$17,096.00                                                  |
|                         |                | 0001     | 0060        | 6181000      | MOBILIZATION                                                             | 1.00            | 0.00                   | 1.00                         | LS   | 1.00                               | \$116,053.73 | \$116,053.73                                                 |
|                         |                | 0001     | 0070        | 6200015      | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE                   | 1,738.00        | -1,738.00              | 0.00                         | LF   | 0.00                               | \$21.00      | \$0.00                                                       |
|                         |                | 0001     | 0080        | 6200036      | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK           | 460.00          | -460.00                | 0.00                         | EA   | 0.00                               | \$190.00     | \$0.00                                                       |
|                         |                | 0001     | 0090        | 6206108A     | 8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS     | 81.00           | 0.00                   | 81.00                        | LF   | 0.00                               | \$2.00       | \$0.00                                                       |
|                         |                | 0001     | 0100        | 6207001      | PAVEMENT MARKING REMOVAL                                                 | 7,044.00        | 0.00                   | 7,044.00                     | LF   | 228.00                             | \$0.50       | \$114.00                                                     |
|                         |                | 0001     | 0110        | 6207002      | PAVEMENT MARKING REMOVAL (SYMBOLS)                                       | 38.00           | 0.00                   | 38.00                        | EA   | 11.00                              | \$100.00     | \$1,100.00                                                   |
|                         |                | 0001     | 0120        | 6209902      | MISC.WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS, 30" WHITE MIDBLOCK | 153.00          | 460.00                 | 613.00                       | EA   | 343.00                             | \$67.50      | \$23,152.50                                                  |
|                         |                | 0001     | 0130        | 6209902      | MISC.WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS, LEFT/RIGHT ARROW   | 59.00           | 0.00                   | 59.00                        | EA   | 19.00                              | \$55.00      | \$1,045.00                                                   |
|                         |                | 0001     | 0140        | 6274000      | CONTRACTOR FURNISHED SURVEYING AND STAKING                               | 1.00            | 0.00                   | 1.00                         | LS   | 1.00                               | \$5,500.00   | \$5,500.00                                                   |
|                         |                | 0020     | 0150        | 9019902      | MISC.REMOVE AND RESET ST LOUIS CITY LIGHT                                | 4.00            | 0.00                   | 4.00                         | EA   | 4.00                               | \$2,064.00   | \$8,256.00                                                   |
|                         |                | 0030     | 0160        | 9020213      | SIGNAL HEAD, TYPE 3S                                                     | 1.00            | 0.00                   | 1.00                         | EA   | 1.00                               | \$764.00     | \$764.00                                                     |
|                         |                | 0030     | 0170        | 9020513      | SIGNAL HEAD, TYPE 3B                                                     | 74.00           | 0.00                   | 74.00                        | EA   | 74.00                              | \$926.00     | \$68,524.00                                                  |
|                         |                | 0030     | 0180        | 9020514      | SIGNAL HEAD, TYPE 4B                                                     | 19.00           | 0.00                   | 19.00                        | EA   | 19.00                              | \$1,033.00   | \$19,627.00                                                  |
|                         |                | 0030     | 0190        | 9020811      | SIGNAL HEAD, TYPE 1S, PEDESTRIAN                                         | 97.00           | 0.00                   | 97.00                        | EA   | 73.00                              | \$430.00     | \$31,390.00                                                  |
|                         |                | 0030     | 0200        | 9020833      | SH-FLAT SHEET - SIGNAL SIGN                                              | 603.00          | 0.00                   | 603.00                       | SQFT | 582.10                             | \$29.75      | \$17,317.48                                                  |
|                         |                | 0030     | 0210        | 9020834      | SIGNAL SIGN, MOUNTING HARDWARE                                           | 161.00          | 0.00                   | 161.00                       | EA   | 138.00                             | \$54.00      | \$7,452.00                                                   |
|                         |                | 0030     | 0220        | 9022708      | POST, SIGNAL 8 FT. OR 2.4 M                                              | 58.00           | 0.00                   | 58.00                        | EA   | 46.00                              | \$523.00     | \$24,058.00                                                  |
|                         |                | 0030     | 0230        | 9023125      | POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM                                   | 1.00            | 0.00                   | 1.00                         | EA   | 1.00                               | \$5,046.00   | \$5,046.00                                                   |
|                         |                | 0030     | 0240        | 9023135      | POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM                                  | 1.00            | 0.00                   | 1.00                         | EA   | 1.00                               | \$6,292.00   | \$6,292.00                                                   |
|                         |                | 0030     | 0250        | 9023140      | POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM                                  | 1.00            | 0.00                   | 1.00                         | EA   | 0.00                               | \$7,786.00   | \$0.00                                                       |
|                         |                | 0030     | 0260        | 9023145      | POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM                                  | 2.00            | 0.00                   | 2.00                         | EA   | 1.00                               | \$8,240.00   | \$8,240.00                                                   |
|                         |                | 0030     | 0270        | 9023220      | POST, TYPE C, 20 FT. ARM OR 6.1 M ARM                                    | 6.00            | 0.00                   | 6.00                         | EA   | 6.00                               | \$4,085.00   | \$24,510.00                                                  |
|                         |                | 0030     | 0280        | 9023225      | POST, TYPE C, 25 FT. ARM OR 7.6 M ARM                                    | 3.00            | 0.00                   | 3.00                         | EA   | 3.00                               | \$4,680.00   | \$14,040.00                                                  |
|                         |                | 0030     | 0290        | 9023230      | POST, TYPE C, 30 FT. ARM OR 9.1 M ARM                                    | 4.00            | 0.00                   | 4.00                         | EA   | 4.00                               | \$5,478.00   | \$21,912.00                                                  |
|                         |                | 0030     | 0300        | 9023235      | POST, TYPE C, 35 FT. ARM OR 10.7 M ARM                                   | 3.00            | 0.00                   | 3.00                         | EA   | 3.00                               | \$5,833.00   | \$17,499.00                                                  |
|                         |                | 0030     | 0310        | 9023240      | POST, TYPE C, 40 FT. ARM OR 12.2 M ARM                                   | 4.00            | 0.00                   | 4.00                         | EA   | 4.00                               | \$6,836.00   | \$27,344.00                                                  |
|                         |                | 0030     | 0320        | 9023245      | POST, TYPE C, 45 FT. ARM OR 13.7 M ARM                                   | 5.00            | 0.00                   | 5.00                         | EA   | 5.00                               | \$7,282.00   | \$36,410.00                                                  |
|                         |                | 0030     | 0330        | 9023355      | POST, TYPE B, LONGEST ARM 55 FT.                                         | 1.00            | 0.00                   | 1.00                         | EA   | 1.00                               | \$14,397.00  | \$14,397.00                                                  |
|                         |                | 0030     | 0340        | 9024283      | CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER                         | 10.00           | 0.00                   | 10.00                        | EA   | 10.00                              | \$14,358.00  | \$143,580.00                                                 |
|                         |                | 0030     | 0350        | 9024920      | DETECTOR, PUSHBUTTON                                                     | 104.00          | 0.00                   | 104.00                       | EA   | 67.00                              | \$219.00     | \$14,673.00                                                  |
|                         |                | 0030     | 0360        | 9025200      | CONDUIT, 2 IN., TRENCH WITH TRACER WIRE                                  | 152.00          | 0.00                   | 152.00                       | LF   | 152.00                             | \$11.60      | \$1,763.20                                                   |
|                         |                | 0030     | 0370        | 9025300      | CONDUIT, 3 IN., TRENCH WITH TRACER WIRE                                  | 1,674.00        | 0.00                   | 1,674.00                     | LF   | 1,301.00                           | \$12.90      | \$16,782.90                                                  |
|                         |                | 0030     | 0380        | 9027300      | CONDUIT, 3 IN., PUSHED WITH TRACER WIRE                                  | 3,670.00        | 0.00                   | 3,670.00                     | LF   | 2,922.00                           | \$36.50      | \$106,653.00                                                 |
|                         |                | 0030     | 0390        | 9028208      | CABLE, 8 AWG 1 CONDUCTOR, POWER                                          | 660.00          | 0.00                   | 660.00                       | LF   | 657.00                             | \$0.90       | \$591.30                                                     |
|                         |                | 0030     | 0400        | 9028308      | CABLE, 16 AWG 2 CONDUCTOR                                                | 15,980.00       | 0.00                   | 15,980.00                    | LF   | 11,841.00                          | \$0.55       | \$6,512.55                                                   |
|                         |                | 0030     | 0410        | 9028310      | CABLE, 16 AWG 5 CONDUCTOR                                                | 14,640.00       | 0.00                   | 14,640.00                    | LF   | 11,834.00                          | \$1.10       | \$13,017.40                                                  |
|                         |                | 0030     | 0420        | 9028311      | CABLE, 16 AWG 7 CONDUCTOR                                                | 19,020.00       | 0.00                   | 19,020.00                    | LF   | 17,466.00                          | \$1.45       | \$25,325.70                                                  |
|                         |                | 0030     | 0430        | 9028810      | PULL BOX, PREFORMED CLASS 1                                              | 14.00           | 0.00                   | 14.00                        | EA   | 6.00                               | \$718.00     | \$4,308.00                                                   |
|                         |                | 0030     | 0440        | 9028811      | PULL BOX, PREFORMED CLASS 2                                              | 28.00           | 0.00                   | 28.00                        | EA   | 21.00                              | \$1,181.00   | \$24,801.00                                                  |
|                         |                | 0030     | 0450        | 9028812      | PULL BOX, PREFORMED CLASS 3                                              | 13.00           | 0.00                   | 13.00                        | EA   | 12.00                              | \$15.94      | \$191.28                                                     |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on July 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

| Contract<br>Nm.CONTRACT                                                     | Project<br>No. | Category | Line<br>No. | Item<br>Code | Description                                                         | Bid<br>Quantity | Net<br>Change<br>Order | Total<br>Current<br>Quantity | Unit | Total<br>Posted<br>Approved<br>Qty | Unit Price  | Total Value POSTED<br>To Date (See report<br>generated date) |
|-----------------------------------------------------------------------------|----------------|----------|-------------|--------------|---------------------------------------------------------------------|-----------------|------------------------|------------------------------|------|------------------------------------|-------------|--------------------------------------------------------------|
| 190315-F09                                                                  | J6S3230        | 0030     | 0460        | 9029100      | BASE, CONCRETE                                                      | 128.00          | 0.00                   | 128.00                       | CUYD | 128.00                             | \$1,449.00  | \$185,472.00                                                 |
|                                                                             |                | 0030     | 0470        | 9029901      | MISC.WIRELESS DETECTION                                             | 1.00            | 0.00                   | 1.00                         | LS   | 1.00                               | \$85,700.00 | \$85,700.00                                                  |
|                                                                             |                | 0030     | 0480        | 9029902      | MISC.CLASS 5 ITS PULL BOX                                           | 9.00            | 0.00                   | 9.00                         | EA   | 8.00                               | \$2,047.00  | \$16,376.00                                                  |
|                                                                             |                | 0030     | 0490        | 9029902      | MISC.OPTIONAL DETECTION                                             | 37.00           | 0.00                   | 37.00                        | EA   | 37.00                              | \$4,039.00  | \$149,443.00                                                 |
|                                                                             |                | 0030     | 0500        | 9029902      | MISC.PAD MOUNTED POWER SUPPLY/UPS/CONTROLLER                        | 10.00           | 0.00                   | 10.00                        | EA   | 10.00                              | \$12,965.00 | \$129,650.00                                                 |
|                                                                             |                | 0050     | 0510        | 9103700      | CCTV CAMERA ASSEMBLY, INSTALLED                                     | 5.00            | 0.00                   | 5.00                         | EA   | 5.00                               | \$1,124.00  | \$5,620.00                                                   |
|                                                                             |                | 0050     | 0520        | 9109902      | MISC.INSTALL COMMUNICATION EQUIPMENT                                | 14.00           | 0.00                   | 14.00                        | EA   | 7.00                               | \$406.00    | \$2,842.00                                                   |
|                                                                             |                | 0050     | 0530        | 9109902      | MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT                      | 1.00            | 0.00                   | 1.00                         | EA   | 1.00                               | \$406.00    | \$406.00                                                     |
|                                                                             |                | 0050     | 0540        | 9109902      | MISC.SINGLEMODE FIBER OPTIC FUSION SPLICE                           | 72.00           | 0.00                   | 72.00                        | EA   | 60.00                              | \$76.00     | \$4,560.00                                                   |
|                                                                             |                | 0050     | 0550        | 9109902      | MISC.SINGLEMODE FIBER OPTIC JUMPER                                  | 36.00           | 0.00                   | 36.00                        | EA   | 32.00                              | \$23.00     | \$736.00                                                     |
|                                                                             |                | 0050     | 0560        | 9109902      | MISC.SINGLEMODE FIBER OPTIC PIGTAIL                                 | 36.00           | 0.00                   | 36.00                        | EA   | 32.00                              | \$12.00     | \$384.00                                                     |
|                                                                             |                | 0050     | 0570        | 9109902      | MISC.WALL MOUNTED INTERCONNECT CENTER, FURNISH<br>AND INSTALL       | 9.00            | 0.00                   | 9.00                         | EA   | 9.00                               | \$527.00    | \$4,743.00                                                   |
|                                                                             |                | 0050     | 0580        | 9109903      | MISC.FIBER OPTIC CABLE, 24-FIBER, SINGLE MODE                       | 830.00          | 0.00                   | 830.00                       | LF   | 830.00                             | \$2.25      | \$1,867.50                                                   |
|                                                                             |                | 0030     | 5001        | 9023250      | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM                              | 0.00            | 1.00                   | 1.00                         | EA   | 1.00                               | \$16,654.44 | \$16,654.44                                                  |
|                                                                             |                | 0001     | 5002        | 6209903      | MISC. Misc. Waterborne Pavement Marking Paint, Type P Beads,<br>24" | 0.00            | 1,738.00               | 1,738.00                     | LF   | 959.00                             | \$6.00      | \$5,754.00                                                   |
| Project J6S3230 - Total Value Posted to Date as of Report Generated Date    |                |          |             |              |                                                                     |                 |                        |                              |      |                                    |             | \$1,711,254.98                                               |
| 190315-F09 Overall - Total Value Posted to Date as of Report Generated Date |                |          |             |              |                                                                     |                 |                        |                              |      |                                    |             | \$1,711,254.98                                               |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 17, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6S3230

| Line Number | Item Code | Description                            | DWR Date | DWR Approval Date | Quantity Posted | Units | Location              | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments               |
|-------------|-----------|----------------------------------------|----------|-------------------|-----------------|-------|-----------------------|------------------------|------------------|----------------------|------------------|------------------------|
| 0040        | 6089902   | MISC. CONCRETE                         | 7/13/20  | 7/14/20           | 2.00            | EA    | Glasgow Ave. SE/SWQ   |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |
|             |           |                                        | 7/14/20  | 7/14/20           | 2.00            | EA    | Glasgow Ave. - NE/NWQ |                        |                  |                      |                  | Rte.115 & Glasgow Ave  |
| 0170        | 9020513   | SIGNAL HEAD, TYPE 3B                   | 7/6/20   | 7/14/20           | 4.00            | EA    | Glasgow Ave.          |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |
| 0180        | 9020514   | SIGNAL HEAD, TYPE 4B                   | 7/6/20   | 7/14/20           | 2.00            | EA    | Glasgow Ave.          |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |
| 0200        | 9020833   | SH-FLAT SHEET - SIGNAL SIGN            | 7/7/20   | 7/16/20           | 64.20           | SQFT  | Glasgow Ave.          |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |
| 0210        | 9020834   | SIGNAL SIGN, MOUNTING HARDWARE         | 7/7/20   | 7/16/20           | 14.00           | EA    | Glasgow Ave.          |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |
| 0340        | 9024283   | CONTROLLER ASSEMBLY HOUSING,           | 7/7/20   | 7/16/20           | 0.00            | EA    | Glasgow Ave.          |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |
| 0500        | 9029902   | MISC.                                  | 7/8/20   | 7/16/20           | 1.00            | EA    | Marcus Ave.           |                        |                  |                      |                  | Rte.115 & Marcus Ave.  |
| 0530        | 9109902   | MISC. ITS                              | 7/7/20   | 7/16/20           | 1.00            | EA    | Glasgow Ave.          |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |
| 5001        | 9023250   | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM | 7/6/20   | 7/14/20           | 0.00            | EA    | Glasgow Ave.          |                        |                  |                      |                  | Rte.115 & Glasgow Ave. |

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

| Line | Description                      | Adjustment Type       | Other Adjustment Type | Est. Number                   | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                            |
|------|----------------------------------|-----------------------|-----------------------|-------------------------------|--------------|------------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0160 | SIGNAL HEAD, TYPE 3S             | Material              |                       | 8                             | Mar 17, 2020 | SYSTEM     | (\$764.00)    |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 8                             | Mar 17, 2020 | SYSTEM     | \$764.00      | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user brookw1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|      |                                  |                       |                       | - Total                       |              |            | \$0.00        |                                                                                                                                                                                                    |
|      |                                  |                       |                       | Material - Total              |              |            | \$0.00        |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 0160 - Total                  |              |            | \$0.00        |                                                                                                                                                                                                    |
| 0170 | SIGNAL HEAD, TYPE 3B             | Material              |                       | 6                             | Feb 18, 2020 | SYSTEM     | (\$4,630.00)  |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 7                             | Mar 3, 2020  | SYSTEM     | (\$27,780.00) |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 7                             | Mar 3, 2020  | SYSTEM     | \$27,780.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|      |                                  |                       |                       | 8                             | Mar 17, 2020 | SYSTEM     | (\$39,818.00) |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 8                             | Mar 17, 2020 | SYSTEM     | \$39,818.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|      |                                  |                       |                       | - Total                       |              |            | (\$4,630.00)  |                                                                                                                                                                                                    |
|      |                                  |                       |                       | Material - Total              |              |            | (\$4,630.00)  |                                                                                                                                                                                                    |
|      | SIGNAL HEAD, TYPE 3B             | MaterialCredit        |                       | 7                             | Mar 3, 2020  | SYSTEM     | \$4,630.00    |                                                                                                                                                                                                    |
|      |                                  |                       |                       | - Total                       |              |            | \$4,630.00    |                                                                                                                                                                                                    |
|      |                                  |                       |                       | MaterialCredit - Total        |              |            | \$4,630.00    |                                                                                                                                                                                                    |
|      | SIGNAL HEAD, TYPE 3B             | Other Item Adjustment | PPPS                  | 6                             | Feb 19, 2020 | washid1    | \$4,630.00    |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 7                             | Mar 3, 2020  | washid1    | (\$4,630.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                |
|      |                                  |                       |                       | PPPS - Total                  |              |            | \$0.00        |                                                                                                                                                                                                    |
|      |                                  |                       |                       | Other Item Adjustment - Total |              |            | \$0.00        |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 0170 - Total                  |              |            | \$0.00        |                                                                                                                                                                                                    |
| 0180 | SIGNAL HEAD, TYPE 4B             | Material              |                       | 6                             | Feb 18, 2020 | SYSTEM     | (\$3,099.00)  |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 7                             | Mar 3, 2020  | SYSTEM     | (\$7,231.00)  |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 7                             | Mar 3, 2020  | SYSTEM     | \$7,231.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0074) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|      |                                  |                       |                       | 8                             | Mar 17, 2020 | SYSTEM     | (\$12,396.00) |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 8                             | Mar 17, 2020 | SYSTEM     | \$12,396.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|      |                                  |                       |                       | - Total                       |              |            | (\$3,099.00)  |                                                                                                                                                                                                    |
|      |                                  |                       |                       | Material - Total              |              |            | (\$3,099.00)  |                                                                                                                                                                                                    |
|      | SIGNAL HEAD, TYPE 4B             | MaterialCredit        |                       | 7                             | Mar 3, 2020  | SYSTEM     | \$3,099.00    |                                                                                                                                                                                                    |
|      |                                  |                       |                       | - Total                       |              |            | \$3,099.00    |                                                                                                                                                                                                    |
|      |                                  |                       |                       | MaterialCredit - Total        |              |            | \$3,099.00    |                                                                                                                                                                                                    |
|      | SIGNAL HEAD, TYPE 4B             | Other Item Adjustment | PPPS                  | 6                             | Feb 19, 2020 | washid1    | \$3,099.00    |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 7                             | Mar 3, 2020  | washid1    | (\$3,099.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                |
|      |                                  |                       |                       | PPPS - Total                  |              |            | \$0.00        |                                                                                                                                                                                                    |
|      |                                  |                       |                       | Other Item Adjustment - Total |              |            | \$0.00        |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 0180 - Total                  |              |            | \$0.00        |                                                                                                                                                                                                    |
| 0190 | SIGNAL HEAD, TYPE 1S, PEDESTRIAN | Material              |                       | 7                             | Mar 3, 2020  | SYSTEM     | (\$11,180.00) |                                                                                                                                                                                                    |
|      |                                  |                       |                       | 7                             | Mar 3, 2020  | SYSTEM     | \$11,180.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0075) due to user washid1 overriding Payment Estimate                                              |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line         | Description                      | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                            |  |
|--------------|----------------------------------|-----------------|-----------------------|------------------|--------------|------------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| 0190         | SIGNAL HEAD, TYPE 1S, PEDESTRIAN | Material        |                       |                  |              |            |               | Exception 3 on the current Payment Estimate.                                                                                                                                                       |  |
|              |                                  |                 |                       | 8                | Mar 17, 2020 | SYSTEM     | (\$15,480.00) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 8                | Mar 17, 2020 | SYSTEM     | \$15,480.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |  |
|              |                                  |                 |                       | - Total          |              |            |               | \$0.00                                                                                                                                                                                             |  |
|              | Material - Total                 |                 |                       |                  | \$0.00       |            |               |                                                                                                                                                                                                    |  |
| 0190 - Total |                                  |                 |                       |                  |              |            | \$0.00        |                                                                                                                                                                                                    |  |
| 0200         | SH-FLAT SHEET - SIGNAL SIGN      | Material        |                       | 9                | Apr 2, 2020  | SYSTEM     | (\$7,568.40)  |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 9                | Apr 2, 2020  | SYSTEM     | \$7,568.40    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 10               | Apr 16, 2020 | SYSTEM     | (\$11,373.42) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 10               | Apr 16, 2020 | SYSTEM     | \$11,373.42   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 11               | May 1, 2020  | SYSTEM     | (\$13,497.58) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 11               | May 1, 2020  | SYSTEM     | \$13,497.58   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 12               | May 18, 2020 | SYSTEM     | (\$15,407.52) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 12               | May 18, 2020 | SYSTEM     | \$15,407.52   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 13               | Jun 1, 2020  | SYSTEM     | (\$15,407.52) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 13               | Jun 1, 2020  | SYSTEM     | \$15,407.52   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 14               | Jun 16, 2020 | SYSTEM     | (\$15,407.52) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 14               | Jun 16, 2020 | SYSTEM     | \$15,407.52   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 15               | Jul 1, 2020  | SYSTEM     | (\$15,407.52) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 15               | Jul 1, 2020  | SYSTEM     | \$15,407.52   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 16               | Jul 16, 2020 | SYSTEM     | (\$17,317.48) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 16               | Jul 16, 2020 | SYSTEM     | \$17,317.48   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user washid1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|              |                                  |                 |                       | - Total          |              |            |               | \$0.00                                                                                                                                                                                             |  |
|              |                                  |                 |                       | Material - Total |              |            |               | \$0.00                                                                                                                                                                                             |  |
|              | 0200 - Total                     |                 |                       |                  |              |            |               | \$0.00                                                                                                                                                                                             |  |
| 0220         | POST, SIGNAL 8 FT. OR 2.4 M      | Material        |                       | 4                | Jan 16, 2020 | SYSTEM     | (\$7,322.00)  |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 5                | Feb 4, 2020  | SYSTEM     | (\$9,937.00)  |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 6                | Feb 18, 2020 | SYSTEM     | (\$9,937.00)  |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 7                | Mar 3, 2020  | SYSTEM     | (\$9,937.00)  |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 7                | Mar 3, 2020  | SYSTEM     | \$9,937.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0077) due to user washid1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |  |
|              |                                  |                 |                       | 8                | Mar 17, 2020 | SYSTEM     | (\$13,075.00) |                                                                                                                                                                                                    |  |
|              |                                  |                 |                       | 8                | Mar 17, 2020 | SYSTEM     | \$13,075.00   | This adjustment offsets the original system-generated Overrun Payment Estimate                                                                                                                     |  |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line                   | Description                            | Adjustment Type             | Other Adjustment Type | Est. Number      | Created Date | Created By  | Amount        | Remarks                                                                                                                                                                                            |               |  |
|------------------------|----------------------------------------|-----------------------------|-----------------------|------------------|--------------|-------------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|--|
| 0220                   | POST, SIGNAL 8 FT. OR 2.4 M            | Material                    |                       |                  | 2020         |             |               | Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.                                                                                |               |  |
|                        |                                        |                             |                       | 9                | Apr 2, 2020  | SYSTEM      | (\$17,259.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 9                | Apr 2, 2020  | SYSTEM      | \$17,259.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | 10               | Apr 16, 2020 | SYSTEM      | (\$21,966.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 10               | Apr 16, 2020 | SYSTEM      | \$21,966.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | 11               | May 1, 2020  | SYSTEM      | (\$24,058.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 11               | May 1, 2020  | SYSTEM      | \$24,058.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | 12               | May 18, 2020 | SYSTEM      | (\$24,058.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 12               | May 18, 2020 | SYSTEM      | \$24,058.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | 13               | Jun 1, 2020  | SYSTEM      | (\$24,058.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 13               | Jun 1, 2020  | SYSTEM      | \$24,058.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | 14               | Jun 16, 2020 | SYSTEM      | (\$24,058.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 14               | Jun 16, 2020 | SYSTEM      | \$24,058.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | 15               | Jul 1, 2020  | SYSTEM      | (\$24,058.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 15               | Jul 1, 2020  | SYSTEM      | \$24,058.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | 16               | Jul 16, 2020 | SYSTEM      | (\$24,058.00) |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 16               | Jul 16, 2020 | SYSTEM      | \$24,058.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user washid1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |               |  |
|                        |                                        |                             |                       | - Total          |              |             |               |                                                                                                                                                                                                    | (\$27,196.00) |  |
|                        |                                        |                             |                       | Material - Total |              |             |               |                                                                                                                                                                                                    | (\$27,196.00) |  |
|                        |                                        | POST, SIGNAL 8 FT. OR 2.4 M | MaterialCredit        |                  | 5            | Feb 4, 2020 | SYSTEM        | \$7,322.00                                                                                                                                                                                         |               |  |
| 6                      |                                        |                             |                       |                  | Feb 18, 2020 | SYSTEM      | \$9,937.00    |                                                                                                                                                                                                    |               |  |
| 7                      |                                        |                             |                       |                  | Mar 3, 2020  | SYSTEM      | \$9,937.00    |                                                                                                                                                                                                    |               |  |
| - Total                |                                        |                             |                       |                  |              |             | \$27,196.00   |                                                                                                                                                                                                    |               |  |
| MaterialCredit - Total |                                        |                             |                       |                  | \$27,196.00  |             |               |                                                                                                                                                                                                    |               |  |
|                        | POST, SIGNAL 8 FT. OR 2.4 M            | Other Item Adjustment       | PPPS                  | 4                | Jan 16, 2020 | washid1     | \$7,322.00    |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 5                | Feb 4, 2020  | washid1     | \$2,615.00    |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 7                | Mar 3, 2020  | washid1     | (\$9,937.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                |               |  |
|                        |                                        |                             |                       | PPPS - Total     |              |             |               |                                                                                                                                                                                                    | \$0.00        |  |
|                        | Other Item Adjustment - Total          |                             |                       |                  |              | \$0.00      |               |                                                                                                                                                                                                    |               |  |
| 0220 - Total           |                                        |                             |                       |                  | \$0.00       |             |               |                                                                                                                                                                                                    |               |  |
| 0230                   | POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM | Material                    |                       | 5                | Feb 4, 2020  | SYSTEM      | (\$5,046.00)  |                                                                                                                                                                                                    |               |  |
|                        |                                        |                             |                       | 6                | Feb 18, 2020 | SYSTEM      | (\$5,046.00)  |                                                                                                                                                                                                    |               |  |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line         | Description                             | Adjustment Type       | Other Adjustment Type | Est. Number  | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                             |  |
|--------------|-----------------------------------------|-----------------------|-----------------------|--------------|--------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| 0230         | POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM  | Material              |                       | 7            | Mar 3, 2020  | SYSTEM     | (\$5,046.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$5,046.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0079) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | (\$5,046.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | \$5,046.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | (\$5,046.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | \$5,046.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | (\$5,046.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | \$5,046.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | - Total      |              |            | (\$10,092.00) |                                                                                                                                                                                                     |  |
|              | Material - Total                        |                       |                       |              |              |            |               | (\$10,092.00)                                                                                                                                                                                       |  |
|              | POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM  | MaterialCredit        |                       | 6            | Feb 18, 2020 | SYSTEM     | \$5,046.00    |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$5,046.00    |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | - Total      |              |            | \$10,092.00   |                                                                                                                                                                                                     |  |
|              | MaterialCredit - Total                  |                       |                       |              |              |            |               | \$10,092.00                                                                                                                                                                                         |  |
|              | POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM  | Other Item Adjustment | PPPS                  | 5            | Feb 4, 2020  | washid1    | \$5,046.00    |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 7            | Mar 3, 2020  | washid1    | (\$5,046.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |  |
|              |                                         |                       |                       | PPPS - Total |              |            | \$0.00        |                                                                                                                                                                                                     |  |
|              | Other Item Adjustment - Total           |                       |                       |              |              |            |               | \$0.00                                                                                                                                                                                              |  |
| 0230 - Total |                                         |                       |                       |              |              |            | \$0.00        |                                                                                                                                                                                                     |  |
| 0240         | POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM | Material              |                       | 9            | Apr 2, 2020  | SYSTEM     | (\$6,292.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | \$6,292.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | (\$6,292.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | \$6,292.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | - Total      |              |            | \$0.00        |                                                                                                                                                                                                     |  |
|              | Material - Total                        |                       |                       |              |              |            |               | \$0.00                                                                                                                                                                                              |  |
| 0240 - Total |                                         |                       |                       |              |              |            | \$0.00        |                                                                                                                                                                                                     |  |
| 0260         | POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM | Material              |                       | 8            | Mar 17, 2020 | SYSTEM     | (\$8,240.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | \$8,240.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |  |
|              |                                         |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | (\$8,240.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | \$8,240.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | (\$8,240.00)  |                                                                                                                                                                                                     |  |
|              |                                         |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | \$8,240.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |  |
|              |                                         |                       |                       | - Total      |              |            | \$0.00        |                                                                                                                                                                                                     |  |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line | Description                           | Adjustment Type       | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                             |
|------|---------------------------------------|-----------------------|-----------------------|-------------|--------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0260 | Material - Total                      |                       |                       |             |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0260 | - Total                               |                       |                       |             |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0270 | POST, TYPE C, 20 FT. ARM OR 6.1 M ARM | Material              |                       | 4           | Jan 16, 2020 | SYSTEM     | (\$8,170.00)  |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 5           | Feb 4, 2020  | SYSTEM     | (\$16,340.00) |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | (\$16,340.00) |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | (\$16,340.00) |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$16,340.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0081) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|      |                                       |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | (\$16,340.00) |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | \$16,340.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|      |                                       |                       |                       | 9           | Apr 2, 2020  | SYSTEM     | (\$16,340.00) |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 9           | Apr 2, 2020  | SYSTEM     | \$16,340.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|      |                                       |                       |                       | 10          | Apr 16, 2020 | SYSTEM     | (\$24,510.00) |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 10          | Apr 16, 2020 | SYSTEM     | \$24,510.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user washid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|      |                                       |                       | - Total               |             |              |            | (\$40,850.00) |                                                                                                                                                                                                     |
|      | Material - Total                      |                       |                       |             |              |            | (\$40,850.00) |                                                                                                                                                                                                     |
|      | POST, TYPE C, 20 FT. ARM OR 6.1 M ARM | MaterialCredit        |                       | 5           | Feb 4, 2020  | SYSTEM     | \$8,170.00    |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | \$16,340.00   |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$16,340.00   |                                                                                                                                                                                                     |
|      |                                       |                       | - Total               |             |              |            | \$40,850.00   |                                                                                                                                                                                                     |
|      | MaterialCredit - Total                |                       |                       |             |              |            | \$40,850.00   |                                                                                                                                                                                                     |
|      | POST, TYPE C, 20 FT. ARM OR 6.1 M ARM | Other Item Adjustment | PPPS                  | 4           | Jan 16, 2020 | washid1    | \$8,170.00    |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 5           | Feb 4, 2020  | washid1    | \$8,170.00    |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 7           | Mar 3, 2020  | washid1    | (\$16,340.00) | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|      |                                       |                       | PPPS - Total          |             |              |            | \$0.00        |                                                                                                                                                                                                     |
|      | Other Item Adjustment - Total         |                       |                       |             |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0270 | - Total                               |                       |                       |             |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0280 | POST, TYPE C, 25 FT. ARM OR 7.6 M ARM | Material              |                       | 4           | Jan 16, 2020 | SYSTEM     | (\$4,680.00)  |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 5           | Feb 4, 2020  | SYSTEM     | (\$4,680.00)  |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | (\$9,360.00)  |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | (\$9,360.00)  |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$9,360.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0083) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|      |                                       |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | (\$9,360.00)  |                                                                                                                                                                                                     |
|      |                                       |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | \$9,360.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|      |                                       |                       |                       | 9           | Apr 2, 2020  | SYSTEM     | (\$14,040.00) |                                                                                                                                                                                                     |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

| Line         | Description                           | Adjustment Type       | Other Adjustment Type | Est. Number  | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                             |
|--------------|---------------------------------------|-----------------------|-----------------------|--------------|--------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0280         | POST, TYPE C, 25 FT. ARM OR 7.6 M ARM | Material              |                       |              | 2020         |            |               |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | \$14,040.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|              |                                       |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | (\$14,040.00) |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | \$14,040.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user washid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|              |                                       |                       |                       | - Total      |              |            | (\$18,720.00) |                                                                                                                                                                                                     |
|              | Material - Total                      |                       |                       |              |              |            | (\$18,720.00) |                                                                                                                                                                                                     |
|              | POST, TYPE C, 25 FT. ARM OR 7.6 M ARM | MaterialCredit        |                       | 5            | Feb 4, 2020  | SYSTEM     | \$4,680.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | \$4,680.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$9,360.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | - Total      |              |            | \$18,720.00   |                                                                                                                                                                                                     |
|              | MaterialCredit - Total                |                       |                       |              |              |            | \$18,720.00   |                                                                                                                                                                                                     |
|              | POST, TYPE C, 25 FT. ARM OR 7.6 M ARM | Other Item Adjustment | PPPS                  | 4            | Jan 16, 2020 | washid1    | \$4,680.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 6            | Feb 19, 2020 | washid1    | \$4,680.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 7            | Mar 3, 2020  | washid1    | (\$9,360.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|              |                                       |                       |                       | PPPS - Total |              |            | \$0.00        |                                                                                                                                                                                                     |
|              | Other Item Adjustment - Total         |                       |                       |              |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0280 - Total |                                       |                       |                       |              |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0290         | POST, TYPE C, 30 FT. ARM OR 9.1 M ARM | Material              |                       | 5            | Feb 4, 2020  | SYSTEM     | (\$5,478.00)  |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | (\$5,478.00)  |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | (\$5,478.00)  |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$5,478.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0085) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|              |                                       |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | (\$16,434.00) |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | \$16,434.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
|              |                                       |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | (\$16,434.00) |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | \$16,434.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|              |                                       |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | (\$21,912.00) |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | \$21,912.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user washid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|              |                                       |                       |                       | - Total      |              |            | (\$10,956.00) |                                                                                                                                                                                                     |
|              | Material - Total                      |                       |                       |              |              |            | (\$10,956.00) |                                                                                                                                                                                                     |
|              | POST, TYPE C, 30 FT. ARM OR 9.1 M ARM | MaterialCredit        |                       | 6            | Feb 18, 2020 | SYSTEM     | \$5,478.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$5,478.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | - Total      |              |            | \$10,956.00   |                                                                                                                                                                                                     |
|              | MaterialCredit - Total                |                       |                       |              |              |            | \$10,956.00   |                                                                                                                                                                                                     |
|              | POST, TYPE C, 30 FT. ARM OR 9.1 M ARM | Other Item Adjustment | PPPS                  | 5            | Feb 4, 2020  | washid1    | \$5,478.00    |                                                                                                                                                                                                     |
|              |                                       |                       |                       | 7            | Mar 3, 2020  | washid1    | (\$5,478.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line                          | Description                            | Adjustment Type       | Other Adjustment Type | Est. Number  | Created Date | Created By                                                                                                                                                                                          | Amount                                              | Remarks                                                                                                                                                                                             |
|-------------------------------|----------------------------------------|-----------------------|-----------------------|--------------|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0290                          | POST, TYPE C, 30 FT. ARM OR 9.1 M ARM  | Other Item Adjustment | PPPS                  |              | 2020         |                                                                                                                                                                                                     |                                                     |                                                                                                                                                                                                     |
|                               |                                        |                       | PPPS - Total          |              |              |                                                                                                                                                                                                     | \$0.00                                              |                                                                                                                                                                                                     |
|                               | Other Item Adjustment - Total          |                       |                       |              |              |                                                                                                                                                                                                     | \$0.00                                              |                                                                                                                                                                                                     |
|                               | 0290 - Total                           |                       |                       |              |              |                                                                                                                                                                                                     | \$0.00                                              |                                                                                                                                                                                                     |
| 0300                          | POST, TYPE C, 35 FT. ARM OR 10.7 M ARM | Material              |                       | 4            | Jan 16, 2020 | SYSTEM                                                                                                                                                                                              | (\$11,666.00)                                       |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 5            | Feb 4, 2020  | SYSTEM                                                                                                                                                                                              | (\$11,666.00)                                       |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 6            | Feb 18, 2020 | SYSTEM                                                                                                                                                                                              | (\$17,499.00)                                       |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM                                                                                                                                                                                              | (\$17,499.00)                                       |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM                                                                                                                                                                                              | \$17,499.00                                         | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0087) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|                               |                                        |                       |                       | 8            | Mar 17, 2020 | SYSTEM                                                                                                                                                                                              | (\$17,499.00)                                       |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 8            | Mar 17, 2020 | SYSTEM                                                                                                                                                                                              | \$17,499.00                                         | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 18 on the current Payment Estimate. |
|                               |                                        |                       |                       | 9            | Apr 2, 2020  | SYSTEM                                                                                                                                                                                              | (\$17,499.00)                                       |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 9            | Apr 2, 2020  | SYSTEM                                                                                                                                                                                              | \$17,499.00                                         | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|                               |                                        |                       |                       | 10           | Apr 16, 2020 | SYSTEM                                                                                                                                                                                              | (\$17,499.00)                                       |                                                                                                                                                                                                     |
|                               |                                        | 10                    | Apr 16, 2020          | SYSTEM       | \$17,499.00  | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user washid1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |                                                     |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | - Total      |              |                                                                                                                                                                                                     | (\$40,831.00)                                       |                                                                                                                                                                                                     |
|                               | Material - Total                       |                       |                       |              |              |                                                                                                                                                                                                     | (\$40,831.00)                                       |                                                                                                                                                                                                     |
|                               | POST, TYPE C, 35 FT. ARM OR 10.7 M ARM | MaterialCredit        |                       | 5            | Feb 4, 2020  | SYSTEM                                                                                                                                                                                              | \$11,666.00                                         |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 6            | Feb 18, 2020 | SYSTEM                                                                                                                                                                                              | \$11,666.00                                         |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM                                                                                                                                                                                              | \$17,499.00                                         |                                                                                                                                                                                                     |
|                               |                                        |                       |                       |              |              | - Total                                                                                                                                                                                             |                                                     |                                                                                                                                                                                                     |
|                               | MaterialCredit - Total                 |                       |                       |              |              |                                                                                                                                                                                                     | \$40,831.00                                         |                                                                                                                                                                                                     |
|                               | POST, TYPE C, 35 FT. ARM OR 10.7 M ARM | Other Item Adjustment | PPPS                  | 4            | Jan 16, 2020 | washid1                                                                                                                                                                                             | \$11,666.00                                         | 35ft Signal Post                                                                                                                                                                                    |
| 6                             |                                        |                       |                       | Feb 19, 2020 | washid1      | \$5,833.00                                                                                                                                                                                          |                                                     |                                                                                                                                                                                                     |
| 7                             |                                        |                       |                       | Mar 3, 2020  | washid1      | (\$17,499.00)                                                                                                                                                                                       | Adjusting payment do to AWP payment being released. |                                                                                                                                                                                                     |
|                               |                                        |                       | PPPS - Total          |              |              | \$0.00                                                                                                                                                                                              |                                                     |                                                                                                                                                                                                     |
| Other Item Adjustment - Total |                                        |                       |                       |              |              | \$0.00                                                                                                                                                                                              |                                                     |                                                                                                                                                                                                     |
| 0300 - Total                  |                                        |                       |                       |              |              | \$0.00                                                                                                                                                                                              |                                                     |                                                                                                                                                                                                     |
| 0310                          | POST, TYPE C, 40 FT. ARM OR 12.2 M ARM | Material              |                       | 4            | Jan 16, 2020 | SYSTEM                                                                                                                                                                                              | (\$6,836.00)                                        |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 5            | Feb 4, 2020  | SYSTEM                                                                                                                                                                                              | (\$6,836.00)                                        |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 6            | Feb 18, 2020 | SYSTEM                                                                                                                                                                                              | (\$6,836.00)                                        |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM                                                                                                                                                                                              | (\$6,836.00)                                        |                                                                                                                                                                                                     |
|                               |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM                                                                                                                                                                                              | \$6,836.00                                          | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0089) due to user washid1 overriding Payment Estimate Exception 17 on the current Payment Estimate. |
|                               |                                        |                       |                       | 8            | Mar 17, 2020 | SYSTEM                                                                                                                                                                                              | (\$13,672.00)                                       |                                                                                                                                                                                                     |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line         | Description                            | Adjustment Type       | Other Adjustment Type | Est. Number  | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                             |
|--------------|----------------------------------------|-----------------------|-----------------------|--------------|--------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0310         | POST, TYPE C, 40 FT. ARM OR 12.2 M ARM | Material              |                       | 8            | Mar 17, 2020 | SYSTEM     | \$13,672.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 20 on the current Payment Estimate. |
|              |                                        |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | (\$13,672.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | \$13,672.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|              |                                        |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | (\$27,344.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | \$27,344.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user washid1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|              |                                        |                       |                       | - Total      |              |            | (\$20,508.00) |                                                                                                                                                                                                     |
|              | Material - Total                       |                       |                       |              |              |            | (\$20,508.00) |                                                                                                                                                                                                     |
|              | POST, TYPE C, 40 FT. ARM OR 12.2 M ARM | MaterialCredit        |                       | 5            | Feb 4, 2020  | SYSTEM     | \$6,836.00    |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | \$6,836.00    |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$6,836.00    |                                                                                                                                                                                                     |
|              |                                        |                       |                       | - Total      |              |            | \$20,508.00   |                                                                                                                                                                                                     |
|              | MaterialCredit - Total                 |                       |                       |              |              |            | \$20,508.00   |                                                                                                                                                                                                     |
|              | POST, TYPE C, 40 FT. ARM OR 12.2 M ARM | Other Item Adjustment | PPPS                  | 4            | Jan 16, 2020 | washid1    | \$6,836.00    | Signal post 40ft                                                                                                                                                                                    |
|              |                                        |                       |                       | 7            | Mar 3, 2020  | washid1    | (\$6,836.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|              |                                        |                       |                       | PPPS - Total |              |            | \$0.00        |                                                                                                                                                                                                     |
|              | Other Item Adjustment - Total          |                       |                       |              |              |            |               | \$0.00                                                                                                                                                                                              |
| 0310 - Total |                                        |                       |                       |              |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0320         | POST, TYPE C, 45 FT. ARM OR 13.7 M ARM | Material              |                       | 4            | Jan 16, 2020 | SYSTEM     | (\$14,564.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 5            | Feb 4, 2020  | SYSTEM     | (\$14,564.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | (\$21,846.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | (\$21,846.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$21,846.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0091) due to user washid1 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
|              |                                        |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | (\$21,846.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | \$21,846.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 22 on the current Payment Estimate. |
|              |                                        |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | (\$36,410.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 9            | Apr 2, 2020  | SYSTEM     | \$36,410.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|              |                                        |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | (\$36,410.00) |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 10           | Apr 16, 2020 | SYSTEM     | \$36,410.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user washid1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|              |                                        |                       |                       | - Total      |              |            | (\$50,974.00) |                                                                                                                                                                                                     |
|              | Material - Total                       |                       |                       |              |              |            | (\$50,974.00) |                                                                                                                                                                                                     |
|              | POST, TYPE C, 45 FT. ARM OR 13.7 M ARM | MaterialCredit        |                       | 5            | Feb 4, 2020  | SYSTEM     | \$14,564.00   |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | \$14,564.00   |                                                                                                                                                                                                     |
|              |                                        |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$21,846.00   |                                                                                                                                                                                                     |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line | Description                                      | Adjustment Type       | Other Adjustment Type         | Est. Number | Created Date | Created By | Amount         | Remarks                                                                                                                                                                                             |
|------|--------------------------------------------------|-----------------------|-------------------------------|-------------|--------------|------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0320 |                                                  | MaterialCredit        | - Total                       |             |              |            | \$50,974.00    |                                                                                                                                                                                                     |
|      |                                                  |                       |                               |             |              |            | \$50,974.00    |                                                                                                                                                                                                     |
|      | POST, TYPE C, 45 FT. ARM OR 13.7 M ARM           | Other Item Adjustment | PPPS                          | 4           | Jan 16, 2020 | washid1    | \$14,564.00    | Signal post 45ft                                                                                                                                                                                    |
|      |                                                  |                       |                               | 6           | Feb 19, 2020 | washid1    | \$7,282.00     |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 7           | Mar 3, 2020  | washid1    | (\$21,846.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|      |                                                  |                       | PPPS - Total                  |             |              |            | \$0.00         |                                                                                                                                                                                                     |
|      |                                                  |                       | Other Item Adjustment - Total |             |              |            | \$0.00         |                                                                                                                                                                                                     |
|      |                                                  |                       |                               |             |              |            | \$0.00         |                                                                                                                                                                                                     |
|      |                                                  |                       |                               |             |              |            | \$0.00         |                                                                                                                                                                                                     |
|      |                                                  |                       |                               |             |              |            | \$0.00         |                                                                                                                                                                                                     |
| 0340 | CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER | Material              |                               | 4           | Jan 16, 2020 | SYSTEM     | (\$28,716.00)  |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 5           | Feb 4, 2020  | SYSTEM     | (\$28,716.00)  |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 6           | Feb 18, 2020 | SYSTEM     | (\$57,432.00)  |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 7           | Mar 3, 2020  | SYSTEM     | (\$57,432.00)  |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 7           | Mar 3, 2020  | SYSTEM     | \$57,432.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0093) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
|      |                                                  |                       |                               | 8           | Mar 17, 2020 | SYSTEM     | (\$71,790.00)  |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 8           | Mar 17, 2020 | SYSTEM     | \$71,790.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate. |
|      |                                                  |                       | - Total                       |             |              |            | (\$114,864.00) |                                                                                                                                                                                                     |
|      |                                                  |                       | Material - Total              |             |              |            | (\$114,864.00) |                                                                                                                                                                                                     |
|      | CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER | MaterialCredit        |                               | 5           | Feb 4, 2020  | SYSTEM     | \$28,716.00    |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 6           | Feb 18, 2020 | SYSTEM     | \$28,716.00    |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 7           | Mar 3, 2020  | SYSTEM     | \$57,432.00    |                                                                                                                                                                                                     |
|      |                                                  |                       | - Total                       |             |              |            | \$114,864.00   |                                                                                                                                                                                                     |
|      |                                                  |                       | MaterialCredit - Total        |             |              |            | \$114,864.00   |                                                                                                                                                                                                     |
|      | CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER | Other Item Adjustment | PPPS                          | 4           | Jan 16, 2020 | washid1    | \$28,716.00    | Signal Controller                                                                                                                                                                                   |
|      |                                                  |                       |                               | 6           | Feb 19, 2020 | washid1    | \$28,716.00    |                                                                                                                                                                                                     |
|      |                                                  |                       |                               | 7           | Mar 3, 2020  | washid1    | (\$57,432.00)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|      |                                                  |                       | PPPS - Total                  |             |              |            | \$0.00         |                                                                                                                                                                                                     |
|      |                                                  |                       | Other Item Adjustment - Total |             |              |            | \$0.00         |                                                                                                                                                                                                     |
|      |                                                  |                       |                               |             |              |            | \$0.00         |                                                                                                                                                                                                     |
| 0360 | CONDUIT, 2 IN., TRENCH WITH TRACER WIRE          | Material              |                               | 1           | Dec 3, 2019  | SYSTEM     | (\$162.40)     |                                                                                                                                                                                                     |
|      |                                                  |                       | - Total                       |             |              |            | (\$162.40)     |                                                                                                                                                                                                     |
|      |                                                  |                       | Material - Total              |             |              |            | (\$162.40)     |                                                                                                                                                                                                     |
|      | CONDUIT, 2 IN., TRENCH WITH TRACER WIRE          | MaterialCredit        |                               | 2           | Dec 18, 2019 | SYSTEM     | \$162.40       |                                                                                                                                                                                                     |
|      |                                                  |                       | - Total                       |             |              |            | \$162.40       |                                                                                                                                                                                                     |
|      |                                                  |                       | MaterialCredit - Total        |             |              |            | \$162.40       |                                                                                                                                                                                                     |
| 0370 | CONDUIT, 3 IN., TRENCH WITH TRACER WIRE          | Material              |                               | 1           | Dec 3, 2019  | SYSTEM     | (\$915.90)     |                                                                                                                                                                                                     |
|      |                                                  |                       | - Total                       |             |              |            | (\$915.90)     |                                                                                                                                                                                                     |
|      |                                                  |                       | Material - Total              |             |              |            | (\$915.90)     |                                                                                                                                                                                                     |
|      | CONDUIT, 3 IN., TRENCH                           | MaterialCredit        |                               | 2           | Dec 18,      | SYSTEM     | \$915.90       |                                                                                                                                                                                                     |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line                          | Description                             | Adjustment Type       | Other Adjustment Type | Est. Number  | Created Date | Created By | Amount                                              | Remarks                                                                                                                                                                                             |
|-------------------------------|-----------------------------------------|-----------------------|-----------------------|--------------|--------------|------------|-----------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0370                          | WITH TRACER WIRE                        | MaterialCredit        |                       |              | 2019         |            |                                                     |                                                                                                                                                                                                     |
|                               |                                         |                       | - Total               |              |              |            | \$915.90                                            |                                                                                                                                                                                                     |
|                               | MaterialCredit - Total                  |                       |                       |              |              |            | \$915.90                                            |                                                                                                                                                                                                     |
| 0370 - Total                  |                                         |                       |                       |              |              |            | \$0.00                                              |                                                                                                                                                                                                     |
| 0380                          | CONDUIT, 3 IN., PUSHED WITH TRACER WIRE | Material              |                       | 1            | Dec 3, 2019  | SYSTEM     | (\$3,394.50)                                        |                                                                                                                                                                                                     |
|                               |                                         |                       | - Total               |              |              |            | (\$3,394.50)                                        |                                                                                                                                                                                                     |
|                               | Material - Total                        |                       |                       |              |              |            | (\$3,394.50)                                        |                                                                                                                                                                                                     |
|                               | CONDUIT, 3 IN., PUSHED WITH TRACER WIRE | MaterialCredit        |                       | 2            | Dec 18, 2019 | SYSTEM     | \$3,394.50                                          |                                                                                                                                                                                                     |
|                               |                                         |                       | - Total               |              |              |            | \$3,394.50                                          |                                                                                                                                                                                                     |
|                               | MaterialCredit - Total                  |                       |                       |              |              |            | \$3,394.50                                          |                                                                                                                                                                                                     |
| 0380 - Total                  |                                         |                       |                       |              |              |            | \$0.00                                              |                                                                                                                                                                                                     |
| 0390                          | CABLE, 8 AWG 1 CONDUCTOR, POWER         | Material              |                       | 4            | Jan 16, 2020 | SYSTEM     | (\$240.30)                                          |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 5            | Feb 4, 2020  | SYSTEM     | (\$366.30)                                          |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | (\$429.30)                                          |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | (\$429.30)                                          |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$429.30                                            | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0095) due to user washid1 overriding Payment Estimate Exception 25 on the current Payment Estimate. |
|                               |                                         |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | (\$429.30)                                          |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 8            | Mar 17, 2020 | SYSTEM     | \$429.30                                            | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user washid1 overriding Payment Estimate Exception 28 on the current Payment Estimate. |
|                               |                                         |                       | - Total               |              |              |            | (\$1,035.90)                                        |                                                                                                                                                                                                     |
|                               | Material - Total                        |                       |                       |              |              |            | (\$1,035.90)                                        |                                                                                                                                                                                                     |
|                               | CABLE, 8 AWG 1 CONDUCTOR, POWER         | MaterialCredit        |                       | 5            | Feb 4, 2020  | SYSTEM     | \$240.30                                            |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | \$366.30                                            |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$429.30                                            |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | - Total      |              |            |                                                     | \$1,035.90                                                                                                                                                                                          |
|                               | MaterialCredit - Total                  |                       |                       |              |              |            | \$1,035.90                                          |                                                                                                                                                                                                     |
|                               | CABLE, 8 AWG 1 CONDUCTOR, POWER         | Other Item Adjustment | PPPS                  | 4            | Jan 16, 2020 | washid1    | \$240.30                                            | Cable 8 AWG 1 Conductor                                                                                                                                                                             |
| 5                             |                                         |                       |                       | Feb 4, 2020  | washid1      | \$126.00   |                                                     |                                                                                                                                                                                                     |
| 6                             |                                         |                       |                       | Feb 19, 2020 | washid1      | \$63.00    |                                                     |                                                                                                                                                                                                     |
| 7                             |                                         |                       |                       | Mar 3, 2020  | washid1      | (\$429.30) | Adjusting payment do to AWP payment being released. |                                                                                                                                                                                                     |
|                               |                                         | PPPS - Total          |                       |              |              | \$0.00     |                                                     |                                                                                                                                                                                                     |
| Other Item Adjustment - Total |                                         |                       |                       |              |              | \$0.00     |                                                     |                                                                                                                                                                                                     |
| 0390 - Total                  |                                         |                       |                       |              |              |            | \$0.00                                              |                                                                                                                                                                                                     |
| 0400                          | CABLE, 16 AWG 2 CONDUCTOR               | Material              |                       | 4            | Jan 16, 2020 | SYSTEM     | (\$2,142.25)                                        |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 5            | Feb 4, 2020  | SYSTEM     | (\$3,064.60)                                        |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 6            | Feb 18, 2020 | SYSTEM     | (\$3,665.20)                                        |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | (\$3,665.20)                                        |                                                                                                                                                                                                     |
|                               |                                         |                       |                       | 7            | Mar 3, 2020  | SYSTEM     | \$3,665.20                                          | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0097) due to user washid1 overriding Payment Estimate Exception 26 on the current Payment Estimate. |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line | Description                   | Adjustment Type       | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                             |
|------|-------------------------------|-----------------------|-----------------------|-------------|--------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0400 | CABLE, 16 AWG 2 CONDUCTOR     | Material              |                       | 8           | Mar 17, 2020 | SYSTEM     | (\$3,665.20)  |                                                                                                                                                                                                     |
|      |                               |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | \$3,665.20    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate. |
|      |                               |                       | - Total               |             |              |            | (\$8,872.05)  |                                                                                                                                                                                                     |
|      | Material - Total              |                       |                       |             |              |            | (\$8,872.05)  |                                                                                                                                                                                                     |
|      | CABLE, 16 AWG 2 CONDUCTOR     | MaterialCredit        |                       | 5           | Feb 4, 2020  | SYSTEM     | \$2,142.25    |                                                                                                                                                                                                     |
|      |                               |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | \$3,064.60    |                                                                                                                                                                                                     |
|      |                               |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$3,665.20    |                                                                                                                                                                                                     |
|      |                               |                       | - Total               |             |              |            | \$8,872.05    |                                                                                                                                                                                                     |
|      | MaterialCredit - Total        |                       |                       |             |              |            | \$8,872.05    |                                                                                                                                                                                                     |
|      | CABLE, 16 AWG 2 CONDUCTOR     | Other Item Adjustment | PPPS                  | 4           | Jan 16, 2020 | washid1    | \$2,142.25    | Cable 16 AWG, 2 Conductor                                                                                                                                                                           |
|      |                               |                       |                       | 5           | Feb 4, 2020  | washid1    | \$922.35      |                                                                                                                                                                                                     |
|      |                               |                       |                       | 6           | Feb 19, 2020 | washid1    | \$600.60      |                                                                                                                                                                                                     |
|      |                               |                       |                       | 7           | Mar 3, 2020  | washid1    | (\$3,665.20)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|      |                               |                       | PPPS - Total          |             |              |            | \$0.00        |                                                                                                                                                                                                     |
|      | Other Item Adjustment - Total |                       |                       |             |              |            | \$0.00        |                                                                                                                                                                                                     |
|      | 0400 - Total                  |                       |                       |             |              |            | \$0.00        |                                                                                                                                                                                                     |
| 0410 | CABLE, 16 AWG 5 CONDUCTOR     | Material              |                       | 4           | Jan 16, 2020 | SYSTEM     | (\$4,323.00)  |                                                                                                                                                                                                     |
|      |                               |                       |                       | 5           | Feb 4, 2020  | SYSTEM     | (\$6,180.90)  |                                                                                                                                                                                                     |
|      |                               |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | (\$7,390.90)  |                                                                                                                                                                                                     |
|      |                               |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | (\$7,390.90)  |                                                                                                                                                                                                     |
|      |                               |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$7,390.90    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0099) due to user washid1 overriding Payment Estimate Exception 27 on the current Payment Estimate. |
|      |                               |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | (\$7,390.90)  |                                                                                                                                                                                                     |
|      |                               |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | \$7,390.90    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user washid1 overriding Payment Estimate Exception 30 on the current Payment Estimate. |
|      |                               |                       | - Total               |             |              |            | (\$17,894.80) |                                                                                                                                                                                                     |
|      | Material - Total              |                       |                       |             |              |            | (\$17,894.80) |                                                                                                                                                                                                     |
|      | CABLE, 16 AWG 5 CONDUCTOR     | MaterialCredit        |                       | 5           | Feb 4, 2020  | SYSTEM     | \$4,323.00    |                                                                                                                                                                                                     |
|      |                               |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | \$6,180.90    |                                                                                                                                                                                                     |
|      |                               |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$7,390.90    |                                                                                                                                                                                                     |
|      |                               |                       | - Total               |             |              |            | \$17,894.80   |                                                                                                                                                                                                     |
|      | MaterialCredit - Total        |                       |                       |             |              |            | \$17,894.80   |                                                                                                                                                                                                     |
|      | CABLE, 16 AWG 5 CONDUCTOR     | Other Item Adjustment | PPPS                  | 4           | Jan 16, 2020 | washid1    | \$4,323.00    | Cable 16 AWG, 5 Conductor                                                                                                                                                                           |
|      |                               |                       |                       | 5           | Feb 4, 2020  | washid1    | \$1,857.90    |                                                                                                                                                                                                     |
|      |                               |                       |                       | 6           | Feb 19, 2020 | washid1    | \$1,210.00    |                                                                                                                                                                                                     |
|      |                               |                       |                       | 7           | Mar 3, 2020  | washid1    | (\$7,390.90)  | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|      |                               |                       | PPPS - Total          |             |              |            | \$0.00        |                                                                                                                                                                                                     |
|      | Other Item Adjustment - Total |                       |                       |             |              |            | \$0.00        |                                                                                                                                                                                                     |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line                          | Description                 | Adjustment Type | Other Adjustment Type | Est. Number           | Created Date  | Created By    | Amount                                              | Remarks                                                                                                                                                                                             |             |                           |
|-------------------------------|-----------------------------|-----------------|-----------------------|-----------------------|---------------|---------------|-----------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------------------|
| 0410 - Total                  |                             |                 |                       |                       |               |               | \$0.00                                              |                                                                                                                                                                                                     |             |                           |
| 0420                          | CABLE, 16 AWG 7 CONDUCTOR   | Material        |                       | 4                     | Jan 16, 2020  | SYSTEM        | (\$10,382.00)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 5                     | Feb 4, 2020   | SYSTEM        | (\$14,426.05)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 6                     | Feb 18, 2020  | SYSTEM        | (\$18,040.90)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 7                     | Mar 3, 2020   | SYSTEM        | (\$18,040.90)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 7                     | Mar 3, 2020   | SYSTEM        | \$18,040.90                                         | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0101) due to user washid1 overriding Payment Estimate Exception 28 on the current Payment Estimate. |             |                           |
|                               |                             |                 |                       | 8                     | Mar 17, 2020  | SYSTEM        | (\$18,040.90)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 8                     | Mar 17, 2020  | SYSTEM        | \$18,040.90                                         | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user washid1 overriding Payment Estimate Exception 31 on the current Payment Estimate. |             |                           |
|                               | - Total                     |                 |                       |                       | (\$42,848.95) |               |                                                     |                                                                                                                                                                                                     |             |                           |
|                               | Material - Total            |                 |                       |                       | (\$42,848.95) |               |                                                     |                                                                                                                                                                                                     |             |                           |
|                               | CABLE, 16 AWG 7 CONDUCTOR   | MaterialCredit  |                       | 5                     | Feb 4, 2020   | SYSTEM        | \$10,382.00                                         |                                                                                                                                                                                                     |             |                           |
| 6                             |                             |                 |                       | Feb 18, 2020          | SYSTEM        | \$14,426.05   |                                                     |                                                                                                                                                                                                     |             |                           |
| 7                             |                             |                 |                       | Mar 3, 2020           | SYSTEM        | \$18,040.90   |                                                     |                                                                                                                                                                                                     |             |                           |
| - Total                       |                             |                 |                       |                       | \$42,848.95   |               |                                                     |                                                                                                                                                                                                     |             |                           |
| MaterialCredit - Total        |                             |                 |                       |                       | \$42,848.95   |               |                                                     |                                                                                                                                                                                                     |             |                           |
| CABLE, 16 AWG 7 CONDUCTOR     |                             |                 |                       | Other Item Adjustment | PPPS          | 4             | Jan 16, 2020                                        | washid1                                                                                                                                                                                             | \$10,382.00 | Cable 16 AWG, 7 Conductor |
|                               |                             |                 |                       |                       |               | 5             | Feb 4, 2020                                         | washid1                                                                                                                                                                                             | \$4,044.05  |                           |
|                               | 6                           | Feb 19, 2020    | washid1               |                       |               | \$3,614.85    |                                                     |                                                                                                                                                                                                     |             |                           |
|                               | 7                           | Mar 3, 2020     | washid1               |                       |               | (\$18,040.90) | Adjusting payment do to AWP payment being released. |                                                                                                                                                                                                     |             |                           |
| PPPS - Total                  |                             |                 |                       | \$0.00                |               |               |                                                     |                                                                                                                                                                                                     |             |                           |
| Other Item Adjustment - Total |                             |                 |                       | \$0.00                |               |               |                                                     |                                                                                                                                                                                                     |             |                           |
| 0420 - Total                  |                             |                 |                       |                       |               |               | \$0.00                                              |                                                                                                                                                                                                     |             |                           |
| 0440                          | PULL BOX, PREFORMED CLASS 2 | Material        |                       | 1                     | Dec 3, 2019   | SYSTEM        | (\$1,181.00)                                        |                                                                                                                                                                                                     |             |                           |
|                               | - Total                     |                 |                       |                       | (\$1,181.00)  |               |                                                     |                                                                                                                                                                                                     |             |                           |
|                               | Material - Total            |                 |                       |                       | (\$1,181.00)  |               |                                                     |                                                                                                                                                                                                     |             |                           |
|                               | PULL BOX, PREFORMED CLASS 2 | MaterialCredit  |                       | 2                     | Dec 18, 2019  | SYSTEM        | \$1,181.00                                          |                                                                                                                                                                                                     |             |                           |
|                               | - Total                     |                 |                       |                       | \$1,181.00    |               |                                                     |                                                                                                                                                                                                     |             |                           |
|                               | MaterialCredit - Total      |                 |                       |                       | \$1,181.00    |               |                                                     |                                                                                                                                                                                                     |             |                           |
| 0440 - Total                  |                             |                 |                       |                       |               |               | \$0.00                                              |                                                                                                                                                                                                     |             |                           |
| 0460                          | BASE, CONCRETE              | Material        |                       | 1                     | Dec 3, 2019   | SYSTEM        | (\$6,708.87)                                        |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 2                     | Dec 18, 2019  | SYSTEM        | (\$68,769.54)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 3                     | Jan 2, 2020   | SYSTEM        | (\$72,203.67)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 4                     | Jan 16, 2020  | SYSTEM        | (\$72,203.67)                                       |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 5                     | Feb 4, 2020   | SYSTEM        | (\$110,573.19)                                      |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 6                     | Feb 18, 2020  | SYSTEM        | (\$129,584.07)                                      |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 7                     | Mar 3, 2020   | SYSTEM        | (\$129,584.07)                                      |                                                                                                                                                                                                     |             |                           |
|                               |                             |                 |                       | 7                     | Mar 3, 2020   | SYSTEM        | \$129,584.07                                        | This adjustment offsets the original system-generated Overrun Payment Estimate                                                                                                                      |             |                           |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line                   | Description      | Adjustment Type       | Other Adjustment Type | Est. Number | Created Date | Created By   | Amount         | Remarks                                                                                                                                                                                             |
|------------------------|------------------|-----------------------|-----------------------|-------------|--------------|--------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0460                   | BASE, CONCRETE   | Material              |                       |             | 2020         |              |                | Item Adjustment (0103) due to user washid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.                                                                                |
|                        |                  |                       |                       | 8           | Mar 17, 2020 | SYSTEM       | (\$146,580.84) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 8           | Mar 17, 2020 | SYSTEM       | \$146,580.84   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user washid1 overriding Payment Estimate Exception 32 on the current Payment Estimate. |
|                        |                  |                       |                       | 9           | Apr 2, 2020  | SYSTEM       | (\$166,229.28) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 9           | Apr 2, 2020  | SYSTEM       | \$166,229.28   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|                        |                  |                       |                       | 10          | Apr 16, 2020 | SYSTEM       | (\$185,472.00) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 10          | Apr 16, 2020 | SYSTEM       | \$185,472.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user washid1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|                        |                  |                       |                       | 11          | May 1, 2020  | SYSTEM       | (\$185,472.00) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 11          | May 1, 2020  | SYSTEM       | \$185,472.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|                        |                  |                       |                       | 12          | May 18, 2020 | SYSTEM       | (\$185,472.00) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 12          | May 18, 2020 | SYSTEM       | \$185,472.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|                        |                  |                       |                       | 13          | Jun 1, 2020  | SYSTEM       | (\$185,472.00) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 13          | Jun 1, 2020  | SYSTEM       | \$185,472.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|                        |                  |                       |                       | 14          | Jun 16, 2020 | SYSTEM       | (\$185,472.00) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 14          | Jun 16, 2020 | SYSTEM       | \$185,472.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|                        |                  |                       |                       | 15          | Jul 1, 2020  | SYSTEM       | (\$185,472.00) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 15          | Jul 1, 2020  | SYSTEM       | \$185,472.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|                        |                  |                       |                       | 16          | Jul 16, 2020 | SYSTEM       | (\$185,472.00) |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 16          | Jul 16, 2020 | SYSTEM       | \$185,472.00   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user washid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|                        |                  |                       |                       |             |              |              | - Total        |                                                                                                                                                                                                     |
|                        | Material - Total |                       |                       |             |              |              | (\$460,043.01) |                                                                                                                                                                                                     |
|                        | BASE, CONCRETE   | MaterialCredit        |                       | 2           | Dec 18, 2019 | SYSTEM       | \$6,708.87     |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 3           | Jan 2, 2020  | SYSTEM       | \$68,769.54    |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 4           | Jan 16, 2020 | SYSTEM       | \$72,203.67    |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 5           | Feb 4, 2020  | SYSTEM       | \$72,203.67    |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 6           | Feb 18, 2020 | SYSTEM       | \$110,573.19   |                                                                                                                                                                                                     |
|                        |                  |                       |                       | 7           | Mar 3, 2020  | SYSTEM       | \$129,584.07   |                                                                                                                                                                                                     |
|                        |                  |                       |                       | - Total     |              |              | \$460,043.01   |                                                                                                                                                                                                     |
| MaterialCredit - Total |                  |                       |                       |             |              | \$460,043.01 |                |                                                                                                                                                                                                     |
|                        | BASE, CONCRETE   | Other Item Adjustment | PPPS                  | 2           | Dec 18, 2019 | washid1      | \$68,769.54    | Needs to approve CRE0 report.                                                                                                                                                                       |
|                        |                  |                       |                       | 5           | Feb 4,       | washid1      | \$41,803.65    |                                                                                                                                                                                                     |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

| Line         | Description                                    | Adjustment Type       | Other Adjustment Type | Est. Number | Created Date | Created By | Amount         | Remarks                                                                                                                                                                                             |
|--------------|------------------------------------------------|-----------------------|-----------------------|-------------|--------------|------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0460         | BASE, CONCRETE                                 | Other Item Adjustment | PPPS                  |             | 2020         |            |                |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 6           | Feb 19, 2020 | washid1    | \$19,010.88    |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 7           | Mar 3, 2020  | washid1    | (\$129,584.07) | Adjusting payment do to AWP payment being released.                                                                                                                                                 |
|              | PPPS - Total                                   |                       |                       |             | \$0.00       |            |                |                                                                                                                                                                                                     |
|              | Other Item Adjustment - Total                  |                       |                       |             | \$0.00       |            |                |                                                                                                                                                                                                     |
| 0460 - Total |                                                |                       |                       |             |              |            | \$0.00         |                                                                                                                                                                                                     |
| 0500         | MISC. PAD MOUNTED POWER SUPPLY/UPS/ CONTROLLER | Material              |                       | 16          | Jul 16, 2020 | SYSTEM     | (\$12,965.00)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 16          | Jul 16, 2020 | SYSTEM     | \$12,965.00    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|              |                                                |                       |                       | - Total     |              |            |                | \$0.00                                                                                                                                                                                              |
|              | Material - Total                               |                       |                       |             | \$0.00       |            |                |                                                                                                                                                                                                     |
| 0500 - Total |                                                |                       |                       |             |              |            | \$0.00         |                                                                                                                                                                                                     |
| 5001         | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM         | Material              |                       | 4           | Jan 16, 2020 | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 5           | Feb 4, 2020  | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0105) due to user washid1 overriding Payment Estimate Exception 21 on the current Payment Estimate. |
|              |                                                |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 8           | Mar 17, 2020 | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user washid1 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
|              |                                                |                       |                       | 9           | Apr 2, 2020  | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 9           | Apr 2, 2020  | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|              |                                                |                       |                       | 10          | Apr 16, 2020 | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 10          | Apr 16, 2020 | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user washid1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|              |                                                |                       |                       | 11          | May 1, 2020  | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 11          | May 1, 2020  | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|              |                                                |                       |                       | 12          | May 18, 2020 | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 12          | May 18, 2020 | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|              |                                                |                       |                       | 13          | Jun 1, 2020  | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 13          | Jun 1, 2020  | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|              |                                                |                       |                       | 14          | Jun 16, 2020 | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 14          | Jun 16, 2020 | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|              |                                                |                       |                       | 15          | Jul 1, 2020  | SYSTEM     | (\$16,654.44)  |                                                                                                                                                                                                     |
|              |                                                |                       |                       | 15          | Jul 1, 2020  | SYSTEM     | \$16,654.44    | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user washid1 overriding Payment Estimate                                               |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

| Line | Description                            | Adjustment Type       | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                            |  |
|------|----------------------------------------|-----------------------|-----------------------|-------------|--------------|------------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| 5001 | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM | Material              |                       |             |              |            |               | Exception 3 on the current Payment Estimate.                                                                                                                                                       |  |
|      |                                        |                       |                       | 16          | Jul 16, 2020 | SYSTEM     | (\$16,654.44) |                                                                                                                                                                                                    |  |
|      |                                        |                       |                       | 16          | Jul 16, 2020 | SYSTEM     | \$16,654.44   | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user washid1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |  |
|      |                                        |                       |                       | - Total     |              |            | (\$49,963.32) |                                                                                                                                                                                                    |  |
|      | Material - Total                       |                       |                       |             |              |            |               | (\$49,963.32)                                                                                                                                                                                      |  |
|      | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM | MaterialCredit        |                       | 5           | Feb 4, 2020  | SYSTEM     | \$16,654.44   |                                                                                                                                                                                                    |  |
|      |                                        |                       |                       | 6           | Feb 18, 2020 | SYSTEM     | \$16,654.44   |                                                                                                                                                                                                    |  |
|      |                                        |                       |                       | 7           | Mar 3, 2020  | SYSTEM     | \$16,654.44   |                                                                                                                                                                                                    |  |
|      |                                        |                       |                       | - Total     |              |            | \$49,963.32   |                                                                                                                                                                                                    |  |
|      | MaterialCredit - Total                 |                       |                       |             |              |            |               | \$49,963.32                                                                                                                                                                                        |  |
|      | POST, TYPE C, 50 FT. ARM OR 15.2 M ARM | Other Item Adjustment | PPPS                  | 5           | Feb 4, 2020  | washid1    | \$16,654.44   |                                                                                                                                                                                                    |  |
|      |                                        |                       |                       | 7           | Mar 3, 2020  | washid1    | (\$16,654.44) | Adjusting payment do to AWP payment being released.                                                                                                                                                |  |
|      |                                        |                       |                       |             |              |            | PPPS - Total  |                                                                                                                                                                                                    |  |
|      | Other Item Adjustment - Total          |                       |                       |             |              |            |               | \$0.00                                                                                                                                                                                             |  |
|      | 5001 - Total                           |                       |                       |             |              |            |               | \$0.00                                                                                                                                                                                             |  |
|      | Overall - Total                        |                       |                       |             |              |            |               | \$0.00                                                                                                                                                                                             |  |