



# Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F10	0017	January 16, 2020	January 31, 2020	January 31, 2020	Progress

**Prepared For:**

**Kolb Grading, LLC**  
5731 Westwood Drive  
St. Charles, MO 63304  
(636)441-0200FAX

**Prepared By:**

**Festus Project Office (Jefferson/Frankl)**  
3595 Plass Road  
Festus, MO 63028

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3375	FAF-30-1(45)	Slide repair	30	JEFFERSON	west of Ottomeyer Road

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$960,200.00	\$17,996.35	\$978,196.35	61.81%	September 20, 2019	September 20, 2019	Sep 18, 2019 3:53:22 PM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3375	1.5		1.5

**Contract Total Pay For Estimate No. 0017**

	To Date	Previous	This Estimate
190315-F10			
Total Earnings	\$604,653.45	\$604,653.45	\$0.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	<b>\$978,196.35</b>	<b>\$978,196.35</b>	
<b>Contract Total Payable This Estimate:</b>			<b>\$0.00</b>

Approval Date		By User
January 31, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	mckinr1
February 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
February 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



# Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F10	0017	January 16, 2020	January 31, 2020	January 31, 2020	Progress

Totals by Job Numbers				
J6S3375		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Participating	\$604,653.45	\$604,653.45	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$978,196.35</b>	<b>\$978,196.35</b>	<b>\$0.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$992.00	\$992.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$978,196.35</b>	<b>\$978,196.35</b>	
<b>Project Total Payable This Estimate:</b>				<b>\$0.00</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3375	0010	2013000		\$12,500.00	ACRE	0.00	1.50	0.00	1.50	\$0.00
	0020	2022010		\$8,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0030	2031000		\$11.10	CUYD	0.00	20,099.00	0.00	20,099.00	\$0.00
	0040	2035000		\$24.00	CUYD	0.00	1,496.00	0.00	1,496.00	\$0.00
	0050	2063100		\$180.00	CUYD	0.00	17.00	0.00	17.00	\$0.00
	0060	2065500		\$0.01	LS	0.00	1.00	0.00	1.00	\$0.00
	0070	2142000		\$12.75	CUYD	0.00	25,100.00	0.00	25,100.00	\$0.00
	0080	2143000		\$7.90	CUYD	0.00	25,100.00	0.00	25,100.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F10	0017	January 16, 2020	January 31, 2020	January 31, 2020	Progress

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3375	0090	2159903	MISC. MISC. MODIFIED SHAPING SLOPES CLASS III	\$12.00	LF	0.00	100.00	0.00	100.00	\$0.00
	0100	6059901	MISC. MISC. SLIDE REPAIR DRAINAGE SYSTEM	\$25,850.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0160	6122014		\$3,185.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0180	6143014		\$350.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0190	6169901	MISC. MISC. TEMPORARY TRAFFIC CONTROL	\$8,197.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0200	6169902	MISC. MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED / RETAINED	\$3,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0210	6173600D		\$23.00	LF	0.00	700.00	0.00	700.00	\$0.00
	0220	6181000		\$41,966.04	LS	0.00	1.00	0.00	1.00	\$0.00
	0250	6240104A		\$2.10	SQYD	0.00	7,334.00	0.00	7,334.00	\$0.00
	0260	6274000		\$2,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0270	7250324A		\$81.00	LF	0.00	18.00	0.00	18.00	\$0.00
	0280	7269903	MISC. MISC. 8-IN PVC PIPE	\$37.00	LF	0.00	79.00	0.00	79.00	\$0.00
	0290	7310048		\$350.00	FT	0.00	14.00	0.00	14.00	\$0.00
	0300	7320024A		\$910.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0310	7320036A		\$1,250.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0320	8051000A		\$5,500.00	ACRE	0.00	0.40	0.00	0.40	\$0.00
	0330	8061005		\$16.00	LF	0.00	108.00	0.00	108.00	\$0.00
	0370	6061010		\$24.00	LF	0.00	200.00	0.00	200.00	\$0.00
	0380	6061061		\$28.00	LF	0.00	950.00	0.00	950.00	\$0.00
	0390	6061080		\$1,200.00	EA	0.00	1.00	0.00	1.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F10	0017	January 16, 2020	January 31, 2020	January 31, 2020	Progress

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3375	0400	6063014		\$3,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0410	6066610		\$1,175.00	EA	0.00	2.00	0.00	2.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$0.00</b>

### Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3375	0001	0010	2013000		0.00	1.500	ACRE	1.50	\$12,500.00	\$18,750.00
	0001	0020	2022010		0.00	1	LS	1.00	\$8,000.00	\$8,000.00
	0001	0030	2031000		933.00	19166	CUYD	20,099.00	\$11.10	\$223,098.90
	0001	0040	2035000		15.00	1481	CUYD	1,496.00	\$24.00	\$35,904.00
	0001	0050	2063100		-68.00	85	CUYD	17.00	\$180.00	\$3,060.00
	0001	0060	2065500		0.00	1	LS	1.00	\$0.01	\$0.01
	0001	0070	2142000		2,397.00	22703	CUYD	25,100.00	\$12.75	\$320,025.00
	0001	0080	2143000		2,397.00	22703	CUYD	25,100.00	\$7.90	\$198,290.00
	0001	0090	2159903	MISC. MISC. MODIFIED SHAPING SLOPES CLASS III	0.00	100	LF	100.00	\$12.00	\$1,200.00
	0001	0100	6059901	MISC. MISC. SLIDE REPAIR DRAINAGE SYSTEM	0.00	1	LS	1.00	\$25,850.00	\$25,850.00
	0001	0110	6096030A		-120.00	120	CUYD	0.00	\$31.00	\$0.00
	0001	0120	6096040A		-90.00	90	CUYD	0.00	\$31.00	\$0.00
	0001	0130	6096043		-120.00	120	CUYD	0.00	\$40.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F10	0017	January 16, 2020	January 31, 2020	January 31, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3375	0001	0140	6096044		-90.00	90	CUYD	0.00	\$40.00	\$0.00
	0001	0150	6096050		-79.00	79	CUYD	0.00	\$40.00	\$0.00
	0001	0160	6122014		0.00	1	EA	1.00	\$3,185.00	\$3,185.00
	0001	0170	6122020		-14.00	14	EA	0.00	\$140.00	\$0.00
	0001	0180	6143014		0.00	1	EA	1.00	\$350.00	\$350.00
	0001	0190	6169901	MISC. MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	1.00	\$8,197.00	\$8,197.00
	0001	0200	6169902	MISC. MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED / RETAINED	0.00	1	EA	1.00	\$3,000.00	\$3,000.00
	0001	0210	6173600D		0.00	700	LF	700.00	\$23.00	\$16,100.00
	0001	0220	6181000		0.00	1	LS	1.00	\$41,966.04	\$41,966.04
	0001	0230	6189902		-1.00	1	EA	0.00	\$600.00	\$0.00
	0001	0240	6240103A		-532.00	532	SQYD	0.00	\$2.00	\$0.00
	0001	0250	6240104A		0.00	7334	SQYD	7,334.00	\$2.10	\$15,401.40
	0001	0260	6274000		0.00	1	LS	1.00	\$2,500.00	\$2,500.00
	0001	0270	7250324A		0.00	18	LF	18.00	\$81.00	\$1,458.00
	0001	0280	7269903	MISC. MISC. 8-IN PVC PIPE	0.00	79	LF	79.00	\$37.00	\$2,923.00
	0001	0290	7310048		0.00	14	FT	14.00	\$350.00	\$4,900.00
	0001	0300	7320024A		0.00	1	EA	1.00	\$910.00	\$910.00
	0001	0310	7320036A		0.00	1	EA	1.00	\$1,250.00	\$1,250.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190315-F10	0017	January 16, 2020	January 31, 2020	January 31, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3375	0001	0320	8051000A		0.00	0.400	ACRE	0.40	\$5,500.00	\$2,200.00
	0001	0330	8061005		-204.00	312	LF	108.00	\$16.00	\$1,728.00
	0001	0340	8061016		-36.00	36	CUYD	0.00	\$5.00	\$0.00
	0001	0350	8061017		-0.10	0.100	ACRE	0.00	\$4,000.00	\$0.00
	0001	0360	8061019		-1,040.00	1040	LF	0.00	\$3.50	\$0.00
	0010	0370	6061010		0.00	200	LF	200.00	\$24.00	\$4,800.00
	0010	0380	6061061		0.00	950	LF	950.00	\$28.00	\$26,600.00
	0010	0390	6061080		0.00	1	EA	1.00	\$1,200.00	\$1,200.00
	0010	0400	6063014		0.00	1	EA	1.00	\$3,000.00	\$3,000.00
	0010	0410	6066610		0.00	2	EA	2.00	\$1,175.00	\$2,350.00
	0040	0420	9039902	MISC. MISC. REMOVE AND RELOCATE GROUND MOUNT SIGN AND POST	-1.00	1	EA	0.00	\$800.00	\$0.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

No Data Available