



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 18, 2020

Pay Estimate Created Date: September 17, 2020

Progress Estimate Number 16	Contract ID 190315-G02 Prime Contractor Lehman Construction, LLC	Pay Period Start September 2, 2020 Pay Period End September 15, 2020	Original Contract Amount \$3,591,919.54 Net Change Order Amount (\$5,872.60) Current Contract Amount \$3,586,046.94
---------------------------------------	---	---	--

Approval Date	By User
September 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by maym
September 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by TEEGAJ
September 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2020	December 31, 2020		25.80%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			J7P3289 - Milestone - Calendar Days - JSP B	March 17, 2020	March 17, 2020	-184	
Awarded Date	April 2, 2019	April 2, 2019	J7P3289 - Milestone - Completion Date - JSP B	May 22, 2020	May 22, 2020	-118	
Letting Date	March 15, 2019	March 15, 2019					
Notice to Proceed Date	May 6, 2019	May 6, 2019					
Open to Traffic Date							
Work Began Date	November 18, 2019	November 18, 2019					

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
190315-G02			
Total Posted Items Pay	\$99,412.30	\$825,868.84	\$925,281.14
Gross Item Adjustments	(\$29,287.06)	\$285,837.17	\$256,550.11
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,111,706.01	\$1,181,831.25
Contract Total Payable This Estimate:	\$70,125.24		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P2228B	0090	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARRELS)	EA	\$3,150.000	2	\$6,300.00
	0110	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$100.000	10	\$1,000.00
	0140	6161012	BUOYS (BOATS KEEP OUT)	EA	\$600.000	8	\$4,800.00
	0150	6161013	BUOYS (NO WAKE)	EA	\$600.000	6	\$3,600.00
	0160	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	EA	\$1,750.000	4	\$7,000.00
	0170	6161025	CHANNELIZER (TRIM LINE)	EA	\$17.000	21	\$357.00
	0180	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	EA	\$150.000	10	\$1,500.00
	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$600.000	5	\$3,000.00
	0210	6169901	MISC.TEMPORARY TRAFFIC SIGNALS	LS	\$30,000.000	1	\$30,000.00
	0220	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$28.000	337.5	\$9,450.00
	0420	2162500	REMOVAL OF EXISTING BRIDGE DECK	SQFT	\$14.000	624	\$8,736.00
	0510	7049905	MISC.FULL-DEPTH PRECAST CONCRETE SLAB PANELS	SQYD	\$410.000	57.73	\$23,669.30
Project J7P2228B - Total							\$99,412.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2020

Pay Estimate Created Date: September 17, 2020

Progress Estimate Number 16	Contract ID 190315-G02 Prime Contractor Lehman Construction, LLC	Pay Period Start September 2, 2020 Pay Period End September 15, 2020	Original Contract Amount \$3,591,919.54 Net Change Order Amount (\$5,872.60) Current Contract Amount \$3,586,046.94
---------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Overall - Total							\$99,412.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P2228B	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$573.54)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$740.45)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$323.79)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$811.69)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,455.04)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$231.13)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$165.61)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$35.01)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$32.63)
	0510	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,248.87)
	0510	MISC.	Material			-57.73	\$410.00	(\$23,669.30)
Total								(\$29,287.06)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on September 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P2228B	FAF 76-1(34)	Bridge rehabilitation	76	STONE	over Table Rock Lake near Cape Fair
J7P3289	FAS S601(73)	Bridge replacement	248	STONE	over Railey Creek

Totals by Job Numbers			
J7P2228B		This Estimate	Previous
	Posted Item Pay	\$99,412.30	\$46,890.00
	Gross Item Adjustments	(\$29,287.06)	\$286,265.54
	Gross Item Pay	\$70,125.24	\$333,155.54
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J7P3289		This Estimate	Previous
	Posted Item Pay	\$0.00	\$778,978.84
	Gross Item Adjustments	\$0.00	(\$428.37)
	Gross Item Pay	\$0.00	\$778,550.47
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P2228B, Item 7049905, Project Item Line Number 0510, Material Set 7049905, Material 3099XX - See Remarks for Description of Material, Acceptance Action Generic 3099XX is insufficient.	Central District Inspector reported this material 9/17/2020, therefore this estimate did not recognize it as completed.	maym	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P2228B, Item 7049905, Project Item Line Number 0510, Material Set 7049905, Material 0501CCSPEC - Concrete, Special, misc. or unusual use, Acceptance Action Generic 0501CCSPEC is insufficient.	Maturity reports have not been completed. Field tests have been run for each pour.	maym	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190315-G02	J7P2228B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	11.00	0.00	11.00	CUYD	0.00	\$100.00	\$0.00
		0001	0030	2142000	FURNISHING ROCK FILL	79.00	0.00	79.00	CUYD	0.00	\$40.00	\$0.00
		0001	0040	2143000	PLACING ROCK FILL	79.00	0.00	79.00	CUYD	0.00	\$40.00	\$0.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	33.00	0.00	33.00	SQYD	0.00	\$64.55	\$0.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	41.90	0.00	41.90	TONS	0.00	\$127.00	\$0.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	14.60	0.00	14.60	TONS	0.00	\$228.50	\$0.00
		0001	0080	4071005	TACK COAT	50.00	0.00	50.00	GAL	0.00	\$2.10	\$0.00
		0001	0090	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARRELS)	4.00	0.00	4.00	EA	2.00	\$3,150.00	\$6,300.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,588.00	0.00	1,588.00	SQFT	0.00	\$9.00	\$0.00
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	10.00	\$100.00	\$1,000.00
		0001	0120	6161009	FLAG ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$20.00	\$0.00
		0001	0130	6161010	RELOCATED SIGNS	288.00	0.00	288.00	SQFT	0.00	\$9.00	\$0.00
		0001	0140	6161012	BUOYS (BOATS KEEP OUT)	8.00	0.00	8.00	EA	8.00	\$600.00	\$4,800.00
		0001	0150	6161013	BUOYS (NO WAKE)	6.00	0.00	6.00	EA	6.00	\$600.00	\$3,600.00
		0001	0160	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	4.00	0.00	4.00	EA	4.00	\$1,750.00	\$7,000.00
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	21.00	0.00	21.00	EA	21.00	\$17.00	\$357.00
		0001	0180	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$150.00	\$1,500.00
		0001	0190	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	7.00	\$3,500.00	\$24,500.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	6.00	0.00	6.00	EA	5.00	\$600.00	\$3,000.00
		0001	0210	6169901	MISC.TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	0220	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,575.00	0.00	3,575.00	LF	337.50	\$28.00	\$9,450.00
		0001	0230	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	6,500.00	0.00	6,500.00	LF	0.00	\$15.00	\$0.00
		0001	0240	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$435,000.00	\$0.00
		0001	0241	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$415,490.00	\$0.00
		0001	0250	6191000	PAVEMENT EDGE TREATMENT	148.00	0.00	148.00	LF	0.00	\$5.00	\$0.00
		0001	0260	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	564.00	0.00	564.00	LF	0.00	\$1.30	\$0.00
		0001	0270	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,071.00	0.00	1,071.00	LF	0.00	\$1.30	\$0.00
		0001	0280	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	238.00	0.00	238.00	SQYD	0.00	\$11.60	\$0.00
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.60	\$4,800.00	\$2,880.00
		0001	0300	8061019	SILT FENCE	330.00	0.00	330.00	LF	0.00	\$3.00	\$0.00
		0001	0310	8061050	TYPE C BERM	265.00	0.00	265.00	LF	0.00	\$50.00	\$0.00
		0010	0320	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,991.00	0.00	1,991.00	LF	0.00	\$24.75	\$0.00
		0010	0330	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$2,930.00	\$0.00
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,875.00	\$0.00
		0010	0350	6064000	ONE-STRAND CABLE - ACCESS RESTRAINT	24.00	0.00	24.00	LF	0.00	\$17.00	\$0.00
		0010	0360	6066610	END ANCHOR	4.00	0.00	4.00	EA	0.00	\$1,065.00	\$0.00
		0040	0370	9031210	STRUCTURAL STEEL POSTS	20.00	0.00	20.00	LB	0.00	\$7.00	\$0.00
		0040	0380	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$260.00	\$0.00
		0040	0390	9031280	2.5 IN. PSST POST - 12 GA.	24.00	0.00	24.00	LF	0.00	\$14.75	\$0.00
		0040	0400	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	0.00	\$45.00	\$0.00
		0040	0410	9035004A	SH-FLAT SHEET	23.00	0.00	23.00	SQFT	0.00	\$19.00	\$0.00
		0070	0420	2162500	REMOVAL OF EXISTING BRIDGE DECK	14,589.00	0.00	14,589.00	SQFT	624.00	\$14.00	\$8,736.00
		0070	0430	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$10,500.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190315-G02	J7P2228B	0070	0440	2169901		1.00	0.00	1.00	LS	0.00	\$55,000.00	\$0.00
		0070	0450	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	119.00	0.00	119.00	SQYD	0.00	\$325.00	\$0.00
		0070	0460	5052001	LATEX MODIFIED VERY EARLY STRENGTH CONCRETE WEARING SURFACE	1,612.00	0.00	1,612.00	SQYD	0.00	\$131.00	\$0.00
		0070	0470	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	6.60	0.00	6.60	CUYD	0.00	\$2,000.00	\$0.00
		0070	0480	7034219A	TYPE D BARRIER	1,269.00	0.00	1,269.00	LF	0.00	\$80.00	\$0.00
		0070	0490	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	0.00	20.00	SQFT	0.00	\$125.00	\$0.00
		0070	0500	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$125.00	\$0.00
		0070	0510	7049905	MISC.FULL-DEPTH PRECAST CONCRETE SLAB PANELS	1,812.00	0.00	1,812.00	SQYD	57.73	\$410.00	\$23,669.30
		0070	0520	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$11,750.00	\$0.00
		0070	0530	7101000	REINFORCING STEEL (EPOXY COATED)	760.00	0.00	760.00	LB	0.00	\$1.50	\$0.00
		0070	0540	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$23,430.00	\$0.00
		0070	0550	7120900	EXPANSION DEVICE (FINGER PLATE)	48.00	0.00	48.00	LF	0.00	\$3,000.00	\$0.00
		0070	0560	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	5,900.00	0.00	5,900.00	LB	0.00	\$10.00	\$0.00
		0070	0570	7121159	SHEAR CONNECTORS	1,368.00	0.00	1,368.00	EA	0.00	\$8.00	\$0.00
		0070	0580	7123120	CLEANING, LUBRICATING AND COATING BEARING	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00
		0070	0590	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$400.00	\$0.00
		0070	0600	7125100	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1.00	0.00	1.00	LS	0.00	\$271,500.00	\$0.00
		0070	0610	7125110	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0070	0620	7125111	INTERMEDIATE FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0070	0630	7125112	FINISH FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0001	5001	6189901	MISC.Misc. Mobilization - Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$19,510.00	\$19,510.00
Project J7P2228B - Total Value Posted to Date as of Report Generated Date												\$146,302.30
J7P3289	0001	0640	2013000		CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,500.00	\$4,500.00
	0001	0650	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,500.00	\$13,500.00
	0001	0660	2035000		UNCLASSIFIED EXCAVATION	597.00	18.00	615.00	CUYD	615.00	\$24.00	\$14,760.00
	0001	0670	2035500		EMBANKMENT IN PLACE	70.00	0.00	70.00	CUYD	70.00	\$15.00	\$1,050.00
	0001	0680	2036000		COMPACTING EMBANKMENT	505.00	0.00	505.00	CUYD	505.00	\$4.00	\$2,020.00
	0001	0690	2037075		COMPACTING IN CUT	3.60	-3.60	0.00	STA	0.00	\$500.00	\$0.00
	0001	0700	2063000		CLASS 3 EXCAVATION	55.00	0.00	55.00	CUYD	55.00	\$25.00	\$1,375.00
	0001	0710	3040504		TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,082.00	0.00	1,082.00	SQYD	1,082.00	\$10.55	\$11,415.10
	0001	0720	3101003		GRAVEL (A)	95.00	-95.00	0.00	SQYD	0.00	\$8.00	\$0.00
	0001	0730	4039905		MISC.OPTIONAL PAVEMENT	1,081.30	0.00	1,081.30	SQYD	1,081.30	\$44.45	\$48,063.78
	0001	0740	6097000		ROCK LINING	3.00	0.00	3.00	CUYD	3.00	\$150.00	\$450.00
	0001	0750	6113020		FURNISHING TYPE 2 ROCK BLANKET	279.00	0.00	279.00	CUYD	279.00	\$40.00	\$11,160.00
	0001	0760	6113040		PLACING TYPE 2 ROCK BLANKET	279.00	0.00	279.00	CUYD	279.00	\$25.00	\$6,975.00
	0001	0770	6161005		CONSTRUCTION SIGNS	1,420.00	-218.00	1,202.00	SQFT	1,202.00	\$13.00	\$15,626.00
	0001	0780	6161008		ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$100.00	\$400.00
	0001	0790	6161009		FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$20.00	\$40.00
	0001	0800	6161025		CHANNELIZER (TRIM LINE)	15.00	0.00	15.00	EA	15.00	\$17.00	\$255.00
	0001	0810	6161031		TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	2.00	12.00	EA	12.00	\$150.00	\$1,800.00
	0001	0820	6161098A		CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$3,500.00	\$10,500.00
	0001	0830	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$120,000.00	\$120,000.00
	0001	0840	6189902			4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
	0001	0850	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,000.00	0.00	2,000.00	LF	2,000.00	\$0.70	\$1,400.00
	0001	0860	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,000.00	0.00	2,000.00	LF	2,000.00	\$0.70	\$1,400.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190315-G02	J7P3289	0001	0870	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	418.00	0.00	418.00	SQYD	418.00	\$4.00	\$1,672.00
		0001	0880	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,600.00	\$6,600.00
		0001	0890	7250324A	24 IN. PIPE GROUP B	44.00	0.00	44.00	LF	44.00	\$63.00	\$2,772.00
		0001	0900	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	-1.00	1.00	EA	1.00	\$870.00	\$870.00
		0001	0910	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.10	0.50	ACRE	0.50	\$9,500.00	\$4,750.00
		0001	0920	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	60.00	\$10.00	\$600.00
		0001	0930	8061016	SEDIMENT REMOVAL	19.00	-19.00	0.00	CUYD	0.00	\$1.00	\$0.00
		0001	0940	8061017	TEMPORARY SEEDING AND MULCHING	0.40	-0.40	0.00	ACRE	0.00	\$2,500.00	\$0.00
		0001	0950	8061019	SILT FENCE	780.00	-343.00	437.00	LF	437.00	\$3.00	\$1,311.00
		0001	0960	8061050	TYPE C BERM	271.00	0.00	271.00	LF	170.00	\$15.00	\$2,550.00
		0001	0970	8064138	TYPE 2D EROSION CONTROL BLANKET	855.00	-55.00	800.00	SQYD	800.00	\$2.50	\$2,000.00
		0010	0980	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	50.00	\$22.75	\$1,137.50
		0010	0990	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$2,875.00	\$8,625.00
		0010	1000	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$2,875.00	\$8,625.00
		0040	1010	9031270A	2 IN. PSST POST - 12 GA.	138.00	-23.00	115.00	LF	115.00	\$14.00	\$1,610.00
		0040	1020	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	36.00	-6.00	30.00	LF	30.00	\$37.50	\$1,125.00
		0040	1030	9035069A	SHF-FLAT SHEET FLUORESCENT	40.00	-8.00	32.00	SQFT	32.00	\$25.00	\$800.00
		0070	1040	2061000	CLASS 1 EXCAVATION	35.00	0.00	35.00	CUYD	35.00	\$50.00	\$1,750.00
		0070	1050	2061003	CLASS 1 EXCAVATION IN ROCK	40.00	0.00	40.00	CUYD	40.00	\$100.00	\$4,000.00
		0070	1060	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$22,000.00	\$22,000.00
		0070	1070	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	141.00	0.00	141.00	SQYD	141.00	\$80.05	\$11,287.05
		0070	1080	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	408.00	0.00	408.00	LF	408.00	\$77.00	\$31,416.00
		0070	1090	7025002	PILE WAVE ANALYSIS	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0070	1100	7026000	PRE-BORE FOR PILING	184.00	0.00	184.00	LF	184.00	\$155.00	\$28,520.00
		0070	1110	7027000	PILE POINT REINFORCEMENT	16.00	0.00	16.00	EA	16.00	\$110.00	\$1,760.00
		0070	1120	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	44.70	0.00	44.70	CUYD	44.70	\$800.00	\$35,760.00
		0070	1130	7034212	SLAB ON STEEL	521.00	0.00	521.00	SQYD	521.00	\$280.00	\$145,880.00
		0070	1140	7034215	SAFETY BARRIER CURB	317.00	0.00	317.00	LF	317.00	\$70.00	\$22,190.00
		0070	1150	7061060	REINFORCING STEEL (BRIDGES)	1,850.00	0.00	1,850.00	LB	1,850.00	\$1.25	\$2,312.50
		0070	1160	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	2,350.00	0.00	2,350.00	LB	2,350.00	\$6.00	\$14,100.00
		0070	1170	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	76,640.00	0.00	76,640.00	LB	76,640.00	\$1.60	\$122,624.00
		0070	1180	7123610	SLAB DRAIN	17.00	0.00	17.00	EA	17.00	\$240.00	\$4,080.00
		0070	1190	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,200.00	0.00	1,200.00	SQFT	1,200.00	\$3.00	\$3,600.00
		0070	1200	7125370A	FINISH FIELD COAT (SYSTEM G)	1,200.00	0.00	1,200.00	SQFT	1,200.00	\$3.00	\$3,600.00
		0070	1210	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00
		0070	1220	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$890.00	\$7,120.00
		0001	5101	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$474.00	\$474.00
		0001	5102	2149910	MISC.2 - 6 Inch Rock Fill	0.00	34.35	34.35	TONS	34.35	\$34.00	\$1,167.90
Project J7P3289 - Total Value Posted to Date as of Report Generated Date												\$778,978.84
190315-G02 Overall - Total Value Posted to Date as of Report Generated Date												\$925,281.14



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 18, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P2228B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARRELS)	9/15/20	9/16/20	2.00	EA	East end of bridge					
0110	6161008	ADVANCED WARNING RAIL SYSTEM	9/15/20	9/16/20	10.00	EA	2 @ W020-1 ROAD WORK AHEAD 2 @ W020-4 ONE LANE ROAD AHEAD 2 @ W02-3 SIGNAL SYMBOL 2 @ W020-3 ROAD CLOSED AHEAD 2 @ W020-3a ROAD CLOSED 350 FEET					
0140	6161012	BUOYS (BOATS KEEP OUT)	9/9/20	9/10/20	8.00	EA	Lake Traffic Control					
0150	6161013	BUOYS (NO WAKE)	9/9/20	9/10/20	6.00	EA	Lake Traffic Control					
0160	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	9/9/20	9/10/20	4.00	EA	Lake Traffic Control					
0170	6161025	CHANNELIZER (TRIM LINE)	9/15/20	9/16/20	21.00	EA	Delivered to project					
0180	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	9/9/20	9/10/20	10.00	EA	3 each for hard closures x 2 2 each for soft closures x 2					
0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	9/15/20	9/16/20	5.00	EA	3 west of project 2 east of project					
0210	6169901	MISC.	9/15/20	9/16/20	1.00	LS	Traffic Control for One Lane over Bridge					
0220	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	9/15/20	9/16/20	62.50	LF	5 barriers at east temporary signal					
				9/16/20	275.00	LF	22 barriers set 9/15/2020					
0420	2162500	REMOVAL OF EXISTING BRIDGE DECK	9/15/20	9/16/20	624.00	SQFT	Removed 24 feet of existing bridge deck	413+17.73		413+41.73		
0510	7049905	MISC.	9/15/20	9/16/20	57.73	SQYD	Panel 1-A @ 28.15 SY Panel 2-C @ 25.18 SY 1 Closure Pour @ 4.4 SY					

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on September 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0320	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		4	Jan 16, 2020	SYSTEM	\$46,138.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$46,138.00		
	Construction Stockpile - Total					\$46,138.00		
	0320 - Total						\$46,138.00	
0510	MISC. FULL-DEPTH PRECAST CONCRETE SLAB PANELS	Construction Stockpile		2	Dec 16, 2019	SYSTEM	\$18,001.98	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Dec 16, 2019	SYSTEM	\$58,880.88	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Jan 2, 2020	SYSTEM	\$45,670.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Feb 18, 2020	SYSTEM	\$14,575.83	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	May 4, 2020	SYSTEM	\$39,198.85	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Sep 17, 2020	SYSTEM	(\$5,617.76)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$170,709.78		
	Construction Stockpile - Total					\$170,709.78		
	MISC. FULL-DEPTH PRECAST CONCRETE SLAB PANELS	Material		16	Sep 17, 2020	SYSTEM	(\$23,669.30)	
			- Total					(\$23,669.30)
	Material - Total					(\$23,669.30)		
	0510 - Total						\$147,040.48	
0550	EXPANSION DEVICE (FINGER PLATE)	Construction Stockpile		9	Apr 3, 2020	SYSTEM	\$57,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$57,600.00
	Construction Stockpile - Total						\$57,600.00	
0550 - Total						\$57,600.00		
0590	SLAB DRAIN	Construction Stockpile		2	Dec 16, 2019	SYSTEM	\$6,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$6,200.00
	Construction Stockpile - Total						\$6,200.00	
0590 - Total						\$6,200.00		
0710	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		9	Apr 3, 2020	SYSTEM	(\$11,415.10)	
			- Total					(\$11,415.10)
	Material - Total					(\$11,415.10)		
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		10	Apr 16, 2020	SYSTEM	\$11,415.10	
			- Total					\$11,415.10
	MaterialCredit - Total					\$11,415.10		
0710 - Total						\$0.00		
0730	MISC. OPTIONAL PAVEMENT	Material		9	Apr 3, 2020	SYSTEM	(\$48,063.78)	
			- Total					(\$48,063.78)
	Material - Total					(\$48,063.78)		
	MISC. OPTIONAL PAVEMENT	MaterialCredit		10	Apr 16, 2020	SYSTEM	\$48,063.78	
			- Total					\$48,063.78
	MaterialCredit - Total					\$48,063.78		
0730 - Total						\$0.00		
0810	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Overrun	Overrun	1	Dec 2, 2019	SYSTEM	(\$300.00)	
				8	Mar 16, 2020	SYSTEM	\$300.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000, 'is applied (if non-zero).
	Overrun - Total					\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on September 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0810	Overrun - Total						\$0.00	
0810	- Total						\$0.00	
0850	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	10	Apr 16, 2020	maym	\$49.00	See Retro Reflectivity Adjustment Calculations
			REFL - Total				\$49.00	
	Other Item Adjustment - Total						\$49.00	
0850	- Total						\$49.00	
0860	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	10	Apr 16, 2020	maym	\$63.00	See Retro Reflectivity Adjustment Calculations
			REFL - Total				\$63.00	
	Other Item Adjustment - Total						\$63.00	
0860	- Total						\$63.00	
0980	MGS GUARDRAIL	Material		9	Apr 3, 2020	SYSTEM	(\$1,137.50)	
			- Total				(\$1,137.50)	
	Material - Total						(\$1,137.50)	
	MGS GUARDRAIL	MaterialCredit		10	Apr 16, 2020	SYSTEM	\$1,137.50	
			- Total				\$1,137.50	
	MaterialCredit - Total						\$1,137.50	
0980	- Total						\$0.00	
0990	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		9	Apr 3, 2020	SYSTEM	(\$8,625.00)	
			- Total				(\$8,625.00)	
	Material - Total						(\$8,625.00)	
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	MaterialCredit		10	Apr 16, 2020	SYSTEM	\$8,625.00	
			- Total				\$8,625.00	
	MaterialCredit - Total						\$8,625.00	
0990	- Total						\$0.00	
1000	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		9	Apr 3, 2020	SYSTEM	(\$8,625.00)	
			- Total				(\$8,625.00)	
	Material - Total						(\$8,625.00)	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit		10	Apr 16, 2020	SYSTEM	\$8,625.00	
			- Total				\$8,625.00	
	MaterialCredit - Total						\$8,625.00	
1000	- Total						\$0.00	
1070	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		9	Apr 3, 2020	SYSTEM	(\$11,287.05)	
				10	Apr 16, 2020	SYSTEM	(\$11,287.05)	
			- Total				(\$22,574.10)	
	Material - Total						(\$22,574.10)	
	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit		10	Apr 16, 2020	SYSTEM	\$11,287.05	
				11	May 4, 2020	SYSTEM	\$11,287.05	
			- Total				\$22,574.10	
	MaterialCredit - Total						\$22,574.10	
	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	MDPA	11	May 4, 2020	maym	(\$540.37)	Concrete S Curb was not installed on new bridge. Adjustment is being made for 16.5 Linear Feet of curb at \$32.75 per Linear Foot based on 2019 SW Bid Items Average Price for S Curb Less than 6 Inches.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on September 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1070		Other Item Adjustment	MDPA - Total				(\$540.37)	
	Other Item Adjustment - Total						(\$540.37)	
	1070 - Total						(\$540.37)	
1130	SLAB ON STEEL	Construction Stockpile		5	Feb 3, 2020	SYSTEM	\$21,205.78	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Feb 18, 2020	SYSTEM	(\$21,205.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
	1130 - Total						\$0.00	
1140	SAFETY BARRIER CURB	Construction Stockpile		5	Feb 3, 2020	SYSTEM	\$3,860.96	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Apr 3, 2020	SYSTEM	(\$3,860.96)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
	SAFETY BARRIER CURB	Material		9	Apr 3, 2020	SYSTEM	(\$22,190.00)	
				- Total				(\$22,190.00)
	Material - Total						(\$22,190.00)	
	SAFETY BARRIER CURB	MaterialCredit		10	Apr 16, 2020	SYSTEM	\$22,190.00	
				- Total				\$22,190.00
MaterialCredit - Total						\$22,190.00		
1140 - Total						\$0.00		
Overall - Total						\$256,550.11		