



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Prepared For:

Lehman Construction, LLC
900 Russellville Road
California, MO 65018
(573)796-8101FAX

Prepared By:

Lee's Summit Project Office
600 NE Colbern Road
Lee's Summit, MO 64086

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3113	FAF 50-2(61)	Intersection improvements	50	JOHNSON	at Routes AA, 1752, 1801 and W/Z

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$3,957,709.32	\$0.00	\$3,957,709.32	11.36%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J3P3113			

Contract Total Pay For Estimate No. 004

	To Date	Previous	This Estimate
190419-C01			
Total Earnings	\$449,682.42	\$178,402.46	\$271,279.96
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$457,486.83	\$186,206.87	
Contract Total Payable This Estimate:			\$271,279.96

Approval Date	By User
September 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by raybol1
September 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by karlic1
September 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Totals by Job Numbers				
J3P3113		To Date	Previous	This Estimate
	Participating	\$449,682.42	\$178,402.46	\$271,279.96
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$457,486.83	\$186,206.87	\$271,279.96
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$226,613.56	\$33,807.10	\$192,806.46
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$457,486.83	\$186,206.87	
Project Total Payable This Estimate:				\$271,279.96

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 5021308, Project Item Line Number 0530, Material Set 502130896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 7261030, Project Item Line Number 0380, Material Set 726103096, Material 1020CPCSAC0030 - CulvPipe Al Ctd Corrug Stl 30" 750mm, Acceptance Action Generic 1020CPCSAC0030 is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 3107003, Project Item Line Number 0090, Material Set 310700396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 5021308, Project Item Line Number 0530, Material Set 502130896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	raybol1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 3040163, Project Item Line Number 0080, Material Set 304016396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 5021308, Project Item Line Number 0530, Material Set 502130896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 5021308, Project Item Line Number 0530, Material Set 502130896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 5021308, Project Item Line Number 0530, Material Set 502130896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 3040163, Project Item Line Number 0080, Material Set 304016396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	raybol1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J3P3113, Item 7320630A, Project Item Line Number 0390, Material Set 7320630A, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	raybol1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J3P3113	0010	2013000		\$4,000.00	ACRE	0.00	0.50	0.00	0.50	\$0.00
	0020	2022010		\$124,000.00	LS	0.00	0.10	0.00	0.10	\$0.00
	0030	2035000		\$8.10	CUYD	0.00	2,876.00	400.00	3,276.00	\$3,240.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J3P3113	0040	2036000		\$1.90	CUYD	0.00	0.00	0.00	0.00	\$2,382.60
	0050	2051010		\$4.44	SQYD	0.00	8,510.60	0.00	8,510.60	\$0.00
	0060	2063000		\$55.00	CUYD	0.00	111.70	23.00	134.70	\$1,265.00
	0070	2063500		\$3,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0080	3040163		\$6.40	SQYD	0.00	0.00	0.00	0.00	\$22,136.96
	0090	3107003		\$20.00	SQYD	0.00	0.00	0.00	0.00	\$5,040.00
	0110	6044011		\$1,888.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0140	6161005		\$6.00	SQFT	0.00	576.00	101.00	677.00	\$606.00
	0150	6161008		\$45.00	EA	0.00	12.00	0.00	12.00	\$0.00
	0160	6161009		\$10.00	EA	0.00	12.00	0.00	12.00	\$0.00
	0170	6161025		\$15.00	EA	0.00	57.00	0.00	57.00	\$0.00
	0180	6161031		\$150.00	EA	0.00	0.00	8.00	8.00	\$1,200.00
	0190	6161033		\$75.00	EA	0.00	14.00	0.00	14.00	\$0.00
	0200	6161040		\$1,950.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0210	6161055		\$45.00	EA	0.00	14.00	0.00	14.00	\$0.00
	0220	6161098A		\$3,500.00	EA	0.00	2.00	1.00	3.00	\$3,500.00
	0230	6181000		\$190,000.00	LS	0.00	0.00	0.25	0.25	\$47,500.00
	0250	6191000		\$3.70	LF	0.00	2,109.30	0.00	2,109.30	\$0.00
	0320	6274000		\$28,000.00	LS	0.00	0.25	0.05	0.30	\$1,400.00
	0330	7034041		\$580.00	CUYD	0.00	71.35	23.65	95.00	\$13,717.00
	0340	7061030		\$1.85	LB	0.00	9,820.00	4,870.00	14,690.00	\$9,009.50
	0380	7261030		\$78.00	LF	0.00	38.00	-38.00	0.00	\$2,730.00
	0390	7320630A		\$1,987.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0460	8061005		\$10.90	LF	0.00	207.00	0.00	207.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J3P3113	0510	8061019		\$2.30	LF	0.00	1,100.00	0.00	1,100.00	\$0.00
	0530	5021308		\$45.55	SQYD	0.00	0.00	0.00	0.00	\$157,552.90
Total Amount of Items Paid this Estimate -										\$271,279.96

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J3P3113	0001	0010	2013000		0.00	1	ACRE	0.50	\$4,000.00	\$2,000.00
	0001	0020	2022010		0.00	1	LS	0.10	\$124,000.00	\$12,400.00
	0001	0030	2035000		0.00	28392	CUYD	3,276.00	\$8.10	\$26,535.60
	0001	0040	2036000		0.00	22817	CUYD	1,254.00	\$1.90	\$2,382.60
	0001	0050	2051010		0.00	50471	SQYD	8,510.60	\$4.44	\$37,787.06
	0001	0060	2063000		0.00	373	CUYD	134.70	\$55.00	\$7,408.50
	0001	0070	2063500		0.00	8	EA	1.00	\$3,000.00	\$3,000.00
	0001	0080	3040163		0.00	45970	SQYD	3,458.90	\$6.40	\$22,136.96
	0001	0090	3107003		0.00	359	SQYD	252.00	\$20.00	\$5,040.00
	0001	0100	5021108		0.00	690.300	SQYD	0.00	\$66.00	\$0.00
	0001	0110	6044011		0.00	3	EA	1.00	\$1,888.00	\$1,888.00
	0001	0120	6083006		0.00	393.800	SQYD	0.00	\$65.00	\$0.00
	0001	0130	6097000		0.00	119	CUYD	0.00	\$59.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J3P3113	0001	0140	6161005		0.00	1572	SQFT	677.00	\$6.00	\$4,062.00
	0001	0150	6161008		0.00	12	EA	12.00	\$45.00	\$540.00
	0001	0160	6161009		0.00	21	EA	12.00	\$10.00	\$120.00
	0001	0170	6161025		0.00	140	EA	57.00	\$15.00	\$855.00
	0001	0180	6161031		0.00	15	EA	8.00	\$150.00	\$1,200.00
	0001	0190	6161033		0.00	30	EA	14.00	\$75.00	\$1,050.00
	0001	0200	6161040		0.00	2	EA	1.00	\$1,950.00	\$1,950.00
	0001	0210	6161055		0.00	30	EA	14.00	\$45.00	\$630.00
	0001	0220	6161098A		0.00	8	EA	3.00	\$3,500.00	\$10,500.00
	0001	0230	6181000		0.00	1	LS	0.25	\$190,000.00	\$47,500.00
	0001	0240	6189902		0.00	4	EA	0.00	\$600.00	\$0.00
	0001	0250	6191000		0.00	18538	LF	2,109.30	\$3.70	\$7,804.41
	0001	0260	6200015		0.00	430	LF	0.00	\$16.00	\$0.00
	0001	0270	6200021		0.00	39	EA	0.00	\$175.00	\$0.00
	0001	0280	6205902A		0.00	21423	LF	0.00	\$0.13	\$0.00
	0001	0290	6205903A		0.00	12192	LF	0.00	\$0.13	\$0.00
	0001	0300	6205906A		0.00	3963	LF	0.00	\$2.65	\$0.00
	0001	0310	6240103A		0.00	190	SQYD	0.00	\$2.75	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J3P3113	0001	0320	6274000		0.00	1	LS	0.30	\$28,000.00	\$8,400.00
	0001	0330	7034041		0.00	99	CUYD	95.00	\$580.00	\$55,100.00
	0001	0340	7061030		0.00	14690	LB	14,690.00	\$1.85	\$27,176.50
	0001	0350	7071000		0.00	1	LS	0.00	\$4,988.00	\$0.00
	0001	0360	7261018		0.00	209	LF	0.00	\$40.00	\$0.00
	0001	0370	7261024		0.00	185	LF	0.00	\$59.00	\$0.00
	0001	0380	7261030		0.00	109	LF	73.00	\$78.00	\$5,694.00
	0001	0390	7320630A		0.00	3	EA	1.00	\$1,987.00	\$1,987.00
	0001	0400	7321014A		0.00	4	EA	0.00	\$1,450.00	\$0.00
	0001	0410	7321016A		0.00	6	EA	0.00	\$1,488.00	\$0.00
	0001	0420	7321017A		0.00	1	EA	0.00	\$3,485.00	\$0.00
	0001	0430	8051000A		0.00	13.700	ACRE	0.00	\$2,350.00	\$0.00
	0001	0440	8061003		0.00	17	CUYD	0.00	\$35.00	\$0.00
	0001	0450	8061004		0.00	14.500	CUYD	0.00	\$55.00	\$0.00
	0001	0460	8061005		0.00	1057	LF	207.00	\$10.90	\$2,256.30
	0001	0470	8061006		0.00	6190	LF	0.00	\$8.00	\$0.00
	0001	0480	8061007A		0.00	2	EA	0.00	\$150.00	\$0.00
	0001	0490	8061016		0.00	498	CUYD	0.00	\$20.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J3P3113	0001	0500	8061017		0.00	3.400	ACRE	0.00	\$1,900.00	\$0.00
	0001	0510	8061019		0.00	2650	LF	1,100.00	\$2.30	\$2,530.00
	0003	0530	5021308		0.00	37511.600	SQYD	3,458.90	\$45.55	\$157,552.90
	0005	0550	5021340		0.00	7374.300	SQYD	0.00	\$39.00	\$0.00
	0010	0560	6061060		0.00	388	LF	0.00	\$23.35	\$0.00
	0010	0570	6061074		0.00	2	EA	0.00	\$540.00	\$0.00
	0010	0580	6061080		0.00	1	EA	0.00	\$820.00	\$0.00
	0010	0590	6063014		0.00	3	EA	0.00	\$2,595.00	\$0.00
	0020	0600	9011010		0.00	5	EA	0.00	\$1,600.00	\$0.00
	0020	0610	9011062		0.00	4	EA	0.00	\$2,380.00	\$0.00
	0020	0620	9011115		0.00	4	EA	0.00	\$877.00	\$0.00
	0020	0630	9011312		0.00	10	EA	0.00	\$755.00	\$0.00
	0020	0640	9012230		0.00	1	EA	0.00	\$5,990.00	\$0.00
	0020	0650	9013002		0.00	68	LF	0.00	\$41.00	\$0.00
	0020	0660	9014004		0.00	526	LF	0.00	\$53.00	\$0.00
	0020	0670	9015010		0.00	7450	LF	0.00	\$3.75	\$0.00
	0020	0680	9016110		0.00	22	EA	0.00	\$1,150.00	\$0.00
	0020	0690	9017002		0.00	70	LF	0.00	\$2.75	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J3P3113	0020	0700	9017110		0.00	480	LF	0.00	\$1.10	\$0.00
	0020	0710	9017407		0.00	8830	LF	0.00	\$2.80	\$0.00
	0020	0720	9018245		0.00	4	EA	0.00	\$1,190.00	\$0.00
	0020	0730	9018610		0.00	1	EA	0.00	\$2,999.00	\$0.00
	0040	0740	9031010		0.00	9.100	CUYD	0.00	\$770.00	\$0.00
	0040	0750	9031210		0.00	3120	LB	0.00	\$3.50	\$0.00
	0040	0760	9031220		0.00	4010	LB	0.00	\$3.00	\$0.00
	0040	0770	9031241		0.00	16	EA	0.00	\$250.00	\$0.00
	0040	0780	9031242		0.00	6	EA	0.00	\$100.00	\$0.00
	0040	0790	9031250A		0.00	90	LF	0.00	\$22.25	\$0.00
	0040	0800	9031270A		0.00	1921	LF	0.00	\$9.50	\$0.00
	0040	0810	9031271		0.00	444	LF	0.00	\$24.00	\$0.00
	0040	0820	9031280		0.00	22	LF	0.00	\$11.50	\$0.00
	0040	0830	9031281		0.00	6	LF	0.00	\$48.00	\$0.00
	0040	0840	9035004A		0.00	1926	SQFT	0.00	\$17.00	\$0.00
	0040	0850	9035011A		0.00	466	SQFT	0.00	\$20.35	\$0.00
	0040	0860	9035069A		0.00	31	SQFT	0.00	\$17.50	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-C01		0004		September 2, 2019		September 15, 2019			September 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J3P3113	0030	2035000	UNCLASSIFIED EXCAVATION	EB 50 HWY and CR 1801	9/5/19	rogera2	200.00	CUYD			
				EB 50 HWY and CR 1801		rogera2	200.00	CUYD			
	0040	2036000	COMPACTING EMBANKMENT		9/10/19	rogera2	1,254.00	CUYD			
	0060	2063000	CLASS 3 EXCAVATION	P13, box culvert extension, WB 50 HWY and Route Z	9/10/19	rogera2	23.00	CUYD			
	0080	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	EB HWY 50 accel/decel lane from AA to CR 1801	9/13/19	raybol1	3,458.90	SQYD			
	0090	3107003	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	EB 50 HWY and CR 1801	9/5/19	rogera2	252.00	SQYD			
	0140	6161005	CONSTRUCTION SIGNS		9/9/19	rogera2	101.00	SQFT			
	0180	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	EB 50 HWY at CR 1801	9/9/19	rogera2	4.00	EA			
				NB CR 1801		rogera2	1.00	EA			
				NB CR 1801		rogera2	3.00	EA			
	0220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	NB CR 1801	9/9/19	rogera2	1.00	EA			
	0230	6181000	MOBILIZATION	EB/WB 50 HWY between Route AA and Route W/Z	9/5/19	rogera2	0.25	LS			
	0320	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	EB/WB 50 HWY	9/11/19	rogera2	0.05	LS			
	0330	7034041	CLASS B-1 CONCRETE (CULVERTS)	P7, box culvert extension, WB 50 HWY and	9/4/19	rogera2	6.00	CUYD			



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-C01	0004	September 2, 2019	September 15, 2019	September 16, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J3P3113	0330	7034041	CLASS B-1 CONCRETE (CULVERTS)	County Road 1801	9/4/19					
				P8, box culvert extension, Median 50 HWY and County Road 1801		rogera2	2.90	CUYD		
				P7, box culvert extension top slab, WB 50 HWY and County Road 1801	9/5/19	rogera2	2.70	CUYD		
				P8, box culvert extension top slab, 50 HWY Median and County Road 1801		rogera2	1.45	CUYD		
				P13 (Floor), box culvert extension, WB 50 HWY and Route Z	9/10/19	rogera2	3.75	CUYD		
				P13 (Walls), box culvert extension, WB 50 HWY and Route Z	9/11/19	rogera2	7.50	CUYD		
				P13 box culvert extension, WB 50HWY and Route Z	9/13/19	raybol1	-0.95	CUYD		
				adjusting qty for rounding		raybol1	0.30	CUYD		
					0340	7061030	REINFORCING STEEL (CULVERTS)	P7, box culvert extension, WB 50 HWY and County Road 1801	9/5/19	rogera2



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-C01		0004		September 2, 2019		September 15, 2019		September 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J3P3113	0340	7061030	REINFORCING STEEL (CULVERTS)	P8, box culvert extension, 50 HWY Median and County Road 1801	9/5/19	rogera2	870.00	LB			
				P13, box culvert extension, WB 50 HWY and Route Z	9/11/19	rogera2	2,510.00	LB			
	0380	7261030	30 IN. PIPE GROUP A	EB 50 HWY and CR 1801	9/5/19	rogera2	35.00	LF			
	0530	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	EB HWY 50 accel/decel lanes from AA to CR 1801	9/13/19	raybol1	3,458.90	SQYD			