



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-D01	0003	August 16, 2019	September 15, 2019	September 16, 2019	Progress

No Data Available

Prepared By:
Columbia Project Office
 4201 Paris Road
 Columbia, MO 65201

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2I3225	I-70-3(270)	Sign improvements	I-70,61,63	MONTGOMERY	at various ramp locations
J5I3303	I 70-3(262)	Sign improvements	I-70,63	BOONE	at various ramp locations

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$514,606.54	\$369,628.28	\$884,234.82	49.65%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J2I3225			
J5I3303			

Contract Total Pay For Estimate No. 003			
	To Date	Previous	This Estimate
190419-D01			
Total Earnings	\$219,500.04	\$137,110.56	\$82,389.48
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$219,500.04	\$137,110.56	
Contract Total Payable This Estimate:			\$82,389.48

Approval Date	By User
September 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by mcclac1



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-D01	0003	August 16, 2019	September 15, 2019	September 16, 2019	Progress
Approval Date				By User	
September 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			pecka1	
September 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1	

Totals by Job Numbers				
J213225	To Date	Previous	This Estimate	
	Participating	\$122,562.70	\$122,562.70	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$122,562.70	\$122,562.70	\$0.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	(\$32,693.96)	\$110.00	(\$32,803.96)
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$44,096.12	\$11,292.16	\$32,803.96
	Totals:	\$122,562.70	\$122,562.70	
	Project Total Payable This Estimate:			\$0.00
J513303	To Date	Previous	This Estimate	
	Participating	\$96,937.34	\$14,547.86	\$82,389.48
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$96,937.34	\$14,547.86	\$82,389.48
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$96,937.34	\$14,547.86	
	Project Total Payable This Estimate:			\$82,389.48

Contract Adjustment



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-D01	0003	August 16, 2019	September 15, 2019	September 16, 2019	Progress

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J2I3225	0010	6129902	MISC. TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$686.28	EA	0.00	15.00	6.00	21.00	\$0.00
	0020	6169902	MISC. PARTIAL RAMP CLOSURE	\$110.00	EA	0.00	7.00	0.00	7.00	\$0.00
	0030	6169902	MISC. SHOULDER WORK AHEAD	\$110.00	EA	0.00	7.00	6.00	13.00	\$0.00
	0040	9039902	MISC. DO NOT ENTER (R5-1) - 48 IN. X 48 IN. ON 2 - 2 IN. PSST POSTS	\$939.51	EA	0.00	28.00	16.00	44.00	\$0.00
	0060	9039902	MISC. REMOVAL OF EXISTING SIGNS FROM EXISTING POST	\$400.00	EA	0.00	11.00	6.00	17.00	\$0.00
	0070	9039902	MISC. REMOVAL OF EXISTING SIGNS, POST AND FOOTINGS	\$581.58	EA	0.00	15.00	6.00	21.00	\$0.00
	0080	9039902	MISC. WRONG WAY (R5-1A) - 42 IN. X 30 IN. ON 1 - 2 IN. PSST POST	\$888.08	EA	0.00	30.00	8.00	38.00	\$0.00
	0090	9039902	MISC. WRONG WAY (R5-1A) - 42 IN. X 30 IN. ON BACK OF EXISTING POSTS	\$450.00	EA	0.00	1.00	0.00	1.00	\$0.00
J5I3303	0100	6129902	MISC. TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$100.00	EA	0.00	3.00	16.00	19.00	\$1,600.00
	0110	6169902	MISC. PARTIAL RAMP CLOSURE	\$33.14	EA	0.00	1.00	15.00	16.00	\$497.10
	0120	6169902	MISC. SHOULDER WORK AHEAD	\$33.14	EA	0.00	2.00	2.00	4.00	\$66.28
	0130	9039902	MISC. DO NOT ENTER (R5-1) 48X48 ON 2-2 INCH PSST POSTS	\$939.51	EA	0.00	6.00	30.00	36.00	\$28,185.30
	0150	9039902	MISC. REMOVAL OF EXISTING SIGNS FROM EXISTING POST	\$275.00	EA	0.00	1.00	23.00	24.00	\$6,325.00
	0160	9039902	MISC. REMOVAL OF EXISTING	\$581.58	EA	0.00	5.00	26.00	31.00	\$15,121.08



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-D01	0003	August 16, 2019	September 15, 2019	September 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5I3303			SIGNS, POSTS AND FOOTINGS							
	0170	9039902	MISC. WRONG WAY (R501A) 42X30 ON 1-2 INCH PSST POST	\$888.08	EA	0.00	6.00	34.00	40.00	\$30,194.72
	0180	9039902	MISC. WRONG WAY (R5-1A) 42X30 ON BACK OF EXISTING POSTS	\$400.00	EA	0.00	0.00	1.00	1.00	\$400.00
Total Amount of Items Paid this Estimate -										\$82,389.48

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2I3225	0001	0010	6129902	MISC. TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	14.00	15	EA	21.00	\$686.28	\$14,411.88
	0001	0020	6169902	MISC. PARTIAL RAMP CLOSURE	0.00	15	EA	7.00	\$110.00	\$770.00
	0001	0030	6169902	MISC. SHOULDER WORK AHEAD	14.00	7	EA	13.00	\$110.00	\$1,430.00
	0002	0040	9039902	MISC. DO NOT ENTER (R5-1) - 48 IN. X 48 IN. ON 2 - 2 IN. PSST POSTS	32.00	28	EA	44.00	\$939.51	\$41,338.44
	0002	0050	9039902	MISC. DO NOT ENTER (R5-1) - 48 IN. X 48 IN. ON BACK OF EXISTING POSTS	0.00	1	EA	0.00	\$325.00	\$0.00
	0002	0060	9039902	MISC. REMOVAL OF EXISTING SIGNS FROM EXISTING POST	12.00	11	EA	17.00	\$400.00	\$6,800.00
	0002	0070	9039902	MISC. REMOVAL OF EXISTING SIGNS, POST AND FOOTINGS	16.00	15	EA	21.00	\$581.58	\$12,213.18
	0002	0080	9039902	MISC. WRONG WAY (R5-1A) - 42 IN. X 30 IN. ON 1 - 2 IN. PSST POST	24.00	30	EA	38.00	\$888.08	\$33,747.04
	0002	0090	9039902	MISC. WRONG WAY (R5-1A) - 42 IN. X 30 IN. ON BACK OF EXISTING POSTS	3.00	1	EA	1.00	\$450.00	\$450.00
J5I3303	0001	0100	6129902	MISC. TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	23.00	43	EA	19.00	\$100.00	\$1,900.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-D01	0003	August 16, 2019	September 15, 2019	September 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5I3303	0001	0110	6169902	MISC. PARTIAL RAMP CLOSURE	0.00	43	EA	16.00	\$33.14	\$530.24
	0001	0120	6169902	MISC. SHOULDER WORK AHEAD	23.00	43	EA	4.00	\$33.14	\$132.56
	0040	0130	9039902	MISC. DO NOT ENTER (R5-1) 48X48 ON 2-2 INCH PSST POSTS	46.00	69	EA	36.00	\$939.51	\$33,822.36
	0040	0140	9039902	MISC. DO NOT ENTER (R5-1) 48X48 ON BACK OF EXISTING POSTS	0.00	17	EA	0.00	\$390.00	\$0.00
	0040	0150	9039902	MISC. REMOVAL OF EXISTING SIGNS FROM EXISTING POST	23.00	22	EA	24.00	\$275.00	\$6,600.00
	0040	0160	9039902	MISC. REMOVAL OF EXISTING SIGNS, POSTS AND FOOTINGS	23.00	43	EA	31.00	\$581.58	\$18,028.98
	0040	0170	9039902	MISC. WRONG WAY (R501A) 42X30 ON 1-2 INCH PSST POST	46.00	69	EA	40.00	\$888.08	\$35,523.20
	0040	0180	9039902	MISC. WRONG WAY (R5-1A) 42X30 ON BACK OF EXISTING POSTS	0.00	17	EA	1.00	\$400.00	\$400.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5I3303	0100	6129902	MISC.	exit 141 eb and wb	9/4/19	mcllac1	2.00	EA		
				Exit 137 EB and WB, Exit 133 EB and WB.	9/6/19	mcllac1	4.00	EA		
				Exit 148 EB and WB, Exit 131 Wb	9/9/19	mcllac1	3.00	EA		
				Exit 131 Eb, Exit 128 WB, Exit 127 WB.	9/10/19	mcllac1	3.00	EA		
				Exit 128 EB, Exit 126 WB, Exit 125 WB, Exit 125 EB	9/11/19	mcllac1	4.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End				Created Date		Estimate Type	
190419-D01		0003		August 16, 2019		September 15, 2019				September 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J5I3303	0110	6169902	MISC.	exit 141 eb and wb.	9/4/19	mcllac1	2.00	EA					
				Exit 137 EB and WB, Exit 133 EB and WB	9/6/19	mcllac1	4.00	EA					
				Exit 148 EB and WB, Exit 131 Wb	9/9/19	mcllac1	3.00	EA					
				Exit 131 Eb, Exit 128 WB, Exit 127 WB.	9/10/19	mcllac1	2.00	EA					
				Exit 128 EB, Exit 126 WB, Exit 125 WB, Exit 125 EB	9/11/19	mcllac1	4.00	EA					
	0120	6169902	MISC.		exit 161 eb	9/4/19	mcllac1	1.00	EA				
					Exit 131 Eb, Exit 128 WB, Exit 127 WB.	9/10/19	mcllac1	1.00	EA				
	0130	9039902	MISC.		Exit 161 R: 38.910866, 91.701307 L: 38.910747, 91.701178 Exit 141 WB R: 38.952631, 92.008209 L: 38.952773, 92.008153 Exit 141 EB R: 38.951787, 92.009111 L: 38.951590, 92.009106	9/4/19	mcllac1	6.00	EA				
					Exit 137 EB R: 38.953203, 92.129139 L: 38.953113, 92.129172 Exit 137 WB	9/6/19	mcllac1	4.00	EA				



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-D01		0003		August 16, 2019		September 15, 2019			September 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J5I3303	0130	9039902	MISC.	R: 38.953942, 92.128274 L: 38.954092, 92.128235							
				Exit 148 EB and WB, Exit 131 Wb	9/9/19	mcllac1	6.00	EA			
				Exit 131 Eb, Exit 128 WB, Exit 127 WB.	9/10/19	mcllac1	6.00	EA			
				Exit 128 EB, Exit 126 WB, Exit 125 WB, Exit 125 EB	9/11/19	mcllac1	8.00	EA			
	0150	9039902	MISC.	Exit 141 EB	9/4/19	mcllac1	1.00	EA			
				Exit 133 EB and WB	9/6/19	mcllac1	4.00	EA			
				Exit 148 EB and WB, Exit 131 Wb	9/9/19	mcllac1	5.00	EA			
				Exit 131 Eb, Exit 128 WB, Exit 127 WB.	9/10/19	mcllac1	5.00	EA			
				Exit 128 EB, Exit 126 WB, Exit 125 WB, Exit 125 EB	9/11/19	mcllac1	8.00	EA			
	0160	9039902	MISC.	exit 161 eb, exit 141 eb and wb.	9/4/19	mcllac1	5.00	EA			
				Exit 137 EB and WB.	9/6/19	mcllac1	4.00	EA			
				Exit 148 EB and WB, Exit 131 Wb	9/9/19	mcllac1	7.00	EA			
				Exit 131 Eb, Exit 128 WB, Exit 127 WB.	9/10/19	mcllac1	3.00	EA			
				Exit 128 EB, Exit 126 WB, Exit 125	9/11/19	mcllac1	7.00	EA			



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End				Created Date		Estimate Type	
190419-D01		0003		August 16, 2019		September 15, 2019				September 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J5I3303	0160	9039902	MISC.	WB, Exit 125 EB									
	0170	9039902	MISC.	Exit 161 EB R: 38.910979, 91.701748 L: 38.910905, 91.701766 Exit 141 WB R: 38.952585, 92.007532 L: 38.952623, 92.007531 Exit 141 EB R: 38.951851, 92.009892 L: 38.951754, 92.009918	9/4/19	mcclac1	6.00	EA					
				Exit 137 EB R: 38.953289, 92.129811 L: 38.953174, 92.129340 Exit 137 WB R: 38.953734, 92.127526 L: 38.953942, 92.127469 Exit 133 WB R: 38.959035, 92.202835 L: 38.959061, 92.202846 Exit 133 EB R: 38.958127, 92.205070 L: 38.958293, 92.205119	9/6/19	mcclac1	8.00	EA					
				Exit 148 EB and WB, Exit 131 Wb	9/9/19	mcclac1	6.00	EA					
				Exit 131 Eb, Exit 128 WB, Exit 127 WB.	9/10/19	mcclac1	6.00	EA					



Missouri Department of Transportation Contractor's Pay Estimate Summary

September 20, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End				Created Date		Estimate Type	
190419-D01		0003		August 16, 2019		September 15, 2019				September 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J5I3303	0170	9039902	MISC.	Exit 128 EB, Exit 126 WB, Exit 125 WB, Exit 125 EB	9/11/19	mcllac1	8.00	EA					
	0180	9039902	MISC.	Exit 127 WB	9/10/19	mcllac1	1.00	EA					