



# Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress

**Prepared For:**

**R. V. Wagner, Inc.**  
4712 Green Park Road  
St. Louis, MO 63123  
(314)892-1600FAX

**Prepared By:**

**Festus Project Office (Jefferson/Frankl)**  
3595 Plass Road  
Festus, MO 63028

**Prepared By:**

**O'Fallon Project Office (St. Charles Co)**  
6780 Old Highway N  
St. Charles, MO 63304

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3379	FAF 94-1(29)	Add J-Turns	94	ST CHARLES	from O' Fallon Rd. to Wolfrum Rd. in Weldon Spring

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$713,681.70		\$713,681.70	21.12%	October 31, 2019	October 31, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3379			

Contract Total Pay For Estimate No. 001			
		To Date	Previous
190419-F01			This Estimate
	Total Earnings	\$150,730.87	\$0.00
	Total Adjustments	\$0.00	\$150,730.87
		\$150,730.87	\$0.00
<b>Contract Total Payable This Estimate:</b>			<b>\$150,730.87</b>

Approval Date		By User
August 6, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	brinkr1



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress
Approval Date				By User	
August 6, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			lewisj1	
August 7, 2019	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1	

Totals by Job Numbers			
	To Date	Previous	This Estimate
J6S3379	Participating	\$150,730.87	\$150,730.87
	Non-Participating	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$150,730.87</b>	<b>\$150,730.87</b>
	*Stockpiled Materials*	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*		
	*Line Item Adjustments*	\$66,132.20	\$66,132.20
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*		
	Contract Adjustments	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun Adjustments	(\$572.40)	(\$572.40)
	<b>Totals:</b>	<b>\$150,730.87</b>	<b>\$150,730.87</b>
<b>Project Total Payable This Estimate:</b>			<b>\$150,730.87</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3379, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	brinkr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3379, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	brinkr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3379, Item	brinkr1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
6191000, Project Item Line Number 0260, Material Set 619100096, Material 0619PET - Material for Pavement Edge Treatment, Acceptance Action Generic 0619PET is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6S3379, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	brinkr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190419-F01, Contract Project J6S3379, Project Item Line Number 0440, Contract Line Item Number 0440, Item 8061006, Minor Item.	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3379, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	brinkr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190419-F01, Contract Project J6S3379, Project Item Line Number 0460, Contract Line Item Number 0460, Item 8061019, Minor Item.	brinkr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3379, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	brinkr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3379, Item 8061006, Project Item Line Number 0440, Material Set 8061006, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	brinkr1	Acknowledged

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3379	0020	2022010		\$63,800.00	LS	0.00	0.00	0.35	0.35	\$22,330.00
	0030	2031000		\$31.00	CUYD	0.00	0.00	427.00	427.00	\$13,237.00
	0060	2071000		\$800.00	STA	0.00	0.00	1.25	1.25	\$1,000.00
	0070	3040506		\$6.00	SQYD	0.00	0.00	0.00	0.00	\$9,862.68



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3379	0080	4010150		\$30.30	SQYD	0.00	0.00	0.00	0.00	\$10,568.64
	0090	4019905	MISC. OPTIONAL PAVEMENT	\$41.60	SQYD	0.00	0.00	1,294.98	1,294.98	\$53,871.17
	0150	6161005		\$8.00	SQFT	0.00	0.00	576.00	576.00	\$4,608.00
	0160	6161008		\$47.00	EA	0.00	0.00	27.00	27.00	\$1,269.00
	0170	6161009		\$35.00	EA	0.00	0.00	17.00	17.00	\$595.00
	0180	6161025		\$14.00	EA	0.00	0.00	84.00	84.00	\$1,176.00
	0200	6161033		\$32.00	EA	0.00	0.00	28.00	28.00	\$896.00
	0210	6161040		\$600.00	EA	0.00	0.00	2.00	2.00	\$1,200.00
	0230	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$3,300.00	EA	0.00	0.00	2.00	2.00	\$6,600.00
	0260	6191000		\$3.50	LF	0.00	0.00	0.00	0.00	\$2,819.78
	0390	6274000		\$9,400.00	LS	0.00	0.00	0.75	0.75	\$7,050.00
	0440	8061006		\$15.00	LF	0.00	0.00	0.00	0.00	\$4,500.00
	0460	8061019		\$3.60	LF	-159.00	0.00	2,541.00	2,541.00	\$9,147.60
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$150,730.87</b>

### Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3379	0001	0010	2013000		0.00	1	ACRE	0.00	\$11,500.00	\$0.00
	0001	0020	2022010		0.00	1	LS	0.35	\$63,800.00	\$22,330.00
	0001	0030	2031000		0.00	1087	CUYD	427.00	\$31.00	\$13,237.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3379	0001	0040	2036000		0.00	565	CUYD	140.00	\$6.50	\$910.00
	0001	0050	2063000		0.00	8	CUYD	0.00	\$500.00	\$0.00
	0001	0060	2071000		0.00	8	STA	1.25	\$800.00	\$1,000.00
	0001	0070	3040506		0.00	5424	SQYD	1,643.78	\$6.00	\$9,862.68
	0001	0080	4010150		0.00	937	SQYD	348.80	\$30.30	\$10,568.64
	0001	0090	4019905	MISC. OPTIONAL PAVEMENT	0.00	4327	SQYD	1,294.98	\$41.60	\$53,871.17
	0001	0100	5021308		0.00	159	SQYD	0.00	\$52.40	\$0.00
	0001	0110	6064500		0.00	50	CUYD	0.00	\$175.00	\$0.00
	0001	0120	6083003		0.00	12	SQYD	0.00	\$94.00	\$0.00
	0001	0130	6083006		0.00	84	SQYD	0.00	\$76.00	\$0.00
	0001	0140	6123000A		0.00	2	EA	0.00	\$1,750.00	\$0.00
	0001	0150	6161005		0.00	1119	SQFT	576.00	\$8.00	\$4,608.00
	0001	0160	6161008		0.00	43	EA	27.00	\$47.00	\$1,269.00
	0001	0170	6161009		0.00	17	EA	17.00	\$35.00	\$595.00
	0001	0180	6161025		0.00	226	EA	84.00	\$14.00	\$1,176.00
	0001	0190	6161030		0.00	10	EA	0.00	\$235.00	\$0.00
	0001	0200	6161033		0.00	42	EA	28.00	\$32.00	\$896.00
	0001	0210	6161040		0.00	2	EA	2.00	\$600.00	\$1,200.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3379	0001	0220	6161070		0.00	11	EA	0.00	\$70.00	\$0.00
	0001	0230	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	0.00	4	EA	2.00	\$3,300.00	\$6,600.00
	0001	0240	6181000		0.00	1	LS	0.00	\$41,600.00	\$0.00
	0001	0250	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	0.00	2	EA	0.00	\$600.00	\$0.00
	0001	0260	6191000		0.00	3207	LF	805.65	\$3.50	\$2,819.78
	0001	0270	6200015		0.00	127	LF	0.00	\$29.00	\$0.00
	0001	0280	6200018		0.00	270	LF	0.00	\$17.50	\$0.00
	0001	0290	6200021		0.00	12	EA	0.00	\$300.00	\$0.00
	0001	0300	6200030		0.00	5	EA	0.00	\$380.00	\$0.00
	0001	0310	6200042		0.00	31	EA	0.00	\$23.00	\$0.00
	0001	0320	6205902A		0.00	5531	LF	0.00	\$1.30	\$0.00
	0001	0330	6205903A		0.00	3579	LF	0.00	\$1.30	\$0.00
	0001	0340	6206001C		0.00	232	LF	0.00	\$1.30	\$0.00
	0001	0350	6207001		0.00	3790	LF	0.00	\$0.60	\$0.00
	0001	0360	6207002		0.00	4	EA	0.00	\$70.00	\$0.00
	0001	0370	6209902	MISC. INLAID PAVEMENT MARKER	0.00	51	EA	0.00	\$117.00	\$0.00
	0001	0380	6209902	MISC. MODIFIED RAISED PAVEMENT MARKER	0.00	3	EA	0.00	\$17.50	\$0.00
	0001	0390	6274000		0.00	1	LS	0.75	\$9,400.00	\$7,050.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3379	0001	0400	7261015		0.00	64	LF	0.00	\$50.00	\$0.00
	0001	0410	7321013A		0.00	2	EA	0.00	\$800.00	\$0.00
	0001	0420	8051000A		0.00	0.600	ACRE	0.00	\$7,000.00	\$0.00
	0001	0430	8061005		0.00	840	LF	0.00	\$15.00	\$0.00
	0001	0440	8061006		0.00	36	LF	300.00	\$15.00	\$4,500.00
	0001	0450	8061016		0.00	83	CUYD	0.00	\$75.00	\$0.00
	0001	0460	8061019		0.00	2541	LF	2,700.00	\$3.60	\$9,720.00
	0001	0470	8064128		0.00	1465	SQYD	0.00	\$6.50	\$0.00
	0010	0480	6069902	MISC. HTGC ANCHOR ASSEMBLY	0.00	2	EA	0.00	\$3,750.00	\$0.00
	0010	0490	6069903	MISC. HIGH TENSION GUARD CABLE	0.00	626	LF	0.00	\$17.00	\$0.00
	0020	0500	9011062		0.00	4	EA	0.00	\$3,750.00	\$0.00
	0020	0510	9011115		0.00	4	EA	0.00	\$650.00	\$0.00
	0020	0520	9011312		0.00	8	EA	0.00	\$740.00	\$0.00
	0020	0530	9013004		0.00	36	LF	0.00	\$16.40	\$0.00
	0020	0540	9014003		0.00	306	LF	0.00	\$25.50	\$0.00
	0020	0550	9015010		0.00	186	LF	0.00	\$2.50	\$0.00
	0020	0560	9016110		0.00	4	EA	0.00	\$725.00	\$0.00
	0020	0570	9017110		0.00	504	LF	0.00	\$0.70	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F01	0001	See NTP Date	August 1, 2019	August 5, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3379	0020	0580	9017407		0.00	284	LF	0.00	\$3.75	\$0.00
	0020	0590	9018245		0.00	4	EA	0.00	\$1,150.00	\$0.00
	0020	0600	9019902	MISC. 240/480V MULTICIRCUIT PAD MOUNTED POWER SUPPLY	0.00	2	EA	0.00	\$10,900.00	\$0.00
	0040	0610	9031010		0.00	10.500	CUYD	0.00	\$1,300.00	\$0.00
	0040	0620	9031210		0.00	560	LB	0.00	\$5.85	\$0.00
	0040	0630	9031220		0.00	6090	LB	0.00	\$4.70	\$0.00
	0040	0640	9035004A		0.00	496	SQFT	0.00	\$27.00	\$0.00
	0040	0650	9035069A		0.00	66	SQFT	0.00	\$30.40	\$0.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3379	0020	2022010	REMOVAL OF IMPROVEMENTS	EB Rte. 94 J-Turn lane	7/30/19	brinkr1	0.35	LS		
	0030	2031000	CLASS A EXCAVATION	EB Rte. 94 J-Turn lane	7/30/19	brinkr1	427.00	CUYD		
	0060	2071000	LINEAR GRADING CLASS 1	EB Rte. 94 J-Turn lane, Full depth shoulder replacement	7/30/19	brinkr1	1.25	STA		
	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	EB Rte. 94 J-Turn lane	7/30/19	brinkr1	1,643.78	SQYD		
	0080	4010150	TYPE A2 SHOULDER	Decel lane W/ taper E.B. Rte. 94	8/1/19	brinkr1	348.80	SQYD		





## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F01		0001		See NTP Date		August 1, 2019		August 5, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3379	0090	4019905	MISC.	Decel lane W/ Taper E.B. Rte. 94	8/1/19	brinkr1	811.30	SQYD			
				New J-Turn Installation		brinkr1	483.68	SQYD			
	0150	6161005	CONSTRUCTION SIGNS	qty 1 RATE OUR WORK ZONE sign located east of Westwood Dr. about 500ft	7/17/19	brinkr1	8.00	SQFT			
				qty 1 RATE OUR WORK ZONE. East bound Rte. 94 about 500ft east of Cedar Glen Dr.		brinkr1	8.00	SQFT			
				qty 1 ROAD WORK AHEAD sign on Independence Rd. just S. of Rte. 94		brinkr1	16.00	SQFT			
				qty 2 ROAD IMPROVEMENT FALL 2019, one just E. of Cedar Glen Dr. on EB Rte. 94, and one about 550ft E. of Westwood Dr. on WB Rte. 94		brinkr1	24.00	SQFT			
				qty 2 ROAD WORK AHEAD signs located on S. Breeze Rd. one on north side of Rte. 94 and one on south side of 94		brinkr1	32.00	SQFT			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F01		0001		See NTP Date		August 1, 2019		August 5, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3379	0150	6161005	CONSTRUCTION SIGNS	qty 2 ROAD WORK AHEAD signs located on WB Rte. 94 about 150ft west of Westwood Dr.	7/17/19	brinkr1	32.00	SQFT			
				qty 2 ROAD WORK AHEAD signs on Wolfrum Rd. one N. of Rte. 94 and one S. of Rte. 94		brinkr1	32.00	SQFT			
				qty 2 ROAD WORK AHEAD signs, one on O'Fallon Rd. and one on Center Point Hospital Dr.		brinkr1	32.00	SQFT			
				qty 2 SPEED LIMIT 55 signs on EB Rte. 94 just W. of Wolfrum Rd.		brinkr1	24.00	SQFT			
				qty 2 SPEED LIMIT 55 signs on WB Rte. 94 just west of S. Breeze		brinkr1	24.00	SQFT			
				qty 2 WORK ZONE signs, and qty 2 SPEED LIMIT 45 signs located on EB Rte. 94 just east of S. Breeze Rd.		brinkr1	36.00	SQFT			
				qty 4 ROAD WORK AHEAD signs, located at each end of job		brinkr1	64.00	SQFT			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-F01		0001		See NTP Date		August 1, 2019			August 5, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3379	0150	6161005	CONSTRUCTION SIGNS	site on Rte. 94, two about 450ft E. of Westwood Dr., two about 150ft W. of CenterPoint Hospital Dr.	7/17/19						
			qty 4, WORK ZONE NO PHONE ZONE signs two located at east end of job, and two located west end of job site			brinkr1	48.00	SQFT			
			qty 1 LEFT LANE CLOSED, qty 1 MERGE with arrow right, about 200ft west of Wolfrom Rd. on West bound Rte. 94		7/23/19	brinkr1	32.00	SQFT			
			qty 1 MERGE with arrow, qty 1 LEFT LANE CLOSED, located about 500ft east of Independence Rd. on EB Rte. 94			brinkr1	32.00	SQFT			
			qty 1 MERGE with arrow, qty 1 LEFT LANE CLOSED, located just west of S. Breeze on EB Rte. 94			brinkr1	32.00	SQFT			
			qty 2 LEFT LANE			brinkr1	32.00	SQFT			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F01		0001		See NTP Date		August 1, 2019		August 5, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3379	0150	6161005	CONSTRUCTION SIGNS	CLOSED AHEAD signs, about 250ft west of Westwood Dr. on WB Rte. 94	7/23/19						
				qty 2 LEFT LANE CLOSED AHEAD signs, just east of Independence Rd. on EB Rte. 94		brinkr1	32.00	SQFT			
				qty 2, 45 SPEED LIMIT with qty 2 WORK ZONE plaques, just west of Wolfrum Rd. on WB Rte. 94		brinkr1	36.00	SQFT			
	0160	6161008	ADVANCED WARNING RAIL SYSTEM	attached under ROAD WORK AHEAD sign two at each end of job site	7/17/19	brinkr1	4.00	EA			
			mounted under temp. traffic control signs located along Rte. 94 EB and WB in various locations		brinkr1	9.00	EA				
			qty 2 AWRS location one on S. Breeze north of Rte. 94 and one S. Breeze south of Rte. 94		brinkr1	2.00	EA				
			qty 2 signs west of Independence	7/23/19	brinkr1	2.00	EA				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type			
190419-F01		0001		See NTP Date		August 1, 2019		August 5, 2019		Progress			
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J6S3379	0160	6161008	ADVANCED WARNING RAIL SYSTEM	Rd. EB lane Rte. 94									
				mounted under Temp. traffic control signs located in various locations along Rte. 94	7/25/19	brinkr1	10.00	EA					
	0170	6161009	FLAG ASSEMBLY	East end of job site, qty 2 on RWA signs on WB Rte. 94, located just west of Center Point Hospital Dr.	7/25/19	brinkr1	2.00	EA					
				West end of job site, qty 2 on WB 94 just west of Weldon Springs Rd.					brinkr1	2.00	EA		
				mounted on top of Temp. traffic control signs located along Rte. 94 in various locations					brinkr1	13.00	EA		
	0180	6161025	CHANNELIZER (TRIM LINE)	East bound Rte. 94 left lane drop located just east of S. Breeze Rd.	7/23/19	brinkr1	32.00	EA					
				Rte. 94 WB left lane drop					7/25/19	brinkr1	52.00	EA	
	0200	6161033	DIRECTIONAL INDICATOR BARRICADE	qty 14 for WB Rte. 94 lane drop at J-Turn, and qty 14 for EB Rte. 94 lane drop at J-Turn	7/25/19	brinkr1	28.00	EA					



## Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F01		0001		See NTP Date		August 1, 2019		August 5, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3379	0210	6161040	FLASHING ARROW PANEL	qty1 just west of Wolfrum Rd. on WB Rte. 94, and qty 1 east of Center Point Hospital Dr. on EB Rte. 94	7/25/19	brinkr1	2.00	EA			
	0230	6169902	MISC.	one at each end of job site along Rte. 94	7/17/19	brinkr1	2.00	EA			
	0260	6191000	PAVEMENT EDGE TREATMENT	EB Rte. 94 J-Turn lane	7/30/19	brinkr1	805.65	LF			
	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	Rte. 94 east bound and west bound	7/19/19	brinkr1	0.75	LS			
	0440	8061006	ALTERNATE DITCH CHECK	MoDOT and RV Wagner agreed to use "alternate ditch checks" in place of "rock ditch checks" in 90% of the locations, in various locations along Rte. 94	7/19/19	brinkr1	300.00	LF			
	0460	8061019	SILT FENCE	At the "Clear and Grub Existing Tree Line" we added 290ft of additional silt fence STA 102+70 RT to 105+60 RT the rest/majority of the silt fence was installed in various locations along job site	7/19/19	brinkr1	2,700.00	LF			