



# Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F02	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

**Prepared For:**

**Pavement Solutions, LLC**  
 #20 Mid Rivers Trade Court  
 St. Peters, MO 63376  
 (636)397-1035FAX

**Prepared By:**

**Festus Project Office (Jefferson/Frankl)**  
 3595 Plass Road  
 Festus, MO 63028

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3393	FAS S502(10)	Scour repair	K	FRANKLIN	at the Meramec River
J6S3394	FAS S502(12)	Scour repair	H	JEFFERSON	at the Big River

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$765,005.48	(\$22,298.20)	\$742,707.28	100.00%	October 31, 2019	October 31, 2019	Oct 30, 2019 9:40:09 AM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3393			
J6S3394			

Contract Total Pay For Estimate No. 0014				
		To Date	Previous	This Estimate
190419-F02				
	Total Earnings	\$371,353.64	\$363,997.64	\$7,356.00
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$371,353.64	\$363,997.64	
<b>Contract Total Payable This Estimate:</b>				<b>\$7,356.00</b>



# Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F02	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Approval Date	By User
January 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by LEEKEJ1
January 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by vancef1
January 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J6S3393		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Participating	\$145,093.19	\$138,829.19	\$6,264.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$145,093.19</b>	<b>\$138,829.19</b>	<b>\$6,264.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	(\$6,264.00)	\$6,264.00
	<b>Totals:</b>	<b>\$145,093.19</b>	<b>\$138,829.19</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$6,264.00</b>
J6S3394		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Participating	\$226,260.45	\$225,168.45	\$1,092.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$226,260.45</b>	<b>\$225,168.45</b>	<b>\$1,092.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	(\$1,092.00)	\$1,092.00
	<b>Totals:</b>	<b>\$226,260.45</b>	<b>\$225,168.45</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$1,092.00</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F02	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3393	0010	2022010		\$10,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	2031000		\$16.00	CUYD	0.00	480.00	72.00	552.00	\$1,152.00
	0030	2159903	MISC. MODIFIED SHAPING SLOPES, CLASS III	\$16.00	LF	0.00	300.00	0.00	300.00	\$0.00
	0040	6113020		\$42.00	CUYD	0.00	374.00	72.00	446.00	\$3,024.00
	0050	6113040		\$23.00	CUYD	0.00	374.00	72.00	446.00	\$1,656.00
	0060	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$3,700.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0070	6181000		\$50,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0080	6189901	MISC. TEMPORARY ACCESS ROAD	\$11,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0090	6240103A		\$4.00	SQYD	0.00	346.00	108.00	454.00	\$432.00
	0100	6274000		\$4,300.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0110	8061005		\$13.00	LF	0.00	44.50	0.00	44.50	\$0.00
	0130	8061050		\$28.00	LF	0.00	176.00	0.00	176.00	\$0.00
	0140	6061060		\$22.13	LF	0.00	113.00	0.00	113.00	\$0.00
	0150	6061069		\$3,307.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0160	6063014		\$3,267.00	EA	0.00	2.00	0.00	2.00	\$0.00
	J6S3394	0170	2022010		\$12,000.00	LS	0.00	1.00	0.00	1.00
0180		2031000		\$34.00	CUYD	0.00	390.00	0.00	390.00	\$0.00
0190		2036000		\$12.00	CUYD	0.00	116.00	0.00	116.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F02	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3394	0200	2159903	MISC. MODIFIED SHAPING SLOPES, CLASS III	\$16.00	LF	0.00	1,505.00	0.00	1,505.00	\$0.00
	0210	6113020		\$35.00	CUYD	0.00	736.00	0.00	736.00	\$0.00
	0220	6113040		\$23.00	CUYD	0.00	736.00	0.00	736.00	\$0.00
	0230	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$3,700.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0240	6181000		\$50,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0250	6189901	MISC. TEMPORARY ACCESS RD.	\$20,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0260	6240103A		\$3.80	SQYD	0.00	1,104.00	0.00	1,104.00	\$0.00
	0270	6274000		\$4,300.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0300	8061019		\$4.00	LF	0.00	441.00	273.00	714.00	\$1,092.00
	0310	8061050		\$28.00	LF	0.00	160.00	0.00	160.00	\$0.00
	0320	6061061		\$24.05	LF	0.00	1,225.00	0.00	1,225.00	\$0.00
	0330	6063014		\$3,462.00	EA	0.00	4.00	0.00	4.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$7,356.00</b>

### Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3393	0001	0010	2022010		0.00	1	LS	1.00	\$10,000.00	\$10,000.00
	0001	0020	2031000		72.00	480	CUYD	552.00	\$16.00	\$8,832.00
	0001	0030	2159903	MISC. MODIFIED SHAPING SLOPES, CLASS III	0.00	300	LF	300.00	\$16.00	\$4,800.00
	0001	0040	6113020		72.00	374	CUYD	446.00	\$42.00	\$18,732.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F02	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3393	0001	0050	6113040		72.00	374	CUYD	446.00	\$23.00	\$10,258.00
	0001	0060	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	1.00	\$3,700.00	\$3,700.00
	0001	0070	6181000		0.00	1	LS	1.00	\$50,000.00	\$50,000.00
	0001	0080	6189901	MISC. TEMPORARY ACCESS ROAD	0.00	1	LS	1.00	\$11,500.00	\$11,500.00
	0001	0090	6240103A		108.00	346	SQYD	454.00	\$4.00	\$1,816.00
	0001	0100	6274000		0.00	1	LS	1.00	\$4,300.00	\$4,300.00
	0001	0110	8061005		-33.50	78	LF	44.50	\$13.00	\$578.50
	0001	0120	8061016		-15.00	15	CUYD	0.00	\$21.00	\$0.00
	0001	0130	8061050		-24.00	200	LF	176.00	\$28.00	\$4,928.00
	0010	0140	6061060		0.00	113	LF	113.00	\$22.13	\$2,500.69
	0010	0150	6061069		0.00	2	EA	2.00	\$3,307.00	\$6,614.00
	0010	0160	6063014		0.00	2	EA	2.00	\$3,267.00	\$6,534.00
J6S3394	0001	0170	2022010		0.00	1	LS	1.00	\$12,000.00	\$12,000.00
	0001	0180	2031000		0.00	390	CUYD	390.00	\$34.00	\$13,260.00
	0001	0190	2036000		0.00	116	CUYD	116.00	\$12.00	\$1,392.00
	0001	0200	2159903	MISC. MODIFIED SHAPING SLOPES, CLASS III	0.00	1505	LF	1,505.00	\$16.00	\$24,080.00
	0001	0210	6113020		-203.00	939	CUYD	736.00	\$35.00	\$25,760.00
	0001	0220	6113040		-203.00	939	CUYD	736.00	\$23.00	\$16,928.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F02	0014	December 16, 2019	January 1, 2020	January 2, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3394	0001	0230	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	1.00	\$3,700.00	\$3,700.00
	0001	0240	6181000		0.00	1	LS	1.00	\$50,000.00	\$50,000.00
	0001	0250	6189901	MISC. TEMPORARY ACCESS RD.	0.00	1	LS	1.00	\$20,000.00	\$20,000.00
	0001	0260	6240103A		-312.00	1416	SQYD	1,104.00	\$3.80	\$4,195.20
	0001	0270	6274000		0.00	1	LS	1.00	\$4,300.00	\$4,300.00
	0001	0280	8061005		-119.00	119	LF	0.00	\$13.00	\$0.00
	0001	0290	8061016		-24.00	24	CUYD	0.00	\$21.00	\$0.00
	0001	0300	8061019		273.00	441	LF	714.00	\$4.00	\$2,856.00
	0001	0310	8061050		-74.00	234	LF	160.00	\$28.00	\$4,480.00
	0010	0320	6061061		0.00	1225	LF	1,225.00	\$24.05	\$29,461.25
	0010	0330	6063014		0.00	4	EA	4.00	\$3,462.00	\$13,848.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

No Data Available