



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0001	See NTP Date	June 15, 2019	June 18, 2019	Progress

Prepared For:

TraMar Contracting, Inc.
3051 Mercantile Industrial Drive
St. Charles, MO 63301
(636)255-0719FAX

Prepared By:

Maryland Heights Project Office (North)
2620 Adie Road
St. Louis, MO 63043

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3411	FAS-S502(032)	Pavement marking	D	ST LOUIS CITY	from east of 270 to 12th Street

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$546,442.50		\$546,442.50	14.07%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3411			

Contract Total Pay For Estimate No. 001

	To Date	Previous	This Estimate
190419-F06			
Total Earnings	\$76,885.70	\$0.00	\$76,885.70
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$76,885.70	\$0.00	
Contract Total Payable This Estimate:			\$76,885.70

Approval Date	By User
June 18, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by BAUERD1
June 18, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by BAUERD1
June 19, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0001	See NTP Date	June 15, 2019	June 18, 2019	Progress

Totals by Job Numbers				
J6S3411		To Date	Previous	This Estimate
	Participating	\$76,885.70	\$0.00	\$76,885.70
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$76,885.70	\$0.00	\$76,885.70
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$19,247.62	\$0.00	\$19,247.62
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$615.00)	\$0.00	(\$615.00)
	Totals:	\$76,885.70	\$0.00	\$76,885.70
Project Total Payable This Estimate:				\$76,885.70

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6200015, Project Item Line Number 0070, Material Set 620015, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190419-F06, Contract Project J6S3411, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6209903, Minor Item.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6200021, Project Item Line Number 0080, Material Set 620002196, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6169901, Project Item Line Number 0030, Material Set 06161040, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item	BAUERD1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0001	See NTP Date	June 15, 2019	June 18, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
6200009, Project Item Line Number 0050, Material Set 620000996, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBid White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	BAUERD1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3411	0010	6123000A		\$1,000.00	EA	0.00	0.00	2.00	2.00	\$2,000.00
	0020	6161040		\$200.00	EA	0.00	0.00	4.00	4.00	\$800.00
	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$672.00	LS	0.00	0.00	0.00	0.00	\$168.00
	0040	6181000		\$65,000.00	LS	0.00	0.00	0.25	0.25	\$16,250.00
	0050	6200009		\$4.00	LF	0.00	0.00	926.50	926.50	\$8,302.80
	0070	6200015		\$17.00	LF	0.00	0.00	863.10	863.10	\$15,896.70
	0080	6200021		\$220.00	EA	0.00	0.00	31.00	31.00	\$20,020.00
	0100	6200027		\$350.00	EA	0.00	0.00	3.00	3.00	\$1,050.00
	0110	6200036		\$180.00	EA	0.00	0.00	11.00	11.00	\$1,980.00
	0130	6205902A		\$0.17	LF	0.00	0.00	374.00	374.00	\$122.40
0140	6207001		\$1.00	LF	0.00	0.00	3,109.80	3,109.80	\$3,109.80	



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0001	See NTP Date	June 15, 2019	June 18, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3411	0150	6207002		\$50.00	EA	0.00	0.00	94.00	94.00	\$4,700.00
	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	\$50.00	EA	0.00	0.00	10.00	10.00	\$500.00
	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	\$5.00	LF	-123.00	0.00	348.00	348.00	\$1,740.00
	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	\$2.00	LF	0.00	0.00	123.00	123.00	\$246.00
Total Amount of Items Paid this Estimate -										\$76,885.70

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0010	6123000A		0.00	2	EA	2.00	\$1,000.00	\$2,000.00
	0001	0020	6161040		0.00	4	EA	4.00	\$200.00	\$800.00
	0001	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.25	\$672.00	\$168.00
	0001	0040	6181000		0.00	1	LS	0.25	\$65,000.00	\$16,250.00
	0001	0050	6200009		0.00	7658	LF	2,075.70	\$4.00	\$8,302.80
	0001	0060	6200012		0.00	1200	LF	0.00	\$10.00	\$0.00
	0001	0070	6200015		0.00	4824	LF	935.10	\$17.00	\$15,896.70
	0001	0080	6200021		0.00	219	EA	91.00	\$220.00	\$20,020.00
	0001	0090	6200024		0.00	8	EA	0.00	\$200.00	\$0.00
	0001	0100	6200027		0.00	35	EA	3.00	\$350.00	\$1,050.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0001	See NTP Date	June 15, 2019	June 18, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0110	6200036		0.00	1115	EA	11.00	\$180.00	\$1,980.00
	0001	0120	6205901A		0.00	163352	LF	0.00	\$0.11	\$0.00
	0001	0130	6205902A		0.00	282234	LF	720.00	\$0.17	\$122.40
	0001	0140	6207001		0.00	5172	LF	3,109.80	\$1.00	\$3,109.80
	0001	0150	6207002		0.00	292	EA	94.00	\$50.00	\$4,700.00
	0001	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	0.00	30	EA	10.00	\$50.00	\$500.00
	0001	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	0.00	348	LF	471.00	\$5.00	\$2,355.00
	0001	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	0.00	820	LF	123.00	\$2.00	\$246.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3411	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Page And 270 east to Page and Linpage Latitude: 38.62531 Longitude: -90.20803 Accuracy: 65m	6/10/19	erdmaa1	2.00	EA		
	0020	6161040	FLASHING ARROW PANEL	Page And 270 east to Page and Linpage Latitude: 38.62532 Longitude: -90.20820 Accuracy: 65m	6/10/19	erdmaa1	4.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0030	6169901	MISC.		6/13/19	bauerd1	0.25	LS			
	0040	6181000	MOBILIZATION	Route D	6/13/19	bauerd1	0.25	LS			
	0050	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Page and Schuetz Latitude: 38.62532 Longitude: -90.20807 Accuracy: 65m	6/10/19	erdmaa1	269.30	LF			
				Intersection Page and Ashby Latitude: 38.68717 Longitude: -90.36224 Accuracy: 65m	6/11/19	erdmaa1	367.40	LF			
				Intersection of Page and Page Industrial Latitude: 38.62512 Longitude: -90.20792 Accuracy: 65m		erdmaa1	138.00	LF			
				Intersection of Page and Dielman Latitude: 38.62546 Longitude: -90.20793 Accuracy: 65m		6/13/19	erdmaa1	374.50	LF		
				Intersection of Page and Spencer Latitude: 38.62549 Longitude: -90.20813		erdmaa1	493.50	LF			



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type		
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J6S3411	0050	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Accuracy: 65m	6/13/19								
				Intersection of Page and Woodson Latitude: 38.62546 Longitude: -90.20813 Accuracy: 65m		erdmaa1	433.00	LF					
	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Page and Linpage Latitude: 38.62537 Longitude: -90.20818 Accuracy: 65m	6/10/19	erdmaa1	137.60	LF					
				Page and Schuetz Latitude: 38.62531 Longitude: -90.20803 Accuracy: 65m		erdmaa1	47.50	LF					
				Intersection Page and Ashby Latitude: 38.68723 Longitude: -90.36257 Accuracy: 65m	6/11/19	erdmaa1	139.00	LF					
				Intersection of Page and Page Industrial Latitude: 38.62512 Longitude: -90.20793 Accuracy: 65m		erdmaa1	81.90	LF					
Intersection of		erdmaa1	130.60	LF									



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Page and Warson Latitude: 38.68690 Longitude: -90.36254 Accuracy: 41m	6/11/19							
				Intersection of Page and Dielman Latitude: 38.62546 Longitude: -90.20793 Accuracy: 65m	6/13/19	erdmaa1	112.00	LF				
				Intersection of Page and Spencer Latitude: 38.62549 Longitude: -90.20813 Accuracy: 65m		erdmaa1	127.00	LF				
				Intersection of Page and Woodson Latitude: 38.62431 Longitude: -90.20922 Accuracy: 1101m		erdmaa1	87.50	LF				
				Mid Block Crossing 9900 Page Latitude: 38.62533 Longitude: -90.20815 Accuracy: 65m		erdmaa1	72.00	LF				
	0080	6200021	PREFORMED THERMOPLASTIC	Page and Ball	6/10/19	erdmaa1	4.00	EA				



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0080	6200021	PAVEMENT MARKING, LEFT/RIGHT ARROW	Latitude: 38.62537 Longitude: -90.20812 Accuracy: 65m	6/10/19							
				Page and Linpage Latitude: 38.62537 Longitude: -90.20818 Accuracy: 65m		erdmaa1	4.00	EA				
				Page and Schuetz Latitude: 38.62534 Longitude: -90.20789 Accuracy: 65m		erdmaa1	5.00	EA				
				Page between Ball and Linpage Latitude: 38.62535 Longitude: -90.20812 Accuracy: 65m		erdmaa1	9.00	EA				
				Arrows east of Linpage to Warson Latitude: 38.68767 Longitude: -90.36224 Accuracy: 65m	6/11/19	erdmaa1	2.00	EA				
				Between Ashby and Page Ind Latitude: 38.68764 Longitude: -90.36229		erdmaa1	8.00	EA				



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0080	6200021		Accuracy: 54m	6/11/19							
				Between Warson and Ashby Latitude: 38.68709 Longitude: -90.36232 Accuracy: 65m		erdmaa1	4.00	EA				
				Intersection of Page and Ashby Latitude: 38.68720 Longitude: -90.36229 Accuracy: 65m		erdmaa1	5.00	EA				
				Intersection of Page and Page Industrial Latitude: 38.62514 Longitude: -90.20793 Accuracy: 65m		erdmaa1	3.00	EA				
				Intersection of Page and Warson Latitude: 38.68720 Longitude: -90.36218 Accuracy: 65m		erdmaa1	8.00	EA				
				between Page Industrial Dr and 9900 Page at mid block crossing Latitude: 38.62529 Longitude: -90.20812		erdmaa1	7.00	EA				



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0080	6200021		Accuracy: 65m	6/11/19							
				Between 9900 Page and Dielman Latitude: 38.62545 Longitude: -90.20813 Accuracy: 65m	6/13/19	erdmaa1	4.00	EA				
				Between Spencer and Woodson Latitude: 38.68732 Longitude: -90.36256 Accuracy: 67m		erdmaa1	8.00	EA				
				Intersection of Page and Dielman Latitude: 38.62556 Longitude: -90.20810 Accuracy: 65m		erdmaa1	8.00	EA				
				Intersection of Page and Spencer Latitude: 38.62549 Longitude: -90.20813 Accuracy: 65m		erdmaa1	5.00	EA				
				Intersection of Page and Woodson Latitude: 38.68708 Longitude: -90.36232		erdmaa1	6.00	EA				



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0080	6200021		Accuracy: 65m	6/13/19	erdmaa1	1.00	EA				
				Mid Block Crossing 9900 Page Latitude: 38.62537 Longitude: -90.20800 Accuracy: 65m								
	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Linpage Latitude: 38.68710 Longitude: -90.36206 Accuracy: 50m	6/11/19	erdmaa1	1.00	EA				
				Schuetz north and south of page Latitude: 38.68708 Longitude: -90.36245 Accuracy: 65m							erdmaa1	2.00
	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Mid Block Crossing 9900 Page Latitude: 38.62535 Longitude: -90.20794 Accuracy: 65m	6/13/19	erdmaa1	11.00	EA				
0130	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Page and Ball Latitude: 38.62514 Longitude: -90.20798 Accuracy: 65m	6/10/19	erdmaa1	374.00	LF					
			Page and Schuetz							erdmaa1	346.00	LF



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type		
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J6S3411	0130	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Latitude: 38.62514 Longitude: -90.20798 Accuracy: 65m	6/10/19								
	0140	6207001	PAVEMENT MARKING REMOVAL	Page and Linpage Latitude: 38.62534 Longitude: -90.20810 Accuracy: 65m	6/10/19	erdmaa1	137.60	LF					
				Page and Schuetz Latitude: 38.62531 Longitude: -90.20813 Accuracy: 65m		erdmaa1	316.80	LF					
				Intersection Page and Ashby Latitude: 38.68705 Longitude: -90.36200 Accuracy: 65m		6/11/19	erdmaa1	506.40	LF				
				Intersection of Page and Page Industrial Dr Latitude: 38.62537 Longitude: -90.20813 Accuracy: 65m		erdmaa1	219.90	LF					
				Intersection of Page and Warson Latitude: 38.68735 Longitude:		erdmaa1	130.60	LF					



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	-90.36233 Accuracy: 65m	6/11/19							
				Intersection of Page and Dielman Latitude: 38.62546 Longitude: -90.20793 Accuracy: 65m	6/13/19	erdmaa1	486.50	LF				
				Intersection of Page and Spencer Latitude: 38.62556 Longitude: -90.20796 Accuracy: 65m		erdmaa1	620.50	LF				
				Intersection of Page and Woodson Latitude: 38.62508 Longitude: -90.20800 Accuracy: 65m		erdmaa1	520.50	LF				
				Mid Block Crossing 9900 Page Latitude: 38.62506 Longitude: -90.20777 Accuracy: 65m		erdmaa1	171.00	LF				
	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Page and Ball Latitude: 38.62533 Longitude: -90.20808 Accuracy: 65m	6/10/19	erdmaa1	4.00	EA				



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Page and Linpage Latitude: 38.62531 Longitude: -90.20813 Accuracy: 65m	6/10/19	erdmaa1	4.00	EA				
				Page and Schuetz Latitude: 38.62536 Longitude: -90.20815 Accuracy: 65m		erdmaa1	5.00	EA				
				Page between Ball and Linpage Latitude: 38.62532 Longitude: -90.20805 Accuracy: 65m		erdmaa1	9.00	EA				
				Between Ashby and Page Ind Latitude: 38.68796 Longitude: -90.36217 Accuracy: 65m	6/11/19	erdmaa1	8.00	EA				
				Between Linpage and Warson Latitude: 38.62533 Longitude: -90.20816 Accuracy: 65m		erdmaa1	2.00	EA				
				Between Warson and Ashby Latitude: 38.68701 Longitude:		erdmaa1	4.00	EA				



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type		
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	-90.36227 Accuracy: 35m	6/11/19								
				Intersection of Page and Ashby		erdmaa1	5.00	EA					
				Intersection of Page and Page Industrial Latitude: 38.62526 Longitude: -90.20803 Accuracy: 65m		erdmaa1	3.00	EA					
				Intersection of Page and Warson Latitude: 38.62533 Longitude: -90.20818 Accuracy: 65m		erdmaa1	8.00	EA					
				Linpage Latitude: 38.68701 Longitude: -90.36227 Accuracy: 35m		erdmaa1	1.00	EA					
				Schuetz north and south Latitude: 38.68772 Longitude: -90.36226 Accuracy: 65m		erdmaa1	2.00	EA					
				between Page Industrial Dr and 9900 Page at mid block crossing Latitude:		erdmaa1	7.00	EA					



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type		
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	38.62531 Longitude: -90.20813 Accuracy: 65m	6/11/19								
				Between 9900 Page and Dielman Latitude: 38.62545 Longitude: -90.20813 Accuracy: 65m	6/13/19	erdmaa1	4.00	EA					
				Between Spencer and Woodson Latitude: 38.68700 Longitude: -90.36198 Accuracy: 65m		erdmaa1	8.00	EA					
				Intersection of Page and Dielman Latitude: 38.62556 Longitude: -90.20810 Accuracy: 65m		erdmaa1	8.00	EA					
				Intersection of Page and Spencer Latitude: 38.62556 Longitude: -90.20796 Accuracy: 65m		erdmaa1	5.00	EA					
				Intersection of Page and Woodson Latitude:		erdmaa1	6.00	EA					



Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0001		See NTP Date		June 15, 2019			June 18, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	38.68718 Longitude: -90.36230 Accuracy: 65m	6/13/19							
				Mid Block Crossing 9900 Page Latitude: 38.62526 Longitude: -90.20809 Accuracy: 65m							erdmaa1	1.00
	0160	6209902	MISC.	Page and Ball Latitude: 38.62533 Longitude: -90.20808 Accuracy: 65m	6/10/19	erdmaa1	10.00	EA				
	0170	6209903	MISC.	Page and Ball Latitude: 38.62538 Longitude: -90.20809 Accuracy: 65m	6/10/19	erdmaa1	435.20	LF				
Page and Schuetz Latitude: 38.62531 Longitude: -90.20814 Accuracy: 65m				erdmaa1							35.80	LF
	0180	6209903	MISC.	Page and Schuetz Latitude: 38.62535 Longitude: -90.20813 Accuracy: 65m	6/10/19	erdmaa1	123.00	LF				