



# Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Prepared For:**

**TraMar Contracting, Inc.**  
3051 Mercantile Industrial Drive  
St. Charles, MO 63301  
(636)255-0719FAX

**Prepared By:**

**Maryland Heights Project Office (North)**  
2620 Adie Road  
St. Louis, MO 63043

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3411	FAS-S502(032)	Pavement marking	D	ST LOUIS CITY	from east of 270 to 12th Street

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$546,442.50		\$546,442.50	31.34%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3411			

**Contract Total Pay For Estimate No. 002**

	To Date	Previous	This Estimate
190419-F06			
Total Earnings	\$171,253.25	\$76,885.70	\$94,367.55
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$171,253.25	\$76,885.70	\$94,367.55
<b>Contract Total Payable This Estimate:</b>			<b>\$94,367.55</b>

Approval Date	By User
July 2, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by BAUERD1
July 3, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by janssm
July 3, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Totals by Job Numbers				
J6S3411		To Date	Previous	This Estimate
	Participating	\$171,253.25	\$76,885.70	\$94,367.55
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$171,253.25</b>	<b>\$76,885.70</b>	<b>\$94,367.55</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$93,379.05	\$19,247.62	\$74,131.43
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$1,384.30)	(\$615.00)	(\$769.30)
	<b>Totals:</b>	<b>\$171,253.25</b>	<b>\$76,885.70</b>	
<b>Project Total Payable This Estimate:</b>				<b>\$94,367.55</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6200027, Project Item Line Number 0100, Material Set 6200027, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6200015, Project Item Line Number 0070, Material Set 620015, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190419-F06, Contract Project J6S3411, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6209903, Minor Item.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205901A, Project Item Line Number 0120, Material Set 6205901A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item	BAUERD1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
6205901A, Project Item Line Number 0120, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6200021, Project Item Line Number 0080, Material Set 620002196, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6200036, Project Item Line Number 0110, Material Set 6200036, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6169901, Project Item Line Number 0030, Material Set 06161040, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6200009, Project Item Line Number 0050, Material Set 620000996, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205901A, Project Item Line Number 0120, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190419-F06, Contract Project J6S3411, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6207001, Minor Item.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	BAUERD1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3411	0010	6123000A		\$1,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0020	6161040		\$200.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$672.00	LS	0.00	0.00	0.00	0.00	\$168.00
	0040	6181000		\$65,000.00	LS	0.00	0.25	0.25	0.50	\$16,250.00
	0050	6200009		\$4.00	LF	0.00	926.50	-695.50	231.00	\$11,384.00
	0070	6200015		\$17.00	LF	0.00	863.10	-176.50	686.60	\$15,640.00
	0080	6200021		\$220.00	EA	0.00	31.00	6.00	37.00	\$20,680.00
	0100	6200027		\$350.00	EA	0.00	3.00	1.00	4.00	\$2,100.00
	0110	6200036		\$180.00	EA	0.00	11.00	0.00	11.00	\$3,960.00
	0130	6205902A		\$0.17	LF	0.00	374.00	-374.00	0.00	\$16,023.35
	0140	6207001		\$1.00	LF	-769.30	3,109.80	2,062.20	5,172.00	\$2,062.20
	0150	6207002		\$50.00	EA	0.00	94.00	122.00	216.00	\$6,100.00
	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	\$50.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	\$5.00	LF	-123.00	348.00	0.00	348.00	\$0.00
	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	\$2.00	LF	0.00	123.00	0.00	123.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$94,367.55</b>

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0010	6123000A		0.00	2	EA	2.00	\$1,000.00	\$2,000.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0020	6161040		0.00	4	EA	4.00	\$200.00	\$800.00
	0001	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.50	\$672.00	\$336.00
	0001	0040	6181000		0.00	1	LS	0.50	\$65,000.00	\$32,500.00
	0001	0050	6200009		0.00	7658	LF	4,921.70	\$4.00	\$19,686.80
	0001	0060	6200012		0.00	1200	LF	0.00	\$10.00	\$0.00
	0001	0070	6200015		0.00	4824	LF	1,855.10	\$17.00	\$31,536.70
	0001	0080	6200021		0.00	219	EA	185.00	\$220.00	\$40,700.00
	0001	0090	6200024		0.00	8	EA	0.00	\$200.00	\$0.00
	0001	0100	6200027		0.00	35	EA	9.00	\$350.00	\$3,150.00
	0001	0110	6200036		0.00	1115	EA	33.00	\$180.00	\$5,940.00
	0001	0120	6205901A		0.00	163352	LF	131,202.00	\$0.11	\$14,432.22
	0001	0130	6205902A		0.00	282234	LF	94,975.00	\$0.17	\$16,145.75
	0001	0140	6207001		0.00	5172	LF	5,941.30	\$1.00	\$5,941.30
	0001	0150	6207002		0.00	292	EA	216.00	\$50.00	\$10,800.00
	0001	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	0.00	30	EA	10.00	\$50.00	\$500.00
	0001	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	0.00	348	LF	471.00	\$5.00	\$2,355.00
	0001	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	0.00	820	LF	123.00	\$2.00	\$246.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile																				
J6S3411	0030	6169901	MISC.	Route D	6/30/19	bauerd1	0.25	LS																						
	0040	6181000	MOBILIZATION	Route D	6/30/19	bauerd1	0.25	LS																						
	0050	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Intersection of Page and Woodson Latitude: 38.68368 Longitude: -90.33164 Accuracy: 65m		6/24/19	erdmaa1	428.00	LF																					
												Intersection of Page and North and South Latitude: 38.68332 Longitude: -90.32907 Accuracy: 8m	6/25/19	erdmaa1	180.00	LF														
																			Intersection of Page and Walton Latitude: 38.68333 Longitude: -90.32898 Accuracy: 12m	erdmaa1	275.00	LF								
																									Intersection of Page and Waterworks (at QT and Alberici Headquarters) Latitude: 38.68352 Longitude: -90.32992 Accuracy: 65m	erdmaa1	337.00	LF		



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0050	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	38.66854 Longitude: -90.28614 Accuracy: 65m	6/25/19						
				Intersection of Page and Hanley Latitude: 38.66869 Longitude: -90.28603 Accuracy: 65m	6/27/19	erdmaa1	399.00	LF			
				Intersection of Page and Midland Latitude: 38.66857 Longitude: -90.28616 Accuracy: 65m		erdmaa1	680.00	LF			
				Intersection of Page and Hanley Latitude: 38.66862 Longitude: -90.28619 Accuracy: 65m	6/29/19	erdmaa1	255.00	LF			
				Intersection of Page and Skinker Latitude: 38.66880 Longitude: -90.28614 Accuracy: 48m		erdmaa1	69.00	LF			
				Intersection of Page and Sutter Latitude: 38.66868 Longitude: -90.28594		erdmaa1	162.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0050	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Accuracy: 8m	6/29/19						
	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Intersection of Page and 170 Latitude: 38.68357 Longitude: -90.33152 Accuracy: 55m	6/24/19	erdmaa1	99.50	LF			
						erdmaa1	131.00	LF			
						erdmaa1	111.00	LF			
						erdmaa1	32.00	LF			
						erdmaa1	30.00	LF			
			Intersection of Page and Interbelt Bus. Ctr. Latitude: 38.68348 Longitude: -90.33216 Accuracy: 43m								
			Intersection of Page and Woodson Latitude: 38.68341 Longitude: -90.33256 Accuracy: 27m								
			170 off ramp east side of 170 Latitude: 38.68351 Longitude: -90.33093 Accuracy: 65m	6/25/19	erdmaa1	32.00	LF				
			170 off ramp west side of 170 Latitude: 38.66854 Longitude: -90.28614 Accuracy: 65m		erdmaa1	30.00	LF				





## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Intersection of Page and 170 east side of 170 Latitude: 38.68356 Longitude: -90.33062 Accuracy: 65m	6/25/19	erdmaa1	34.00	LF				
				Intersection of Page and Walton Latitude: 38.68332 Longitude: -90.32903 Accuracy: 24m		erdmaa1	65.00	LF				
				Intersection of Page and Waterworks (at QT and Alberici Headquarters) Latitude: 38.68350 Longitude: -90.33075 Accuracy: 65m		erdmaa1	88.00	LF				
				Intersection of Page and Midland Latitude: 38.66868 Longitude: -90.28598 Accuracy: 65m	6/27/19	erdmaa1	137.00	LF				
				Intersection of Page and Fergison Latitude: 38.66864 Longitude: -90.28619 Accuracy: 65m	6/29/19	erdmaa1	105.00	LF				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Intersection of Page and Pennsylvania Latitude: 38.66875 Longitude: -90.28619 Accuracy: 65m	6/29/19	erdmaa1	42.50	LF				
						erdmaa1	45.00	LF				
	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Between Woodson and Interbelt Latitude: 38.68352 Longitude: -90.33166 Accuracy: 49m	6/24/19	erdmaa1	4.00	EA				
						erdmaa1	6.00	EA				
						erdmaa1	6.00	EA				
						erdmaa1	6.00	EA				
				Intersection of		erdmaa1	6.00	EA				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Page and Woodson Latitude: 38.68345 Longitude: -90.33211 Accuracy: 65m	6/24/19							
				Intersection of Page and North and South Latitude: 38.68325 Longitude: -90.32908 Accuracy: 12m	6/25/19	erdmaa1	1.00	EA				
				Intersection of Page and Walton Latitude: 38.68341 Longitude: -90.32906 Accuracy: 12m		erdmaa1	4.00	EA				
				Intersection of Page and Waterworks (at QT and Alberici Headquarters) Latitude: 38.68357 Longitude: -90.33066 Accuracy: 65m		erdmaa1	4.00	EA				
				Intersection of Page and Hanley Latitude: 38.66844 Longitude: -90.28603 Accuracy: 65m	6/27/19	erdmaa1	3.00	EA				
				Intersection of		erdmaa1	8.00	EA				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Page and Midland Latitude: 38.66845 Longitude: -90.28601 Accuracy: 32m	6/27/19							
				Page between Midland and North and South Latitude: 38.66845 Longitude: -90.28603 Accuracy: 29m		erdmaa1	6.00	EA				
				intersection of Page and North and South Latitude: 38.66864 Longitude: -90.28600 Accuracy: 65m		erdmaa1	1.00	EA				
				Between Hanley and Pennsylvania Latitude: 38.66856 Longitude: -90.28616 Accuracy: 65m	6/29/19	erdmaa1	8.00	EA				
				Between Ogden and Skinker Latitude: 38.66870 Longitude: -90.28604 Accuracy: 12m	erdmaa1	6.00	EA					
				Between Sutter and Ferguson	erdmaa1	8.00	EA					



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019		July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Latitude: 38.66862 Longitude: -90.28598 Accuracy: 8m	6/29/19						
				Intersection of Page and Fergison Latitude: 38.66844 Longitude: -90.28603 Accuracy: 65m		erdmaa1	6.00	EA			
				Intersection of Page and Pennsylvania Latitude: 38.66869 Longitude: -90.28603 Accuracy: 65m		erdmaa1	7.00	EA			
				Intersection of Page and Skinker Latitude: 38.66861 Longitude: -90.28592 Accuracy: 12m		erdmaa1	2.00	EA			
				between Pennsylvania and Fergison Latitude: 38.66852 Longitude: -90.28625 Accuracy: 49m		erdmaa1	8.00	EA			
	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Intersection of Page and Interbelt Bus. Ctr.	6/24/19	erdmaa1	3.00	EA			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019		July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Latitude: 38.68373 Longitude: -90.33220 Accuracy: 65m	6/24/19						
				Intersection of Page and Woodson Latitude: 38.68365 Longitude: -90.33148 Accuracy: 65m		erdmaa1	1.00	EA			
				Intersection of Page and Spencer Latitude: 38.68325 Longitude: -90.32895 Accuracy: 12m	6/25/19	erdmaa1	1.00	EA			
				Intersection of Page and Woodson Latitude: 38.68323 Longitude: -90.32899 Accuracy: 8m		erdmaa1	1.00	EA			
	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	8428 Page Latitude: 38.66857 Longitude: -90.28608 Accuracy: 65m	6/27/19	erdmaa1	11.00	EA			
				Intersection of Page and Fergison Latitude: 38.66862	6/29/19	erdmaa1	11.00	EA			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type				
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress				
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile					
J6S3411	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Longitude: -90.28586 Accuracy: 65m											
	0130	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Center striping between Schuetz and North and South Latitude: 38.62517 Longitude: -90.20785 Accuracy: 65m	6/24/19	erdmaa1	26,384.00	LF							
				Throughout project Tucker to Schuetz Latitude: 38.66865 Longitude: -90.28598 Accuracy: 8m	6/29/19	erdmaa1	67,871.00	LF							
	0140	6207001	PAVEMENT MARKING REMOVAL	Intersection of Page and 170 Latitude: 38.68357 Longitude: -90.33157 Accuracy: 65m	6/24/19	erdmaa1	99.50	LF							
				Intersection of Page and Interbelt Bus. Ctr. Latitude: 38.68348 Longitude: -90.33195 Accuracy: 65m					erdmaa1	131.00	LF				
				Intersection of Page and Woodson Latitude: 38.68349					erdmaa1	717.00	LF				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	Longitude: -90.33178 Accuracy: 65m	6/24/19							
				Intersection of Page and North and South Latitude: 38.68331 Longitude: -90.32906 Accuracy: 12m	6/25/19	erdmaa1	180.00	LF				
				Intersection of Page and Walton Latitude: 38.68335 Longitude: -90.32909 Accuracy: 12m		erdmaa1	340.00	LF				
				Intersection of Page and Waterworks (at QT and Alberici Headquarters) Latitude: 38.68356 Longitude: -90.33072 Accuracy: 42m		erdmaa1	425.00	LF				
				Intersection of Page and Woodson Latitude: 38.66854 Longitude: -90.28614 Accuracy: 65m		erdmaa1	61.00	LF				
				Intersection of Page and Hanley Latitude: 38.66857	6/27/19	erdmaa1	399.00	LF				





## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type		
190419-F06		0002		June 16, 2019		June 30, 2019			July 1, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	Longitude: -90.28617 Accuracy: 65m	6/27/19								
				Intersection of Page and Midland Latitude: 38.66862 Longitude: -90.28588 Accuracy: 65m		erdmaa1	68.00	LF					
				Between Hanley and Skinker Latitude: 38.66862 Longitude: -90.28596 Accuracy: 12m		6/29/19	erdmaa1	411.00	LF				
	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Between Woodson and Interbelt Latitude: 38.68357 Longitude: -90.33152 Accuracy: 65m	6/24/19	erdmaa1	4.00	EA					
				Intersection of Page and 170 Latitude: 38.68357 Longitude: -90.33151 Accuracy: 65m		erdmaa1	6.00	EA					
				Intersection of Page and Interbelt Bus. Ctr. Latitude: 38.68218 Longitude: -90.32601		erdmaa1	9.00	EA					



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Accuracy: 1414m	6/24/19						
				Intersection of Page and Woodson Latitude: 38.68350 Longitude: -90.33145 Accuracy: 46m		erdmaa1	7.00	EA			
				Intersection of Page and North and South Latitude: 38.68335 Longitude: -90.32900 Accuracy: 8m		6/25/19	erdmaa1	1.00	EA		
				Intersection of Page and Spencer Latitude: 38.68326 Longitude: -90.32904 Accuracy: 8m		erdmaa1	1.00	EA			
				Intersection of Page and Walton Latitude: 38.68335 Longitude: -90.32911 Accuracy: 12m		erdmaa1	4.00	EA			
			Intersection of Page and Waterworks (at QT and Alberici Headquarters) Latitude: 38.68358 Longitude:		erdmaa1	4.00	EA				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	-90.33007 Accuracy: 30m	6/25/19					
				Intersection of Page and Woodson Latitude: 38.66854 Longitude: -90.28614 Accuracy: 65m		erdmaa1	1.00	EA		
				8428 page Latitude: 38.66850 Longitude: -90.28614 Accuracy: 28m	6/27/19	erdmaa1	11.00	EA		
				Intersection of Page and Hanley Latitude: 38.66843 Longitude: -90.28604 Accuracy: 65m		erdmaa1	3.00	EA		
				Intersection of Page and Midland Latitude: 38.66869 Longitude: -90.28598 Accuracy: 65m		erdmaa1	8.00	EA		
				Page between Midland and North and South Latitude: 38.66882 Longitude: -90.28601 Accuracy: 65m		erdmaa1	6.00	EA		



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	intersection of Page and North and South Latitude: 38.66857 Longitude: -90.28617 Accuracy: 65m	6/27/19	erdmaa1	1.00	EA		
				Between Hanley and Pennsylvania Latitude: 38.66849 Longitude: -90.28609 Accuracy: 165m	6/29/19	erdmaa1	8.00	EA		
				Between Ogden and Skinker Latitude: 38.66871 Longitude: -90.28607 Accuracy: 12m		erdmaa1	6.00	EA		
				Between Sutter and Ferguson Latitude: 38.66864 Longitude: -90.28598 Accuracy: 8m		erdmaa1	8.00	EA		
				Intersection of Page and Ferguson Latitude: 38.66866 Longitude: -90.28598 Accuracy: 8m		erdmaa1	6.00	EA		
				Intersection of Page and		erdmaa1	11.00	EA		



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0002		June 16, 2019		June 30, 2019		July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Ferguson Latitude: 38.66867 Longitude: -90.28598 Accuracy: 8m	6/29/19						
			Intersection of Page and Pennsylvania Latitude: 38.66845 Longitude: -90.28600 Accuracy: 32m	erdmaa1		7.00	EA				
			Intersection of Page and Skinker Latitude: 38.66868 Longitude: -90.28627 Accuracy: 35m	erdmaa1		2.00	EA				
			between Pennsylvania and Ferguson Latitude: 38.66861 Longitude: -90.28588 Accuracy: 65m	erdmaa1		8.00	EA				