



# Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0003	July 1, 2019	July 15, 2019	July 16, 2019	Progress

**Prepared For:**

**TraMar Contracting, Inc.**  
3051 Mercantile Industrial Drive  
St. Charles, MO 63301  
(636)255-0719FAX

**Prepared By:**

**Maryland Heights Project Office (North)**  
2620 Adie Road  
St. Louis, MO 63043

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3411	FAS-S502(032)	Pavement marking	D	ST LOUIS CITY	from east of 270 to 12th Street

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$546,442.50		\$546,442.50	56.60%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3411			

**Contract Total Pay For Estimate No. 003**

	To Date	Previous	This Estimate
190419-F06			
Total Earnings	\$309,283.61	\$171,253.25	\$138,030.36
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$309,283.61	\$171,253.25	<b>Contract Total Payable This Estimate: \$138,030.36</b>

Approval Date	By User
July 17, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by janssm
July 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by janssm
July 18, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0003	July 1, 2019	July 15, 2019	July 16, 2019	Progress

Totals by Job Numbers					
Job Number		To Date	Previous	This Estimate	
J6S3411	Participating	\$309,283.61	\$171,253.25	\$138,030.36	
	Non-Participating	\$0.00	\$0.00	\$0.00	
	<b>Total Earnings</b>	<b>\$309,283.61</b>	<b>\$171,253.25</b>	<b>\$138,030.36</b>	
	*Stockpiled Materials*	\$0.00	\$0.00	0	
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*				
	*Line Item Adjustments*	\$40,521.61	\$93,379.05	(\$52,857.44)	
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*				
	Contract Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Overrun Adjustments	(\$6,276.30)	(\$1,384.30)	(\$4,892.00)	
	<b>Totals:</b>	<b>\$309,283.61</b>	<b>\$171,253.25</b>		
	<b>Project Total Payable This Estimate:</b>				<b>\$138,030.36</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 190419-F06, Contract Project J6S3411, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6209903, Minor Item.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205901A, Project Item Line Number 0120, Material Set 6205901A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190419-F06, Contract Project J6S3411, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6207001, Minor Item.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	BAUERD1	Acknowledged

**Items Paid This Estimate Period**

Revision 02/05/2019



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0003	July 1, 2019	July 15, 2019	July 16, 2019	Progress

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6S3411	0010	6123000A		\$1,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0020	6161040		\$200.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$672.00	LS	0.00	0.00	0.75	0.75	\$168.00
	0040	6181000		\$65,000.00	LS	0.00	0.50	0.25	0.75	\$16,250.00
	0050	6200009		\$4.00	LF	0.00	231.00	5,295.70	5,526.70	\$2,420.00
	0070	6200015		\$17.00	LF	0.00	686.60	1,923.00	2,609.60	\$12,826.50
	0080	6200021		\$220.00	EA	0.00	37.00	159.00	196.00	\$2,420.00
	0100	6200027		\$350.00	EA	0.00	4.00	19.00	23.00	\$4,900.00
	0110	6200036		\$180.00	EA	0.00	11.00	431.00	442.00	\$73,620.00
	0120	6205901A		\$0.11	LF	0.00	0.00	0.00	0.00	\$14,432.22
	0130	6205902A		\$0.17	LF	0.00	0.00	0.00	0.00	\$9,943.64
	0140	6207001		\$1.00	LF	-5,661.30	5,172.00	0.00	5,172.00	\$0.00
	0150	6207002		\$50.00	EA	0.00	216.00	21.00	237.00	\$1,050.00
	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	\$50.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	\$5.00	LF	-123.00	348.00	0.00	348.00	\$0.00
	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	\$2.00	LF	0.00	123.00	0.00	123.00	\$0.00

**Total Amount of Items Paid this Estimate - \$138,030.36**

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0010	6123000A		0.00	2	EA	2.00	\$1,000.00	\$2,000.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0003	July 1, 2019	July 15, 2019	July 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0020	6161040		0.00	4	EA	4.00	\$200.00	\$800.00
	0001	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.75	\$672.00	\$504.00
	0001	0040	6181000		0.00	1	LS	0.75	\$65,000.00	\$48,750.00
	0001	0050	6200009		0.00	7658	LF	5,526.70	\$4.00	\$22,106.80
	0001	0060	6200012		0.00	1200	LF	0.00	\$10.00	\$0.00
	0001	0070	6200015		0.00	4824	LF	2,609.60	\$17.00	\$44,363.20
	0001	0080	6200021		0.00	219	EA	196.00	\$220.00	\$43,120.00
	0001	0090	6200024		0.00	8	EA	0.00	\$200.00	\$0.00
	0001	0100	6200027		0.00	35	EA	23.00	\$350.00	\$8,050.00
	0001	0110	6200036		0.00	1115	EA	442.00	\$180.00	\$79,560.00
	0001	0120	6205901A		0.00	163352	LF	131,202.00	\$0.11	\$14,432.22
	0001	0130	6205902A		0.00	282234	LF	153,467.00	\$0.17	\$26,089.39
	0001	0140	6207001		0.00	5172	LF	10,833.30	\$1.00	\$10,833.30
	0001	0150	6207002		0.00	292	EA	237.00	\$50.00	\$11,850.00
	0001	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	0.00	30	EA	10.00	\$50.00	\$500.00
	0001	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	0.00	348	LF	471.00	\$5.00	\$2,355.00
	0001	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	0.00	820	LF	123.00	\$2.00	\$246.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0030	6169901	MISC.	Route D	7/15/19	bauerd1	0.25	LS			
	0040	6181000	MOBILIZATION	Route D	7/15/19	bauerd1	0.25	LS			
	0050	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Intersection of Page and Skinker Latitude: 38.66132 Longitude: -90.27245 Accuracy: 65m	7/1/19	erdmaa1	605.00	LF			
	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Intersection of Page and Hodimont Latitude: 38.66138 Longitude: -90.27279 Accuracy: 44m	7/1/19	erdmaa1	23.00	LF			
				Intersection of Page and Skinker Latitude: 38.66132 Longitude: -90.27245 Accuracy: 65m							
				Intersection of Page and Hamilton Latitude: 38.66119 Longitude: -90.27211 Accuracy: 43m	7/2/19	erdmaa1	15.00	LF			
				Intersection of Page and Hodimont Latitude: 38.66112	erdmaa1	77.50	LF				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019			July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Longitude: -90.27212 Accuracy: 65m	7/2/19	erdmaa1	22.00	LF				
				Intersection of Page and Goodfellow Latitude: 38.66122 Longitude: -90.27257 Accuracy: 44m								
				Intersection of Page and Goodfellow Latitude: 38.62546 Longitude: -90.20809 Accuracy: 65m	7/8/19	erdmaa1	56.50	LF				
				Intersection of Page and Union Latitude: 38.62537 Longitude: -90.20808 Accuracy: 124m		erdmaa1	115.00	LF				
				Intersection of Page and Euclid Latitude: 38.65466 Longitude: -90.24743 Accuracy: 42m	7/9/19	erdmaa1	44.00	LF				
				Intersection of Page and Union Latitude: 38.65474 Longitude: -90.24749 Accuracy: 65m		erdmaa1	21.00	LF				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Intersection of Page and Walton Latitude: 38.65456 Longitude: -90.24752 Accuracy: 65m	7/9/19	erdmaa1	21.00	LF			
				Intersection of Page and Euclid Latitude: 38.65486 Longitude: -90.24731 Accuracy: 65m	7/10/19	erdmaa1	48.00	LF			
				Intersection of Page and GHPruitt Latitude: 38.65455 Longitude: -90.24743 Accuracy: 65m		erdmaa1	21.00	LF			
				Intersection of Page and Newstead Latitude: 38.62535 Longitude: -90.20789 Accuracy: 65m	7/11/19	erdmaa1	69.00	LF			
				Intersection of Page and Taylor Latitude: 38.62541 Longitude: -90.20809 Accuracy: 65m		erdmaa1	29.50	LF			
				Intersection Page and Newstead Latitude:	7/12/19	erdmaa1	36.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type					
190419-F06		0003		July 1, 2019		July 15, 2019			July 16, 2019		Progress					
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile						
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	38.62537 Longitude: -90.20805 Accuracy: 65m	7/12/19											
				Intersection of Page and Pendelton Latitude: 38.62539 Longitude: -90.20804 Accuracy: 65m							erdmaa1	42.00	LF			
				Intersection of Page and Whittier Latitude: 38.62522 Longitude: -90.20798 Accuracy: 65m							erdmaa1	17.00	LF			
	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Intersection of Page and Hodimont Latitude: 38.66131 Longitude: -90.27258 Accuracy: 65m	7/1/19	erdmaa1	2.00	EA								
				Intersection of Page and Skinker Latitude: 38.66119 Longitude: -90.27200 Accuracy: 49m								erdmaa1	1.00	EA		
				Intersection of Sutter and Page Latitude: 38.66096								erdmaa1	1.00	EA		





## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Longitude: -90.27215 Accuracy: 34m	7/1/19						
				Intersection of Page and Belt Latitude: 38.66112 Longitude: -90.27236 Accuracy: 32m	7/2/19	erdmaa1	2.00	EA			
				Intersection of Page and Hodimont Latitude: 38.66120 Longitude: -90.27210 Accuracy: 65m		erdmaa1	1.00	EA			
				Intersection of Page and Union Latitude: 38.62518 Longitude: -90.20802 Accuracy: 126m	7/8/19	erdmaa1	2.00	EA			
				Intersection of Page and Union Latitude: 38.65465 Longitude: -90.24740 Accuracy: 65m	7/9/19	erdmaa1	2.00	EA			
	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Intersection of Hamilton and Page Latitude: 38.66122 Longitude: -90.27203 Accuracy: 65m	7/1/19	erdmaa1	2.00	EA			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Intersection of Page and Union Latitude: 38.62540 Longitude: -90.20822 Accuracy: 65m	7/8/19	erdmaa1	1.00	EA			
				Intersection of Page and Euclid Latitude: 38.65443 Longitude: -90.24732 Accuracy: 65m	7/9/19	erdmaa1	2.00	EA			
				Intersection of Page and Walton Latitude: 38.65614 Longitude: -90.24462 Accuracy: 1414m		erdmaa1	2.00	EA			
				Intersection of Page and Taylor Latitude: 38.65437 Longitude: -90.24734 Accuracy: 25m	7/10/19	erdmaa1	2.00	EA			
				Intersection of Page and Newstead Latitude: 38.62536 Longitude: -90.20811 Accuracy: 65m	7/11/19	erdmaa1	2.00	EA			
				Intersection of Page and Union west side Latitude:	7/12/19	erdmaa1	1.00	EA			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type					
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress					
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile					
J6S3411	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	38.62533 Longitude: -90.20791 Accuracy: 65m	7/12/19										
				Intersection of Page and Whittier Latitude: 38.62522 Longitude: -90.20798 Accuracy: 65m								erdmaa1	2.00	EA	
	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Intersection of Hamilton and Page Latitude: 38.66097 Longitude: -90.27201 Accuracy: 65m	7/1/19	erdmaa1	19.00	EA							
				Intersection of Page and Hodimont Latitude: 38.66121 Longitude: -90.27209 Accuracy: 65m									erdmaa1	5.00	EA
				Intersection of Page and Hamilton Latitude: 38.66135 Longitude: -90.27249 Accuracy: 65m									erdmaa1	19.00	EA
			Intersection of Page and Hodimont Latitude:		erdmaa1	37.00	EA								



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-F06		0003		July 1, 2019		July 15, 2019			July 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	38.66112 Longitude: -90.27212 Accuracy: 65m	7/2/19	erdmaa1	8.00	EA			
		Intersection of Page and Goodfellow Latitude: 38.66116 Longitude: -90.27212 Accuracy: 65m									
		Intersection of Page and Goodfellow Latitude: 38.62546 Longitude: -90.20809 Accuracy: 65m		7/8/19	erdmaa1	31.00	EA				
		Intersection of Page and Union Latitude: 38.62558 Longitude: -90.20811 Accuracy: 65m		7/9/19	erdmaa1	51.00	EA				
		Intersection of Page and Euclid Latitude: 38.65461 Longitude: -90.24770 Accuracy: 41m			erdmaa1	25.00	EA				
		Intersection of Page and Union Latitude: 38.65569 Longitude: -90.24569			erdmaa1	7.00	EA				



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0003	July 1, 2019	July 15, 2019	July 16, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3411	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Accuracy: 923m	7/9/19					
				Intersection of Page and Walton Latitude: 38.65496 Longitude: -90.24767 Accuracy: 65m		erdmaa1	25.00	EA		
				Intersection of Page and Euclid Latitude: 38.65474 Longitude: -90.24746 Accuracy: 65m	7/10/19	erdmaa1	20.00	EA		
				Intersection of Page and GHPruitt Latitude: 38.65461 Longitude: -90.24725 Accuracy: 39m		erdmaa1	16.00	EA		
				Intersection of Page and Taylor Latitude: 38.65504 Longitude: -90.24760 Accuracy: 48m		erdmaa1	10.00	EA		
				Intersection of Page and Newstead Latitude: 38.62531 Longitude: -90.20795 Accuracy: 65m	7/11/19	erdmaa1	30.00	EA		
				Intersection of		erdmaa1	29.00	EA		



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Page and Taylor Latitude: 38.62541 Longitude: -90.20805 Accuracy: 65m	7/11/19						
				Intersection Page and Newstead Latitude: 38.62522 Longitude: -90.20798 Accuracy: 65m	7/12/19	erdmaa1	14.00	EA			
				Intersection of Page and Pendelton Latitude: 38.62539 Longitude: -90.20804 Accuracy: 65m		erdmaa1	26.00	EA			
				Intersection of Page and Taylor north side Latitude: 38.62546 Longitude: -90.20802 Accuracy: 124m		erdmaa1	1.00	EA			
				Intersection of Page and Whittier Latitude: 38.62522 Longitude: -90.20798 Accuracy: 65m		erdmaa1	36.00	EA			
	0130	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Lane markings between Tucker and North and	7/11/19	erdmaa1	58,492.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411				South Latitude: 38.62538 Longitude: -90.20818 Accuracy: 65m							
	0140	6207001	PAVEMENT MARKING REMOVAL	Intersection of Page and Hodimont Latitude: 38.62539 Longitude: -90.20787 Accuracy: 65m	7/1/19	erdmaa1	23.00	LF			
				Intersection of Page and Skinker Latitude: 38.62530 Longitude: -90.20826 Accuracy: 57m		erdmaa1	702.00	LF			
				Intersection of Page and Hamilton Latitude: 38.66120 Longitude: -90.27220 Accuracy: 65m	7/2/19	erdmaa1	15.00	LF			
				Intersection of Page and Hodimont Latitude: 38.66124 Longitude: -90.27207 Accuracy: 65m		erdmaa1	377.00	LF			
				Intersection of Page and		erdmaa1	22.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	Goodfellow Latitude: 38.66125 Longitude: -90.27226 Accuracy: 65m	7/2/19						
				Intersection of Page and Goodfellow Latitude: 38.62546 Longitude: -90.20809 Accuracy: 65m	7/8/19	erdmaa1	365.00	LF			
				Intersection of Page and Union Latitude: 38.62529 Longitude: -90.20804 Accuracy: 65m		erdmaa1	703.00	LF			
				Intersection of Page and Euclid Latitude: 38.65445 Longitude: -90.24726 Accuracy: 65m	7/9/19	erdmaa1	237.00	LF			
				Intersection of Page and Euclid Latitude: 38.65486 Longitude: -90.24733 Accuracy: 110m		erdmaa1	44.00	LF			
				Intersection of Page and Union Latitude: 38.65463 Longitude:		erdmaa1	21.00	LF			





## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	-90.24741 Accuracy: 65m	7/9/19						
				Intersection of Page and Walton Latitude: 38.65442 Longitude: -90.24707 Accuracy: 24m		erdmaa1	21.00	LF			
				Intersection of Page and Walton Latitude: 38.65457 Longitude: -90.24744 Accuracy: 65m		erdmaa1	251.00	LF			
				Intersection of Page and Euclid Latitude: 38.65463 Longitude: -90.24740 Accuracy: 65m	7/10/19	erdmaa1	48.00	LF			
				Intersection of Page and Euclid Latitude: 38.65480 Longitude: -90.24751 Accuracy: 65m		erdmaa1	202.00	LF			
				Intersection of Page and GHPruitt Latitude: 38.65455 Longitude: -90.24733 Accuracy: 65m		erdmaa1	21.00	LF			
				Intersection of		erdmaa1	168.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	Page and GHPruitt Latitude: 38.65495 Longitude: -90.24772 Accuracy: 65m	7/10/19						
				Intersection of Page and Taylor Latitude: 38.65452 Longitude: -90.24738 Accuracy: 65m		erdmaa1	134.00	LF			
				Intersection of Page and Newstead Latitude: 38.62539 Longitude: -90.20795 Accuracy: 65m	7/11/19	erdmaa1	300.00	LF			
				Intersection of Page and Newstead Latitude: 38.62545 Longitude: -90.20800 Accuracy: 65m		erdmaa1	69.00	LF			
				Intersection of Page and Taylor Latitude: 38.62536 Longitude: -90.20811 Accuracy: 65m		erdmaa1	200.00	LF			
				Intersection of Page and Taylor Latitude:		erdmaa1	11.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-F06		0003		July 1, 2019		July 15, 2019			July 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	38.62541 Longitude: -90.20809 Accuracy: 65m	7/11/19						
				Intersection Page and Newstead Latitude: 38.62537 Longitude: -90.20805 Accuracy: 65m	7/12/19	erdmaa1	36.00	LF			
				Intersection Page and Newstead Latitude: 38.62537 Longitude: -90.20805 Accuracy: 65m		erdmaa1	144.00	LF			
				Intersection of Page and Pendelton Latitude: 38.62539 Longitude: -90.20804 Accuracy: 65m		erdmaa1	42.00	LF			
				Intersection of Page and Pendelton Latitude: 38.62539 Longitude: -90.20804 Accuracy: 65m		erdmaa1	334.00	LF			
				Intersection of Page and Whittier Latitude: 38.62536 Longitude:		erdmaa1	385.00	LF			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019			July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	-90.20799 Accuracy: 65m	7/12/19							
				Intersection of Page and Whittier Latitude: 38.62541 Longitude: -90.20780 Accuracy: 65m		erdmaa1	17.00	LF				
	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Intersection of Hamilton and Page Latitude: 38.62532 Longitude: -90.20764 Accuracy: 66m	7/1/19	erdmaa1	2.00	EA				
				Intersection of Skinker and Page Latitude: 38.62541 Longitude: -90.20806 Accuracy: 65m		erdmaa1	1.00	EA				
				Intersection of Sutter and Page Latitude: 38.62528 Longitude: -90.20787 Accuracy: 65m		erdmaa1	1.00	EA				
			Intersection of Page and Belt Latitude: 38.66165 Longitude: -90.27215 Accuracy: 65m	7/2/19	erdmaa1	2.00	EA					



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Intersection of Page and Union Latitude: 38.62529 Longitude: -90.20804 Accuracy: 65m	7/8/19	erdmaa1	3.00	EA			
				Intersection of Page and Euclid Latitude: 38.65493 Longitude: -90.24735 Accuracy: 65m	7/9/19	erdmaa1	2.00	EA			
				Intersection of Page and Union Latitude: 38.65517 Longitude: -90.24782 Accuracy: 65m		erdmaa1	1.00	EA			
				Intersection of Page and Walton Latitude: 38.65459 Longitude: -90.24744 Accuracy: 41m		erdmaa1	2.00	EA			
				Intersection of Page and Taylor Latitude: 38.65448 Longitude: -90.24746 Accuracy: 65m	7/10/19	erdmaa1	2.00	EA			
				Intersection of Page and Newstead Latitude: 38.62538	7/11/19	erdmaa1	2.00	EA			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0003		July 1, 2019		July 15, 2019		July 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Longitude: -90.20805 Accuracy: 65m							
				Intersection of Page and Union west side Latitude: 38.62541 Longitude: -90.20802 Accuracy: 65m	7/12/19	erdmaa1	1.00	EA			
				Intersection of Page and Whittier Latitude: 38.62541 Longitude: -90.20780 Accuracy: 65m		erdmaa1	2.00	EA			