



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0004	July 16, 2019	August 1, 2019	August 2, 2019	Progress

Prepared For:

TraMar Contracting, Inc.
3051 Mercantile Industrial Drive
St. Charles, MO 63301
(636)255-0719FAX

Prepared By:

Maryland Heights Project Office (North)
2620 Adie Road
St. Louis, MO 63043

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3411	FAS-S502(032)	Pavement marking	D	ST LOUIS CITY	from east of 270 to 12th Street

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$546,442.50		\$546,442.50	63.90%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3411			

Contract Total Pay For Estimate No. 004

		To Date	Previous	This Estimate
190419-F06				
	Total Earnings	\$349,187.81	\$309,283.61	\$39,904.20
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$349,187.81	\$309,283.61	\$39,904.20
Contract Total Payable This Estimate:				\$39,904.20

Approval Date	By User
August 2, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by BAUERD1
August 2, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by janssm
August 5, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0004	July 16, 2019	August 1, 2019	August 2, 2019	Progress

Totals by Job Numbers				
J6S3411		To Date	Previous	This Estimate
	Participating	\$349,187.81	\$309,283.61	\$39,904.20
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$349,187.81	\$309,283.61	\$39,904.20
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$40,521.61	\$40,521.61	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$7,806.90)	(\$6,276.30)	(\$1,530.60)
	Totals:	\$349,187.81	\$309,283.61	
Project Total Payable This Estimate:				\$39,904.20

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 190419-F06, Contract Project J6S3411, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6209903, Minor Item.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205901A, Project Item Line Number 0120, Material Set 6205901A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	BAUERD1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190419-F06, Contract Project J6S3411, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6207001, Minor Item.	BAUERD1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3411, Item 6205902A, Project Item Line Number 0130, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	BAUERD1	Acknowledged

Items Paid This Estimate Period

Revision 02/05/2019



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0004	July 16, 2019	August 1, 2019	August 2, 2019	Progress

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3411	0010	6123000A		\$1,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0020	6161040		\$200.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$672.00	LS	0.00	0.75	0.00	0.75	\$0.00
	0040	6181000		\$65,000.00	LS	0.00	0.75	0.00	0.75	\$0.00
	0050	6200009		\$4.00	LF	0.00	5,526.70	0.00	5,526.70	\$0.00
	0070	6200015		\$17.00	LF	0.00	2,609.60	202.60	2,812.20	\$3,444.20
	0080	6200021		\$220.00	EA	0.00	196.00	2.00	198.00	\$440.00
	0100	6200027		\$350.00	EA	0.00	23.00	8.00	31.00	\$2,800.00
	0110	6200036		\$180.00	EA	0.00	442.00	181.50	623.50	\$32,670.00
	0120	6205901A		\$0.11	LF	0.00	0.00	0.00	0.00	\$0.00
	0130	6205902A		\$0.17	LF	0.00	0.00	0.00	0.00	\$0.00
	0140	6207001		\$1.00	LF	-7,191.90	5,172.00	0.00	5,172.00	\$0.00
	0150	6207002		\$50.00	EA	0.00	237.00	11.00	248.00	\$550.00
	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	\$50.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	\$5.00	LF	-123.00	348.00	0.00	348.00	\$0.00
	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	\$2.00	LF	0.00	123.00	0.00	123.00	\$0.00

Total Amount of Items Paid this Estimate - \$39,904.20

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0010	6123000A		0.00	2	EA	2.00	\$1,000.00	\$2,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0004	July 16, 2019	August 1, 2019	August 2, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3411	0001	0020	6161040		0.00	4	EA	4.00	\$200.00	\$800.00
	0001	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.75	\$672.00	\$504.00
	0001	0040	6181000		0.00	1	LS	0.75	\$65,000.00	\$48,750.00
	0001	0050	6200009		0.00	7658	LF	5,526.70	\$4.00	\$22,106.80
	0001	0060	6200012		0.00	1200	LF	0.00	\$10.00	\$0.00
	0001	0070	6200015		0.00	4824	LF	2,812.20	\$17.00	\$47,807.40
	0001	0080	6200021		0.00	219	EA	198.00	\$220.00	\$43,560.00
	0001	0090	6200024		0.00	8	EA	0.00	\$200.00	\$0.00
	0001	0100	6200027		0.00	35	EA	31.00	\$350.00	\$10,850.00
	0001	0110	6200036		0.00	1115	EA	623.50	\$180.00	\$112,230.00
	0001	0120	6205901A		0.00	163352	LF	131,202.00	\$0.11	\$14,432.22
	0001	0130	6205902A		0.00	282234	LF	153,467.00	\$0.17	\$26,089.39
	0001	0140	6207001		0.00	5172	LF	12,363.90	\$1.00	\$12,363.90
	0001	0150	6207002		0.00	292	EA	248.00	\$50.00	\$12,400.00
	0001	0160	6209902	MISC. LEFT/RIGHT ARROWS PAINT	0.00	30	EA	10.00	\$50.00	\$500.00
	0001	0170	6209903	MISC. 24 IN. WHITE STOP BAR/HASH LINE - PAINT	0.00	348	LF	471.00	\$5.00	\$2,355.00
	0001	0180	6209903	MISC. 6 IN. WHITE CROSS WALK - PAINT	0.00	820	LF	123.00	\$2.00	\$246.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0004		July 16, 2019		August 1, 2019		August 2, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Intersection of Pendleton and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/22/19	erdmaa1	12.50	LF			
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	11.00	LF			
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/23/19	erdmaa1	10.00	LF			
				Intersection of Vandeventer and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/24/19	erdmaa1	53.50	LF			
				Intersection of Martin Luther King and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/25/19	erdmaa1	47.40	LF			
				Intersection of Spring and Page		erdmaa1	68.20	LF			



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type		
190419-F06		0004		July 16, 2019		August 1, 2019			August 2, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J6S3411	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/25/19								
	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Intersection of Spring and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/25/19	erdmaa1	2.00	EA					
	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Intersection of Pendleton and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/22/19	erdmaa1	2.00	EA					
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m								erdmaa1	1.00
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/23/19	erdmaa1	1.00	EA					
			Intersection of Vandaventer and Page Latitude: 38.62648 Longitude:		erdmaa1	2.00	EA						



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0004	July 16, 2019	August 1, 2019	August 2, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3411	0100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	-90.20978 Accuracy: 1414m	7/23/19					
				Intersection of Spring and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/24/19	erdmaa1	2.00	EA		
	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Intersection of Pendleton and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/22/19	erdmaa1	14.00	EA		
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m						
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/23/19	erdmaa1	25.50	EA		
Intersection of Vandaventer and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	33.00	EA						



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0004		July 16, 2019		August 1, 2019		August 2, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0110	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Intersection of Prairie and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/24/19	erdmaa1	25.00	EA			
						erdmaa1	11.00	EA			
						erdmaa1	18.00	EA			
						erdmaa1	43.00	EA			
	0140	6207001	PAVEMENT MARKING REMOVAL	Intersection of Pendleton and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/22/19	erdmaa1	12.50	LF			
			Intersection of Pendleton and		erdmaa1	127.00	LF				



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190419-F06		0004		July 16, 2019		August 1, 2019			August 2, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/22/19							
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	11.00	LF				
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	310.00	LF				
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/23/19	erdmaa1	10.00	LF				
				Intersection of Prairie and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/24/19	erdmaa1	275.00	LF				
				Intersection of Spring and Page Latitude: 38.62648 Longitude: -90.20978		erdmaa1	260.00	LF				



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-F06	0004	July 16, 2019	August 1, 2019	August 2, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6S3411	0140	6207001	PAVEMENT MARKING REMOVAL	Accuracy: 1414m	7/24/19					
				Intersection of Vandeventer and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	26.50	LF		
				Intersection of Martin Luther King and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	47.40	LF		
				Intersection of Martin Luther King and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	182.00	LF		
				Intersection of Spring and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	68.20	LF		
			Intersection of Spring and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m			erdmaa1	201.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-F06		0004		July 16, 2019		August 1, 2019		August 2, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Intersection of Pendleton and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/22/19	erdmaa1	2.00	EA			
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	1.00	EA			
				Intersection of Sara and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/23/19	erdmaa1	1.00	EA			
				Intersection of Vandaventer and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/24/19	erdmaa1	2.00	EA			
				Intersection of Spring and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		erdmaa1	2.00	EA			
				Intersection of Martin Luther King and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m		7/25/19	erdmaa1	1.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 7, 2019

Contract ID			Estimate Number	Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-F06			0004	July 16, 2019		August 1, 2019			August 2, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6S3411	0150	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	7/25/19						
			Intersection of Spring and Page Latitude: 38.62648 Longitude: -90.20978 Accuracy: 1414m	erdmaa1		2.00	EA				