



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Prepared For:

Joe's Bridge & Grading, Inc.
31 Pine Cone Road
Poplar Bluff, MO 63901
(573)785-7229FAX

Prepared By:

Poplar Bluff Project Office
282 County Road 523
Poplar Bluff, MO 63901

Prepared By:

Jackson Project Office
198 State Highway Y
Jackson, MO 63755

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3275	FAS S701(62)	Bridge replacement	DD	STODDARD	from 2.25 miles NE of Route Y to 2.39 miles near Vanduser
J9S3281	FAS S701(64)	Bridge replacement	77	SCOTT	over North Cut Ditch north of Diehlstadt

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$2,579,745.04	\$0.00	\$2,579,745.04	20.52%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9S3275			
J9S3281			

Contract Total Pay For Estimate No. 003			
		To Date	Previous
190419-H01			This Estimate
	Total Earnings	\$264,736.18	\$142,859.98
	Total Adjustments	\$0.00	\$0.00
		\$264,736.18	\$142,859.98
Contract Total Payable This Estimate:			\$121,876.20



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Approval Date	By User
July 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by connen1
July 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by plottk1
July 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J9S3275	To Date	Previous	This Estimate	
	Participating	\$136,311.50	\$126,541.50	\$9,770.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$136,311.50	\$126,541.50	\$9,770.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$48,531.00	\$32,991.00	\$15,540.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$136,311.50	\$126,541.50	\$9,770.00
	Project Total Payable This Estimate:			\$9,770.00
J9S3281	To Date	Previous	This Estimate	
	Participating	\$128,424.68	\$16,318.48	\$112,106.20
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$128,424.68	\$16,318.48	\$112,106.20
	Stockpiled Materials	\$15,318.48	\$15,318.48	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$16,150.00	\$0.00	\$16,150.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$128,424.68	\$16,318.48	\$112,106.20
	Project Total Payable This Estimate:			\$112,106.20



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7021314, Project Item Line Number 0370, Material Set 702131496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7021316, Project Item Line Number 0380, Material Set 702131696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7021316, Project Item Line Number 0830, Material Set 702131696, Material 0702PLCPCZC - Bearing Piles Shell Casing for CIP Galvd, Acceptance Action Generic 0702PLCPCZC is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7021316, Project Item Line Number 0830, Material Set 702131696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7061060, Project Item Line Number 0450, Material Set 706106096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7061060, Project Item Line Number 0450, Material Set 706106096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7061060, Project Item Line Number 0450, Material Set 706106096, Material 1036RSDFL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7021316, Project Item Line Number 0380, Material Set 702131696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item	connen1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
7021316, Project Item Line Number 0380, Material Set 702131696, Material 0501CCB1 - Concrete, Class B-1 No Air, Acceptance Action Generic 0501CCB1 is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7021316, Project Item Line Number 0830, Material Set 702131696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7021314, Project Item Line Number 0370, Material Set 702131496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7021314, Project Item Line Number 0370, Material Set 702131496, Material 0501CCB1 - Concrete, Class B-1 No Air, Acceptance Action Generic 0501CCB1 is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7021316, Project Item Line Number 0830, Material Set 702131696, Material 0501CCB1 - Concrete, Class B-1 No Air, Acceptance Action Generic 0501CCB1 is insufficient.	connen1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9S3275	0010	2022010		\$2,250.00	LS	0.00	0.33	0.00	0.33	\$0.00
	0130	6161005		\$6.00	SQFT	0.00	173.00	0.00	173.00	\$0.00
	0140	6161008		\$45.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0150	6161009		\$20.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0160	6161030		\$125.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0170	6161098A		\$500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0180	6181000		\$55,000.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0230	6274000		\$4,000.00	LS	0.00	0.00	0.50	0.50	\$2,000.00
	0300	8061050		\$5.00	LF	0.00	60.00	0.00	60.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9S3275	0350	2160500		\$50,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0370	7021314		\$98.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0380	7021316		\$105.00	LF	0.00	0.00	0.00	0.00	\$3,360.00
	0390	7025001		\$3,000.00	EA	0.00	3.00	0.00	3.00	\$0.00
	0400	7027000		\$500.00	EA	0.00	5.00	0.00	5.00	\$0.00
	0450	7061060		\$1.50	LB	0.00	0.00	0.00	0.00	\$4,410.00
J9S3281	0510	2022010		\$2,000.00	LS	0.00	0.00	0.50	0.50	\$1,000.00
	0520	2031000		\$7.00	CUYD	0.00	0.00	300.60	300.60	\$2,104.20
	0620	6161005		\$6.00	SQFT	0.00	0.00	857.00	857.00	\$5,142.00
	0630	6161008		\$45.00	EA	0.00	0.00	4.00	4.00	\$180.00
	0640	6161009		\$20.00	EA	0.00	0.00	4.00	4.00	\$80.00
	0650	6161030		\$125.00	EA	0.00	0.00	10.00	10.00	\$1,250.00
	0660	6161098A		\$500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0670	6181000		\$55,000.00	LS	0.00	0.00	0.50	0.50	\$27,500.00
	0720	6274000		\$4,000.00	LS	0.00	0.00	0.50	0.50	\$2,000.00
	0740	8061005		\$11.50	LF	0.00	0.00	50.00	50.00	\$575.00
	0770	8061050		\$5.00	LF	0.00	0.00	140.00	140.00	\$700.00
	0780	6061060		\$24.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0790	6061069		\$2,975.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0800	6063014		\$2,850.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0810	2160500		\$60,000.00	LS	0.00	0.00	1.00	1.00	\$60,000.00
0830	7021316		\$95.00	LF	0.00	0.00	0.00	0.00	\$8,075.00	
0840	7025001		\$3,000.00	EA	0.00	0.00	1.00	1.00	\$3,000.00	
0850	7027000		\$500.00	EA	0.00	0.00	1.00	1.00	\$500.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
Total Amount of Items Paid this Estimate -										\$121,876.20

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3275	0001	0010	2022010		0.00	1	LS	0.33	\$2,250.00	\$742.50
	0001	0020	2064000		0.00	44	CUYD	0.00	\$55.00	\$0.00
	0001	0030	2079909	MISC. MODIFIED LINEAR GRADING CLASS 2	0.00	7.500	STA	0.00	\$700.00	\$0.00
	0001	0040	3040506		0.00	1543	SQYD	0.00	\$9.00	\$0.00
	0001	0050	3049905	MISC. GEOGRID TO ENHANCE AGGREGATE	0.00	784.300	SQYD	0.00	\$3.00	\$0.00
	0001	0060	3049905	MISC. TYPE 5 AGGREGATE (18 IN. THICK)	0.00	784.300	SQYD	0.00	\$19.00	\$0.00
	0001	0070	3105002		0.00	37	TONS	0.00	\$20.00	\$0.00
	0001	0080	4019905	MISC. OPTIONAL PAVEMENT	0.00	1542.700	SQYD	0.00	\$48.98	\$0.00
	0001	0090	6097000		0.00	9	CUYD	0.00	\$48.00	\$0.00
	0001	0100	6113020		0.00	312	CUYD	0.00	\$20.00	\$0.00
	0001	0110	6113040		0.00	312	CUYD	0.00	\$20.00	\$0.00
	0001	0120	6149902	MISC. FLAP GATE	0.00	1	EA	0.00	\$1,100.00	\$0.00
	0001	0130	6161005		0.00	173	SQFT	173.00	\$6.00	\$1,038.00
	0001	0140	6161008		0.00	4	EA	4.00	\$45.00	\$180.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3275	0001	0150	6161009		0.00	2	EA	2.00	\$20.00	\$40.00
	0001	0160	6161030		0.00	10	EA	10.00	\$125.00	\$1,250.00
	0001	0170	6161098A		0.00	2	EA	2.00	\$500.00	\$1,000.00
	0001	0180	6181000		0.00	1	LS	0.50	\$55,000.00	\$27,500.00
	0001	0190	6206000C		0.00	2262	LF	0.00	\$0.27	\$0.00
	0001	0200	6206001C		0.00	537	LF	0.00	\$0.27	\$0.00
	0001	0210	6240103A		0.00	420	SQYD	0.00	\$3.00	\$0.00
	0001	0220	6240104A		0.00	784	SQYD	0.00	\$3.00	\$0.00
	0001	0230	6274000		0.00	1	LS	0.50	\$4,000.00	\$2,000.00
	0001	0240	7250436		0.00	3	LF	0.00	\$150.00	\$0.00
	0001	0250	7320836A		0.00	2	EA	0.00	\$700.00	\$0.00
	0001	0260	8051000A		0.00	1	ACRE	0.00	\$4,850.00	\$0.00
	0001	0270	8061005		0.00	40	LF	0.00	\$11.50	\$0.00
	0001	0280	8061016		0.00	15	CUYD	0.00	\$5.00	\$0.00
	0001	0290	8061019		0.00	1080	LF	0.00	\$2.80	\$0.00
	0001	0300	8061050		0.00	194	LF	60.00	\$5.00	\$300.00
	0040	0310	9031270A		0.00	68	LF	0.00	\$8.00	\$0.00
	0040	0320	9031271		0.00	36	LF	0.00	\$10.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3275	0040	0330	9035069A		0.00	36	SQFT	0.00	\$17.00	\$0.00
	0070	0340	2061000		0.00	110	CUYD	0.00	\$10.00	\$0.00
	0070	0350	2160500		0.00	1	LS	1.00	\$50,000.00	\$50,000.00
	0070	0360	5031011A		0.00	107	SQYD	0.00	\$115.00	\$0.00
	0070	0370	7021314		0.00	315	LF	27.00	\$98.00	\$2,646.00
	0070	0380	7021316		0.00	500	LF	321.00	\$105.00	\$33,705.00
	0070	0390	7025001		0.00	4	EA	3.00	\$3,000.00	\$9,000.00
	0070	0400	7027000		0.00	20	EA	5.00	\$500.00	\$2,500.00
	0070	0410	7032003		0.00	40.200	CUYD	0.00	\$1,000.00	\$0.00
	0070	0420	7034215		0.00	294	LF	0.00	\$85.00	\$0.00
	0070	0430	7034222		0.00	388	SQYD	0.00	\$275.00	\$0.00
	0070	0440	7056049		0.00	512	LF	0.00	\$250.00	\$0.00
	0070	0450	7061060		0.00	2940	LB	2,940.00	\$1.50	\$4,410.00
	0070	0460	7123610		0.00	20	EA	0.00	\$300.00	\$0.00
	0070	0470	7151001		0.00	2	EA	0.00	\$1,000.00	\$0.00
	0070	0480	7161000		0.00	8	EA	0.00	\$140.00	\$0.00
	0070	0490	7161002		0.00	16	EA	0.00	\$150.00	\$0.00
J9S3281	0001	0500	2013000		0.00	1	ACRE	0.00	\$2,000.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3281	0001	0510	2022010		0.00	1	LS	0.50	\$2,000.00	\$1,000.00
	0001	0520	2031000		0.00	2559	CUYD	300.60	\$7.00	\$2,104.20
	0001	0530	2036000		0.00	821	CUYD	0.00	\$3.00	\$0.00
	0001	0540	2064000		0.00	58	CUYD	0.00	\$60.00	\$0.00
	0001	0550	2101006A		0.00	2	100F	0.00	\$1,000.00	\$0.00
	0001	0560	3040506		0.00	432	SQYD	0.00	\$11.00	\$0.00
	0001	0570	4019905	MISC. OPTIONAL PAVEMENT	0.00	431.900	SQYD	0.00	\$57.58	\$0.00
	0001	0580	6096010A		0.00	100	CUYD	0.00	\$24.00	\$0.00
	0001	0590	6096041		0.00	100	CUYD	0.00	\$24.00	\$0.00
	0001	0600	6113020		0.00	711	CUYD	0.00	\$20.00	\$0.00
	0001	0610	6113040		0.00	711	CUYD	0.00	\$20.00	\$0.00
	0001	0620	6161005		0.00	857	SQFT	857.00	\$6.00	\$5,142.00
	0001	0630	6161008		0.00	4	EA	4.00	\$45.00	\$180.00
	0001	0640	6161009		0.00	4	EA	4.00	\$20.00	\$80.00
	0001	0650	6161030		0.00	10	EA	10.00	\$125.00	\$1,250.00
	0001	0660	6161098A		0.00	2	EA	2.00	\$500.00	\$1,000.00
	0001	0670	6181000		0.00	1	LS	0.50	\$55,000.00	\$27,500.00
	0001	0680	6206000C		0.00	1464	LF	0.00	\$0.27	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3281	0001	0690	6206001C		0.00	3017	LF	0.00	\$0.27	\$0.00
	0001	0700	6207001		0.00	6013	LF	0.00	\$0.39	\$0.00
	0001	0710	6240103A		0.00	1234	SQYD	0.00	\$3.00	\$0.00
	0001	0720	6274000		0.00	1	LS	0.50	\$4,000.00	\$2,000.00
	0001	0730	8051000A		0.00	1	ACRE	0.00	\$4,850.00	\$0.00
	0001	0740	8061005		0.00	150	LF	50.00	\$11.50	\$575.00
	0001	0750	8061016		0.00	28	CUYD	0.00	\$5.00	\$0.00
	0001	0760	8061019		0.00	1850	LF	0.00	\$2.80	\$0.00
	0001	0770	8061050		0.00	260	LF	140.00	\$5.00	\$700.00
	0010	0780	6061060		0.00	288	LF	0.00	\$24.00	\$0.00
	0010	0790	6061069		0.00	4	EA	0.00	\$2,975.00	\$0.00
	0010	0800	6063014		0.00	4	EA	0.00	\$2,850.00	\$0.00
	0070	0810	2160500		0.00	1	LS	1.00	\$60,000.00	\$60,000.00
	0070	0820	5031011A		0.00	116	SQYD	0.00	\$120.00	\$0.00
	0070	0830	7021316		0.00	350	LF	85.00	\$95.00	\$8,075.00
	0070	0840	7025001		0.00	2	EA	1.00	\$3,000.00	\$3,000.00
	0070	0850	7027000		0.00	10	EA	1.00	\$500.00	\$500.00
	0070	0860	7032003		0.00	26.200	CUYD	0.00	\$1,000.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0003	July 1, 2019	July 15, 2019	July 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3281	0070	0870	7034215		0.00	269	LF	0.00	\$85.00	\$0.00
	0070	0880	7034221		0.00	358	SQYD	0.00	\$310.00	\$0.00
	0070	0890	7056023		0.00	333	LF	0.00	\$278.00	\$0.00
	0070	0900	7123301		0.00	4	EA	0.00	\$750.00	\$0.00
	0070	0910	7123610		0.00	20	EA	0.00	\$350.00	\$0.00
	0070	0920	7151001		0.00	2	EA	0.00	\$1,250.00	\$0.00
	0070	0930	7161000		0.00	6	EA	0.00	\$160.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9S3275	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	Laid out project limits and bents	7/12/19	connen1	0.50	LS		
	0380	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	1 splice for Pile #12	7/12/19	connen1	8.00	LF		
				1 splice for Pile #8		connen1	8.00	LF		
				2 splices for Pile #6		connen1	16.00	LF		
0450	7061060	REINFORCING STEEL (BRIDGES)	Reinforcing steel for intermediate bents #2 and #3.	7/12/19	connen1	2,940.00	LB			
J9S3281	0510	2022010	REMOVAL OF IMPROVEMENTS	Removal of bridge fencing and CMP	7/12/19	connen1	0.50	LS		
	0520	2031000	CLASS A EXCAVATION	Excavation	7/12/19	connen1	150.30	CUYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-H01		0003		July 1, 2019		July 15, 2019			July 15, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9S3281	0520	2031000	CLASS A EXCAVATION	around End Bent #1. (28.67' X 16.5' x 8.58)/27	7/12/19						
				Excavation around End Bent #2. (28.67' X 16.5' x 8.58)/27		connen1	150.30	CUYD			
	0620	6161005	CONSTRUCTION SIGNS	4 signs-North/South Rte. 77 Closed XX Miles Ahead	7/1/19	connen1	128.00	SQFT			
				Detour Ahead, End Detour , and Road Closure Signs		connen1	163.00	SQFT			
				Northbound detour sign assembly		connen1	312.00	SQFT			
				Southbound detour sign assembly.		connen1	254.00	SQFT			
	0630	6161008	ADVANCED WARNING RAIL SYSTEM	Located on 2-'Road Closed Ahead' signs and 2-'Road Closed 500 FT' signs	7/1/19	connen1	4.00	EA			
	0640	6161009	FLAG ASSEMBLY	Located on 2-'Road Closed Ahead' signs and 2-'Road Closed 500 FT' signs	7/1/19	connen1	4.00	EA			
	0650	6161030	TYPE III MOVEABLE BARRICADE	From intersection of Rte. D/Rte. 77 to the intersection of Rte. 77/CR 352.	7/1/19	connen1	10.00	EA			



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-H01		0003		July 1, 2019		July 15, 2019			July 15, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9S3281	0660	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Temporary traffic control	7/1/19	connen1	0.00	EA			
	0670	6181000	MOBILIZATION	More than 10% of contract met.	7/12/19	connen1	0.50	LS			
	0720	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	Project limits and bridge layout.	7/12/19	connen1	0.50	LS			
	0740	8061005	ROCK DITCH CHECK	Northeast Quad	7/12/19	connen1	16.00	LF			
				Northwest Quad		connen1	17.00	LF			
				Southwest Quad		connen1	17.00	LF			
	0770	8061050	TYPE C BERM	East bank of ditch.	7/12/19	connen1	70.00	LF			
				West bank of ditch.		connen1	70.00	LF			
	0810	2160500	REMOVAL OF BRIDGES	Removal of existing structure	7/8/19	connen1	1.00	LS			
	0830	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	1 splice for center pile on Bent #2.	7/12/19	connen1	8.00	LF			
				PDA test pile, center pile of Bent #2		connen1	77.00	LF			
	0840	7025001	DYNAMIC PILE TESTING	Center pile of Bent #2	7/12/19	connen1	1.00	EA			
	0850	7027000	PILE POINT REINFORCEMENT	Center pile of Bent #2	7/12/19	connen1	1.00	EA			