



# Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Prepared For:**

**Joe's Bridge & Grading, Inc.**  
31 Pine Cone Road  
Poplar Bluff, MO 63901  
(573)785-7229FAX

**Prepared By:**

**Jackson Project Office**  
198 State Highway Y  
Jackson, MO 63755

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3275	FAS S701(62)	Bridge replacement	DD	STODDARD	from 2.25 miles NE of Route Y to 2.39 miles near Vanduser
J9S3281	FAS S701(64)	Bridge replacement	77	SCOTT	over North Cut Ditch north of Diehlstadt

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$2,579,745.04	\$282,264.00	\$2,862,009.04	73.55%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9S3275			
J9S3281			

**Contract Total Pay For Estimate No. 009**

	To Date	Previous	This Estimate
190419-H01			
Total Earnings	\$1,052,573.38	\$988,164.58	\$64,408.80
Total Adjustments	\$0.00	\$0.00	\$0.00
	<b>\$1,389,270.54</b>	<b>\$1,324,861.74</b>	<b>\$64,408.80</b>
<b>Contract Total Payable This Estimate:</b>			<b>\$64,408.80</b>

Approval Date		By User
October 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	connen1



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress
Approval Date				By User	
October 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			plottk1	
October 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1	

Totals by Job Numbers				
J9S3275	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$475,322.60	\$475,322.60	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$798,583.26</b>	<b>\$798,583.26</b>	<b>\$0.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$487,311.26	\$494,539.26	(\$7,228.00)
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$798,583.26</b>	<b>\$798,583.26</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$0.00</b>
J9S3281	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$577,250.78	\$512,841.98	\$64,408.80
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$590,687.28</b>	<b>\$526,278.48</b>	<b>\$64,408.80</b>
	*Stockpiled Materials*	\$15,318.48	\$15,318.48	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$182,283.80	\$143,151.50	\$39,132.30
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$590,687.28</b>	<b>\$526,278.48</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$64,408.80</b>

**Contract Adjustment**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 6206000C, Project Item Line Number 0190, Material Set 6206000C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7021316, Project Item Line Number 0380, Material Set 702131696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7034215, Project Item Line Number 0870, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7034221, Project Item Line Number 0880, Material Set 703422196, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 4019905, Project Item Line Number 0570, Material Set 401990596, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7034222, Project Item Line Number 0430, Material Set 703422296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 3049905, Project Item Line Number 0060, Material Set 304990596, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 4019905, Project Item Line Number 0080, Material Set 401990596, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance	connen1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Action Generic AspLow is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7032003, Project Item Line Number 0410, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7034222, Project Item Line Number 0430, Material Set 703422296, Material 1036RSDFL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7034222, Project Item Line Number 0430, Material Set 703422296, Material 1036RSDFL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 3040506, Project Item Line Number 0560, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 3049905, Project Item Line Number 0060, Material Set 304990596, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 6206001C, Project Item Line Number 0200, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7034221, Project Item Line Number 0880, Material Set 703422196, Material 1036RSDFL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7034222, Project Item Line Number 0430, Material Set 703422296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	connen1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 8051000A, Project Item Line Number 0730, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 2101006A, Project Item Line Number 0550, Material Set 2101006A96, Material 0200XXCS - Compacted Soil for Subgrade orEmbankment, Acceptance Action Generic 0200XXCS is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7034221, Project Item Line Number 0880, Material Set 703422196, Material 1036RSDFP42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7061060, Project Item Line Number 0450, Material Set 706106096, Material 1036RSDFP42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 3040506, Project Item Line Number 0040, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 4019905, Project Item Line Number 0570, Material Set 401990596, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 2036000, Project Item Line Number 0530, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade orEmbankment, Acceptance Action Generic 0200XXCS is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 3040506, Project Item Line Number 0560, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 3040506, Project Item Line Number 0040, Material Set 304050696,	connen1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 6096010A, Project Item Line Number 0580, Material Set 6096010A96, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 4019905, Project Item Line Number 0080, Material Set 401990596, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3275, Item 7021314, Project Item Line Number 0370, Material Set 702131496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 7034215, Project Item Line Number 0870, Material Set 703421596, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	connen1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3281, Item 8051000A, Project Item Line Number 0730, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	connen1	Acknowledged

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9S3275	0010	2022010		\$2,250.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	2064000		\$55.00	CUYD	0.00	44.00	0.00	44.00	\$0.00
	0030	2079909	MISC. MODIFIED LINEAR GRADING CLASS 2	\$700.00	STA	0.00	7.50	0.00	7.50	\$0.00
	0040	3040506		\$9.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0050	3049905	MISC. GEOGRID TO ENHANCE AGGREGATE	\$3.00	SQYD	0.00	784.30	0.00	784.30	\$0.00
	0060	3049905	MISC. TYPE 5 AGGREGATE (18 IN.	\$19.00	SQYD	0.00	0.00	0.00	0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9S3275			THICK)							
	0070	3105002		\$20.00	TONS	0.00	37.00	0.00	37.00	\$0.00
	0080	4019905	MISC. OPTIONAL PAVEMENT	\$48.98	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0090	6097000		\$48.00	CUYD	0.00	0.00	9.00	9.00	\$0.00
	0100	6113020		\$20.00	CUYD	0.00	312.00	0.00	312.00	\$0.00
	0110	6113040		\$20.00	CUYD	0.00	312.00	0.00	312.00	\$0.00
	0130	6161005		\$6.00	SQFT	0.00	173.00	0.00	173.00	\$0.00
	0140	6161008		\$45.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0150	6161009		\$20.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0160	6161030		\$125.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0170	6161098A		\$500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0180	6181000		\$55,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0190	6206000C		\$0.27	LF	0.00	0.00	0.00	0.00	\$0.00
	0200	6206001C		\$0.27	LF	0.00	0.00	0.00	0.00	\$0.00
	0210	6240103A		\$3.00	SQYD	0.00	420.00	0.00	420.00	\$0.00
	0220	6240104A		\$3.00	SQYD	0.00	784.00	0.00	784.00	\$0.00
	0230	6274000		\$4,000.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0250	7320836A		\$700.00	EA	0.00	0.00	2.00	2.00	\$0.00
	0260	8051000A		\$4,850.00	ACRE	0.00	0.00	0.80	0.80	\$0.00
	0270	8061005		\$11.50	LF	0.00	33.00	0.00	33.00	\$0.00
	0290	8061019		\$2.80	LF	0.00	322.00	0.00	322.00	\$0.00
	0300	8061050		\$5.00	LF	0.00	60.00	0.00	60.00	\$0.00
	0310	9031270A		\$8.00	LF	0.00	0.00	68.00	68.00	\$0.00
	0320	9031271		\$10.00	LF	0.00	0.00	36.00	36.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9S3275	0330	9035069A		\$17.00	SQFT	0.00	0.00	36.00	36.00	\$0.00
	0340	2061000		\$10.00	CUYD	0.00	110.00	0.00	110.00	\$0.00
	0350	2160500		\$50,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0360	5031011A		\$115.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0370	7021314		\$98.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0380	7021316		\$105.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0390	7025001		\$3,000.00	EA	0.00	5.00	0.00	5.00	\$0.00
	0400	7027000		\$500.00	EA	0.00	24.00	0.00	24.00	\$0.00
	0410	7032003		\$1,000.00	CUYD	0.00	0.00	0.00	0.00	\$0.00
	0420	7034215		\$85.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0430	7034222		\$275.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0440	7056049		\$250.00	LF	0.00	512.00	0.00	512.00	\$0.00
	0450	7061060		\$1.50	LB	0.00	0.00	0.00	0.00	\$0.00
	0460	7123610		\$300.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0470	7151001		\$1,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0480	7161000		\$140.00	EA	0.00	8.00	0.00	8.00	\$0.00
	0490	7161002		\$150.00	EA	0.00	16.00	0.00	16.00	\$0.00
	5001	7025004	DYNAMIC PILE RESTRIKE TESTING Dynamic Pile Restrike Testing	\$3,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
J9S3281	0500	2013000		\$2,000.00	ACRE	0.00	1.00	0.00	1.00	\$0.00
	0510	2022010		\$2,000.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0520	2031000		\$7.00	CUYD	0.00	1,279.50	1,279.50	2,559.00	\$8,956.50
	0530	2036000		\$3.00	CUYD	0.00	0.00	0.00	0.00	\$1,231.50
	0540	2064000		\$60.00	CUYD	0.00	58.00	0.00	58.00	\$0.00





## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9S3281	0550	2101006A		\$1,000.00	100F	0.00	0.00	0.00	0.00	\$2,000.00
	0560	3040506		\$11.00	SQYD	0.00	0.00	0.00	0.00	\$4,752.00
	0570	4019905	MISC. OPTIONAL PAVEMENT	\$57.58	SQYD	0.00	0.00	0.00	0.00	\$24,868.80
	0580	6096010A		\$24.00	CUYD	0.00	0.00	0.00	0.00	\$2,400.00
	0590	6096041		\$24.00	CUYD	0.00	0.00	100.00	100.00	\$2,400.00
	0600	6113020		\$20.00	CUYD	0.00	624.00	0.00	624.00	\$0.00
	0610	6113040		\$20.00	CUYD	0.00	624.00	0.00	624.00	\$0.00
	0620	6161005		\$6.00	SQFT	0.00	857.00	0.00	857.00	\$0.00
	0630	6161008		\$45.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0640	6161009		\$20.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0650	6161030		\$125.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0660	6161098A		\$500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0670	6181000		\$55,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0710	6240103A		\$3.00	SQYD	0.00	937.00	0.00	937.00	\$0.00
	0720	6274000		\$4,000.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0730	8051000A		\$4,850.00	ACRE	0.00	0.00	0.00	0.00	\$3,880.00
	0740	8061005		\$11.50	LF	0.00	50.00	0.00	50.00	\$0.00
	0770	8061050		\$5.00	LF	0.00	140.00	0.00	140.00	\$0.00
	0780	6061060		\$24.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0790	6061069		\$2,975.00	EA	0.00	0.00	0.00	0.00	\$0.00
0800	6063014		\$2,850.00	EA	0.00	0.00	0.00	0.00	\$0.00	
0810	2160500		\$60,000.00	LS	0.00	1.00	0.00	1.00	\$0.00	
0820	5031011A		\$120.00	SQYD	0.00	0.00	116.00	116.00	\$13,920.00	
0830	7021316		\$95.00	LF	0.00	637.00	0.00	637.00	\$0.00	



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9S3281	0840	7025001		\$3,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0850	7027000		\$500.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0860	7032003		\$1,000.00	CUYD	0.00	26.20	0.00	26.20	\$0.00
	0870	7034215		\$85.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0880	7034221		\$310.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0890	7056023		\$278.00	LF	0.00	333.00	0.00	333.00	\$0.00
	0900	7123301		\$750.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0910	7123610		\$350.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0920	7151001		\$1,250.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0930	7161000		\$160.00	EA	0.00	6.00	0.00	6.00	\$0.00
	5101	7025004		\$3,000.00	EA	0.00	1.00	0.00	1.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$64,408.80</b>

### Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3275	0001	0010	2022010		0.00	1	LS	1.00	\$2,250.00	\$2,250.00
	0001	0020	2064000		0.00	44	CUYD	44.00	\$55.00	\$2,420.00
	0001	0030	2079909	MISC. MODIFIED LINEAR GRADING CLASS 2	0.00	7.500	STA	7.50	\$700.00	\$5,250.00
	0001	0040	3040506		0.00	1543	SQYD	1,543.00	\$9.00	\$13,887.00
	0001	0050	3049905	MISC. GEOGRID TO ENHANCE AGGREGATE	0.00	784.300	SQYD	784.30	\$3.00	\$2,352.90
	0001	0060	3049905	MISC. TYPE 5 AGGREGATE (18 IN. THICK)	0.00	784.300	SQYD	784.30	\$19.00	\$14,901.70



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3275	0001	0070	3105002		0.00	37	TONS	37.00	\$20.00	\$740.00
	0001	0080	4019905	MISC. OPTIONAL PAVEMENT	0.00	1542.700	SQYD	1,542.70	\$48.98	\$75,561.45
	0001	0090	6097000		0.00	9	CUYD	9.00	\$48.00	\$432.00
	0001	0100	6113020		0.00	312	CUYD	312.00	\$20.00	\$6,240.00
	0001	0110	6113040		0.00	312	CUYD	312.00	\$20.00	\$6,240.00
	0001	0120	6149902	MISC. FLAP GATE	0.00	1	EA	0.00	\$1,100.00	\$0.00
	0001	0130	6161005		0.00	173	SQFT	173.00	\$6.00	\$1,038.00
	0001	0140	6161008		0.00	4	EA	4.00	\$45.00	\$180.00
	0001	0150	6161009		0.00	2	EA	2.00	\$20.00	\$40.00
	0001	0160	6161030		0.00	10	EA	10.00	\$125.00	\$1,250.00
	0001	0170	6161098A		0.00	2	EA	2.00	\$500.00	\$1,000.00
	0001	0180	6181000		0.00	1	LS	1.00	\$55,000.00	\$55,000.00
	0001	0190	6206000C		0.00	2262	LF	905.00	\$0.27	\$244.35
	0001	0200	6206001C		0.00	537	LF	388.00	\$0.27	\$104.76
	0001	0210	6240103A		0.00	420	SQYD	420.00	\$3.00	\$1,260.00
	0001	0220	6240104A		0.00	784	SQYD	784.00	\$3.00	\$2,352.00
	0001	0230	6274000		0.00	1	LS	0.50	\$4,000.00	\$2,000.00
	0001	0240	7250436		0.00	3	LF	0.00	\$150.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3275	0001	0250	7320836A		0.00	2	EA	2.00	\$700.00	\$1,400.00
	0001	0260	8051000A		0.00	1	ACRE	0.80	\$4,850.00	\$3,880.00
	0001	0270	8061005		0.00	40	LF	33.00	\$11.50	\$379.50
	0001	0280	8061016		0.00	15	CUYD	0.00	\$5.00	\$0.00
	0001	0290	8061019		0.00	1080	LF	322.00	\$2.80	\$901.60
	0001	0300	8061050		0.00	194	LF	60.00	\$5.00	\$300.00
	0040	0310	9031270A		0.00	68	LF	68.00	\$8.00	\$544.00
	0040	0320	9031271		0.00	36	LF	36.00	\$10.00	\$360.00
	0040	0330	9035069A		0.00	36	SQFT	36.00	\$17.00	\$612.00
	0070	0340	2061000		0.00	110	CUYD	110.00	\$10.00	\$1,100.00
	0070	0350	2160500		0.00	1	LS	1.00	\$50,000.00	\$50,000.00
	0070	0360	5031011A		0.00	107	SQYD	107.00	\$115.00	\$12,305.00
	0070	0370	7021314		84.00	315	LF	399.00	\$98.00	\$39,102.00
	0070	0380	7021316		899.00	500	LF	1,399.00	\$105.00	\$146,895.00
	0070	0390	7025001		1.00	4	EA	5.00	\$3,000.00	\$15,000.00
	0070	0400	7027000		4.00	20	EA	24.00	\$500.00	\$12,000.00
	0070	0410	7032003		0.00	40.200	CUYD	40.20	\$1,000.00	\$40,200.00
	0070	0420	7034215		0.00	294	LF	294.00	\$85.00	\$24,990.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3275	0070	0430	7034222		0.00	388	SQYD	388.00	\$275.00	\$106,700.00
	0070	0440	7056049		0.00	512	LF	512.00	\$250.00	\$128,000.00
	0070	0450	7061060		160.00	2940	LB	3,100.00	\$1.50	\$4,650.00
	0070	0460	7123610		0.00	20	EA	20.00	\$300.00	\$6,000.00
	0070	0470	7151001		0.00	2	EA	2.00	\$1,000.00	\$2,000.00
	0070	0480	7161000		0.00	8	EA	8.00	\$140.00	\$1,120.00
	0070	0490	7161002		0.00	16	EA	16.00	\$150.00	\$2,400.00
	0070	5001	7025004	DYNAMIC PILE RESTRIKE TESTING Dynamic Pile Restrike Testing	1.00	0	EA	1.00	\$3,000.00	\$3,000.00
J9S3281	0001	0500	2013000		0.00	1	ACRE	1.00	\$2,000.00	\$2,000.00
	0001	0510	2022010		0.00	1	LS	0.50	\$2,000.00	\$1,000.00
	0001	0520	2031000		0.00	2559	CUYD	2,559.00	\$7.00	\$17,913.00
	0001	0530	2036000		0.00	821	CUYD	821.00	\$3.00	\$2,463.00
	0001	0540	2064000		0.00	58	CUYD	58.00	\$60.00	\$3,480.00
	0001	0550	2101006A		0.00	2	100F	2.00	\$1,000.00	\$2,000.00
	0001	0560	3040506		0.00	432	SQYD	432.00	\$11.00	\$4,752.00
	0001	0570	4019905	MISC. OPTIONAL PAVEMENT	0.00	431.900	SQYD	431.90	\$57.58	\$24,868.80
	0001	0580	6096010A		0.00	100	CUYD	100.00	\$24.00	\$2,400.00
	0001	0590	6096041		0.00	100	CUYD	100.00	\$24.00	\$2,400.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3281	0001	0600	6113020		0.00	711	CUYD	624.00	\$20.00	\$12,480.00
	0001	0610	6113040		0.00	711	CUYD	624.00	\$20.00	\$12,480.00
	0001	0620	6161005		0.00	857	SQFT	857.00	\$6.00	\$5,142.00
	0001	0630	6161008		0.00	4	EA	4.00	\$45.00	\$180.00
	0001	0640	6161009		0.00	4	EA	4.00	\$20.00	\$80.00
	0001	0650	6161030		0.00	10	EA	10.00	\$125.00	\$1,250.00
	0001	0660	6161098A		0.00	2	EA	2.00	\$500.00	\$1,000.00
	0001	0670	6181000		0.00	1	LS	1.00	\$55,000.00	\$55,000.00
	0001	0680	6206000C		0.00	1464	LF	0.00	\$0.27	\$0.00
	0001	0690	6206001C		0.00	3017	LF	0.00	\$0.27	\$0.00
	0001	0700	6207001		0.00	6013	LF	0.00	\$0.39	\$0.00
	0001	0710	6240103A		0.00	1234	SQYD	937.00	\$3.00	\$2,811.00
	0001	0720	6274000		0.00	1	LS	0.50	\$4,000.00	\$2,000.00
	0001	0730	8051000A		0.00	1	ACRE	0.80	\$4,850.00	\$3,880.00
	0001	0740	8061005		0.00	150	LF	50.00	\$11.50	\$575.00
	0001	0750	8061016		0.00	28	CUYD	0.00	\$5.00	\$0.00
	0001	0760	8061019		0.00	1850	LF	0.00	\$2.80	\$0.00
	0001	0770	8061050		0.00	260	LF	140.00	\$5.00	\$700.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H01	0009	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3281	0010	0780	6061060		0.00	288	LF	0.00	\$24.00	\$0.00
	0010	0790	6061069		0.00	4	EA	0.00	\$2,975.00	\$0.00
	0010	0800	6063014		0.00	4	EA	0.00	\$2,850.00	\$0.00
	0070	0810	2160500		0.00	1	LS	1.00	\$60,000.00	\$60,000.00
	0070	0820	5031011A		0.00	116	SQYD	116.00	\$120.00	\$13,920.00
	0070	0830	7021316		287.00	350	LF	637.00	\$95.00	\$60,515.00
	0070	0840	7025001		0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0070	0850	7027000		0.00	10	EA	10.00	\$500.00	\$5,000.00
	0070	0860	7032003		0.00	26.200	CUYD	26.20	\$1,000.00	\$26,200.00
	0070	0870	7034215		0.00	269	LF	269.00	\$85.00	\$22,865.00
	0070	0880	7034221		0.00	358	SQYD	358.00	\$310.00	\$110,980.00
	0070	0890	7056023		0.00	333	LF	333.00	\$278.00	\$92,574.00
	0070	0900	7123301		0.00	4	EA	4.00	\$750.00	\$3,000.00
	0070	0910	7123610		0.00	20	EA	20.00	\$350.00	\$7,000.00
	0070	0920	7151001		0.00	2	EA	2.00	\$1,250.00	\$2,500.00
	0070	0930	7161000		0.00	6	EA	6.00	\$160.00	\$960.00
	0070	5101	7025004		1.00	0	EA	1.00	\$3,000.00	\$3,000.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-H01		0009		October 1, 2019		October 15, 2019			October 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9S3281	0520	2031000	CLASS A EXCAVATION	Roadway slopes complete.	10/14/19	connen1	1,279.50	CUYD			
	0530	2036000	COMPACTING EMBANKMENT	Roadway slopes complete.	10/14/19	connen1	410.50	CUYD			
	0550	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	Limits of asphalt pavement.	10/14/19	connen1	2.00	100F			
	0560	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Pavement east of bridge.	10/9/19	connen1	216.00	SQYD			
				Pavement west of bridge.		connen1	216.00	SQYD			
	0570	4019905	MISC.	Pavement east of bridge.	10/9/19	connen1	215.70	SQYD			
				Pavement west of bridge.		connen1	216.20	SQYD			
	0580	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	Along edge of pavement under and behind guardrail.	10/14/19	connen1	100.00	CUYD			
	0590	6096041	PLACING TYPE 1 ROCK DITCH LINER	Along edge of pavement under and behind guardrail.	10/14/19	connen1	100.00	CUYD			
	0730	8051000A	SEEDING - COOL SEASON MIXTURES	Roadway slopes for entire project. 80% paid until acceptable growth is achieved.	10/14/19	connen1	0.80	ACRE			
0820	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	Approach slab east of bridge.	10/9/19	connen1	58.00	SQYD				
			Approach slab west of bridge.		connen1	58.00	SQYD				