



# Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H03	0008	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Prepared For:**

**Fronabarger Concreters, Inc.**  
3290 State Highway E  
Oak Ridge, MO 63769  
(573)266-3212FAX

**Prepared By:**

**Park Hills Project Office**  
105 Industrial Drive  
Park Hills, MO 63601

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J0S3019J	FAF-32-3(25)	ADA improvements	32	STE GENEVIEVE	at various locations in Ste. Genevieve, Perryville, Frohna, Whitewater, and Delta

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,996,481.80		\$1,996,481.80	38.75%	December 15, 2019	December 15, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J0S3019J			

**Contract Total Pay For Estimate No. 008**

	To Date	Previous	This Estimate
190419-H03			
Total Earnings	\$773,539.60	\$675,782.85	\$97,756.75
Total Adjustments	\$0.00	\$0.00	\$0.00
	<b>\$776,139.60</b>	<b>\$678,382.85</b>	
<b>Contract Total Payable This Estimate:</b>			<b>\$97,756.75</b>

Approval Date		By User
October 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	lewisj4
October 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	dowdyd
October 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



# Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H03	0008	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Totals by Job Numbers				
JOS3019J		To Date	Previous	This Estimate
	Participating	\$773,539.60	\$675,782.85	\$97,756.75
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$776,139.60</b>	<b>\$678,382.85</b>	<b>\$97,756.75</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$321,387.00	\$321,387.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$776,139.60</b>	<b>\$678,382.85</b>	
<b>Project Total Payable This Estimate:</b>				<b>\$97,756.75</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project JOS3019J, Item 6091051, Project Item Line Number 0110, Material Set 609105196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JOS3019J, Item 6091041, Project Item Line Number 0100, Material Set 609104196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JOS3019J, Item 6091051, Project Item Line Number 0110, Material Set 609105196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JOS3019J, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	lewisj4	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H03	0008	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6092015, Project Item Line Number 0120, Material Set 609201596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6085007, Project Item Line Number 0070, Material Set 608500796, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6086007, Project Item Line Number 0090, Material Set 608600796, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6091041, Project Item Line Number 0100, Material Set 609104196, Material 1036RSDFP42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6092015, Project Item Line Number 0120, Material Set 609201596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6085007, Project Item Line Number 0070, Material Set 608500796, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6086007, Project Item Line Number 0090, Material Set 608600796, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	lewisj4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J0S3019J, Item 6091041, Project Item Line Number 0100, Material Set 609104196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	lewisj4	Acknowledged

**Items Paid This Estimate Period**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190419-H03		0008		October 1, 2019		October 15, 2019		October 16, 2019		Progress	
Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate	
J0S3019J	0010	2022010		\$105,000.00	LS	0.00	0.00	0.40	0.40	\$42,000.00	
	0020	2071000		\$275.00	STA	0.00	127.10	45.10	172.20	\$12,402.50	
	0030	6049904	MISC. INSTALL TRUNCATED DOMES	\$8.00	SQFT	0.00	545.00	117.90	662.90	\$943.20	
	0040	6081010		\$65.00	SQYD	0.00	1,363.00	512.94	1,875.94	\$33,341.10	
	0070	6085007		\$58.00	SQYD	0.00	2,571.49	0.00	2,571.49	\$0.00	
	0080	6086004		\$45.00	SQYD	0.00	4,500.45	0.00	4,500.45	\$0.00	
	0090	6086007		\$50.00	SQYD	0.00	2,390.62	181.40	2,572.02	\$9,069.95	
	0150	6161005		\$6.50	SQFT	0.00	252.00	0.00	252.00	\$0.00	
	0160	6161009		\$20.00	EA	0.00	2.00	0.00	2.00	\$0.00	
	0170	6161025		\$52.00	EA	0.00	50.00	0.00	50.00	\$0.00	
	0190	6181000		\$100,000.00	LS	0.00	0.75	0.00	0.75	\$0.00	
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$97,756.75</b>	

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J0S3019J	0001	0010	2022010		0.00	1	LS	0.40	\$105,000.00	\$42,000.00
	0001	0020	2071000		0.00	303.500	STA	172.20	\$275.00	\$47,355.00
	0001	0030	6049904	MISC. INSTALL TRUNCATED DOMES	0.00	1034	SQFT	662.90	\$8.00	\$5,303.20
	0001	0040	6081010		0.00	3179	SQYD	1,875.94	\$65.00	\$121,936.10
	0001	0050	6081012		0.00	416	SQFT	0.00	\$20.00	\$0.00
	0001	0060	6083006		0.00	13	SQYD	0.00	\$125.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H03	0008	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date	
J0S3019J	0001	0070	6085007		0.00	9523.100	SQYD	4,568.81	\$58.00	\$264,990.98	
	0001	0080	6086004		0.00	12307.300	SQYD	6,389.02	\$45.00	\$287,505.90	
	0001	0090	6086007		0.00	5540.700	SQYD	2,736.06	\$50.00	\$136,802.85	
	0001	0100	6091041		0.00	17	LF	7.00	\$45.00	\$315.00	
	0001	0110	6091051		0.00	34	LF	22.00	\$45.00	\$990.00	
	0001	0120	6092015		0.00	20	LF	20.00	\$15.00	\$300.00	
	0001	0130	6149902		MISC. BICYCLE SAFE GRATE	0.00	94	EA	0.00	\$550.00	\$0.00
	0001	0140	6149902		MISC. DRAINAGE COVER PLATE	0.00	3	EA	0.00	\$350.00	\$0.00
	0001	0150	6161005			0.00	396	SQFT	252.00	\$6.50	\$1,638.00
	0001	0160	6161009			0.00	4	EA	2.00	\$20.00	\$40.00
	0001	0170	6161025			0.00	50	EA	50.00	\$52.00	\$2,600.00
	0001	0180	6161040			0.00	2	EA	0.00	\$1,000.00	\$0.00
	0001	0190	6181000			0.00	1	LS	0.75	\$100,000.00	\$75,000.00
	0001	0200	6200009			0.00	482	LF	0.00	\$6.00	\$0.00
	0001	0210	6207001			0.00	291	LF	0.00	\$1.00	\$0.00
	0001	0220	6274000			0.00	1	LS	0.00	\$8,500.00	\$0.00
	0001	0230	7250412			0.00	10	LF	0.00	\$60.00	\$0.00
0001	0240	8059901		MISC. SEED AND MULCH	0.00	1	LS	0.00	\$4,700.00	\$0.00	



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-H03	0008	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J0S3019J	0001	0250	8061006		0.00	150	LF	0.00	\$16.00	\$0.00
	0001	0260	8061016		0.00	37	CUYD	0.00	\$45.00	\$0.00
	0001	0270	8061019		0.00	2200	LF	0.00	\$3.50	\$0.00
	0040	0280	9031280		0.00	168	LF	0.00	\$20.00	\$0.00
	0040	0290	9031281		0.00	45	LF	0.00	\$45.00	\$0.00
	0040	0300	9035069A		0.00	101	SQFT	0.00	\$32.00	\$0.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J0S3019J	0010	2022010	REMOVAL OF IMPROVEMENTS	Rte. 32 Ste. Genevieve & Rte. 61 Perryville.	10/7/19	lewisj4	0.15	LS		
				Rte. 32	10/15/19	lewisj4	0.15	LS		
				Rte. 61		lewisj4	0.10	LS		
	0020	2071000	LINEAR GRADING CLASS 1	Rte. 32 Ste. Gen.	10/7/19	lewisj4	1.90	STA		
				Rte. 61		lewisj4	1.90	STA		
				Rte. 61		lewisj4	5.10	STA		
				Rte. 32	10/15/19	lewisj4	2.30	STA		
				Rte. 32		lewisj4	3.30	STA		
				Rte. 61		lewisj4	5.10	STA		
	0030	6049904	MISC.	Rte. 61	10/7/19	lewisj4	26.80	SQFT		
Rte. 61				lewisj4		27.00	SQFT			



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type		
190419-H03		0008		October 1, 2019		October 15, 2019		October 16, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
JOS3019J	0030	6049904	MISC.	Rte. 61	10/7/19	lewisj4	27.40	SQFT				
				Rte. 32	10/15/19	lewisj4	10.00	SQFT				
				Rte. 61		lewisj4	26.70	SQFT				
	0040	6081010	CONCRETE CURB RAMP	Rte. 61	10/2/19	lewisj4	5.56	SQYD				
				Rte. 61		lewisj4	7.78	SQYD				
				Rte. 61	10/7/19	lewisj4	53.20	SQYD				
				Rte. 32 Ste. Gen.		lewisj4	19.90	SQYD				
				Rte. 32 Ste. Gen.		lewisj4	64.10	SQYD				
				Rte. 61		lewisj4	38.90	SQYD				
				Rte. 61		lewisj4	56.70	SQYD				
				Rte. 61		lewisj4	73.20	SQYD				
				Rte. 21	10/15/19	lewisj4	59.50	SQYD				
				Rte. 21		lewisj4	73.30	SQYD				
				Rte. 32		lewisj4	41.30	SQYD				
				Rte. 61		lewisj4	19.50	SQYD				
				0070	6085007	PAVED APPROACH, 7 IN.	Rte. 32	10/7/19	lewisj4	26.67	SQYD	
	Rte. 32 Ste. Gen.		lewisj4				30.22	SQYD				
	Rte. 32 Ste. Gen.		lewisj4				39.67	SQYD				
	Rte. 32 Ste. Gen.		lewisj4				41.60	SQYD				
	Rte. 61		lewisj4				12.22	SQYD				
	Rte. 61		lewisj4				16.00	SQYD				
	Rte. 61		lewisj4				30.56	SQYD				
	Rte. 61		lewisj4				41.22	SQYD				
Rte. 61.		lewisj4	31.67				SQYD					
Rte. 32	10/15/19	lewisj4	27.00				SQYD					



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type		
190419-H03		0008		October 1, 2019		October 15, 2019		October 16, 2019		Progress		
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
JOS3019J	0070	6085007	PAVED APPROACH, 7 IN.	Rte. 32	10/15/19	lewisj4	42.10	SQYD				
				Rte. 32		lewisj4	42.80	SQYD				
				Rte. 61		lewisj4	12.22	SQYD				
				Rte. 61		lewisj4	56.50	SQYD				
				Rte. 61		lewisj4	62.33	SQYD				
				Rte. 61		lewisj4	71.78	SQYD				
				Rte. 61		lewisj4	104.66	SQYD				
	0080	6086004	CONCRETE SIDEWALK, 4 IN.	Rte. 32	10/7/19	lewisj4	93.33	SQYD				
				Rte. 61		lewisj4	899.11	SQYD				
				Rte. 32	10/15/19	lewisj4	25.00	SQYD				
				Rte. 32		lewisj4	48.33	SQYD				
				Rte. 61		lewisj4	613.67	SQYD				
	0090	6086007	CONCRETE SIDEWALK, 7 IN.	Rte. 32	10/7/19	lewisj4	43.33	SQYD				
				Rte. 61		lewisj4	110.44	SQYD				
				Rte. 32	10/15/19	lewisj4	20.56	SQYD				
				Rte. 61		lewisj4	171.11	SQYD				