



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on June 16, 2020

Pay Estimate Created Date: June 15, 2020

<b>Progress Estimate Number</b> 19	<b>Contract ID</b> 190517-B02 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> June 2, 2020 <b>Pay Period End</b> June 15, 2020	<b>Original Contract Amount</b> \$750,000.00 <b>Net Change Order Amount</b> (\$150,000.00) <b>Current Contract Amount</b> \$600,000.00
---------------------------------------	--	---	--

<b>Approval Date</b>		<b>By User</b>
June 15, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	foxd
June 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	domzar
June 16, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
June 30, 2020	June 30, 2021		55.15%

No Milestones Exist for Contract

**Contract Total Pay For Estimate No. 19**

	This Estimate	Previous	To Date
190517-B02			
Total Posted Items Pay	\$13,206.00	\$317,670.00	\$330,876.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$317,670.00	\$330,876.00
<b>Contract Total Payable This Estimate:</b>	<b>\$13,206.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2I3179	0020	6189916	MISC.Normal Work Adjustment Factor	DLR	\$3.000	4,402	\$13,206.00
<b>Project J2I3179 - Total</b>							<b>\$13,206.00</b>
<b>Overall - Total</b>							<b>\$13,206.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on June 16, 2020

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J2I3179	I-70-3(272)	Job order contract for guard cable repair	Various	VARIOUS	at various locations in the Northeast District																																
Totals by Job Numbers																																					
J2I3179	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$13,206.00</td><td>\$317,670.00</td><td>\$330,876.00</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$13,206.00</td><td>\$317,670.00</td><td>\$330,876.00</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$13,206.00	\$317,670.00	\$330,876.00	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$13,206.00	\$317,670.00	\$330,876.00	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$13,206.00	\$317,670.00	\$330,876.00																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$13,206.00	\$317,670.00	\$330,876.00																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 16, 2020

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on June 16, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-B02	J2I3179	0001	0010	6189916	MISC.Nighttime Adjustment Factor	25,000.00	-22,000.00	3,000.00	DLR	0.00	\$3.00	\$0.00
		0001	0020	6189916	MISC.Normal Work Adjustment Factor	212,500.00	-18,500.00	194,000.00	DLR	110,292.00	\$3.00	\$330,876.00
		0001	0030	6189916	MISC.Weekend Work Adjustment Factor	12,500.00	-9,500.00	3,000.00	DLR	0.00	\$3.00	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	0.00	\$1.00	\$0.00
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	0.00	\$2,400.00	\$0.00
Project J2I3179 - Total Value Posted to Date as of Report Generated Date												\$330,876.00
190517-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$330,876.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 16, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2I3179

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	6/8/20	6/15/20	265.00	DLR	K20B2986	194.8				I-70
				6/15/20	340.00	DLR	K20B2988	194.9				I-70
				6/15/20	557.00	DLR	K20B2992	128.884				RTE. 61 HT
				6/15/20	1,510.00	DLR	K20B2990	201.2				I-70
			6/10/20	6/15/20	370.00	DLR	K20B2992	198.4				I-70
				6/15/20	640.00	DLR	K20B2991	203.1				I-70
			6/11/20	6/15/20	720.00	DLR	K20B2986	194.5				I-70

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on June 16, 2020

No Data Available