



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2021

Pay Estimate Created Date: June 16, 2021

<b>Progress Estimate Number</b> 38	<b>Contract ID</b> 190517-B02 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> June 2, 2021 <b>Pay Period End</b> June 15, 2021	<b>Original Contract Amount</b> \$750,000.00 <b>Net Change Order Amount</b> (\$150,000.00) <b>Current Contract Amount</b> \$600,000.00
---------------------------------------	--	---	--

Approval Date		By User
June 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	foxd
June 17, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	domzar
June 21, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2020	June 30, 2021		114.29%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2019	June 5, 2019	
Letting Date	May 17, 2019	May 17, 2019	
Notice to Proceed Date	July 1, 2019	July 1, 2019	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 38**

	This Estimate	Previous	To Date
190517-B02			
Total Posted Items Pay	\$12,438.00	\$673,287.00	\$685,725.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$673,287.00	\$685,725.00
<b>Contract Total Payable This Estimate:</b>	<b>\$12,438.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2I3179	0020	6189916	MISC.Normal Work Adjustment Factor	DLR	\$3.000	4,146	\$12,438.00
<b>Project J2I3179 - Total</b>							<b>\$12,438.00</b>
<b>Overall - Total</b>							<b>\$12,438.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 21, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J213179	I-70-3(272)	Job order contract for guard cable repair	Various	VARIOUS	at various locations in the Northeast District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J213179	<b>Posted Item Pay</b>	\$12,438.00	\$673,287.00	\$685,725.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$12,438.00</b>	<b>\$673,287.00</b>	<b>\$685,725.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 21, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 21, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-B02	J2I3179	0001	0010	6189916	MISC.Nighttime Adjustment Factor	25,000.00	-22,000.00	3,000.00	DLR	0.00	\$3.00	\$0.00
		0001	0020	6189916	MISC.Normal Work Adjustment Factor	212,500.00	-18,500.00	194,000.00	DLR	228,575.00	\$3.00	\$685,725.00
		0001	0030	6189916	MISC.Weekend Work Adjustment Factor	12,500.00	-9,500.00	3,000.00	DLR	0.00	\$3.00	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	0.00	\$1.00	\$0.00
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	0.00	\$2,400.00	\$0.00
<b>Project J2I3179 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$685,725.00</b>	
<b>190517-B02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$685,725.00</b>	



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 21, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J213179

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	6/9/21	6/15/21	245.00	DLR	K21B3263	196.75				I-70
				6/15/21	425.00	DLR	K21B3274	168.99				I-70
				6/15/21	515.00	DLR	K21B3275	198.5				I-70
			6/10/21	6/15/21	420.00	DLR	K21B3270	183.4				I-70
				6/15/21	440.00	DLR	K21B3268	175.8				I-70
			6/14/21	6/15/21	195.00	DLR	K21B3265	169.05				I-70
				6/15/21	224.00	DLR	K21B3266	169.1				I-70
				6/15/21	245.00	DLR	K21B3272	191.05				I-70
				6/15/21	289.00	DLR	K21B3264	168.99				I-70
				6/15/21	354.00	DLR	K21B3267	169.15				I-70
			6/15/21	794.00	DLR	K21B3263	168.9				I-70	

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jun 21, 2021

Contract ID:190621-F01

No Data Available