



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 19	Contract ID 190517-C02 Prime Contractor Lehman Construction, LLC	Pay Period Start August 2, 2020 Pay Period End August 15, 2020	Original Contract Amount \$4,911,150.75 Net Change Order Amount \$74,593.56 Current Contract Amount \$4,985,744.31
---------------------------------------	---	---	---

Approval Date				By User
August 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			degrow1
August 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			ilesb1
August 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
November 1, 2020	November 1, 2020		53.98%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
190517-C02			
Total Posted Items Pay	\$172,444.59	\$2,518,781.06	\$2,691,225.65
Gross Item Adjustments	(\$1,160.00)	\$14,060.00	\$12,900.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,532,841.06	\$2,704,125.65
Contract Total Payable This Estimate:	\$171,284.59		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3117	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$88,000.000	0.1	\$8,800.00
	0030	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$12.000	47	\$564.00
	0040	2035500	EMBANKMENT IN PLACE	CUYD	\$18.000	294	\$5,292.00
	0060	2063000	CLASS 3 EXCAVATION	CUYD	\$16.000	216.86	\$3,469.76
	0080	2071000	LINEAR GRADING CLASS 1	STA	\$1,300.000	3.03	\$3,939.00
	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$7.000	633.8	\$4,436.60
	0180	6049902	MISC.ADJUSTING MANHOLES, INLETS, AND VALVES	EA	\$510.000	1	\$510.00
	0200	6049903	MISC.8 IN. TRENCH DRAIN	LF	\$71.000	30	\$2,130.00
	0230	6081010	CONCRETE CURB RAMP	SQYD	\$64.000	86	\$5,504.00
	0280	6085008	PAVED APPROACH, 8 IN.	SQYD	\$87.000	513	\$44,631.00
	0290	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$50.000	154.7	\$7,735.00
	0320	6091052	CURB AND GUTTER TYPE B	LF	\$34.000	362.6	\$12,328.40
	0340	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	EA	\$1,000.000	2	\$2,000.00
	0380	6143013	MANHOLE FRAME AND COVER, TYPE 3	EA	\$900.000	4	\$3,600.00
	0400	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	2	\$16.00
	0410	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$35.000	2	\$70.00
	0420	6161009	FLAG ASSEMBLY	EA	\$15.000	2	\$30.00
	0450	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	EA	\$135.000	8	\$1,080.00
	0610	7250315A	15 IN. PIPE GROUP B	LF	\$56.000	104.53	\$5,853.68
	0620	7250318A	18 IN. PIPE GROUP B	LF	\$63.000	71.15	\$4,482.45
	0660	7259903	MISC.4 IN. PVC	LF	\$49.000	11	\$539.00
	0670	7259903	MISC.8 IN. PVC	LF	\$44.000	30.35	\$1,335.40
	0680	7261015	15 IN. PIPE GROUP A	LF	\$60.000	45.97	\$2,758.20
	0770	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	FT	\$802.000	5	\$4,010.00
	0780	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	FT	\$409.000	19	\$7,771.00
	0900	8061006	ALTERNATE DITCH CHECK	LF	\$11.500	96	\$1,104.00
	0910	8061007A	CURB INLET CHECK	EA	\$140.000	3	\$420.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 19	Contract ID 190517-C02 Prime Contractor Lehman Construction, LLC	Pay Period Start August 2, 2020 Pay Period End August 15, 2020	Original Contract Amount \$4,911,150.75 Net Change Order Amount \$74,593.56 Current Contract Amount \$4,985,744.31
---------------------------------------	---	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3117	5008	2063100	CLASS 3 EXCAVATION IN ROCK	CUYD	\$85.000	16	\$1,360.00
	5009	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	SQYD	\$73.000	124.7	\$9,103.10
Project J3S3117 - Total							\$144,872.59
J3S3117B	1050	2063000	CLASS 3 EXCAVATION	CUYD	\$15.000	0.4	\$6.00
	1070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$7.000	103	\$721.00
	1100	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP048 MIX)	TONS	\$135.000	39.5	\$5,332.50
	1110	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	TONS	\$112.000	6.9	\$772.80
	1130	4071005	TACK COAT	GAL	\$2.500	174	\$435.00
	1180	6085007	PAVED APPROACH, 7 IN.	SQYD	\$84.000	4.7	\$394.80
	1190	6085008	PAVED APPROACH, 8 IN.	SQYD	\$89.000	95.3	\$8,481.70
	1200	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$52.000	91.9	\$4,778.80
	1210	6091052	CURB AND GUTTER TYPE B	LF	\$34.000	77.1	\$2,621.40
	1220	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	EA	\$950.000	1	\$950.00
	1660	8061003	SEDIMENT TRAP EXCAVATION	CUYD	\$70.000	12.1	\$847.00
	1670	8061004	SEDIMENT TRAP ROCK	CUYD	\$90.000	12.1	\$1,089.00
	1720	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,100.000	0.3	\$330.00
	1730	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$16.000	32	\$512.00
	1740	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	LF	\$50.000	6	\$300.00
Project J3S3117B - Total							\$27,572.00
Overall - Total							\$172,444.59

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3117	0040	EMBANKMENT IN PLACE	Material			-294	\$18.00	(\$5,292.00)
	0040	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	294	\$18.00	\$5,292.00
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,881.7	\$7.00	(\$13,171.90)
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1,881.7	\$7.00	\$13,171.90
	0170	PIPE COLLAR, TYPE A	Material			-3	\$1,100.00	(\$3,300.00)
	0170	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	3	\$1,100.00	\$3,300.00
	0200	MISC.	Material			-30	\$71.00	(\$2,130.00)
	0200	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1	30	\$71.00	\$2,130.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 19		Contract ID Prime Contractor		190517-C02 Lehman Construction, LLC		Pay Period Start Pay Period End		August 2, 2020 August 15, 2020		Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,911,150.75 \$74,593.56 \$4,985,744.31	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount				
J3S3117					overriding Payment Estimate Exception 18 on the current Payment Estimate.								
	0230	CONCRETE CURB RAMP	Material				-145	\$64.00	(\$9,280.00)				
	0230	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		145	\$64.00	\$9,280.00				
	0290	CONCRETE SIDEWALK, 4 IN.	Material				-822.3	\$50.00	(\$41,115.00)				
	0290	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		822.3	\$50.00	\$41,115.00				
	0300	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material				-88.3	\$42.00	(\$3,708.60)				
	0300	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		88.3	\$42.00	\$3,708.60				
	0320	CURB AND GUTTER TYPE B	Material				-682.8	\$34.00	(\$23,215.20)				
	0320	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		682.8	\$34.00	\$23,215.20				
	0340	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$1,160.00)				
	0380	MANHOLE FRAME AND COVER, TYPE 3	Material				-18	\$900.00	(\$16,200.00)				
	0380	MANHOLE FRAME AND COVER, TYPE 3	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		18	\$900.00	\$16,200.00				
	0390	MISC.	Material				-1	\$3,000.00	(\$3,000.00)				
	0390	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		1	\$3,000.00	\$3,000.00				
	0610	15 IN. PIPE GROUP B	Material				-185.03	\$56.00	(\$10,361.68)				
	0610	15 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		185.03	\$56.00	\$10,361.68				
	0620	18 IN. PIPE GROUP B	Material				-378.31	\$63.00	(\$23,833.53)				
	0620	18 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		378.31	\$63.00	\$23,833.53				
	0630	21 IN. PIPE GROUP B	Material				-264	\$76.00	(\$20,064.00)				
	0630	21 IN. PIPE GROUP B	Material		This adjustment offsets the original system-		264	\$76.00	\$20,064.00				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 19		Contract ID Prime Contractor		190517-C02 Lehman Construction, LLC		Pay Period Start Pay Period End		August 2, 2020 August 15, 2020		Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,911,150.75 \$74,593.56 \$4,985,744.31	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount				
J3S3117					generated Overrun Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 37 on the current Payment Estimate.								
	0640	24 IN. PIPE GROUP B	Material				-37	\$68.00	(\$2,516.00)				
	0640	24 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		37	\$68.00	\$2,516.00				
	0650	30 IN. PIPE GROUP B	Material				-252.18	\$77.00	(\$19,417.86)				
	0650	30 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		252.18	\$77.00	\$19,417.86				
	0670	MISC.	Material				-130.35	\$44.00	(\$5,735.40)				
	0670	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		130.35	\$44.00	\$5,735.40				
	0680	15 IN. PIPE GROUP A	Material				-219.54	\$60.00	(\$13,172.40)				
	0680	15 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		219.54	\$60.00	\$13,172.40				
	0690	18 IN. PIPE GROUP A	Material				-211.71	\$62.00	(\$13,126.02)				
	0690	18 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		211.71	\$62.00	\$13,126.02				
	0700	21 IN. PIPE GROUP A	Material				-27	\$89.00	(\$2,403.00)				
	0700	21 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		27	\$89.00	\$2,403.00				
	0710	24 IN. PIPE GROUP A	Material				-29.32	\$72.00	(\$2,111.04)				
	0710	24 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 47 on the current Payment Estimate.		29.32	\$72.00	\$2,111.04				
	0720	30 IN. PIPE GROUP A	Material				-345.3	\$62.00	(\$21,408.60)				
	0720	30 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 48 on the current Payment Estimate.		345.3	\$62.00	\$21,408.60				
	0830	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material				-2	\$975.00	(\$1,950.00)				
	0830	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user degrow1 overriding Payment Estimate Exception 49		2	\$975.00	\$1,950.00				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 19		Contract ID Prime Contractor		190517-C02 Lehman Construction, LLC		Pay Period Start Pay Period End		August 2, 2020 August 15, 2020		Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,911,150.75 \$74,593.56 \$4,985,744.31	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount				
J3S3117					on the current Payment Estimate.								
	0880	SEDIMENT TRAP ROCK	Material				-4	\$90.00	(\$360.00)				
	0880	SEDIMENT TRAP ROCK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 50 on the current Payment Estimate.		4	\$90.00	\$360.00				
	0890	ROCK DITCH CHECK	Material				-32	\$20.00	(\$640.00)				
	0890	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user degrow1 overriding Payment Estimate Exception 51 on the current Payment Estimate.		32	\$20.00	\$640.00				
	0900	ALTERNATE DITCH CHECK	Material				-240	\$11.50	(\$2,760.00)				
	0900	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 52 on the current Payment Estimate.		240	\$11.50	\$2,760.00				
	0910	CURB INLET CHECK	Material				-11	\$140.00	(\$1,540.00)				
	0910	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 53 on the current Payment Estimate.		11	\$140.00	\$1,540.00				
	0930	SILT FENCE	Material				-190	\$5.50	(\$1,045.00)				
	0930	SILT FENCE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 54 on the current Payment Estimate.		190	\$5.50	\$1,045.00				
	5009	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material				-124.7	\$73.00	(\$9,103.10)				
	5009	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		124.7	\$73.00	\$9,103.10				
J3S3117B	1030	EMBANKMENT IN PLACE	Material				-1,540	\$18.00	(\$27,720.00)				
	1030	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		1,540	\$18.00	\$27,720.00				
	1040	COMPACTING EMBANKMENT	Material				-1,887	\$8.50	(\$16,039.50)				
	1040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		1,887	\$8.50	\$16,039.50				
	1130	TACK COAT	Material				-1,068	\$2.50	(\$2,670.00)				
	1130	TACK COAT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		1,068	\$2.50	\$2,670.00				
	1150	CONCRETE CURB RAMP	Material				-738.1	\$81.00	(\$59,786.10)				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 19		Contract ID Prime Contractor		190517-C02 Lehman Construction, LLC		Pay Period Start Pay Period End		August 2, 2020 August 15, 2020		Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,911,150.75 \$74,593.56 \$4,985,744.31	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments			Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount			
J3S3117B	1150	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			738.1	\$81.00	\$59,786.10			
	1170	3 IN. CONCRETE MEDIAN STRIP	Material					-2.4	\$555.00	(\$1,332.00)			
	1170	3 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			2.4	\$555.00	\$1,332.00			
	1200	CONCRETE SIDEWALK, 4 IN.	Material					-2,165.4	\$52.00	(\$112,600.80)			
	1200	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			2,165.4	\$52.00	\$112,600.80			
	1350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material					-5	\$125.00	(\$625.00)			
	1350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user degrow1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			5	\$125.00	\$625.00			
	1360	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material					-910	\$0.65	(\$591.50)			
	1360	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			910	\$0.65	\$591.50			
	1370	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material					-176	\$0.65	(\$114.40)			
	1370	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user degrow1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			176	\$0.65	\$114.40			
	1480	MISC.	Material					-40	\$85.00	(\$3,400.00)			
	1480	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user degrow1 overriding Payment Estimate Exception 41 on the current Payment Estimate.			40	\$85.00	\$3,400.00			
	1500	18 IN. PIPE GROUP A	Material					-107	\$62.00	(\$6,634.00)			
	1500	18 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user degrow1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			107	\$62.00	\$6,634.00			
Total										(\$1,160.00)			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3117	FAS S301(69)	ADA and pavement improvements	58	JOHNSON	from Charles Street to 9th Street in Holden
J3S3117B	FAS S301(70)	ADA improvements and resurface	131	JOHNSON	from McKossick to 10th Street in Holden

Totals by Job Numbers			
J3S3117	This Estimate	Previous	To Date
	Posted Item Pay	\$144,872.59	\$757,739.00
	Gross Item Adjustments	(\$1,160.00)	\$14,060.00
	Gross Item Pay	\$143,712.59	\$771,799.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J3S3117B	This Estimate	Previous	To Date
	Posted Item Pay	\$27,572.00	\$1,761,042.06
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$27,572.00	\$1,761,042.06
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 2035500, Project Item Line Number 1030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 2036000, Project Item Line Number 1040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 3040504, Project Item Line Number 0090, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 4071005, Project Item Line Number 1130, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 4071005, Project Item Line Number 1130, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 1005GFCPLS - PCCP Grade F LS/DO, Acceptance Action Generic 1005GFCPLS is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 100510..OPTLD1 - PCCP 1" Max LS/DO, Acceptance Action Generic 100510..OPTLD1 is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 100507..CPCMLD - PCCP or Masonry 0-3/4" Max LS/DO, Acceptance Action Generic 100507..CPCMLD is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 1055CMMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMMLDST2 is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 5021108, Project Item Line Number 5009, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6044011, Project Item Line Number 0170, Material Set 6044011, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6049903, Project Item Line Number 0200, Material Set 6049903, Material 1068TD - Trench Drain, Acceptance Action Generic PipeDrainageMisc is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6081010, Project Item Line Number 1150, Material Set 608101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6081010, Project Item Line Number 0230, Material Set 608101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6083003, Project Item Line Number 1170, Material Set 608300396, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6086004, Project Item Line Number 0290, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6086004, Project Item Line Number 1200, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6091010, Project Item Line Number 0300, Material Set 609101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA,	Passing tests complete. Need entered into AWP.	degrow1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 0501CCPAQCQA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6091052, Project Item Line Number 0320, Material Set 609105296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6143013, Project Item Line Number 0380, Material Set 6143013, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 6149902, Project Item Line Number 0390, Material Set 6149902, Material 0614DFGTBP - Grates and Bearing Plates, Acceptance Action Generic 0614DFGTBP is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6200036, Project Item Line Number 1350, Material Set 6200036, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6205901A, Project Item Line Number 1360, Material Set 6205901A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6205901A, Project Item Line Number 1360, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6205901A, Project Item Line Number 1360, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6206000C, Project Item Line Number 1370, Material Set 6206000C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6206000C, Project Item Line Number 1370, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 6206000C, Project Item Line Number 1370, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7250315A, Project Item Line Number 0610, Material Set 7250315A96, Material 1047CPPE....15 - Polyethylene Culv Corrugated 15", Acceptance Action Generic 1047CPPE....15 is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7250318A, Project Item Line Number 0620, Material Set 7250318A96, Material 1041CPPPDW..18 - Polypropylene Culv Double Wall 18", Acceptance Action Generic 1041CPPPDW..18 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspections is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7250321A, Project Item Line Number 0630, Material Set 7250321A96, Material 1047CPPE....21 - Polyethylene Culv Corrugated 21", Acceptance Action Generic 1047CPPE....21 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7250324A, Project Item Line Number 0640, Material Set 7250324A96, Material 1047CPPE....24 - Polyethylene Culv Corrugated 24", Acceptance Action Generic 1047CPPE....24 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7250330A, Project Item Line Number 0650, Material Set 7250330A96, Material 1047CPPE....30 - Polyethylene Culv Corrugated 30", Acceptance Action Generic 1047CPPE....30 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7259903, Project Item Line Number 0670, Material Set 725990396, Material 1026CPRCC3.096 - Reinf Conc Culv Pipe Ci3 96" (2400 mm), Acceptance Action Generic 1026CPRCC3.096 is insufficient.	Looking for culvert pipe inspections. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 7259903, Project Item Line Number 1480, Material Set 725990396, Material 1026CPRCC3.096 - Reinf Conc Culv Pipe Ci3 96" (2400 mm), Acceptance Action Generic 1026CPRCC3.096 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7261015, Project Item Line Number 0680, Material Set 726101596, Material 1026CPRCC3.015 - Reinf Conc Culv Pipe Ci3 15" (375 mm), Acceptance Action Generic 1026CPRCC3.015 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117B, Item 7261018, Project Item Line Number 1500, Material Set 726101896, Material 1041CPPPDW..18 - Polypropylene Culv Double Wall 18", Acceptance Action Generic 1041CPPPDW..18 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7261018, Project Item Line Number 0690, Material Set 726101896, Material 1026CPRCC3.018 - Reinf Conc Culv Pipe Ci3 18" (450 mm), Acceptance Action Generic 1026CPRCC3.018 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7261021, Project Item Line Number 0700, Material Set 726102196, Material 1020CPCSAC0021 - CulvPipe Al Ctd Corrug Stl 21" 500mm, Acceptance Action Generic 1020CPCSAC0021 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7261021, Project Item Line Number 0700, Material Set 726102196, Material 1041CPPPDW..21 - Polypropylene Culv Double Wall 21", Acceptance Action Generic 1041CPPPDW..21 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7261024, Project Item Line Number 0710, Material Set 726102496, Material 1026CPRCC3.024 - Reinf Conc Culv Pipe Ci3 24" (600 mm), Acceptance Action Generic 1026CPRCC3.024 is insufficient.	Looking for culvert pipe inspection. This will be completed once the required quantity of pipe needing inspection is installed.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7261030, Project Item Line Number	Looking for culvert pipe inspection. This will be completed	degrow1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
0720, Material Set 726103096, Material 1026CPRCC3.030 - Reinf Conc Culv Pipe CI3 30" (750 mm), Acceptance Action Generic 1026CPRCC3.030 is insufficient.	once the required quantity of pipe needing inspection is installed.		
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 7320015A, Project Item Line Number 0830, Material Set 7320015A, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 8061004, Project Item Line Number 0880, Material Set 806100496, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 8061005, Project Item Line Number 0890, Material Set 8061005, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 8061006, Project Item Line Number 0900, Material Set 8061006, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 8061007A, Project Item Line Number 0910, Material Set 8061007A, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3117, Item 8061019, Project Item Line Number 0930, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Passing tests complete. Need entered into AWP.	degrow1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-C02	J3S3117	0001	0010	2019902	MISCTREE REMOVAL	14.00	0.00	14.00	EA	14.00	\$975.00	\$13,650.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.40	\$88,000.00	\$35,200.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	1,685.00	0.00	1,685.00	CUYD	47.00	\$12.00	\$564.00
		0001	0040	2035500	EMBANKMENT IN PLACE	933.00	0.00	933.00	CUYD	294.00	\$18.00	\$5,292.00
		0001	0050	2036000	COMPACTING EMBANKMENT	2,618.00	0.00	2,618.00	CUYD	0.00	\$8.50	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	4,973.00	0.00	4,973.00	CUYD	2,488.66	\$16.00	\$39,818.56
		0001	0070	2063500	CULVERT CLEANOUT	11.00	0.00	11.00	EA	3.00	\$1,400.00	\$4,200.00
		0001	0080	2071000	LINEAR GRADING CLASS 1	18.10	0.00	18.10	STA	18.10	\$1,300.00	\$23,530.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,242.00	3,728.00	5,970.00	SQYD	1,881.70	\$7.00	\$13,171.90
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,425.00	0.00	1,425.00	SQYD	0.00	\$9.00	\$0.00
		0001	0110	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	404.30	-404.30	0.00	TONS	0.00	\$135.00	\$0.00
		0001	0120	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP048 MIX)	724.70	0.00	724.70	TONS	0.00	\$135.00	\$0.00
		0001	0130	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	1,366.50	0.00	1,366.50	TONS	0.00	\$112.00	\$0.00
		0001	0140	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190C MIX)	451.30	-451.30	0.00	TONS	0.00	\$135.00	\$0.00
		0001	0150	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP250C MIX)	231.00	-231.00	0.00	TONS	0.00	\$135.00	\$0.00
		0001	0160	4071005	TACK COAT	2,385.00	0.00	2,385.00	GAL	0.00	\$2.50	\$0.00
		0001	0170	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	3.00	\$1,100.00	\$3,300.00
		0001	0180	6049902	MISC.ADJUSTING MANHOLES, INLETS, AND VALVES	23.00	0.00	23.00	EA	2.00	\$510.00	\$1,020.00
		0001	0190	6049902	MISC.BUILDING VENT EXTENSION	2.00	0.00	2.00	EA	0.00	\$4,000.00	\$0.00
		0001	0200	6049903	MISC.8 IN. TRENCH DRAIN	30.00	0.00	30.00	LF	30.00	\$71.00	\$2,130.00
		0001	0210	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	28.00	0.00	28.00	LF	0.00	\$50.00	\$0.00
		0001	0220	6079902	MISC.AWNING POST WITH CONNECTOR	15.00	0.00	15.00	EA	0.00	\$3,800.00	\$0.00
		0001	0230	6081010	CONCRETE CURB RAMP	1,286.20	0.00	1,286.20	SQYD	145.00	\$64.00	\$9,280.00
		0001	0240	6081012	TRUNCATED DOMES	1,030.00	0.00	1,030.00	SQFT	0.00	\$74.00	\$0.00
		0001	0250	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	219.00	0.00	219.00	LF	0.00	\$120.00	\$0.00
		0001	0260	6083003	3 IN. CONCRETE MEDIAN STRIP	100.90	0.00	100.90	SQYD	0.00	\$51.00	\$0.00
		0001	0270	6085007	PAVED APPROACH, 7 IN.	938.40	0.00	938.40	SQYD	148.10	\$82.00	\$12,144.20
		0001	0280	6085008	PAVED APPROACH, 8 IN.	2,789.70	0.00	2,789.70	SQYD	1,332.40	\$87.00	\$115,918.80
		0001	0290	6086004	CONCRETE SIDEWALK, 4 IN.	5,212.70	0.00	5,212.70	SQYD	822.30	\$50.00	\$41,115.00
		0001	0300	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	457.00	0.00	457.00	LF	88.30	\$42.00	\$3,708.60
		0001	0310	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	693.00	0.00	693.00	LF	0.00	\$48.00	\$0.00
		0001	0320	6091052	CURB AND GUTTER TYPE B	6,296.00	0.00	6,296.00	LF	682.80	\$34.00	\$23,215.20
		0001	0330	6099903	MISC.CONCRETE TROUGH WITH STEEL PLATE	318.00	0.00	318.00	LF	0.00	\$59.00	\$0.00
		0001	0340	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	24.00	0.00	24.00	EA	10.00	\$1,000.00	\$10,000.00
		0001	0350	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	5.00	0.00	5.00	EA	0.00	\$1,500.00	\$0.00
		0001	0360	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	2.00	0.00	2.00	EA	0.00	\$800.00	\$0.00
		0001	0370	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	8.00	0.00	8.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0380	6143013	MANHOLE FRAME AND COVER, TYPE 3	48.00	0.00	48.00	EA	18.00	\$900.00	\$16,200.00
		0001	0390	6149902	MISC.GRATE AND BEARING PLATE (4 FT. X 4 FT. OR 1219 MM X 1219 MM)	1.00	0.00	1.00	EA	1.00	\$3,000.00	\$3,000.00
		0001	0400	6161005	CONSTRUCTION SIGNS	686.00	2.00	688.00	SQFT	688.00	\$8.00	\$5,504.00
		0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	5.00	2.00	7.00	EA	7.00	\$35.00	\$245.00
		0001	0420	6161009	FLAG ASSEMBLY	5.00	2.00	7.00	EA	7.00	\$15.00	\$105.00
		0001	0430	6161025	CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	25.00	\$21.00	\$525.00
		0001	0440	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$95.00	\$1,140.00
		0001	0450	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	4.00	8.00	12.00	EA	12.00	\$135.00	\$1,620.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-C02	J3S3117	0001	0460	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0001	0470	6169902	MISC.DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE	6.00	0.00	6.00	EA	6.00	\$75.00	\$450.00
		0001	0480	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$453,000.00	\$0.00
		0001	0481	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.50	\$427,316.00	\$213,658.00
		0001	0490	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	156.00	0.00	156.00	LF	0.00	\$13.00	\$0.00
		0001	0500	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	68.00	0.00	68.00	EA	0.00	\$125.00	\$0.00
		0001	0510	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,586.00	0.00	2,586.00	LF	0.00	\$0.65	\$0.00
		0001	0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,779.00	0.00	3,779.00	LF	0.00	\$0.65	\$0.00
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,277.00	0.00	10,277.00	SQYD	0.00	\$4.00	\$0.00
		0001	0540	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	2,886.00	0.00	2,886.00	SQYD	0.00	\$9.50	\$0.00
		0001	0550	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.35	\$30,000.00	\$10,500.00
		0001	0560	7032002	CLASS B CONCRETE (MISC)	3.60	0.00	3.60	CUYD	0.00	\$1,950.00	\$0.00
		0001	0570	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	7.70	0.00	7.70	CUYD	7.70	\$501.00	\$3,857.70
		0001	0580	7061000	REINFORCING STEEL	200.00	0.00	200.00	LB	0.00	\$3.75	\$0.00
		0001	0590	7061040	REINFORCING STEEL (RETAINING WALL)	950.00	0.00	950.00	LB	950.00	\$2.60	\$2,470.00
		0001	0600	7250312A	12 IN. PIPE GROUP B	33.00	0.00	33.00	LF	0.00	\$58.00	\$0.00
		0001	0610	7250315A	15 IN. PIPE GROUP B	1,616.00	0.00	1,616.00	LF	185.03	\$56.00	\$10,361.68
		0001	0620	7250318A	18 IN. PIPE GROUP B	798.00	0.00	798.00	LF	378.31	\$63.00	\$23,833.53
		0001	0630	7250321A	21 IN. PIPE GROUP B	264.00	0.00	264.00	LF	264.00	\$76.00	\$20,064.00
		0001	0640	7250324A	24 IN. PIPE GROUP B	37.00	0.00	37.00	LF	37.00	\$68.00	\$2,516.00
		0001	0650	7250330A	30 IN. PIPE GROUP B	488.00	0.00	488.00	LF	252.18	\$77.00	\$19,417.86
		0001	0660	7259903	MISC.4 IN. PVC	11.00	0.00	11.00	LF	11.00	\$49.00	\$539.00
		0001	0670	7259903	MISC.8 IN. PVC	135.00	0.00	135.00	LF	130.35	\$44.00	\$5,735.40
		0001	0680	7261015	15 IN. PIPE GROUP A	854.00	0.00	854.00	LF	219.54	\$60.00	\$13,172.40
		0001	0690	7261018	18 IN. PIPE GROUP A	277.00	0.00	277.00	LF	211.71	\$62.00	\$13,126.02
		0001	0700	7261021	21 IN. PIPE GROUP A	27.00	0.00	27.00	LF	27.00	\$89.00	\$2,403.00
		0001	0710	7261024	24 IN. PIPE GROUP A	48.00	0.00	48.00	LF	29.32	\$72.00	\$2,111.04
		0001	0720	7261030	30 IN. PIPE GROUP A	485.00	0.00	485.00	LF	345.30	\$62.00	\$21,408.60
		0001	0730	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	31.00	0.00	31.00	FT	7.00	\$600.00	\$4,200.00
		0001	0740	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	8.00	0.00	8.00	FT	8.00	\$800.00	\$6,400.00
		0001	0750	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	7.00	0.00	7.00	FT	7.00	\$880.00	\$6,160.00
		0001	0760	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	6.00	0.00	6.00	FT	0.00	\$725.00	\$0.00
		0001	0770	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	77.00	0.00	77.00	FT	35.00	\$802.00	\$28,070.00
		0001	0780	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	209.00	0.00	209.00	FT	70.00	\$409.00	\$28,630.00
		0001	0790	7319902	MISC.CONNECT TO EXISTING RCB	2.00	0.00	2.00	EA	2.00	\$2,700.00	\$5,400.00
		0001	0800	7319913	MISC.PRECAST CONCRETE DROP INLET 4 FT X 4 FT	6.00	0.00	6.00	FT	6.00	\$538.00	\$3,228.00
		0001	0810	7319913	MISC.PRECAST CONCRETE DROP INLET 4 FT X 5 FT	22.00	0.00	22.00	FT	15.00	\$512.00	\$7,680.00
		0001	0820	7319913	MISC.PRECAST CONCRETE DROP INLET 5 FT X 5.5 FT	6.00	0.00	6.00	FT	6.00	\$650.00	\$3,900.00
		0001	0830	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	5.00	0.00	5.00	EA	2.00	\$975.00	\$1,950.00
		0001	0840	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0850	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,300.00	\$0.00
		0001	0860	8031000A	TURF TYPE TALL FESCUE SODDING	6,022.00	0.00	6,022.00	SQYD	0.00	\$8.50	\$0.00
		0001	0870	8061003	SEDIMENT TRAP EXCAVATION	5.00	0.00	5.00	CUYD	4.00	\$70.00	\$280.00
		0001	0880	8061004	SEDIMENT TRAP ROCK	5.00	0.00	5.00	CUYD	4.00	\$90.00	\$360.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-C02	J3S3117	0001	0890	8061005	ROCK DITCH CHECK	32.00	0.00	32.00	LF	32.00	\$20.00	\$640.00
		0001	0900	8061006	ALTERNATE DITCH CHECK	868.00	0.00	868.00	LF	240.00	\$11.50	\$2,760.00
		0001	0910	8061007A	CURB INLET CHECK	55.00	0.00	55.00	EA	11.00	\$140.00	\$1,540.00
		0001	0920	8061016	SEDIMENT REMOVAL	81.00	0.00	81.00	CUYD	0.00	\$5.00	\$0.00
		0001	0930	8061019	SILT FENCE	190.00	0.00	190.00	LF	190.00	\$5.50	\$1,045.00
		0040	0940	9031010	CONCRETE FOOTINGS, EMBEDDED	4.60	0.00	4.60	CUYD	0.00	\$1,000.00	\$0.00
		0040	0950	9031210	STRUCTURAL STEEL POSTS	110.00	0.00	110.00	LB	0.00	\$6.00	\$0.00
		0040	0960	9031220	PIPE POSTS	100.00	0.00	100.00	LB	0.00	\$9.00	\$0.00
		0040	0970	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	0.00	\$300.00	\$0.00
		0040	0980	9031280	2.5 IN. PSST POST - 12 GA.	464.00	0.00	464.00	LF	0.00	\$16.00	\$0.00
		0040	0990	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	87.00	0.00	87.00	LF	0.00	\$50.00	\$0.00
		0001	5001	6189901	MISC.Misc. Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$25,684.00	\$25,684.00
		0001	5005	4039910	MISC.ASHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	0.00	1,086.60	1,086.60	TONS	0.00	\$125.00	\$0.00
		0001	5008	2063100	CLASS 3 EXCAVATION IN ROCK	0.00	16.00	16.00	CUYD	16.00	\$85.00	\$1,360.00
		0001	5009	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	0.00	124.70	124.70	SQYD	124.70	\$73.00	\$9,103.10
Project J3S3117 - Total Value Posted to Date as of Report Generated Date												\$902,611.59
J3S3117B	0001	1000	2019902	MISCTREE REMOVAL	3.00	2.00	5.00	EA	5.00	\$1,800.00	\$9,000.00	
	0001	1010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00	
	0001	1020	2035000	UNCLASSIFIED EXCAVATION	347.00	0.00	347.00	CUYD	347.00	\$17.00	\$5,899.00	
	0001	1030	2035500	EMBANKMENT IN PLACE	1,540.00	0.00	1,540.00	CUYD	1,540.00	\$18.00	\$27,720.00	
	0001	1040	2036000	COMPACTING EMBANKMENT	1,977.00	-90.00	1,887.00	CUYD	1,887.00	\$8.50	\$16,039.50	
	0001	1050	2063000	CLASS 3 EXCAVATION	2,645.00	6.00	2,651.00	CUYD	2,651.00	\$15.00	\$39,765.00	
	0001	1060	2071000	LINEAR GRADING CLASS 1	1.00	0.00	1.00	STA	1.00	\$2,300.00	\$2,300.00	
	0001	1070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,426.00	2,641.00	4,067.00	SQYD	4,067.00	\$7.00	\$28,469.00	
	0001	1080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	68.00	-68.00	0.00	SQYD	0.00	\$9.00	\$0.00	
	0001	1090	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	19.40	-19.40	0.00	TONS	0.00	\$135.00	\$0.00	
	0001	1100	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP048 MIX)	324.50	39.50	364.00	TONS	364.00	\$135.00	\$49,140.00	
	0001	1110	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	558.60	6.90	565.50	TONS	565.50	\$112.00	\$63,336.00	
	0001	1120	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP250C MIX)	11.10	-11.10	0.00	TONS	0.00	\$135.00	\$0.00	
	0001	1130	4071005	TACK COAT	894.00	174.00	1,068.00	GAL	1,068.00	\$2.50	\$2,670.00	
	0001	1140	6049902	MISC.ADJUSTING MANHOLES, INLETS, AND VALVES	17.00	0.00	17.00	EA	17.00	\$800.00	\$13,600.00	
	0001	1150	6081010	CONCRETE CURB RAMP	738.10	0.00	738.10	SQYD	738.10	\$81.00	\$59,786.10	
	0001	1160	6081012	TRUNCATED DOMES	546.00	-140.00	406.00	SQFT	406.00	\$73.00	\$29,638.00	
	0001	1170	6083003	3 IN. CONCRETE MEDIAN STRIP	2.40	0.00	2.40	SQYD	2.40	\$555.00	\$1,332.00	
	0001	1180	6085007	PAVED APPROACH, 7 IN.	618.00	4.70	622.70	SQYD	622.70	\$84.00	\$52,306.80	
	0001	1190	6085008	PAVED APPROACH, 8 IN.	2,056.40	95.30	2,151.70	SQYD	2,151.70	\$89.00	\$191,501.30	
	0001	1200	6086004	CONCRETE SIDEWALK, 4 IN.	2,090.30	75.10	2,165.40	SQYD	2,165.40	\$52.00	\$112,600.80	
	0001	1210	6091052	CURB AND GUTTER TYPE B	3,993.00	144.00	4,137.00	LF	4,065.00	\$34.00	\$138,210.00	
	0001	1220	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	10.00	1.00	11.00	EA	11.00	\$950.00	\$10,450.00	
	0001	1230	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	5.00	0.00	5.00	EA	5.00	\$1,500.00	\$7,500.00	
	0001	1240	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00	
	0001	1250	6143013	MANHOLE FRAME AND COVER, TYPE 3	41.00	0.00	41.00	EA	41.00	\$900.00	\$36,900.00	
	0001	1260	6161005	CONSTRUCTION SIGNS	647.00	77.00	724.00	SQFT	724.00	\$8.00	\$5,792.00	
	0001	1270	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	3.00	7.00	EA	7.00	\$35.00	\$245.00	
	0001	1280	6161009	FLAG ASSEMBLY	4.00	7.00	11.00	EA	11.00	\$15.00	\$165.00	
	0001	1290	6161025	CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	25.00	\$21.00	\$525.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-C02	J3S3117B	0001	1300	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$95.00	\$1,140.00
		0001	1310	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	4.00	8.00	12.00	EA	12.00	\$135.00	\$1,620.00
		0001	1320	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$5,000.00	\$15,000.00
		0001	1330	6169902	MISC.DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE	6.00	0.00	6.00	EA	6.00	\$75.00	\$450.00
		0001	1340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$320,000.00	\$320,000.00
		0001	1350	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	5.00	\$125.00	\$625.00
		0001	1360	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	910.00	0.00	910.00	LF	910.00	\$0.65	\$591.50
		0001	1370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	176.00	0.00	176.00	LF	176.00	\$0.65	\$114.40
		0001	1380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,895.00	0.00	5,895.00	SQYD	5,895.00	\$4.00	\$23,580.00
		0001	1390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	1400	7032002	CLASS B CONCRETE (MISC)	0.70	2.10	2.80	CUYD	2.80	\$2,300.00	\$6,440.00
		0001	1410	7061000	REINFORCING STEEL	30.00	110.00	140.00	LB	140.00	\$12.50	\$1,750.00
		0001	1420	7250315A	15 IN. PIPE GROUP B	1,022.00	0.00	1,022.00	LF	1,022.00	\$57.00	\$58,254.00
		0001	1430	7250318A	18 IN. PIPE GROUP B	363.00	0.00	363.00	LF	363.00	\$61.00	\$22,143.00
		0001	1440	7250324A	24 IN. PIPE GROUP B	231.00	0.00	231.00	LF	231.00	\$71.00	\$16,401.00
		0001	1450	7250330A	30 IN. PIPE GROUP B	71.00	0.00	71.00	LF	71.00	\$72.00	\$5,112.00
		0001	1460	7250342A	42 IN. PIPE GROUP B	244.00	0.00	244.00	LF	244.00	\$90.00	\$21,960.00
		0001	1470	7250348A	48 IN. PIPE GROUP B	105.00	0.00	105.00	LF	105.00	\$104.00	\$10,920.00
		0001	1480	7259903	MISC.8 IN. PVC	8.00	32.00	40.00	LF	40.00	\$85.00	\$3,400.00
		0001	1490	7261015	15 IN. PIPE GROUP A	502.00	0.00	502.00	LF	502.00	\$61.00	\$30,622.00
		0001	1500	7261018	18 IN. PIPE GROUP A	107.00	0.00	107.00	LF	107.00	\$62.00	\$6,634.00
		0001	1510	7261024	24 IN. PIPE GROUP A	138.00	0.00	138.00	LF	138.00	\$72.00	\$9,936.00
		0001	1520	7261048	48 IN. PIPE GROUP A	27.00	0.00	27.00	LF	27.00	\$105.00	\$2,835.00
		0001	1530	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	12.00	-6.00	6.00	FT	6.00	\$650.00	\$3,900.00
		0001	1540	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	34.00	2.00	36.00	FT	36.00	\$800.00	\$28,800.00
		0001	1550	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	169.00	0.00	169.00	FT	169.00	\$500.00	\$84,500.00
		0001	1560	7319913	MISC.PRECAST CONCRETE DROP INLET 5 FT X 5 FT	18.00	0.00	18.00	FT	18.00	\$750.00	\$13,500.00
		0001	1570	7319913	MISC.PRECAST CONCRETE DROP INLET 6 FT X 4 FT	5.00	0.00	5.00	FT	5.00	\$800.00	\$4,000.00
		0001	1580	7319913	MISC.PRECAST CONCRETE DROP INLET 6 FT X 5 FT	16.00	0.00	16.00	FT	16.00	\$775.00	\$12,400.00
		0001	1590	7319913	MISC.PRECAST CONCRETE DROP INLET 6 FT X 7 FT	6.00	0.00	6.00	FT	6.00	\$900.00	\$5,400.00
		0001	1600	7319913	MISC.PRECAST CONCRETE DROP INLET 7 FT X 6 FT	6.00	0.00	6.00	FT	6.00	\$920.00	\$5,520.00
		0001	1610	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,400.00	\$2,800.00
		0001	1620	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	1630	7320042A	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,400.00	\$2,400.00
		0001	1640	7320048A	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,600.00	\$2,600.00
		0001	1650	8031000A	TURF TYPE TALL FESCUE SODDING	5,954.00	0.00	5,954.00	SQYD	4,763.20	\$8.50	\$40,487.20
		0001	1660	8061003	SEDIMENT TRAP EXCAVATION	2.00	12.10	14.10	CUYD	14.10	\$70.00	\$987.00
		0001	1670	8061004	SEDIMENT TRAP ROCK	2.00	12.10	14.10	CUYD	14.10	\$90.00	\$1,269.00
		0001	1680	8061006	ALTERNATE DITCH CHECK	376.00	0.00	376.00	LF	376.00	\$11.50	\$4,324.00
		0001	1690	8061007A	CURB INLET CHECK	41.00	0.00	41.00	EA	41.00	\$140.00	\$5,740.00
		0001	1700	8061016	SEDIMENT REMOVAL	47.00	0.00	47.00	CUYD	47.00	\$5.00	\$235.00
		0001	1710	8061019	SILT FENCE	49.00	-49.00	0.00	LF	0.00	\$5.50	\$0.00
		0040	1720	9031010	CONCRETE FOOTINGS, EMBEDDED	1.50	0.30	1.80	CUYD	1.80	\$1,100.00	\$1,980.00
		0040	1730	9031280	2.5 IN. PSST POST - 12 GA.	176.00	32.00	208.00	LF	208.00	\$16.00	\$3,328.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-C02	J3S3117B	0040	1740	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	33.00	6.00	39.00	LF	39.00	\$50.00	\$1,950.00
		0001	5002	6214600A	FLOWABLE BACKFILL	0.00	14.00	14.00	CUYD	14.00	\$226.00	\$3,164.00
		0001	5003	3109910		0.00	500.00	500.00	TONS	487.28	\$12.50	\$6,091.00
		0001	5004	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	0.00	6.00	6.00	FT	6.00	\$650.00	\$3,900.00
		0001	5006	6149902	MISC. Misc. 3'x3' Area Inlet Modification	0.00	1.00	1.00	EA	1.00	\$910.68	\$910.68
		0001	5007	6149902	MISC. Misc. 5'x3' Area Inlet Modification	0.00	1.00	1.00	EA	1.00	\$509.78	\$509.78
Project J3S3117B - Total Value Posted to Date as of Report Generated Date												\$1,788,614.06
190517-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,691,225.65



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 18, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3S3117

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	8/14/20	8/17/20	0.10	LS	Route 58 Removals	0	0	0	0	
0030	2035000	UNCLASSIFIED EXCAVATION	8/14/20	8/17/20	47.00	CUYD	2nd - 3rd Street Left and Right	0	0	0	0	
0040	2035500	EMBANKMENT IN PLACE	8/14/20	8/17/20	294.00	CUYD	Route 58 embankment in place: 7/23 = 70 yd3 8/05 = 84 yd3 8/06 = 140 yd3	0	0	0	0	
0060	2063000	CLASS 3 EXCAVATION	8/14/20	8/17/20	216.86	CUYD	I-151 = 6.7 I-138 = 4.36 I-139 = 9.6 I-140 = 4 I-141 = 8.2 I-142 = 9.2 I-152B = 1.8 P-138 = 2.2 P-139 = 66.9 P-140 = 4.2 P-142 = 54.8 P-151 = 34.9 P-152B = 10.0	0	0	0	0	
0080	2071000	LINEAR GRADING CLASS 1	8/14/20	8/17/20	3.03	STA	868+91.13 - 870+08.52 Rt. = 117.4' 869+77.23 - 871+63.33 Lt. = 186.1'	0	0	0	0	
0090	3040504	TYPE 5 AGGREGATE FOR BASE	8/14/20	8/17/20	633.80	SQYD	100+00.00 Left = 139.3 870+28.80 Right = 88.8 871+58.98 Right = 13.7 868+12.16 - 871+80.44 Right = 28.5 100+88.24 Right = 207 101+96.14 Left = 64.2 100+00.00 - 103+62.90 Left = 92.3	0	0	0	0	
0180	6049902	MISC. DRAINAGE ITEM	8/14/20	8/17/20	1.00	EA	101+96.14 Left = 1	0	0	0	0	
0200	6049903	MISC. DRAINAGE ITEM	8/14/20	8/17/20	30.00	LF	I-152B/100+90.73/26.5Rt. = 30	0	0	0	0	
0230	6081010	CONCRETE CURB RAMP	8/14/20	8/17/20	86.00	SQYD	864+76.33 - 868+12.16 Right = 3.8 864+76.33 - 868+12.16 Left = 10.1 868+12.16 - 871+80.44 Right = 65.9 868+12.16 - 871+80.44 Left = 6.2	0	0	0	0	
0280	6085008	PAVED APPROACH, 8 IN.	8/14/20	8/17/20	513.00	SQYD	100.00 Left = 139.3 870+28.80 Right = 88.8 871+58.98 Right = 13.7 100+88.24 Right = 207.0 101+96.14 Left = 64.2	0	0	0	0	
0290	6086004	CONCRETE SIDEWALK, 4 IN.	8/14/20	8/17/20	154.70	SQYD	864+97.97 - 868+67.71 Left = 4.7 868+91.14 - 870+08.52 Right = 46.4 869+80.23 - 871+53.97 Left = 103.6	0	0	0	0	
0320	6091052	CURB AND GUTTER TYPE B	8/14/20	8/17/20	362.60	LF	868+12.16 - 871+80.44 Right = 85.6 100+00.00 - 103+62.90 Left = 277	0	0	0	0	
0340	6141022	GRATES AND BEARING PLATES (3 FT X 3 FT)	8/14/20	8/17/20	2.00	EA	I-138 = 1 I-140 = 1	0	0	0	0	
0380	6143013	MANHOLE FRAME AND COVER, TYPE 3	8/14/20	8/17/20	4.00	EA	I-151 = 1 I-139 = 1 I-141 = 1 I-142 = 1	0	0	0	0	
0400	6161005	CONSTRUCTION SIGNS	8/14/20	8/17/20	2.00	SQFT		0	0	0	0	
0410	6161008	ADVANCED WARNING RAIL SYSTEM	8/14/20	8/17/20	2.00	EA	Rte. U SB RWA (LM 5.599) = 1 Rte. 58 WB RWA (LM 12.712) = 1	0	0	0	0	
0420	6161009	FLAG ASSEMBLY	8/14/20	8/17/20	2.00	EA	Route U SB (RWA) LM 5.599 = 1 Route 58 WB (RWA) LM 12.712 = 1	0	0	0	0	
0450	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	8/14/20	8/17/20	8.00	EA	Route 58 North = 2 Route 58 South = 2 6th Street East = 2 6th Street West = 2 7th Street East = 2 7th Street West = 2	0	0	0	0	
0610	7250315A	15 IN. PIPE CULVERT GROUP B	8/14/20	8/17/20	104.53	LF	P-138 = 8.11 P-139 = 85.12 P-140 = 11.30	0	0	0	0	
0620	7250318A	18 IN. PIPE CULVERT GROUP B	8/14/20	8/17/20	71.15	LF	P-142 = 71.15	0	0	0	0	
0660	7259903	MISC. METAL PIPE	8/14/20	8/17/20	11.00	LF	870+28.80 Right = 11	0	0	0	0	
0670	7259903	MISC. METAL PIPE	8/14/20	8/17/20	30.35	LF	P-152B = 30.35'	0	0	0	0	
0680	7261015	15 IN. PIPE GROUP A	8/14/20	8/17/20	45.97	LF	P-151 = 45.97	0	0	0	0	
0770	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	8/14/20	8/17/20	5.00	FT	I-138/105+76.52/26.1 Left = 3 I-140/104+78.49/26.5 Left = 2	0	0	0	0	
0780	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	8/14/20	8/17/20	19.00	FT	I-151=4 I-139 = 5 I-141 = 5 I-142 = 5	0	0	0	0	
0900	8061006	ALTERNATE DITCH CHECK	8/14/20	8/17/20	96.00	LF	861+10.08 Right = 24 100+77.41 Left = 24 101+16.23 Right = 24 102+10.92 Right = 24	0	0	0	0	
0910	8061007A	CURB INLET CHECK	8/14/20	8/17/20	3.00	EA	881+73.72 = 1 102+27.71 Rt/Lt = 2	0	0	0	0	
5008	2063100	CLASS 3 EXCAVATION IN ROCK	8/14/20	8/17/20	16.00	CUYD	858+73.00 - 859+27.00 Left = 16	0	0	0	0	
5009	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	8/14/20	8/17/20	124.70	SQYD	858+31.92 - 861+12.45 Rt = 124.7	0	0	0	0	

Project: J3S3117B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1050	2063000	CLASS 3 EXCAVATION	8/14/20	8/17/20	0.40	CUYD		0	0	0	0	Rounding
1070	3040504	TYPE 5 AGGREGATE FOR BASE	8/14/20	8/17/20	103.00	SQYD	102+74.37 Right = 14.3 107+46.02 Left = 15.8 100+00.00 - 103+63.80 Right = 25.6 100+58.09 Right = 3.3 6+98.44 Right = 19.7 7+68.79 Right = 24.1	0	0	0	0	
1100	4039910	MISC.	8/14/20	8/17/20	39.50	TONS	Route 131 = 39.5	0	0	0	0	
1110	4039910	MISC.	8/14/20	8/17/20	6.90	TONS	Route 131 = 6.9	0	0	0	0	
1130	4071005	TACK COAT	8/14/20	8/17/20	174.00	GAL	Route 131 = 174	0	0	0	0	
1180	6085007	PAVED APPROACH, 7 IN.	8/14/20	8/17/20	4.70	SQYD		0	0	0	0	change order amount
1190	6085008	PAVED APPROACH, 8 IN.	8/14/20	8/17/20	95.30	SQYD	109+12.99 Left = 34.9 109+15.68 Right = 56.5 100+58.09 Right = 3.3	0	0	0	0	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 18, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1200	6086004	CONCRETE SIDEWALK, 4 IN.	8/14/20	8/17/20	91.90	SQYD	2nd - 9th street tie in sections quantity = 91.9	0	0	0	0	
1210	6091052	CURB AND GUTTER TYPE B	8/14/20	8/17/20	77.10	LF	100+00 - 103+63.80 Right = 77.1	0	0	0	0	
1220	6141022	GRATES AND BEARING PLATES (3 FT X 3 FT)	8/14/20	8/17/20	1.00	EA	105+35 Rt. = 1	0	0	0	0	
1660	8061003	SEDIMENT TRAP EXCAVATION	8/14/20	8/17/20	12.10	CUYD	114+52.75 Left = 2.6 Outlet 1 added quantity (107+19) = 4.3 ES-46 = 0.8 ES-34 = 0.8 111+22.11 Right = 3.6	0	0	0	0	
1670	8061004	SEDIMENT TRAP ROCK	8/14/20	8/17/20	12.10	CUYD	114+52.75 Left = 2.6 Outlet 1 added quantity (107+19) = 4.3 ES-46 = 0.8 ES-34 = 0.8 111+22.11 Right = 3.6	0	0	0	0	
1720	9031010	CONCRETE FOOTINGS, EMBEDDED	8/14/20	8/17/20	0.30	CUYD	102+04 Lt. = .30	0	0	0	0	
1730	9031280	2.5 IN. PSST POST - 12 GA.	8/14/20	8/17/20	32.00	LF	102+04.00 Left = 36	0	0	0	0	
1740	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	8/14/20	8/17/20	6.00	LF	102+04.00 Left = 6	0	0	0	0	

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	EMBANKMENT IN PLACE	Material		19	Aug 17, 2020	SYSTEM	(\$5,292.00)	
				19	Aug 17, 2020	SYSTEM	\$5,292.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0040 - Total							\$0.00	
0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		14	Jun 1, 2020	SYSTEM	(\$546.00)	
				14	Jun 1, 2020	SYSTEM	\$546.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$546.00)	
				15	Jun 15, 2020	SYSTEM	\$546.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$2,095.80)	
				16	Jun 30, 2020	SYSTEM	\$2,095.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$5,175.10)	
				17	Jul 15, 2020	SYSTEM	\$5,175.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$8,735.30)	
				18	Aug 3, 2020	SYSTEM	\$8,735.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$13,171.90)	
				19	Aug 17, 2020	SYSTEM	\$13,171.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0090 - Total							\$0.00	
0170	PIPE COLLAR, TYPE A	Material		13	May 15, 2020	SYSTEM	(\$1,100.00)	
				13	May 15, 2020	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$1,100.00)	
				14	Jun 1, 2020	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$1,100.00)	
				15	Jun 15, 2020	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$1,100.00)	
				16	Jun 30, 2020	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	PIPE COLLAR, TYPE A	Material			2020			Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$1,100.00)	
				17	Jul 15, 2020	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$3,300.00)	
				18	Aug 3, 2020	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$3,300.00)	
				19	Aug 17, 2020	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	0170 - Total					\$0.00		
0200	MISC. 8 IN. TRENCH DRAIN	Material		19	Aug 17, 2020	SYSTEM	(\$2,130.00)	
				19	Aug 17, 2020	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0200 - Total					\$0.00			
0230	CONCRETE CURB RAMP	Material		18	Aug 3, 2020	SYSTEM	(\$3,776.00)	
				18	Aug 3, 2020	SYSTEM	\$3,776.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$9,280.00)	
				19	Aug 17, 2020	SYSTEM	\$9,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0230 - Total					\$0.00			
0290	CONCRETE SIDEWALK, 4 IN.	Material		17	Jul 15, 2020	SYSTEM	(\$25,065.00)	
				17	Jul 15, 2020	SYSTEM	\$25,065.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$33,380.00)	
				18	Aug 3, 2020	SYSTEM	\$33,380.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$41,115.00)	
	19	Aug 17, 2020	SYSTEM	\$41,115.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
- Total				\$0.00				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0290	Material - Total						\$0.00	
0290	- Total						\$0.00	
0300	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		18	Aug 3, 2020	SYSTEM	(\$3,708.60)	
				18	Aug 3, 2020	SYSTEM	\$3,708.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$3,708.60)	
				19	Aug 17, 2020	SYSTEM	\$3,708.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
	- Total						\$0.00	
	Material - Total						\$0.00	
0300	- Total						\$0.00	
0320	CURB AND GUTTER TYPE B	Material		17	Jul 15, 2020	SYSTEM	(\$10,886.80)	
				17	Jul 15, 2020	SYSTEM	\$10,886.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$23,215.20)	
				19	Aug 17, 2020	SYSTEM	\$23,215.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
	- Total						\$0.00	
	Material - Total						\$0.00	
0320	- Total						\$0.00	
0340	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$13,920.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Jun 30, 2020	SYSTEM	(\$1,740.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				17	Jul 15, 2020	SYSTEM	(\$2,320.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				18	Aug 3, 2020	SYSTEM	(\$580.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				19	Aug 17, 2020	SYSTEM	(\$1,160.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$8,120.00	
	Construction Stockpile - Total						\$8,120.00	
0340	- Total						\$8,120.00	
0350	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$4,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$4,780.00	
	Construction Stockpile - Total						\$4,780.00	
0350	- Total						\$4,780.00	
0370	MANHOLE FRAME AND COVER, TYPE 1-A	Material		13	May 15, 2020	SYSTEM	(\$1,000.00)	
				13	May 15, 2020	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total						\$0.00	
	Material - Total						\$0.00	
0370	- Total						\$0.00	
0380	MANHOLE FRAME AND COVER, TYPE 3	Material		15	Jun 15, 2020	SYSTEM	(\$900.00)	
				15	Jun 15, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0380	MANHOLE FRAME AND COVER, TYPE 3	Material						overriding Payment Estimate Exception 7 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$4,500.00)	
				16	Jun 30, 2020	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$7,200.00)	
				17	Jul 15, 2020	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$12,600.00)	
				18	Aug 3, 2020	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$16,200.00)	
				19	Aug 17, 2020	SYSTEM	\$16,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0380 - Total						\$0.00		
0390	MISC. GRATE AND BEARING PLATE (4 FT. X 4 FT. OR 1219 MM X 1219 MM)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$2,053.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Jun 1, 2020	SYSTEM	(\$2,053.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						\$0.00		
	Construction Stockpile - Total						\$0.00	
	MISC. GRATE AND BEARING PLATE (4 FT. X 4 FT. OR 1219 MM X 1219 MM)	Material		14	Jun 1, 2020	SYSTEM	(\$3,000.00)	
				14	Jun 1, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$3,000.00)	
				15	Jun 15, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$3,000.00)	
				16	Jun 30, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$3,000.00)	
				17	Jul 15, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$3,000.00)	
				18	Aug 3, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$3,000.00)	
				19	Aug 17, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0390	MISC. GRATE AND BEARING PLATE (4 FT. X 4 FT. OR 1219 MM X 1219 MM)	Material						overriding Payment Estimate Exception 27 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0390 - Total						\$0.00	
0460	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		3	Dec 15, 2019	SYSTEM	(\$10,000.00)	
				4	Jan 2, 2020	SYSTEM	(\$10,000.00)	
			- Total				(\$20,000.00)	
	Material - Total						(\$20,000.00)	
	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$10,000.00	
				5	Jan 16, 2020	SYSTEM	\$10,000.00	
			- Total				\$20,000.00	
	MaterialCredit - Total						\$20,000.00	
	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$10,000.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$10,000.00)	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
0460 - Total						\$0.00		
0570	CLASS B-1 CONCRETE (RETAINING WALLS)	Material		17	Jul 15, 2020	SYSTEM	(\$3,857.70)	
				17	Jul 15, 2020	SYSTEM	\$3,857.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0570 - Total						\$0.00		
0610	15 IN. PIPE GROUP B	Material		14	Jun 1, 2020	SYSTEM	(\$620.48)	
				14	Jun 1, 2020	SYSTEM	\$620.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$620.48)	
				15	Jun 15, 2020	SYSTEM	\$620.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$2,606.80)	
				16	Jun 30, 2020	SYSTEM	\$2,606.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$4,508.00)	
				17	Jul 15, 2020	SYSTEM	\$4,508.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$4,508.00)	
				18	Aug 3, 2020	SYSTEM	\$4,508.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$10,361.68)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0610	15 IN. PIPE GROUP B	Material		19	Aug 17, 2020	SYSTEM	\$10,361.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0610 - Total							\$0.00	
0620	18 IN. PIPE GROUP B	Material		16	Jun 30, 2020	SYSTEM	(\$382.41)	
				16	Jun 30, 2020	SYSTEM	\$382.41	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$16,212.42)	
				17	Jul 15, 2020	SYSTEM	\$16,212.42	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$19,351.08)	
				18	Aug 3, 2020	SYSTEM	\$19,351.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$23,833.53)	
				19	Aug 17, 2020	SYSTEM	\$23,833.53	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0620 - Total							\$0.00	
0630	21 IN. PIPE GROUP B	Material		17	Jul 15, 2020	SYSTEM	(\$5,063.88)	
				17	Jul 15, 2020	SYSTEM	\$5,063.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$20,064.00)	
				18	Aug 3, 2020	SYSTEM	\$20,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$20,064.00)	
				19	Aug 17, 2020	SYSTEM	\$20,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total						\$0.00		
0630 - Total							\$0.00	
0640	24 IN. PIPE GROUP B	Material		16	Jun 30, 2020	SYSTEM	(\$2,516.00)	
				16	Jun 30, 2020	SYSTEM	\$2,516.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$2,516.00)	
				17	Jul 15, 2020	SYSTEM	\$2,516.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				18	Aug 3,	SYSTEM	(\$2,516.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0640	24 IN. PIPE GROUP B	Material			2020			
				18	Aug 3, 2020	SYSTEM	\$2,516.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$2,516.00)	
				19	Aug 17, 2020	SYSTEM	\$2,516.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0640 - Total							\$0.00	
0650	30 IN. PIPE GROUP B	Material		15	Jun 15, 2020	SYSTEM	(\$19,417.86)	
				15	Jun 15, 2020	SYSTEM	\$19,417.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$19,417.86)	
				16	Jun 30, 2020	SYSTEM	\$19,417.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$19,417.86)	
				17	Jul 15, 2020	SYSTEM	\$19,417.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$19,417.86)	
				18	Aug 3, 2020	SYSTEM	\$19,417.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$19,417.86)	
				19	Aug 17, 2020	SYSTEM	\$19,417.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total							\$0.00
0650 - Total							\$0.00	
0670	MISC. 8 IN. PVC	Material		18	Aug 3, 2020	SYSTEM	(\$4,400.00)	
				18	Aug 3, 2020	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$5,735.40)	
				19	Aug 17, 2020	SYSTEM	\$5,735.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0670 - Total							\$0.00	
0680	15 IN. PIPE GROUP A	Material		17	Jul 15, 2020	SYSTEM	(\$8,796.00)	
				17	Jul 15, 2020	SYSTEM	\$8,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 28 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0680	15 IN. PIPE GROUP A	Material		18	Aug 3, 2020	SYSTEM	(\$10,414.20)	
				18	Aug 3, 2020	SYSTEM	\$10,414.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$13,172.40)	
				19	Aug 17, 2020	SYSTEM	\$13,172.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0680 - Total							\$0.00	
0690	18 IN. PIPE GROUP A	Material		13	May 15, 2020	SYSTEM	(\$9,300.00)	
				13	May 15, 2020	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$9,300.00)	
				14	Jun 1, 2020	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$9,300.00)	
				15	Jun 15, 2020	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$9,300.00)	
				16	Jun 30, 2020	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$9,300.00)	
				17	Jul 15, 2020	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$13,126.02)	
				18	Aug 3, 2020	SYSTEM	\$13,126.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$13,126.02)	
				19	Aug 17, 2020	SYSTEM	\$13,126.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
							- Total	
	Material - Total							\$0.00
0690 - Total							\$0.00	
0700	21 IN. PIPE GROUP A	Material		16	Jun 30, 2020	SYSTEM	(\$2,403.00)	
				16	Jun 30, 2020	SYSTEM	\$2,403.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$2,403.00)	
				17	Jul 15, 2020	SYSTEM	\$2,403.00	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0700	21 IN. PIPE GROUP A	Material			2020			Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
			18	Aug 3, 2020	SYSTEM	(\$2,403.00)		
			18	Aug 3, 2020	SYSTEM	\$2,403.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
			19	Aug 17, 2020	SYSTEM	(\$2,403.00)		
			19	Aug 17, 2020	SYSTEM	\$2,403.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
			- Total				\$0.00	
	Material - Total						\$0.00	
0700 - Total							\$0.00	
0710	24 IN. PIPE GROUP A	Material		16	Jun 30, 2020	SYSTEM	(\$2,111.04)	
				16	Jun 30, 2020	SYSTEM	\$2,111.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$2,111.04)	
				17	Jul 15, 2020	SYSTEM	\$2,111.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$2,111.04)	
				18	Aug 3, 2020	SYSTEM	\$2,111.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$2,111.04)	
				19	Aug 17, 2020	SYSTEM	\$2,111.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0710 - Total							\$0.00	
0720	30 IN. PIPE GROUP A	Material		13	May 15, 2020	SYSTEM	(\$10,848.76)	
				13	May 15, 2020	SYSTEM	\$10,848.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$16,661.26)	
				14	Jun 1, 2020	SYSTEM	\$16,661.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$16,661.26)	
				15	Jun 15, 2020	SYSTEM	\$16,661.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$21,408.60)	
				16	Jun 30, 2020	SYSTEM	\$21,408.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0720	30 IN. PIPE GROUP A	Material		17	Jul 15, 2020	SYSTEM	(\$21,408.60)	
				17	Jul 15, 2020	SYSTEM	\$21,408.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$21,408.60)	
				18	Aug 3, 2020	SYSTEM	\$21,408.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$21,408.60)	
				19	Aug 17, 2020	SYSTEM	\$21,408.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0720 - Total							\$0.00	
0770	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	Material		16	Jun 30, 2020	SYSTEM	(\$8,020.00)	
				16	Jun 30, 2020	SYSTEM	\$8,020.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total							\$0.00
0770 - Total							\$0.00	
0820	MISC. PRECAST CONCRETE DROP INLET 5 FT X 5.5 FT	Material		16	Jun 30, 2020	SYSTEM	(\$3,900.00)	
				16	Jun 30, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total							\$0.00
0820 - Total							\$0.00	
0830	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		14	Jun 1, 2020	SYSTEM	(\$1,950.00)	
				14	Jun 1, 2020	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$1,950.00)	
				15	Jun 15, 2020	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$1,950.00)	
				16	Jun 30, 2020	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$1,950.00)	
				17	Jul 15, 2020	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$1,950.00)	
				18	Aug 3, 2020	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 36 on the current



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0830	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material						Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$1,950.00)	
				19	Aug 17, 2020	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user degrow1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0830 - Total							\$0.00	
0880	SEDIMENT TRAP ROCK	Material		18	Aug 3, 2020	SYSTEM	(\$360.00)	
				18	Aug 3, 2020	SYSTEM	\$360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$360.00)	
				19	Aug 17, 2020	SYSTEM	\$360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total							\$0.00	
0880 - Total							\$0.00	
0890	ROCK DITCH CHECK	Material		16	Jun 30, 2020	SYSTEM	(\$640.00)	
				16	Jun 30, 2020	SYSTEM	\$640.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$640.00)	
				17	Jul 15, 2020	SYSTEM	\$640.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$640.00)	
				18	Aug 3, 2020	SYSTEM	\$640.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$640.00)	
				19	Aug 17, 2020	SYSTEM	\$640.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user degrow1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total							\$0.00	
0890 - Total							\$0.00	
0900	ALTERNATE DITCH CHECK	Material		18	Aug 3, 2020	SYSTEM	(\$1,656.00)	
				18	Aug 3, 2020	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$2,760.00)	
				19	Aug 17, 2020	SYSTEM	\$2,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total							\$0.00	
0900 - Total							\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0910	CURB INLET CHECK	Material		18	Aug 3, 2020	SYSTEM	(\$1,120.00)	
				18	Aug 3, 2020	SYSTEM	\$1,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$1,540.00)	
				19	Aug 17, 2020	SYSTEM	\$1,540.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0910 - Total							\$0.00	
0930	SILT FENCE	Material		16	Jun 30, 2020	SYSTEM	(\$1,045.00)	
				16	Jun 30, 2020	SYSTEM	\$1,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$1,045.00)	
				17	Jul 15, 2020	SYSTEM	\$1,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$1,045.00)	
				18	Aug 3, 2020	SYSTEM	\$1,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$1,045.00)	
				19	Aug 17, 2020	SYSTEM	\$1,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0930 - Total							\$0.00	
1000	MISC TREE REMOVAL	Overrun	Overrun	5	Jan 16, 2020	SYSTEM	(\$3,600.00)	
				8	Mar 2, 2020	SYSTEM	\$3,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,800.00000 - 1800.00000, 'is applied (if non-zero).
							Overrun - Total	
	Overrun - Total							\$0.00
1000 - Total							\$0.00	
1030	EMBANKMENT IN PLACE	Material		11	Apr 16, 2020	SYSTEM	(\$19,800.00)	
				11	Apr 16, 2020	SYSTEM	\$19,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	May 1, 2020	SYSTEM	(\$19,800.00)	
				12	May 1, 2020	SYSTEM	\$19,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	May 15, 2020	SYSTEM	(\$19,800.00)	
				13	May 15, 2020	SYSTEM	\$19,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1030	EMBANKMENT IN PLACE	Material		14	Jun 1, 2020	SYSTEM	(\$23,760.00)	
				14	Jun 1, 2020	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$27,720.00)	
				15	Jun 15, 2020	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$27,720.00)	
				16	Jun 30, 2020	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$27,720.00)	
				17	Jul 15, 2020	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$27,720.00)	
				18	Aug 3, 2020	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$27,720.00)	
				19	Aug 17, 2020	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	Material - Total						\$0.00	
1030 - Total							\$0.00	
1040	COMPACTING EMBANKMENT	Material		11	Apr 16, 2020	SYSTEM	(\$11,458.00)	
				11	Apr 16, 2020	SYSTEM	\$11,458.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				12	May 1, 2020	SYSTEM	(\$11,458.00)	
				12	May 1, 2020	SYSTEM	\$11,458.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				13	May 15, 2020	SYSTEM	(\$11,458.00)	
				13	May 15, 2020	SYSTEM	\$11,458.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$13,748.75)	
				14	Jun 1, 2020	SYSTEM	\$13,748.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$16,039.50)	
				15	Jun 15, 2020	SYSTEM	\$16,039.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$16,039.50)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1040	COMPACTING EMBANKMENT	Material			2020			
				16	Jun 30, 2020	SYSTEM	\$16,039.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$16,039.50)	
				17	Jul 15, 2020	SYSTEM	\$16,039.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$16,039.50)	
				18	Aug 3, 2020	SYSTEM	\$16,039.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$16,039.50)	
				19	Aug 17, 2020	SYSTEM	\$16,039.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
1040 - Total						\$0.00		
1070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	Jan 2, 2020	SYSTEM	(\$765.80)	
				5	Jan 16, 2020	SYSTEM	(\$1,575.00)	
				6	Feb 3, 2020	SYSTEM	(\$1,575.00)	
				7	Feb 18, 2020	SYSTEM	(\$3,661.00)	
				8	Mar 2, 2020	SYSTEM	(\$8,169.00)	
				8	Mar 2, 2020	SYSTEM	\$8,169.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			(\$7,576.80)	
	Material - Total						(\$7,576.80)	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$765.80	
				6	Feb 3, 2020	SYSTEM	\$1,575.00	
				7	Feb 18, 2020	SYSTEM	\$1,575.00	
				8	Mar 2, 2020	SYSTEM	\$3,661.00	
				- Total			\$7,576.80	
MaterialCredit - Total						\$7,576.80		
TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$765.80	Tests need to be entered into AWP.	
			5	Jan 16, 2020	degrow1	\$809.20		
			7	Feb 18, 2020	degrow1	\$2,086.00		
			8	Mar 2, 2020	degrow1	(\$3,661.00)		
			MDPA - Total			\$0.00		
Other Item Adjustment - Total						\$0.00		
1070 - Total						\$0.00		
1100	MISC. ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP048 MIX)	Material		16	Jun 30, 2020	SYSTEM	(\$43,807.50)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1100	MISC. ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP048 MIX)	Material		16	Jun 30, 2020	SYSTEM	\$43,807.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
1100 - Total							\$0.00	
1130	TACK COAT	Material		16	Jun 30, 2020	SYSTEM	(\$2,235.00)	
				16	Jun 30, 2020	SYSTEM	\$2,235.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$2,235.00)	
				17	Jul 15, 2020	SYSTEM	\$2,235.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$2,235.00)	
				18	Aug 3, 2020	SYSTEM	\$2,235.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$2,670.00)	
				19	Aug 17, 2020	SYSTEM	\$2,670.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
1130 - Total							\$0.00	
1150	CONCRETE CURB RAMP	Material		11	Apr 16, 2020	SYSTEM	(\$43,399.80)	
				11	Apr 16, 2020	SYSTEM	\$43,399.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				12	May 1, 2020	SYSTEM	(\$43,399.80)	
				12	May 1, 2020	SYSTEM	\$43,399.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				13	May 15, 2020	SYSTEM	(\$43,399.80)	
				13	May 15, 2020	SYSTEM	\$43,399.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$51,823.80)	
				14	Jun 1, 2020	SYSTEM	\$51,823.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$59,786.10)	
				15	Jun 15, 2020	SYSTEM	\$59,786.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$59,786.10)	
				16	Jun 30, 2020	SYSTEM	\$59,786.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 8 on the current



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1150	CONCRETE CURB RAMP	Material						Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$59,786.10)	
				17	Jul 15, 2020	SYSTEM	\$59,786.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$59,786.10)	
				18	Aug 3, 2020	SYSTEM	\$59,786.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$59,786.10)	
				19	Aug 17, 2020	SYSTEM	\$59,786.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	1150 - Total				\$0.00			
1170	3 IN. CONCRETE MEDIAN STRIP	Material		18	Aug 3, 2020	SYSTEM	(\$1,332.00)	
				18	Aug 3, 2020	SYSTEM	\$1,332.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$1,332.00)	
				19	Aug 17, 2020	SYSTEM	\$1,332.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
1170 - Total				\$0.00				
1180	PAVED APPROACH, 7 IN.	Material		8	Mar 2, 2020	SYSTEM	(\$13,876.80)	
				8	Mar 2, 2020	SYSTEM	\$13,876.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$23,310.00)	
				9	Mar 16, 2020	SYSTEM	\$23,310.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$38,656.80)	
				10	Apr 2, 2020	SYSTEM	\$38,656.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
1180 - Total				\$0.00				
1190	PAVED APPROACH, 8 IN.	Material		5	Jan 16, 2020	SYSTEM	(\$7,164.50)	
				6	Feb 3, 2020	SYSTEM	(\$7,164.50)	
				7	Feb 18, 2020	SYSTEM	(\$23,433.70)	
				8	Mar 2, 2020	SYSTEM	(\$36,240.80)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1190	PAVED APPROACH, 8 IN.	Material		8	Mar 2, 2020	SYSTEM	\$36,240.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$36,240.80)	
				9	Mar 16, 2020	SYSTEM	\$36,240.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$59,487.60)	
				10	Apr 2, 2020	SYSTEM	\$59,487.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			(\$37,762.70)	
	Material - Total						(\$37,762.70)	
	PAVED APPROACH, 8 IN.	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$7,164.50	
				7	Feb 18, 2020	SYSTEM	\$7,164.50	
				8	Mar 2, 2020	SYSTEM	\$23,433.70	
				- Total			\$37,762.70	
MaterialCredit - Total						\$37,762.70		
PAVED APPROACH, 8 IN.	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$7,164.50		
			7	Feb 18, 2020	degrow1	\$16,269.20		
			8	Mar 2, 2020	degrow1	(\$23,433.70)		
			MDPA - Total			\$0.00		
Other Item Adjustment - Total						\$0.00		
1190 - Total							\$0.00	
1200	CONCRETE SIDEWALK, 4 IN.	Material		11	Apr 16, 2020	SYSTEM	(\$81,718.00)	
				11	Apr 16, 2020	SYSTEM	\$81,718.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	May 1, 2020	SYSTEM	(\$81,718.00)	
				12	May 1, 2020	SYSTEM	\$81,718.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				13	May 15, 2020	SYSTEM	(\$81,718.00)	
				13	May 15, 2020	SYSTEM	\$81,718.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$104,644.80)	
				14	Jun 1, 2020	SYSTEM	\$104,644.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$105,846.00)	
				15	Jun 15, 2020	SYSTEM	\$105,846.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$107,822.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1200	CONCRETE SIDEWALK, 4 IN.	Material		16	Jun 30, 2020	SYSTEM	\$107,822.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$107,822.00)	
				17	Jul 15, 2020	SYSTEM	\$107,822.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$107,822.00)	
				18	Aug 3, 2020	SYSTEM	\$107,822.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$112,600.80)	
				19	Aug 17, 2020	SYSTEM	\$112,600.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	1200 - Total						\$0.00	
1210	CURB AND GUTTER TYPE B	Material		5	Jan 16, 2020	SYSTEM	(\$22,140.80)	
				6	Feb 3, 2020	SYSTEM	(\$22,140.80)	
				7	Feb 18, 2020	SYSTEM	(\$33,073.50)	
				8	Mar 2, 2020	SYSTEM	(\$66,011.00)	
				8	Mar 2, 2020	SYSTEM	\$66,011.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$88,505.40)	
				9	Mar 16, 2020	SYSTEM	\$88,505.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$104,805.00)	
	10	Apr 2, 2020	SYSTEM	\$104,805.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total			(\$77,355.10)	
	Material - Total						(\$77,355.10)	
	CURB AND GUTTER TYPE B	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$22,140.80	
				7	Feb 18, 2020	SYSTEM	\$22,140.80	
				8	Mar 2, 2020	SYSTEM	\$33,073.50	
				- Total			\$77,355.10	
MaterialCredit - Total						\$77,355.10		
CURB AND GUTTER TYPE B	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$22,140.80		
			7	Feb 18, 2020	degrow1	\$10,932.70		
			8	Mar 2, 2020	degrow1	(\$33,073.50)		
			MDPA - Total				\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1210	Other Item Adjustment - Total						\$0.00	
1210 - Total							\$0.00	
1220	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$5,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jan 2, 2020	SYSTEM	(\$1,740.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jan 16, 2020	SYSTEM	(\$580.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Feb 3, 2020	SYSTEM	(\$580.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Mar 2, 2020	SYSTEM	(\$580.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Mar 16, 2020	SYSTEM	(\$1,740.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Apr 2, 2020	SYSTEM	(\$580.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	1220 - Total							\$0.00
1230	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$4,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jan 16, 2020	SYSTEM	(\$2,868.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Feb 3, 2020	SYSTEM	(\$956.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Apr 2, 2020	SYSTEM	(\$956.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
1230 - Total							\$0.00	
1240	MANHOLE FRAME AND COVER, TYPE 1-A	Material		4	Jan 2, 2020	SYSTEM	(\$1,000.00)	
				5	Jan 16, 2020	SYSTEM	(\$1,000.00)	
				6	Feb 3, 2020	SYSTEM	(\$1,000.00)	
				7	Feb 18, 2020	SYSTEM	(\$1,000.00)	
				8	Mar 2, 2020	SYSTEM	(\$1,000.00)	
				8	Mar 2, 2020	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$1,000.00)	
				9	Mar 16, 2020	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$1,000.00)	
				10	Apr 2, 2020	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			(\$4,000.00)	
	Material - Total						(\$4,000.00)	
	MANHOLE FRAME AND COVER, TYPE 1-A	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$1,000.00	
				6	Feb 3, 2020	SYSTEM	\$1,000.00	
7				Feb 18, 2020	SYSTEM	\$1,000.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1240	MANHOLE FRAME AND COVER, TYPE 1-A	MaterialCredit		8	Mar 2, 2020	SYSTEM	\$1,000.00	
			- Total				\$4,000.00	
	MaterialCredit - Total						\$4,000.00	
	MANHOLE FRAME AND COVER, TYPE 1-A	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$1,000.00	Contractor has certifications in SharePoint. Tests have not been entered.
				8	Mar 2, 2020	degrow1	(\$1,000.00)	
	MDPA - Total				\$0.00			
	Other Item Adjustment - Total						\$0.00	
	1240 - Total						\$0.00	
1250	MANHOLE FRAME AND COVER, TYPE 3	Material		3	Dec 15, 2019	SYSTEM	(\$2,700.00)	
				4	Jan 2, 2020	SYSTEM	(\$9,000.00)	
				5	Jan 16, 2020	SYSTEM	(\$11,700.00)	
				6	Feb 3, 2020	SYSTEM	(\$17,100.00)	
				7	Feb 18, 2020	SYSTEM	(\$20,700.00)	
				8	Mar 2, 2020	SYSTEM	(\$28,800.00)	
				8	Mar 2, 2020	SYSTEM	\$28,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$34,200.00)	
				9	Mar 16, 2020	SYSTEM	\$34,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$36,900.00)	
		10	Apr 2, 2020	SYSTEM	\$36,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
	- Total				(\$61,200.00)			
	Material - Total						(\$61,200.00)	
	MANHOLE FRAME AND COVER, TYPE 3	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$2,700.00	
				5	Jan 16, 2020	SYSTEM	\$9,000.00	
				6	Feb 3, 2020	SYSTEM	\$11,700.00	
				7	Feb 18, 2020	SYSTEM	\$17,100.00	
			8	Mar 2, 2020	SYSTEM	\$20,700.00		
- Total				\$61,200.00				
MaterialCredit - Total						\$61,200.00		
MANHOLE FRAME AND COVER, TYPE 3	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$2,700.00	Contractor has certifications in SharePoint. Tests have not been entered yet.	
			4	Jan 2, 2020	degrow1	\$6,300.00	Contractor has certifications in SharePoint. Tests have not been entered yet.	
			5	Jan 16, 2020	degrow1	\$2,700.00		
			6	Feb 3, 2020	degrow1	\$5,400.00		
			7	Feb 18, 2020	degrow1	\$3,600.00		
			8	Mar 2, 2020	degrow1	(\$20,700.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1250	MANHOLE FRAME AND COVER, TYPE 3	Other Item Adjustment	MDPA		2020			
			MDPA - Total				\$0.00	
			Other Item Adjustment - Total				\$0.00	
	1250 - Total						\$0.00	
1260	CONSTRUCTION SIGNS	Material		3	Dec 15, 2019	SYSTEM	(\$5,112.00)	
				4	Jan 2, 2020	SYSTEM	(\$5,112.00)	
			- Total				(\$10,224.00)	
	Material - Total						(\$10,224.00)	
	CONSTRUCTION SIGNS	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$5,112.00	
				5	Jan 16, 2020	SYSTEM	\$5,112.00	
			- Total				\$10,224.00	
	MaterialCredit - Total						\$10,224.00	
	CONSTRUCTION SIGNS	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$5,112.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$5,112.00)	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	CONSTRUCTION SIGNS	Overrun	Overrun	5	Jan 16, 2020	SYSTEM	(\$296.00)	
				8	Mar 2, 2020	SYSTEM	\$296.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.00000 - 8.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	1260 - Total						\$0.00	
1270	ADVANCED WARNING RAIL SYSTEM	Material		3	Dec 15, 2019	SYSTEM	(\$245.00)	
				4	Jan 2, 2020	SYSTEM	(\$245.00)	
			- Total				(\$490.00)	
	Material - Total						(\$490.00)	
	ADVANCED WARNING RAIL SYSTEM	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$245.00	
				5	Jan 16, 2020	SYSTEM	\$245.00	
			- Total				\$490.00	
	MaterialCredit - Total						\$490.00	
	ADVANCED WARNING RAIL SYSTEM	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$140.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$245.00)	
				9	Mar 16, 2020	degrow1	\$105.00	
	MDPA - Total				\$0.00			
	Other Item Adjustment - Total						\$0.00	
	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	3	Dec 15, 2019	SYSTEM	(\$105.00)	
				3	Dec 15, 2019	SYSTEM	\$105.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 13 on the current Payment Estimate.
				4	Jan 2, 2020	SYSTEM	(\$105.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jan 2, 2020	SYSTEM	\$105.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 21 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1270	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	5	Jan 16, 2020	SYSTEM	(\$105.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Mar 2, 2020	SYSTEM	\$105.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total				\$0.00			
	1270 - Total				\$0.00			
1280	FLAG ASSEMBLY	Material		3	Dec 15, 2019	SYSTEM	(\$165.00)	
				4	Jan 2, 2020	SYSTEM	(\$165.00)	
		- Total				(\$330.00)		
	Material - Total				(\$330.00)			
	FLAG ASSEMBLY	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$165.00	
				5	Jan 16, 2020	SYSTEM	\$165.00	
		- Total				\$330.00		
	MaterialCredit - Total				\$330.00			
	FLAG ASSEMBLY	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$60.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$165.00)	
				9	Mar 16, 2020	degrow1	\$105.00	
		MDPA - Total				\$0.00		
	Other Item Adjustment - Total				\$0.00			
	FLAG ASSEMBLY	Overrun	Overrun	3	Dec 15, 2019	SYSTEM	(\$105.00)	
				3	Dec 15, 2019	SYSTEM	\$105.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 14 on the current Payment Estimate.
4				Jan 2, 2020	SYSTEM	(\$105.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
4				Jan 2, 2020	SYSTEM	\$105.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 22 on the current Payment Estimate.	
5				Jan 16, 2020	SYSTEM	(\$105.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
8				Mar 2, 2020	SYSTEM	\$105.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).	
	Overrun - Total				\$0.00			
Overrun - Total				\$0.00				
1280 - Total				\$0.00				
1300	TYPE III MOVEABLE BARRICADE	Material		3	Dec 15, 2019	SYSTEM	(\$760.00)	
				4	Jan 2, 2020	SYSTEM	(\$760.00)	
		- Total				(\$1,520.00)		
	Material - Total				(\$1,520.00)			
	TYPE III MOVEABLE BARRICADE	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$760.00	
				5	Jan 16, 2020	SYSTEM	\$760.00	
		- Total				\$1,520.00		
	MaterialCredit - Total				\$1,520.00			
	TYPE III MOVEABLE BARRICADE	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$760.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
5				Jan 16, 2020	degrow1	(\$760.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1300		Other Item Adjustment	MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	1300 - Total						\$0.00	
1310	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		3	Dec 15, 2019	SYSTEM	(\$1,080.00)	
				4	Jan 2, 2020	SYSTEM	(\$1,080.00)	
			- Total				(\$2,160.00)	
	Material - Total						(\$2,160.00)	
	TYPE III MOVEABLE BARRICADE WITH LIGHTS	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$1,080.00	
				5	Jan 16, 2020	SYSTEM	\$1,080.00	
			- Total				\$2,160.00	
	MaterialCredit - Total						\$2,160.00	
	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$540.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$1,080.00)	
				9	Mar 16, 2020	degrow1	\$540.00	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Overrun	Overrun	3	Dec 15, 2019	SYSTEM	(\$540.00)	
				3	Dec 15, 2019	SYSTEM	\$540.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 15 on the current Payment Estimate.
				4	Jan 2, 2020	SYSTEM	(\$540.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jan 2, 2020	SYSTEM	\$540.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 23 on the current Payment Estimate.
				5	Jan 16, 2020	SYSTEM	(\$540.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jan 16, 2020	SYSTEM	(\$540.00)	
				8	Mar 2, 2020	SYSTEM	\$1,080.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',135.00000 - 135.00000,' is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	1310 - Total						\$0.00	
1320	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		3	Dec 15, 2019	SYSTEM	(\$15,000.00)	
				4	Jan 2, 2020	SYSTEM	(\$15,000.00)	
			- Total				(\$30,000.00)	
	Material - Total						(\$30,000.00)	
	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$15,000.00	
				5	Jan 16, 2020	SYSTEM	\$15,000.00	
			- Total				\$30,000.00	
	MaterialCredit - Total						\$30,000.00	
	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$15,000.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$15,000.00)	
			MDPA - Total				\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1320	Other Item Adjustment - Total						\$0.00	
1320 - Total							\$0.00	
1330	MISC. DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE	Material		3	Dec 15, 2019	SYSTEM	(\$450.00)	
				4	Jan 2, 2020	SYSTEM	(\$450.00)	
				- Total			(\$900.00)	
	Material - Total						(\$900.00)	
	MISC. DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$450.00	
				5	Jan 16, 2020	SYSTEM	\$450.00	
				- Total			\$900.00	
	MaterialCredit - Total						\$900.00	
	MISC. DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$450.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$450.00)	
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
	1330 - Total							\$0.00
1350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		17	Jul 15, 2020	SYSTEM	(\$625.00)	
				17	Jul 15, 2020	SYSTEM	\$625.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$625.00)	
				18	Aug 3, 2020	SYSTEM	\$625.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$625.00)	
				19	Aug 17, 2020	SYSTEM	\$625.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user degrow1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
1350 - Total							\$0.00	
1360	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		17	Jul 15, 2020	SYSTEM	(\$591.50)	
				17	Jul 15, 2020	SYSTEM	\$591.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$591.50)	
				18	Aug 3, 2020	SYSTEM	\$591.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$591.50)	
				19	Aug 17, 2020	SYSTEM	\$591.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
1360 - Total							\$0.00	
1370	4 IN. WHITE STANDARD WATERBORNE	Material		17	Jul 15,	SYSTEM	(\$114.40)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1370	PAVEMENT MARKING PAINT, TYPE P BEADS	Material			2020			
				17	Jul 15, 2020	SYSTEM	\$114.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$114.40)	
				18	Aug 3, 2020	SYSTEM	\$114.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$114.40)	
				19	Aug 17, 2020	SYSTEM	\$114.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user degrow1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
1370 - Total							\$0.00	
1400	CLASS B CONCRETE (MISC)	Material		13	May 15, 2020	SYSTEM	(\$1,449.00)	
				13	May 15, 2020	SYSTEM	\$1,449.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$1,449.00)	
				14	Jun 1, 2020	SYSTEM	\$1,449.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$1,449.00)	
				15	Jun 15, 2020	SYSTEM	\$1,449.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$1,449.00)	
				16	Jun 30, 2020	SYSTEM	\$1,449.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$6,440.00)	
	17	Jul 15, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
- Total					\$0.00			
Material - Total							\$0.00	
1400 - Total							\$0.00	
1410	REINFORCING STEEL	Material		13	May 15, 2020	SYSTEM	(\$375.00)	
				13	May 15, 2020	SYSTEM	\$375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
1410 - Total							\$0.00	
1420	15 IN. PIPE GROUP B	Material		5	Jan 16, 2020	SYSTEM	(\$1,647.30)	
				6	Feb 3, 2020	SYSTEM	(\$19,294.50)	
				7	Feb 18, 2020	SYSTEM	(\$24,686.70)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1420	15 IN. PIPE GROUP B	Material			2020			
				8	Mar 2, 2020	SYSTEM	(\$40,498.50)	
				8	Mar 2, 2020	SYSTEM	\$40,498.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$52,194.90)	
				9	Mar 16, 2020	SYSTEM	\$52,194.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$58,254.00)	
				10	Apr 2, 2020	SYSTEM	\$58,254.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			(\$45,628.50)	
	Material - Total						(\$45,628.50)	
	15 IN. PIPE GROUP B	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$1,647.30	
				7	Feb 18, 2020	SYSTEM	\$19,294.50	
				8	Mar 2, 2020	SYSTEM	\$24,686.70	
				- Total			\$45,628.50	
	MaterialCredit - Total						\$45,628.50	
15 IN. PIPE GROUP B	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$1,647.30		
			6	Feb 3, 2020	degrow1	\$17,647.20		
			7	Feb 18, 2020	degrow1	\$5,392.20		
			8	Mar 2, 2020	degrow1	(\$24,686.70)		
			MDPA - Total			\$0.00		
Other Item Adjustment - Total						\$0.00		
1420 - Total							\$0.00	
1430	18 IN. PIPE GROUP B	Material		4	Jan 2, 2020	SYSTEM	(\$4,398.10)	
				5	Jan 16, 2020	SYSTEM	(\$7,661.60)	
				6	Feb 3, 2020	SYSTEM	(\$7,661.60)	
				7	Feb 18, 2020	SYSTEM	(\$7,661.60)	
				8	Mar 2, 2020	SYSTEM	(\$7,661.60)	
				8	Mar 2, 2020	SYSTEM	\$7,661.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$22,143.00)	
				9	Mar 16, 2020	SYSTEM	\$22,143.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$22,143.00)	
				10	Apr 2, 2020	SYSTEM	\$22,143.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1430		Material	- Total				(\$27,382.90)	
	Material - Total						(\$27,382.90)	
	18 IN. PIPE GROUP B	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$4,398.10	
				6	Feb 3, 2020	SYSTEM	\$7,661.60	
				7	Feb 18, 2020	SYSTEM	\$7,661.60	
				8	Mar 2, 2020	SYSTEM	\$7,661.60	
			- Total				\$27,382.90	
	MaterialCredit - Total						\$27,382.90	
	18 IN. PIPE GROUP B	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$4,398.10	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	\$3,263.50	
				8	Mar 2, 2020	degrow1	(\$7,661.60)	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	1430 - Total						\$0.00	
1440	24 IN. PIPE GROUP B	Material		4	Jan 2, 2020	SYSTEM	(\$14,164.50)	
				5	Jan 16, 2020	SYSTEM	(\$14,164.50)	
				6	Feb 3, 2020	SYSTEM	(\$14,164.50)	
				7	Feb 18, 2020	SYSTEM	(\$14,164.50)	
				8	Mar 2, 2020	SYSTEM	(\$16,401.00)	
				8	Mar 2, 2020	SYSTEM	\$16,401.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$16,401.00)	
				9	Mar 16, 2020	SYSTEM	\$16,401.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$16,401.00)	
				10	Apr 2, 2020	SYSTEM	\$16,401.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total				(\$56,658.00)	
	Material - Total						(\$56,658.00)	
	24 IN. PIPE GROUP B	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$14,164.50	
				6	Feb 3, 2020	SYSTEM	\$14,164.50	
				7	Feb 18, 2020	SYSTEM	\$14,164.50	
				8	Mar 2, 2020	SYSTEM	\$14,164.50	
			- Total				\$56,658.00	
	MaterialCredit - Total						\$56,658.00	
	24 IN. PIPE GROUP B	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$14,164.50	Contractor has certifications in SharePoint. Tests have not been entered yet.
				8	Mar 2, 2020	degrow1	(\$14,164.50)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1440		Other Item Adjustment	MDPA - Total				\$0.00	
	Other Item Adjustment - Total				\$0.00			
	1440 - Total						\$0.00	
1450	30 IN. PIPE GROUP B	Material		8	Mar 2, 2020	SYSTEM	(\$5,112.00)	
				8	Mar 2, 2020	SYSTEM	\$5,112.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$5,112.00)	
				9	Mar 16, 2020	SYSTEM	\$5,112.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$5,112.00)	
				10	Apr 2, 2020	SYSTEM	\$5,112.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
1450 - Total							\$0.00	
1460	42 IN. PIPE GROUP B	Material		4	Jan 2, 2020	SYSTEM	(\$11,808.00)	
				5	Jan 16, 2020	SYSTEM	(\$15,696.00)	
				6	Feb 3, 2020	SYSTEM	(\$21,960.00)	
				7	Feb 18, 2020	SYSTEM	(\$21,960.00)	
				8	Mar 2, 2020	SYSTEM	(\$21,960.00)	
				8	Mar 2, 2020	SYSTEM	\$21,960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$21,960.00)	
				9	Mar 16, 2020	SYSTEM	\$21,960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$21,960.00)	
				10	Apr 2, 2020	SYSTEM	\$21,960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			(\$71,424.00)	
	Material - Total						(\$71,424.00)	
	42 IN. PIPE GROUP B	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$11,808.00	
				6	Feb 3, 2020	SYSTEM	\$15,696.00	
				7	Feb 18, 2020	SYSTEM	\$21,960.00	
8				Mar 2, 2020	SYSTEM	\$21,960.00		
			- Total			\$71,424.00		
MaterialCredit - Total						\$71,424.00		
42 IN. PIPE GROUP B	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$11,808.00	Contractor has certifications in SharePoint. Tests have not been entered yet.	
			5	Jan 16, 2020	degrow1	\$3,888.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1460	42 IN. PIPE GROUP B	Other Item Adjustment	MDPA		2020			
				6	Feb 3, 2020	degrow1	\$6,264.00	
				8	Mar 2, 2020	degrow1	(\$21,960.00)	
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
1460 - Total							\$0.00	
1470	48 IN. PIPE GROUP B	Material		3	Dec 15, 2019	SYSTEM	(\$4,316.00)	
				4	Jan 2, 2020	SYSTEM	(\$10,899.20)	
				5	Jan 16, 2020	SYSTEM	(\$10,899.20)	
				6	Feb 3, 2020	SYSTEM	(\$10,899.20)	
				7	Feb 18, 2020	SYSTEM	(\$10,920.00)	
				8	Mar 2, 2020	SYSTEM	(\$10,920.00)	
				8	Mar 2, 2020	SYSTEM	\$10,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$10,920.00)	
				9	Mar 16, 2020	SYSTEM	\$10,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$10,920.00)	
	10	Apr 2, 2020	SYSTEM	\$10,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				- Total			(\$47,933.60)	
	Material - Total						(\$47,933.60)	
	48 IN. PIPE GROUP B	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$4,316.00	
				5	Jan 16, 2020	SYSTEM	\$10,899.20	
				6	Feb 3, 2020	SYSTEM	\$10,899.20	
				7	Feb 18, 2020	SYSTEM	\$10,899.20	
				8	Mar 2, 2020	SYSTEM	\$10,920.00	
				- Total			\$47,933.60	
	MaterialCredit - Total						\$47,933.60	
48 IN. PIPE GROUP B	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$4,316.00	Contractor has certifications in SharePoint. Tests have not been entered yet.	
			4	Jan 2, 2020	degrow1	\$6,583.20	Contractor has certifications in SharePoint. Tests have not been entered yet.	
			7	Feb 18, 2020	degrow1	\$20.80		
			8	Mar 2, 2020	degrow1	(\$10,920.00)		
						MDPA - Total		
Other Item Adjustment - Total						\$0.00		
1470 - Total							\$0.00	
1480	MISC. 8 IN. PVC	Material		17	Jul 15, 2020	SYSTEM	(\$3,400.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1480	MISC. 8 IN. PVC	Material		17	Jul 15, 2020	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user degrow1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$3,400.00)	
				18	Aug 3, 2020	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user degrow1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$3,400.00)	
				19	Aug 17, 2020	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user degrow1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
1480 - Total							\$0.00	
1490	15 IN. PIPE GROUP A	Material		5	Jan 16, 2020	SYSTEM	(\$2,104.50)	
				6	Feb 3, 2020	SYSTEM	(\$3,348.90)	
				7	Feb 18, 2020	SYSTEM	(\$12,267.10)	
				8	Mar 2, 2020	SYSTEM	(\$15,561.10)	
				8	Mar 2, 2020	SYSTEM	\$15,561.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$17,208.10)	
				9	Mar 16, 2020	SYSTEM	\$17,208.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$30,622.00)	
				10	Apr 2, 2020	SYSTEM	\$30,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	- Total				(\$17,720.50)			
	Material - Total				(\$17,720.50)			
	15 IN. PIPE GROUP A	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$2,104.50	
				7	Feb 18, 2020	SYSTEM	\$3,348.90	
				8	Mar 2, 2020	SYSTEM	\$12,267.10	
	- Total				\$17,720.50			
MaterialCredit - Total				\$17,720.50				
15 IN. PIPE GROUP A	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$2,104.50		
			6	Feb 3, 2020	degrow1	\$1,244.40		
			7	Feb 18, 2020	degrow1	\$8,918.20		
			8	Mar 2, 2020	degrow1	(\$12,267.10)		
MDPA - Total				\$0.00				
Other Item Adjustment - Total				\$0.00				
1490 - Total							\$0.00	
1500	18 IN. PIPE GROUP A	Material		5	Jan 16, 2020	SYSTEM	(\$3,007.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1500	18 IN. PIPE GROUP A	Material		6	Feb 3, 2020	SYSTEM	(\$3,007.00)	
				7	Feb 18, 2020	SYSTEM	(\$3,007.00)	
				8	Mar 2, 2020	SYSTEM	(\$4,860.80)	
				8	Mar 2, 2020	SYSTEM	\$4,860.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$6,609.20)	
				9	Mar 16, 2020	SYSTEM	\$6,609.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$6,609.20)	
				10	Apr 2, 2020	SYSTEM	\$6,609.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				13	May 15, 2020	SYSTEM	(\$6,634.00)	
				13	May 15, 2020	SYSTEM	\$6,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				14	Jun 1, 2020	SYSTEM	(\$6,634.00)	
				14	Jun 1, 2020	SYSTEM	\$6,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				15	Jun 15, 2020	SYSTEM	(\$6,634.00)	
				15	Jun 15, 2020	SYSTEM	\$6,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$6,634.00)	
				16	Jun 30, 2020	SYSTEM	\$6,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$6,634.00)	
				17	Jul 15, 2020	SYSTEM	\$6,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user degrow1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$6,634.00)	
				18	Aug 3, 2020	SYSTEM	\$6,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user degrow1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				19	Aug 17, 2020	SYSTEM	(\$6,634.00)	
	19	Aug 17, 2020	SYSTEM	\$6,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user degrow1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
			- Total			(\$9,021.00)		
Material - Total							(\$9,021.00)	
	18 IN. PIPE GROUP A	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$3,007.00	
				7	Feb 18, 2020	SYSTEM	\$3,007.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1500	18 IN. PIPE GROUP A	MaterialCredit		8	Mar 2, 2020	SYSTEM	\$3,007.00	
	- Total					\$9,021.00		
	MaterialCredit - Total					\$9,021.00		
	18 IN. PIPE GROUP A	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$3,007.00	
	8			Mar 2, 2020	degrow1	(\$3,007.00)		
	MDPA - Total					\$0.00		
	Other Item Adjustment - Total					\$0.00		
	1500 - Total					\$0.00		
1510	24 IN. PIPE GROUP A	Material		5	Jan 16, 2020	SYSTEM	(\$1,944.00)	
	6			Feb 3, 2020	SYSTEM	(\$1,944.00)		
	7			Feb 18, 2020	SYSTEM	(\$6,004.80)		
	8			Mar 2, 2020	SYSTEM	(\$8,020.80)		
	8			Mar 2, 2020	SYSTEM	\$8,020.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
	9			Mar 16, 2020	SYSTEM	(\$9,936.00)		
	9			Mar 16, 2020	SYSTEM	\$9,936.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	10			Apr 2, 2020	SYSTEM	(\$9,936.00)		
	10			Apr 2, 2020	SYSTEM	\$9,936.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
	- Total					(\$9,892.80)		
	Material - Total					(\$9,892.80)		
	24 IN. PIPE GROUP A	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$1,944.00	
	7			Feb 18, 2020	SYSTEM	\$1,944.00		
	8			Mar 2, 2020	SYSTEM	\$6,004.80		
	- Total					\$9,892.80		
	MaterialCredit - Total					\$9,892.80		
	24 IN. PIPE GROUP A	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$1,944.00	
	7			Feb 18, 2020	degrow1	\$4,060.80		
	8			Mar 2, 2020	degrow1	(\$6,004.80)		
	MDPA - Total					\$0.00		
	Other Item Adjustment - Total					\$0.00		
	1510 - Total					\$0.00		
1520	48 IN. PIPE GROUP A	Material		3	Dec 15, 2019	SYSTEM	(\$2,835.00)	
	4			Jan 2, 2020	SYSTEM	(\$2,835.00)		
	5			Jan 16, 2020	SYSTEM	(\$2,835.00)		
	6			Feb 3, 2020	SYSTEM	(\$2,835.00)		
	7			Feb 18, 2020	SYSTEM	(\$2,835.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1520	48 IN. PIPE GROUP A	Material			2020			
				8	Mar 2, 2020	SYSTEM	(\$2,835.00)	
				8	Mar 2, 2020	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$2,835.00)	
				9	Mar 16, 2020	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$2,835.00)	
				10	Apr 2, 2020	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total			(\$14,175.00)	
	Material - Total						(\$14,175.00)	
	48 IN. PIPE GROUP A	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$2,835.00	
				5	Jan 16, 2020	SYSTEM	\$2,835.00	
				6	Feb 3, 2020	SYSTEM	\$2,835.00	
				7	Feb 18, 2020	SYSTEM	\$2,835.00	
				8	Mar 2, 2020	SYSTEM	\$2,835.00	
				- Total			\$14,175.00	
	MaterialCredit - Total						\$14,175.00	
	48 IN. PIPE GROUP A	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$2,835.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				8	Mar 2, 2020	degrow1	(\$2,835.00)	
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total							\$0.00
1520 - Total							\$0.00	
1540	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	Material		4	Jan 2, 2020	SYSTEM	(\$7,200.00)	
				- Total			(\$7,200.00)	
	Material - Total						(\$7,200.00)	
	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$7,200.00	
				- Total			\$7,200.00	
	MaterialCredit - Total						\$7,200.00	
	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$7,200.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$7,200.00)	
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total							\$0.00
1540 - Total							\$0.00	
1560	MISC. PRECAST CONCRETE DROP INLET 5 FT X 5 FT	Material		4	Jan 2, 2020	SYSTEM	(\$3,750.00)	
				- Total			(\$3,750.00)	
	Material - Total						(\$3,750.00)	
	MISC. PRECAST CONCRETE DROP INLET 5 FT X 5 FT	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$3,750.00	
- Total					\$3,750.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1560	MaterialCredit - Total						\$3,750.00	
	MISC. PRECAST CONCRETE DROP INLET 5 FT X 5 FT	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$3,750.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	(\$3,750.00)	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
1560 - Total							\$0.00	
1610	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		9	Mar 16, 2020	SYSTEM	(\$2,800.00)	
				9	Mar 16, 2020	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$2,800.00)	
				10	Apr 2, 2020	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
1610 - Total							\$0.00	
1620	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		8	Mar 2, 2020	SYSTEM	(\$1,500.00)	
				8	Mar 2, 2020	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$1,500.00)	
				9	Mar 16, 2020	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$1,500.00)	
	10	Apr 2, 2020	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
			- Total				\$0.00	
Material - Total						\$0.00		
1620 - Total							\$0.00	
1630	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		6	Feb 3, 2020	SYSTEM	(\$2,400.00)	
				7	Feb 18, 2020	SYSTEM	(\$2,400.00)	
				8	Mar 2, 2020	SYSTEM	(\$2,400.00)	
				8	Mar 2, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$2,400.00)	
				9	Mar 16, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$2,400.00)	
	10	Apr 2, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1630		Material	- Total				(\$4,800.00)	
	Material - Total						(\$4,800.00)	
	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit		7	Feb 18, 2020	SYSTEM	\$2,400.00	
				8	Mar 2, 2020	SYSTEM	\$2,400.00	
			- Total				\$4,800.00	
	MaterialCredit - Total						\$4,800.00	
	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Other Item Adjustment	MDPA	6	Feb 3, 2020	degrow1	\$2,400.00	
				8	Mar 2, 2020	degrow1	(\$2,400.00)	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
1630 - Total							\$0.00	
1640	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		3	Dec 15, 2019	SYSTEM	(\$2,600.00)	
				4	Jan 2, 2020	SYSTEM	(\$2,600.00)	
				5	Jan 16, 2020	SYSTEM	(\$2,600.00)	
				6	Feb 3, 2020	SYSTEM	(\$2,600.00)	
				7	Feb 18, 2020	SYSTEM	(\$2,600.00)	
				8	Mar 2, 2020	SYSTEM	(\$2,600.00)	
				8	Mar 2, 2020	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$2,600.00)	
				9	Mar 16, 2020	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$2,600.00)	
				10	Apr 2, 2020	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
			- Total				(\$13,000.00)	
	Material - Total						(\$13,000.00)	
	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit		4	Jan 2, 2020	SYSTEM	\$2,600.00	
				5	Jan 16, 2020	SYSTEM	\$2,600.00	
				6	Feb 3, 2020	SYSTEM	\$2,600.00	
				7	Feb 18, 2020	SYSTEM	\$2,600.00	
				8	Mar 2, 2020	SYSTEM	\$2,600.00	
			- Total				\$13,000.00	
	MaterialCredit - Total						\$13,000.00	
	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Other Item Adjustment	MDPA	3	Dec 16, 2019	degrow1	\$2,600.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				8	Mar 2, 2020	degrow1	(\$2,600.00)	
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1640 - Total							\$0.00	
1650	TURF TYPE TALL FESCUE SODDING	Material		15	Jun 15, 2020	SYSTEM	(\$40,487.20)	
				15	Jun 15, 2020	SYSTEM	\$40,487.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$40,487.20)	
				16	Jun 30, 2020	SYSTEM	\$40,487.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$40,487.20)	
				17	Jul 15, 2020	SYSTEM	\$40,487.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user degrow1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$40,487.20)	
				18	Aug 3, 2020	SYSTEM	\$40,487.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user degrow1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
1650 - Total							\$0.00	
1670	SEDIMENT TRAP ROCK	Material		5	Jan 16, 2020	SYSTEM	(\$180.00)	
				6	Feb 3, 2020	SYSTEM	(\$180.00)	
				7	Feb 18, 2020	SYSTEM	(\$180.00)	
				8	Mar 2, 2020	SYSTEM	(\$180.00)	
				8	Mar 2, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$180.00)	
				9	Mar 16, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$180.00)	
	10	Apr 2, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
	- Total				(\$540.00)			
	Material - Total						(\$540.00)	
	SEDIMENT TRAP ROCK	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$180.00	
				7	Feb 18, 2020	SYSTEM	\$180.00	
				8	Mar 2, 2020	SYSTEM	\$180.00	
- Total				\$540.00				
MaterialCredit - Total						\$540.00		
SEDIMENT TRAP ROCK	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$180.00		
			8	Mar 2, 2020	degrow1	(\$180.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1670		Other Item Adjustment	MDPA - Total				\$0.00	
	Other Item Adjustment - Total				\$0.00			
	1670 - Total						\$0.00	
1680	ALTERNATE DITCH CHECK	Material		5	Jan 16, 2020	SYSTEM	(\$2,070.00)	
				6	Feb 3, 2020	SYSTEM	(\$2,070.00)	
				7	Feb 18, 2020	SYSTEM	(\$2,070.00)	
				8	Mar 2, 2020	SYSTEM	(\$2,944.00)	
				8	Mar 2, 2020	SYSTEM	\$2,944.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$3,772.00)	
				9	Mar 16, 2020	SYSTEM	\$3,772.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				10	Apr 2, 2020	SYSTEM	(\$4,324.00)	
				10	Apr 2, 2020	SYSTEM	\$4,324.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
	- Total					(\$6,210.00)		
	Material - Total						(\$6,210.00)	
	ALTERNATE DITCH CHECK	MaterialCredit		6	Feb 3, 2020	SYSTEM	\$2,070.00	
				7	Feb 18, 2020	SYSTEM	\$2,070.00	
				8	Mar 2, 2020	SYSTEM	\$2,070.00	
				- Total				
	MaterialCredit - Total						\$6,210.00	
ALTERNATE DITCH CHECK	Other Item Adjustment	MDPA	5	Jan 16, 2020	degrow1	\$2,070.00		
			8	Mar 2, 2020	degrow1	(\$2,070.00)		
		MDPA - Total					\$0.00	
Other Item Adjustment - Total						\$0.00		
1680 - Total						\$0.00		
1690	CURB INLET CHECK	Material		4	Jan 2, 2020	SYSTEM	(\$1,400.00)	
				5	Jan 16, 2020	SYSTEM	(\$1,820.00)	
				6	Feb 3, 2020	SYSTEM	(\$2,660.00)	
				7	Feb 18, 2020	SYSTEM	(\$2,660.00)	
				8	Mar 2, 2020	SYSTEM	(\$3,780.00)	
				8	Mar 2, 2020	SYSTEM	\$3,780.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$5,320.00)	
				9	Mar 16, 2020	SYSTEM	\$5,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1690	CURB INLET CHECK	Material		10	Apr 2, 2020	SYSTEM	(\$5,740.00)	
				10	Apr 2, 2020	SYSTEM	\$5,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				- Total			(\$8,540.00)	
	Material - Total						(\$8,540.00)	
	CURB INLET CHECK	MaterialCredit		5	Jan 16, 2020	SYSTEM	\$1,400.00	
				6	Feb 3, 2020	SYSTEM	\$1,820.00	
				7	Feb 18, 2020	SYSTEM	\$2,660.00	
				8	Mar 2, 2020	SYSTEM	\$2,660.00	
				- Total			\$8,540.00	
	MaterialCredit - Total						\$8,540.00	
	CURB INLET CHECK	Other Item Adjustment	MDPA	4	Jan 2, 2020	degrow1	\$1,400.00	Contractor has certifications in SharePoint. Tests have not been entered yet.
				5	Jan 16, 2020	degrow1	\$420.00	
				6	Feb 3, 2020	degrow1	\$840.00	
				8	Mar 2, 2020	degrow1	(\$2,660.00)	
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
1690 - Total						\$0.00		
1720	CONCRETE FOOTINGS, EMBEDDED	Material		15	Jun 15, 2020	SYSTEM	(\$1,650.00)	
				15	Jun 15, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$1,650.00)	
				16	Jun 30, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				17	Jul 15, 2020	SYSTEM	(\$1,650.00)	
				17	Jul 15, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user degrow1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				18	Aug 3, 2020	SYSTEM	(\$1,650.00)	
				18	Aug 3, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user degrow1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
1720 - Total						\$0.00		
1730	2.5 IN. PSST POST - 12 GA.	Material		15	Jun 15, 2020	SYSTEM	(\$2,816.00)	
				15	Jun 15, 2020	SYSTEM	\$2,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$2,816.00)	
				16	Jun 30, 2020	SYSTEM	\$2,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user degrow1



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1730	2.5 IN. PSST POST - 12 GA.	Material						overriding Payment Estimate Exception 30 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total							\$0.00
1730 - Total							\$0.00	
1740	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		15	Jun 15, 2020	SYSTEM	(\$1,650.00)	
				15	Jun 15, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				16	Jun 30, 2020	SYSTEM	(\$1,650.00)	
				16	Jun 30, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total							\$0.00
1740 - Total							\$0.00	
5002	FLOWABLE BACKFILL	Material		8	Mar 2, 2020	SYSTEM	(\$3,164.00)	
				8	Mar 2, 2020	SYSTEM	\$3,164.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				9	Mar 16, 2020	SYSTEM	(\$3,164.00)	
				9	Mar 16, 2020	SYSTEM	\$3,164.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total							\$0.00
5002 - Total							\$0.00	
5004	PRECAST CONCRETE MANHOLE - 72 IN.	Material		12	May 1, 2020	SYSTEM	(\$3,900.00)	
				12	May 1, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total							\$0.00
5004 - Total							\$0.00	
5009	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		19	Aug 17, 2020	SYSTEM	(\$9,103.10)	
				19	Aug 17, 2020	SYSTEM	\$9,103.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total							\$0.00
5009 - Total							\$0.00	
Overall - Total							\$12,900.00	