



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on June 11, 2020

Pay Estimate Created Date: June 2, 2020

Progress Estimate Number 21	Contract ID	190517-C04	Pay Period Start	May 16, 2020	Original Contract Amount	\$2,874,909.60
	Prime Contractor	Mar-Jim Contracting, LLC	Pay Period End	June 1, 2020	Net Change Order Amount	\$0.00
					Current Contract Amount	\$2,874,909.60

Approval Date		By User
June 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	glazic2
June 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
June 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2020	June 30, 2021		71.74%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 21

	This Estimate	Previous	To Date
190517-C04			
Total Posted Items Pay	\$60,698.35	\$2,001,656.84	\$2,062,355.19
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,001,656.84	\$2,062,355.19

Contract Total Payable This Estimate: \$60,698.35

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3154	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$0.899	64,848	\$58,298.35
	0200	6189902	MISC.High Priority Repair	EA	\$2,400.000	1	\$2,400.00
Project J4I3154 - Total							\$60,698.35
Overall - Total							\$60,698.35

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on June 11, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4I3154	FAS S301(40)	Job order contract for guardrail and guard cable repair	Various	VARIOUS	at various locations in the urban KC district

Totals by Job Numbers																																			
J4I3154	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$60,698.35</td><td>\$2,001,656.84</td><td>\$2,062,355.19</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$60,698.35</td><td>\$2,001,656.84</td><td>\$2,062,355.19</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>				This Estimate	Previous	To Date	Posted Item Pay	\$60,698.35	\$2,001,656.84	\$2,062,355.19	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$60,698.35	\$2,001,656.84	\$2,062,355.19	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																
Posted Item Pay	\$60,698.35	\$2,001,656.84	\$2,062,355.19																																
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																
Gross Item Pay	\$60,698.35	\$2,001,656.84	\$2,062,355.19																																
Incentive	\$0.00	\$0.00	\$0.00																																
Disincentive	\$0.00	\$0.00	\$0.00																																
Liquidated Damages	\$0.00	\$0.00	\$0.00																																
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 11, 2020

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-C04	J4I3154	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	2,814,400.00	0.00	2,814,400.00	DLR	2,036,889.08	\$0.90	\$1,831,163.28
		0001	0020	6189916	MISC.NORMAL WOK ADJUSTMENT FACTOR	351,800.00	0.00	351,800.00	DLR	5,991.00	\$0.49	\$2,935.59
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	351,800.00	0.00	351,800.00	DLR	0.00	\$0.49	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	137,786.25	\$1.00	\$137,786.25
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	46.00	\$2,400.00	\$110,400.00
	Project J4I3154 - Total Value Posted to Date as of Report Generated Date											\$2,082,285.12
190517-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$2,082,285.12	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4I3154

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	5/18/20	5/29/20	1,283.00	DLR	K20C1132					
				5/29/20	1,548.00	DLR	K20C1142					
				5/29/20	2,188.00	DLR	K20C1131					
				5/29/20	2,361.00	DLR	K20C1148					
				5/29/20	2,711.00	DLR	K20C1163					
			5/19/20	5/29/20	3,067.00	DLR	K20C1133					
				5/29/20	1,112.00	DLR	K20C1122					
				5/29/20	1,344.00	DLR	K20C1146					
				5/29/20	1,716.00	DLR	K20C1147					
				5/29/20	1,973.00	DLR	K20C1144					
			5/20/20	5/29/20	2,643.00	DLR	K20C1128A					
				5/29/20	3,152.00	DLR	K20C1143					
				5/29/20	3,900.00	DLR	K20C1128B					
				5/27/20	956.00	DLR	K20C1130					
				5/27/20	1,295.00	DLR	K20C1223					
			5/21/20	5/27/20	1,769.00	DLR	K20C1223					
				5/27/20	1,896.00	DLR	K20C1165					
				5/27/20	2,511.00	DLR	K20C1145					
				5/27/20	3,424.00	DLR	K20C1164					
				5/27/20	884.00	DLR	K20C1129					
			5/26/20	5/27/20	1,018.00	DLR	K20C1236					
				5/27/20	1,638.00	DLR	K20C1237					
				5/27/20	3,300.00	DLR	K20C1125					
				5/27/20	3,300.00	DLR	K20C1239					
				5/29/20	1,213.00	DLR	K20C1221					
0200	6189902	MISC.	5/18/20	5/29/20	1,089.00	DLR	K20C1218					
				5/29/20	1,186.00	DLR	K20C1225					
				5/29/20	1,279.00	DLR	K20C1220					
				5/29/20	1,353.00	DLR	K20C1219					
				5/29/20	1,475.00	DLR	K20C1243					
				5/29/20	2,364.00	DLR	K20C1241					
				5/29/20	3,900.00	DLR	K20C1242					
			5/18/20	5/29/20	1.00	EA	K20C1163					

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

No Data Available