

#### Pay Estimate Created Date: December 16, 2020

Progress Estim 34	ate Number	Contract ID Prime Contrac	190517-C04 c <b>tor</b> Mar-Jim Contract		er 2, 2020 Original Contract Amou er 15, 2020Net Change Order Amo Current Contract Amou	unt\$0.00
Approval Date						By User
December 16, 2020			Generated and Ap	proved (and should be considered	Draft) at the Project Office Level by	contrg1
December 16, 2020		R	Reviewed and Approve	ed (and should be considered Draft	t) at the Resident Engineer Level by	wilsoj9
December 17, 2020			Re	eviewed and Approved at the Centr	al Office Controllers Office Level by	greggd1
Original Comp	letion Date	Current	Completion Date	Actual Completion Date	% of Current Contract Amou	Int Complete
June 30,	2021	Jur	ne 30, 2021		109.14%	

### No Milestones Exist for Contract

					-			-	
				This Estimate	Prev	/ious		To Date	
190517-C04	Gross Incent Disinc Liquida		ments e	\$49,629.30 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.0 \$0.0 \$0.0 \$0.0 \$0.0	10 10 10		\$3,137,81 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$3,137,81	
Contract Total	Payable This	Estimate:		\$49,629.30	<i><b>v</b>o</i> , <i>o</i>			\$6,101,01	
ems Paid This	Estimate Peri	od							
Project Number	Line Number	Item Code		Item Description		Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3154	0010	6189916	MISC.NIG FACTOR	HTTIME WORK ADJUSTMENT		DLR	\$0.899	55,205	\$49,629.30
Project J4I315	4 - Total								\$49,629.30
Overall - Total									\$49,629.30
ontract Adjust	ments This Es	timate							
		on Contract							

No Data Available



# Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

				Contract Project Information
Federal Proj. Number	Project Description	Route	County	Location of Work
FAS S301(40)	Job order contract for guardrail and guard cable repair	Various	VARIOUS	at various locations in the urban KC district
	Proj. Number FAS	Proj. NumberDescriptionFAS S301(40)Job order contract for guardrail and guard	Proj. NumberDescriptionFAS S301(40)Job order contract for guardrail and guardVarious	Proj. Number Description   FAS S301(40) Job order contract for guardrail and guard Various VARIOUS

J4I3154		This Estimate	Previous	To Date
Posted Iter	n Pay	\$49,629.30	\$3,088,181.81	\$3,137,811.11
Gross Item	Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$49,629.30	\$3,088,181.81	\$3,137,811.11
Incentive		\$0.00	\$0.00	\$0.00
Disincentiv	e	\$0.00	\$0.00	\$0.00
Liquidated	Damages	\$0.00	\$0.00	\$0.00
Other Cont	ract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

## Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

#### Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on		

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-C04	J4I3154	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	2,814,400.00	0.00	2,814,400.00	DLR	3,092,769.48	\$0.90	\$2,780,399.76
		0001	0020	6189916	MISC.NORMAL WOK ADJUSTMENT FACTOR	351,800.00	0.00	351,800.00	DLR	5,991.00	\$0.49	\$2,935.59
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	351,800.00	0.00	351,800.00	DLR	0.00	\$0.49	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	172,075.75	\$1.00	\$172,075.75
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	76.00	\$2,400.00	\$182,400.00
	Project J	413154 - To	otal Value	Posted to	Date as of Report Generated Date							\$3,137,811.10
190517-C04 Ove	rall - Tota	I Value Pos	sted to Da	ate as of Re	eport Generated Date							\$3,137,811.10



# Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

# The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line lumber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	12/9/20	12/9/20	656.00	DLR	K20C2181					
				12/9/20	1,353.00	DLR	K20C2174					
				12/9/20	1,392.00	DLR	K20C2183					
				12/9/20	1,493.00	DLR	K20C2175					
				12/9/20	1,509.00	DLR	K20C2193					
				12/9/20	1,542.00	DLR	K20C2180					
				12/9/20	1,557.00	DLR	K20C2187					
				12/9/20	1,574.00	DLR	K20C2192					
				12/9/20	1,764.00	DLR	K20C2179					
				12/9/20	2,787.00	DLR	K20C2182					
			12/11/20	12/11/20	532.00	DLR	K20C2162					
				12/11/20	700.00	DLR	K20C2190					
				12/11/20	1,174.00	DLR	K20C2170					
				12/11/20	1,362.00	DLR	K20C2194					
				12/11/20	1,389.00	DLR	K20C2160					
				12/11/20	1,423.00	DLR	K20C2169					
				12/11/20	1,459.00	DLR	K20C2104					
				12/11/20	1,676.00	DLR	K20C2166					
				12/11/20	1,859.00	DLR	K20C2159					
				12/11/20	2,019.00	DLR	K20C2167					
				12/11/20	2,025.00	DLR	K20C2158					
				12/11/20	2,141.00	DLR	K20C2164					
				12/11/20	2,261.00	DLR	K20C2186					
				12/11/20	3,257.00	DLR	K20C2133					
				12/11/20	3,300.00	DLR	K2OC2161					
				12/11/20	3,553.00	DLR	K20C2168					
				12/11/20	3,607.00	DLR	K20C2165					
				12/11/20	5,841.00	DLR	K20C2188					

The information below this line are details from Line Item agency views. No Agency View Details Exist



No Data Available

Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates