



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

No Data Available

Prepared By:

Marshall Project Office
1593 W. Arrow
Marshall, MO 65340

Prepared By:

1
908 Truman Road
Kansas City, MO 64137

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4I3324	I-70-1(211)	Sign improvements	I-70	JACKSON	at various ramps in KC District

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$254,650.10		\$254,650.10	77.78%	April 30, 2020	April 30, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J4I3324			

Contract Total Pay For Estimate No. 002

		To Date	Previous	This Estimate
190517-C07	Total Earnings	\$198,076.04	\$42,355.33	\$155,720.71
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$198,076.04	\$42,355.33	\$155,720.71
Contract Total Payable This Estimate:				\$155,720.71

Approval Date	By User
November 4, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by sprigj



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress
Approval Date					By User
November 4, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				ilesb1
November 4, 2019	Reviewed and Approved at the Central Office Controllers Office Level by				greggd1

Totals by Job Numbers				
J4I3324		To Date	Previous	This Estimate
	Participating	\$198,076.04	\$42,355.33	\$155,720.71
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$198,076.04	\$42,355.33	\$155,720.71
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$37,564.40	\$7,594.10	\$29,970.30
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$95.00)	\$0.00	(\$95.00)
	Totals:	\$198,076.04	\$42,355.33	
Project Total Payable This Estimate:				\$155,720.71

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J4I3324, Item 9031270A, Project Item Line Number 0050, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	sprigj	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4I3324, Item 9031273, Project Item Line Number 0070, Material Set 903127396, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	sprigj	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190517-C07,	sprigj	Unresolved



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Contract Project J4I3324, Project Item Line Number 0090, Contract Line Item Number 0090, Item 9039902, Minor Item.		

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J4I3324	0010	2022010		\$31,200.00	LS	0.00	0.20	0.65	0.85	\$20,217.60
	0020	6169902	MISC. TRAFFIC CONTROL	\$460.00	EA	0.00	11.00	36.00	47.00	\$16,560.00
	0040	9031220		\$4.15	LB	0.00	590.38	2,133.24	2,723.62	\$8,852.95
	0050	9031270A		\$9.50	LF	0.00	0.00	0.00	0.00	\$19,978.50
	0070	9031273		\$18.20	LF	0.00	0.00	0.00	0.00	\$9,991.80
	0080	9035004A		\$18.30	SQFT	0.00	658.50	2,311.14	2,969.64	\$42,293.86
	0090	9039902	MISC. RELOCATE EXISTING SIGN (RELOCATES)	\$95.00	EA	-1.00	1.00	6.00	7.00	\$570.00
	0100	9039902	MISC. SIGN ATTACHMENT HARDWARE (SPECIAL)	\$173.00	EA	0.00	0.00	10.00	10.00	\$1,730.00
	0114	9039902	MISC. 2 IN. PSST FOOTING (OPTIONAL CONCRETE/FOAM)	\$186.00	EA	0.00	46.00	182.00	228.00	\$33,852.00
	0116	9039902	MISC. 4 IN. PIPE FOOTING (OPTIONAL CONCRETE/FOAM)	\$186.00	EA	0.00	2.00	9.00	11.00	\$1,674.00
Total Amount of Items Paid this Estimate -										\$155,720.71

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J4I3324	0001	0010	2022010		0.00	1	LS	0.85	\$31,200.00	\$26,395.20
	0001	0020	6169902	MISC. TRAFFIC CONTROL	0.00	55	EA	47.00	\$460.00	\$21,620.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J4I3324	0040	0040	9031220		0.00	4030	LB	2,723.62	\$4.15	\$11,303.02
	0040	0050	9031270A		0.00	3169	LF	2,638.00	\$9.50	\$25,061.00
	0040	0060	9031271		0.00	36	LF	0.00	\$9.70	\$0.00
	0040	0070	9031273		0.00	792	LF	687.00	\$18.20	\$12,503.40
	0040	0080	9035004A		0.00	3785	SQFT	2,969.64	\$18.30	\$54,344.41
	0040	0090	9039902	MISC. RELOCATE EXISTING SIGN (RELOCATES)	0.00	7	EA	8.00	\$95.00	\$760.00
	0040	0100	9039902	MISC. SIGN ATTACHMENT HARDWARE (SPECIAL)	0.00	15	EA	10.00	\$173.00	\$1,730.00
	0040	0110	9039902	MISC. SIGN SUPPORT BRACKET (WALL MOUNT BRACKET)	0.00	5	EA	0.00	\$2,353.00	\$0.00
	0040	0114	9039902	MISC. 2 IN. PSST FOOTING (OPTIONAL CONCRETE/FOAM)	0.00	264	EA	228.00	\$186.00	\$42,408.00
	0040	0116	9039902	MISC. 4 IN. PIPE FOOTING (OPTIONAL CONCRETE/FOAM)	0.00	17	EA	11.00	\$186.00	\$2,046.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J4I3324	0010	2022010	REMOVAL OF IMPROVEMENTS	Exit 12 EB	10/16/19	sprigj	0.02	LS		
				Exit 12 WB		sprigj	0.02	LS		
				Exit 14 EB		sprigj	0.02	LS		
				Exit 14 WB		sprigj	0.02	LS		
				Exit 17 EB		sprigj	0.02	LS		
				Exit 10 EB	10/21/19	sprigj	0.02	LS		
				Exit 11 EB		sprigj	0.02	LS		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0010	2022010	REMOVAL OF IMPROVEMENTS	Exit 11 WB	10/21/19	sprigj	0.02	LS			
				Exit 7B WB		sprigj	0.02	LS			
				Exit 9 WB		sprigj	0.02	LS			
				Exit 6 WB	10/22/19	sprigj	0.02	LS			
				Exit 7A EB		sprigj	0.02	LS			
				Exit 7A WB		sprigj	0.02	LS			
				Exit 7B EB		sprigj	0.02	LS			
				Exit 9 EB		sprigj	0.02	LS			
				Exit 4B WB		10/23/19	sprigj	0.02	LS		
				Exit 4C EB	sprigj		0.02	LS			
				Exit 4C WB	sprigj		0.02	LS			
				Exit 5A EB	sprigj		0.02	LS			
				Exit 5A WB	sprigj		0.02	LS			
				Exit 5B EB	sprigj		0.02	LS			
				Exit 5C WB	10/24/19	sprigj	0.02	LS			
				Exit 6 EB		sprigj	0.02	LS			
				Exit 3B EB		sprigj	0.02	LS			
				Exit 3C EB		sprigj	0.02	LS			
				Exit 3C WB		sprigj	0.02	LS			
				Exit 4A EB		sprigj	0.02	LS			
				Exit 4B EB	10/28/19	sprigj	0.02	LS			
				Exit 13th St. Westbound		sprigj	0.02	LS			
				Exit 2K Westbound		sprigj	0.02	LS			
				Exit 3A		sprigj	0.02	LS			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J4I3324	0010	2022010	REMOVAL OF IMPROVEMENTS	Eastbound	10/28/19					
				Exit 3A Westbound		sprigj	0.02	LS		
				Exit 2F WB	10/29/19	sprigj	0.02	LS		
				Exit 2H WB		sprigj	0.02	LS		
				Exit 2H WB Independence Ave.		sprigj	0.02	LS		
				Exit 2J EB		sprigj	0.02	LS		
	0020	6169902	MISC.	Exit 12 EB	10/16/19	sprigj	1.00	EA		
				Exit 12 WB		sprigj	1.00	EA		
				Exit 14 EB		sprigj	1.00	EA		
				Exit 14 WB		sprigj	1.00	EA		
				Exit 17 EB	10/21/19	sprigj	1.00	EA		
				Exit 10 EB		sprigj	1.00	EA		
				Exit 11 EB		sprigj	1.00	EA		
				Exit 11 WB		sprigj	1.00	EA		
				Exit 7B WB		sprigj	1.00	EA		
				Exit 9 WB		sprigj	1.00	EA		
				Exit 6 WB	10/22/19	sprigj	1.00	EA		
				Exit 7A EB		sprigj	1.00	EA		
				Exit 7A WB		sprigj	1.00	EA		
				Exit 7B EB		sprigj	1.00	EA		
Exit 9 EB	10/23/19	sprigj	1.00	EA						
Exit 4B WB		sprigj	1.00	EA						
Exit 4C EB	sprigj	1.00	EA							



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0020	6169902	MISC.	Exit 4C WB	10/23/19	sprigj	1.00	EA			
				Exit 5A EB		sprigj	1.00	EA			
				Exit 5A WB		sprigj	1.00	EA			
				Exit 5B WB		sprigj	1.00	EA			
				Exit 5C WB		sprigj	1.00	EA			
				Exit 6 EB		sprigj	1.00	EA			
				Exit 3B EB	10/24/19	sprigj	1.00	EA			
				Exit 3C EB		sprigj	1.00	EA			
				Exit 3C WB		sprigj	1.00	EA			
				Exit 4A EB		sprigj	1.00	EA			
				Exit 4B EB		sprigj	1.00	EA			
				Exit 13th St. Westbound	10/28/19	sprigj	1.00	EA			
				Exit 2K Westbound		sprigj	1.00	EA			
				Exit 3A Eastbound		sprigj	1.00	EA			
				Exit 3A Westbound		sprigj	1.00	EA			
				Exit 2F WB	10/29/19	sprigj	1.00	EA			
				Exit 2H WB		sprigj	1.00	EA			
				Exit 2H WB Independence Ave.		sprigj	1.00	EA			
				Exit 2J EB		sprigj	1.00	EA			
		0040	9031220	PIPE POSTS	Exit 12 EB One Way (4)	10/16/19	sprigj	32.30	LB		
	Exit 12 WB One				sprigj		32.30	LB			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0040	9031220	PIPE POSTS	Way (4)	10/16/19						
				Exit 14 EB One Way (4)		sprigj	32.30	LB			
				Exit 14 EB Yield (1)		sprigj	178.04	LB			
				Exit 14 WB One Way (4)		sprigj	32.30	LB			
				Exit 14 WB Yield (1)		sprigj	178.04	LB			
				Exit 17 EB One Way (2)		sprigj	16.20	LB			
				Exit 11 EB One Way (4)	10/21/19	sprigj	32.30	LB			
				Exit 11 WB One Way (4)		sprigj	32.30	LB			
				Exit 7B WB Keep Right (1)		sprigj	188.83	LB			
				Exit 9 WB One Way (4)		sprigj	32.30	LB			
				Exit 6 WB One Way (4)		10/22/19	sprigj	32.30	LB		
				Exit 7A EB Keep Right (1)	sprigj		6.80	LB			
				Exit 7A EB Keep Right (1)	sprigj		188.83	LB			
				Exit 7A WB Keep Right (1)	sprigj		6.80	LB			
				Exit 7A WB Keep Right (1)	sprigj		188.83	LB			
				Exit 9 EB One Way (4)	sprigj		32.30	LB			
				Exit 4C EB One	10/23/19	sprigj	16.20	LB			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0040	9031220	PIPE POSTS	Way (1)	10/23/19						
				Exit 5A EB One Way (1)		sprigj	16.20	LB			
				Exit 5A EB Stop (1)		sprigj	194.22	LB			
				Exit 6 EB One Way (4)		sprigj	32.30	LB			
				Exit 4A EB Yield Ahead (1)	10/24/19	sprigj	194.22	LB			
				Exit 13th St. WB One Way (1)	10/28/19	sprigj	8.10	LB			
				Exit 2K WB One Way (1)		sprigj	8.10	LB			
				Exit 2K WB Stop (1)		sprigj	210.41	LB			
				Exit 2F WB One Way (1)	10/29/19	sprigj	16.20	LB			
				Exit 2F WB Stop (1)		sprigj	194.22	LB			
	0050	9031270A	2 IN. PSST POST - 12 GA.	Exit 12 EB Do Not Enter (3)	10/16/19	sprigj	36.00	LF			
				Exit 12 EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 12 WB Do Not Enter (6)		sprigj	72.00	LF			
				Exit 12 WB Wrong Way (1)		sprigj	10.50	LF			
				Exit 14 EB Do Not Enter (2)		sprigj	48.00	LF			
				Exit 14 EB One Way (1)		sprigj	9.50	LF			
				Exit 14 EB		sprigj	10.50	LF			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0050	9031270A	2 IN. PSST POST - 12 GA.	Wrong Way (1)	10/16/19						
				Exit 14 WB Do Not Enter (2)		sprigj	48.00	LF			
				Exit 14 WB One Way (1)		sprigj	9.50	LF			
				Exit 14 WB Wrong Way (1)		sprigj	10.50	LF			
				Exit 17 EB Do Not Enter (2)		sprigj	48.00	LF			
				Exit 17 EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 10 EB Do Not Enter (2)	10/21/19	sprigj	48.00	LF			
				Exit 10 EB Wrong Way (1)		sprigj	10.50	LF			
				Exit 11 EB Do Not Enter (3)		sprigj	24.00	LF			
				Exit 11 EB Keep Right (1)		sprigj	10.50	LF			
				Exit 11 EB One Way (1)		sprigj	9.50	LF			
				Exit 11 EB One Way (2)		sprigj	19.00	LF			
				Exit 11 EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 11 WB Do Not Enter (4)		sprigj	48.00	LF			
				Exit 11 WB Wrong Way (1)		sprigj	10.50	LF			
				Exit 7B WB Do Not Enter (4)		sprigj	48.00	LF			
				Exit 7B WB		sprigj	21.00	LF			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0050	9031270A	2 IN. PSST POST - 12 GA.	Wrong Way (2)	10/21/19						
				Exit 9 WB Do Not Enter (4)		sprigj	48.00	LF			
				Exit 9 WB One Way (1)		sprigj	9.50	LF			
				Exit 6 WB Do Not Enter (4)	10/22/19	sprigj	48.00	LF			
				Exit 6 WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 7A EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 7A WB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 7A WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 7B EB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 7B EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 9 EB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 9 EB Do Not Enter (2)		sprigj	28.00	LF			
				Exit 9 EB One Way (1)		sprigj	12.00	LF			
				Exit 4B WB Do Not Enter (4)	10/23/19	sprigj	48.00	LF			
				Exit 4B WB Wrong Way (1)		sprigj	10.50	LF			
				Exit 4C EB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 4C EB One		sprigj	9.50	LF			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0050	9031270A	2 IN. PSST POST - 12 GA.	Way (1)	10/23/19						
				Exit 4C EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 4C WB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 4C WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 5A EB Do Not Enter (4)		sprigj	48.00	LF			
				Exit 5A EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 5A WB Do Not Enter (4)		sprigj	48.00	LF			
				Exit 5A WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 5B EB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 5B EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 5C WB Do Not Enter (7)		sprigj	84.00	LF			
				Exit 5C WB One Way/No Left Turn (1)		sprigj	9.00	LF			
				Exit 5C WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 6 EB Do Not Enter (4)		sprigj	48.00	LF			
				0		10/24/19	sprigj	0.00	LF		
				Exit 3B EB Do Not Enter (4)			sprigj	48.00	LF		
				Exit 3B EB			sprigj	21.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0050	9031270A	2 IN. PSST POST - 12 GA.	Wrong Way (2)	10/24/19						
				Exit 3C EB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 3C EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 3C WB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 3C WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 4A EB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 4A EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 4B EB Do Not Enter (4)		sprigj	48.00	LF			
				Exit 4B EB Wrong Way (2)		sprigj	21.00	LF			
				Exit 2K WB Do Not Enter (2)		10/28/19	sprigj	24.00	LF		
				Exit 2K WB One Way (2)	sprigj		24.00	LF			
				Exit 2K WB Wrong Way (2)	sprigj		21.00	LF			
				Exit 3A EB Do Not Enter (2)	sprigj		24.00	LF			
				Exit 3A EB Wrong Way (2)	sprigj		21.00	LF			
				Exit 3A WB Do Not Enter (2)	sprigj		24.00	LF			
				Exit 3A WB Wrong Way (2)	sprigj		21.00	LF			
				Exit 2F WB Do	10/29/19		sprigj	48.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0050	9031270A	2 IN. PSST POST - 12 GA.	Not Enter (4)	10/29/19						
				Exit 2F WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 2H WB Do Not Enter (2)		sprigj	24.00	LF			
				Exit 2H WB Independence Ave. DNE (4)		sprigj	48.00	LF			
				Exit 2H WB Independence Ave. WW (4)		sprigj	42.00	LF			
				Exit 2H WB Wrong Way (2)		sprigj	21.00	LF			
				Exit 2J EB Do Not Enter (4)		sprigj	48.00	LF			
	0070	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Exit 12 EB Do Not Enter (3)	10/16/19	sprigj	9.00	LF			
				Exit 12 EB Wrong Way (2)		sprigj	6.00	LF			
				Exit 12 WB Do Not Enter (3)		sprigj	18.00	LF			
				Exit 12 WB Wrong Way (1)		sprigj	3.00	LF			
				Exit 14 EB Do Not Enter (2)		sprigj	12.00	LF			
				Exit 14 EB One Way (1)		sprigj	3.00	LF			
				Exit 14 EB Wrong Way (1)		sprigj	3.00	LF			
Exit 14 WB Do Not Enter (2)	sprigj	12.00	LF								
		Exit 14 WB One		sprigj	3.00	LF					



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J413324	0070	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Way (1)	10/16/19					
				Exit 14 WB Wrong Way (1)		sprigj	3.00	LF		
				Exit 17 EB Do Not Enter (2)		sprigj	12.00	LF		
				Exit 17 EB Wrong Way (2)		sprigj	6.00	LF		
				Exit listed		sprigj	0.00	LF		
				Exit 10 EB Do Not Enter (2)	10/21/19	sprigj	12.00	LF		
				Exit 10 EB Wrong Way (1)		sprigj	3.00	LF		
				Exit 11 EB Do Not Enter (2)		sprigj	6.00	LF		
				Exit 11 EB Keep Right (1)		sprigj	3.00	LF		
				Exit 11 EB One Way (1)		sprigj	3.00	LF		
				Exit 11 EB One Way (2)		sprigj	6.00	LF		
				Exit 11 EB Wrong Way (2)		sprigj	6.00	LF		
				Exit 11 WB Do Not Enter (4)		sprigj	12.00	LF		
				Exit 11 WB Wrong Way (1)		sprigj	3.00	LF		
				Exit 7B WB Do Not Enter (4)		sprigj	12.00	LF		
				Exit 7B WB Wrong Way (2)		sprigj	6.00	LF		
				Exit 9 WB Do Not Enter (4)		sprigj	12.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J413324	0070	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Exit 9 WB One Way (1)	10/21/19	sprigj	3.00	LF		
				Exit 6 WB Do Not Enter (4)	10/22/19	sprigj	12.00	LF		
				Exit 6 WB Wrong Way (2)		sprigj	6.00	LF		
				Exit 7A EB Wrong Way (2)		sprigj	6.00	LF		
				Exit 7A WB Do Not Enter (2)		sprigj	6.00	LF		
				Exit 7A WB Wrong Way (2)		sprigj	6.00	LF		
				Exit 7B EB Do Not Enter (2)		sprigj	6.00	LF		
				Exit 7B EB Wrong Way (2)		sprigj	6.00	LF		
				Exit 9 EB Do Not Enter (4)		sprigj	12.00	LF		
				Exit 9 EB One Way (1)		sprigj	3.00	LF		
				Exit 4B WB Do Not Enter (4)		10/23/19	sprigj	12.00	LF	
				Exit 4B WB Wrong Way (1)	sprigj		3.00	LF		
				Exit 4C EB Do Not Enter (2)	sprigj		6.00	LF		
				Exit 4C EB One Way (1)	sprigj		3.00	LF		
				Exit 4C EB Wrong Way (2)	sprigj		6.00	LF		
				Exit 4C WB Do Not Enter (2)	sprigj		6.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0070	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Exit 4C WB Wrong Way (2)	10/23/19	sprigj	6.00	LF			
				Exit 5A EB Do Not Enter (4)		sprigj	12.00	LF			
				Exit 5A EB Wrong Way (2)		sprigj	6.00	LF			
				Exit 5A WB Do Not Enter (4)		sprigj	12.00	LF			
				Exit 5A WB Wrong Way (2)		sprigj	6.00	LF			
				Exit 5B EB Do Not Enter (2)		sprigj	6.00	LF			
				Exit 5B EB Wrong Way (2)		sprigj	6.00	LF			
				Exit 5C WB Do Not Enter (7)		sprigj	21.00	LF			
				Exit 5C WB One Way/No Left Turn (1)		sprigj	3.00	LF			
				Exit 5C WB Wrong Way (2)		sprigj	6.00	LF			
				Exit 6 EB Do Not Enter (4)		sprigj	12.00	LF			
				0		10/24/19	sprigj	0.00	LF		
				Exit 3B EB Do Not Enter (4)			sprigj	12.00	LF		
				Exit 3B EB Wrong Way (2)	sprigj		6.00	LF			
				Exit 3C EB Do Not Enter (2)	sprigj		6.00	LF			
				Exit 3C EB Wrong Way (2)	sprigj		6.00	LF			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0070	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Exit 3C WB Do Not Enter (2)	10/24/19	sprigj	6.00	LF			
				Exit 3C WB Wrong Way (2)		sprigj	6.00	LF			
				Exit 4A EB Do Not Enter (2)		sprigj	6.00	LF			
				Exit 4A EB Wrong Way (2)		sprigj	6.00	LF			
				Exit 4B EB Do Not Enter (4)		sprigj	12.00	LF			
				Exit 4B EB Wrong Way (1)		sprigj	3.00	LF			
				Exit 2K WB Do Not Enter (2)	10/28/19	sprigj	6.00	LF			
				Exit 2K WB One Way (2)		sprigj	6.00	LF			
				Exit 2K WB Wrong Way (2)		sprigj	6.00	LF			
				Exit 3A EB Do Not Enter (2)		sprigj	6.00	LF			
				Exit 3A EB Wrong Way (2)		sprigj	6.00	LF			
				Exit 3A WB Do Not Enter (2)		sprigj	6.00	LF			
				Exit 3A WB Wrong Way (2)		sprigj	6.00	LF			
				Exit 2F WB Do Not Enter (4)		10/29/19	sprigj	12.00	LF		
				Exit 2F WB Wrong Way (2)	sprigj		6.00	LF			
				Exit 2H WB Do Not Enter (2)	sprigj		6.00	LF			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J413324	0070	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Exit 2H WB Independence Ave. DNE (4)	10/29/19	sprigj	12.00	LF		
				Exit 2H WB Independence Ave. WW (4)		sprigj	12.00	LF		
				Exit 2H WB Wrong Way (2)		sprigj	6.00	LF		
				Exit 2J EB Do Not Enter (4)		sprigj	12.00	LF		
	0080	9035004A	SH-FLAT SHEET	Exit 12 EB Do Not Enter (2)	10/16/19	sprigj	32.00	SQFT		
				Exit 12 EB One Way (4)		sprigj	27.00	SQFT		
				Exit 12 EB Wrong Way (2)		sprigj	17.50	SQFT		
				Exit 12 WB Do Not Enter (2)		sprigj	32.00	SQFT		
				Exit 12 WB One Way (4)		sprigj	27.00	SQFT		
				Exit 12 WB Wrong Way (2)		sprigj	17.50	SQFT		
				Exit 14 EB DNE (1)		sprigj	6.25	SQFT		
				Exit 14 EB Do Not Enter (2)		sprigj	32.00	SQFT		
				Exit 14 EB One Way (4)		sprigj	27.00	SQFT		
				Exit 14 EB Wrong Way (1)		sprigj	8.75	SQFT		
Exit 14 EB Yield (1)	sprigj	10.82	SQFT							



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0080	9035004A	SH-FLAT SHEET	Exit 14 WB DNE (1)	10/16/19	sprigj	6.25	SQFT			
				Exit 14 WB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 14 WB One Way (4)		sprigj	27.00	SQFT			
				Exit 14 WB Wrong Way (1)		sprigj	8.75	SQFT			
				Exit 14 WB Yield (1)		sprigj	10.82	SQFT			
				Exit 17 EB DNE (1)		sprigj	6.25	SQFT			
				Exit 17 EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 17 EB One Way (2)		sprigj	13.50	SQFT			
				Exit 17 EB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 10 EB DNE (1)	10/21/19	sprigj	6.25	SQFT			
				Exit 10 EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 10 EB Wrong Way (1)		sprigj	8.75	SQFT			
				Exit 11 EB Do Not Enter (3)		sprigj	48.00	SQFT			
				Exit 11 EB Keep Right (1)		sprigj	5.00	SQFT			
				Exit 11 EB One Way (4)		sprigj	27.00	SQFT			
				Exit 11 EB Wrong Way (2)		sprigj	17.50	SQFT			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J413324	0080	9035004A	SH-FLAT SHEET	Exit 11 WB DNE (1)	10/21/19	sprigj	6.25	SQFT		
				Exit 11 WB Do Not Enter (2)		sprigj	32.00	SQFT		
				Exit 11 WB One Way (4)		sprigj	27.00	SQFT		
				Exit 11 WB Wrong Way (2)		sprigj	17.50	SQFT		
				Exit 7B WB Do Not Enter (2)		sprigj	32.00	SQFT		
				Exit 7B WB Keep Right (1)		sprigj	20.00	SQFT		
				Exit 7B WB Wrong Way (2)		sprigj	17.50	SQFT		
				Exit 9 WB DNE (1)		sprigj	6.25	SQFT		
				Exit 9 WB Do Not Enter (2)		sprigj	32.00	SQFT		
				Exit 9 WB One Way (4)		sprigj	27.00	SQFT		
				Exit 6 WB Do Not Enter (2)	10/22/19	sprigj	32.00	SQFT		
				Exit 6 WB One Way (4)		sprigj	27.00	SQFT		
				Exit 6 WB Wrong Way (2)		sprigj	17.50	SQFT		
				Exit 7A EB Do Not Enter (1)		sprigj	16.00	SQFT		
				Exit 7A EB Keep Right (1)		sprigj	20.00	SQFT		
				Exit 7A EB Wrong Way (2)		sprigj	17.50	SQFT		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0080	9035004A	SH-FLAT SHEET	Exit 7A WB DNE (1)	10/22/19	sprigj	6.25	SQFT			
				Exit 7A WB Do Not Enter (1)		sprigj	16.00	SQFT			
				Exit 7A WB Keep Right (1)		sprigj	20.00	SQFT			
				Exit 7A WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 7B EB Do Not Enter (1)		sprigj	16.00	SQFT			
				Exit 7B EB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 9 EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 9 EB One Way (4)		sprigj	27.00	SQFT			
				Exit 4B WB Do Not Enter (2)	10/23/19	sprigj	32.00	SQFT			
				Exit 4B WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 4C EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 4C EB One Way (2)		sprigj	13.50	SQFT			
				Exit 4C EB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 4C WB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 4C WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 5A EB Do Not Enter (2)		sprigj	32.00	SQFT			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0080	9035004A	SH-FLAT SHEET	Exit 5A EB One Way (2)	10/23/19	sprigj	13.50	SQFT			
				Exit 5A EB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 5A WB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 5A WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 5B EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 5B EB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 5C WB Do Not Enter (4)		sprigj	64.00	SQFT			
				Exit 5C WB No Left Turn (1)		sprigj	9.00	SQFT			
				Exit 5C WB One Way (3)		sprigj	9.00	SQFT			
				Exit 5C WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 6 EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 6 EB One Way (4)		sprigj	27.00	SQFT			
				Exit 6 EB Wrong Way (1)		sprigj	8.75	SQFT			
				0		10/24/19	sprigj	0.00	SQFT		
				Exit 3B EB Do Not Enter (2)			sprigj	32.00	SQFT		
				Exit 3B EB Wrong Way (2)			sprigj	17.50	SQFT		
				Exit 3C EB Do			sprigj	32.00	SQFT		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0080	9035004A	SH-FLAT SHEET	Not Enter (2)	10/24/19						
				Exit 3C EB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 3C WB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 3C WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 4A EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 4A EB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 4A EB Yield Ahead (1)		sprigj	16.00	SQFT			
				Exit 4B EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 4B EB Wrong Way (2)		sprigj	17.50	SQFT			
				3A EB Wrong Way (2)	10/28/19	sprigj	17.50	SQFT			
				Exit 13th St. WB Do Not Enter (1)		sprigj	16.00	SQFT			
				Exit 13th St. WB One Way (1)		sprigj	6.75	SQFT			
				Exit 13th St. WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 2K WB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 2K WB No Left Turn (1)		sprigj	9.00	SQFT			
				Exit 2K WB One Way (1)		sprigj	6.75	SQFT			
				Exit 2K WB One		sprigj	3.00	SQFT			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0080	9035004A	SH-FLAT SHEET	Way (1) Small	10/28/19						
				Exit 2K WB Stop 36X36 (1)		sprigj	9.00	SQFT			
				Exit 2K WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 3A EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 3A WB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 3A WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 2F WB All Way (1)	10/29/19	sprigj	2.50	SQFT			
				Exit 2F WB Do Not Enter (3)		sprigj	48.00	SQFT			
				Exit 2F WB No Right Turn (1)		sprigj	9.00	SQFT			
				Exit 2F WB One Way (2)		sprigj	13.50	SQFT			
				Exit 2F WB Stop (1)		sprigj	13.25	SQFT			
				Exit 2F WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 2H WB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 2H WB Independence Ave. DNE (3)		sprigj	48.00	SQFT			
				Exit 2H WB Independence Ave. WW (4)		sprigj	35.00	SQFT			
				Exit 2H WB No		sprigj	9.00	SQFT			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0080	9035004A	SH-FLAT SHEET	Left Turn (1)	10/29/19						
				Exit 2H WB No Right Turn (1)		sprigj	9.00	SQFT			
				Exit 2H WB Wrong Way (2)		sprigj	17.50	SQFT			
				Exit 2J EB Do Not Enter (2)		sprigj	32.00	SQFT			
				Exit 2J EB Wrong Way (2)		sprigj	17.50	SQFT			
	0090	9039902	MISC.	Exit 5A EB Stop (1)	10/23/19	sprigj	1.00	EA			
				Exit 4B EB One Way (4)	10/24/19	sprigj	4.00	EA			
				Exit 4B EB Stop (2)		sprigj	2.00	EA			
	0100	9039902	MISC.	Exit 12 WB Wrong Way (3)	10/29/19	sprigj	3.00	EA			
				Exit 2H WB No Left Turn Bracket (1)		sprigj	1.00	EA			
				Exit 2H WB No Right Turn (1)		sprigj	1.00	EA			
				Exit 2J EB Wrong Way (2)		sprigj	2.00	EA			
				Exit WB 13th St. Wrong Way (3)		sprigj	3.00	EA			
	0114	9039902	MISC.	Exit 12 EB Do Not Enter (3)	10/16/19	sprigj	3.00	EA			
				Exit 12 EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 12 WB Do Not Enter (3)		sprigj	6.00	EA			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0002	October 16, 2019	November 1, 2019	November 4, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J413324	0114	9039902	MISC.	Exit 12 WB Wrong Way (1)	10/16/19	sprigj	1.00	EA		
				Exit 14 EB Do Not Enter (2)		sprigj	4.00	EA		
				Exit 14 EB One Way (1)		sprigj	1.00	EA		
				Exit 14 EB Wrong Way (1)		sprigj	1.00	EA		
				Exit 14 WB Do Not Enter (2)		sprigj	4.00	EA		
				Exit 14 WB One Way (1)		sprigj	1.00	EA		
				Exit 14 WB Wrong Way (1)		sprigj	1.00	EA		
				Exit 17 EB Do Not Enter (2)		sprigj	4.00	EA		
				Exit 17 EB Wrong Way (2)		sprigj	2.00	EA		
				Exit 10 EB Do Not Enter (2)	10/21/19	sprigj	4.00	EA		
				Exit 10 EB Wrong Way (1)		sprigj	1.00	EA		
				Exit 11 EB Do Not Enter (2)		sprigj	2.00	EA		
				Exit 11 EB Keep Right (1)		sprigj	1.00	EA		
				Exit 11 EB One Way (1)		sprigj	1.00	EA		
				Exit 11 EB One Way (2)		sprigj	2.00	EA		
				Exit 11 EB Wrong Way (2)		sprigj	2.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0114	9039902	MISC.	Exit 11 WB Do Not Enter (4)	10/21/19	sprigj	4.00	EA			
				Exit 11 WB Wrong Way (1)		sprigj	1.00	EA			
				Exit 7B WB Do Not Enter (4)		sprigj	4.00	EA			
				Exit 7B WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 9 WB Do Not Enter (4)		sprigj	4.00	EA			
				Exit 9 WB One Way (1)		sprigj	1.00	EA			
				Exit 6 WB Do Not Enter (4)	10/22/19	sprigj	4.00	EA			
				Exit 6 WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 7A EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 7A WB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 7A WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 7B EB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 7B EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 9 EB Do Not Enter (4)		sprigj	4.00	EA			
				Exit 9 EB One Way (1)		sprigj	1.00	EA			
				Exit 4B WB Do Not Enter (4)		10/23/19	sprigj	4.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0114	9039902	MISC.	Exit 4B WB Wrong Way (1)	10/23/19	sprigj	1.00	EA			
				Exit 4C EB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 4C EB One Way (1)		sprigj	1.00	EA			
				Exit 4C EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 4C WB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 4C WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 5A EB Do Not Enter (4)		sprigj	4.00	EA			
				Exit 5A EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 5A WB Do Not Enter (4)		sprigj	4.00	EA			
				Exit 5A WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 5B EB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 5B EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 5C WB Do Not Enter (7)		sprigj	7.00	EA			
				Exit 5C WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 6 EB Do Not Enter (4)		sprigj	4.00	EA			
				0		10/24/19	sprigj	0.00	EA		
				Exit 3B EB Do			sprigj	4.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J4I3324	0114	9039902	MISC.	Not Enter (4)	10/24/19						
				Exit 3B EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 3C EB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 3C EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 3C WB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 3C WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 4A EB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 4A EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 4B EB Do Not Enter (4)		sprigj	4.00	EA			
				Exit 4B EB Wrong Way (1)		sprigj	1.00	EA			
				Exit 2K WB Do Not Enter (2)	10/28/19	sprigj	2.00	EA			
				Exit 2K WB One Way (2)		sprigj	2.00	EA			
				Exit 2K WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 3A EB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 3A EB Wrong Way (2)		sprigj	2.00	EA			
				Exit 3A WB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 3A WB		sprigj	2.00	EA			



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0114	9039902	MISC.	Wrong Way (2)	10/28/19						
				Exit 2F WB Do Not Enter (4)	10/29/19	sprigj	4.00	EA			
				Exit 2F WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 2H WB Do Not Enter (2)		sprigj	2.00	EA			
				Exit 2H WB Independence Ave. DNE (4)		sprigj	4.00	EA			
				Exit 2H WB Independence Ave. WW (4)		sprigj	4.00	EA			
				Exit 2H WB Wrong Way (2)		sprigj	2.00	EA			
				Exit 2J EB Do Not Enter (4)		sprigj	4.00	EA			
	Exit 14 EB Yield (1)	10/16/19	sprigj	1.00		EA					
	Exit 14 WB Yield (1)		sprigj	1.00	EA						
	Exit 7B WB Keep Right (1)		10/21/19	sprigj	1.00	EA					
	Exit 7A EB Keep Right (1)		10/22/19	sprigj	1.00	EA					
	Exit 7A WB Keep Right (1)			sprigj	1.00	EA					
	Exit 5A EB Stop (1)		10/23/19	sprigj	1.00	EA					
	Exit 4A EB Yield Ahead (1)		10/24/19	sprigj	1.00	EA					
Exit 2K WB	10/28/19		sprigj	1.00	EA						
	0116	9039902	MISC.								



Missouri Department of Transportation Contractor's Pay Estimate Summary

November 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-C07		0002		October 16, 2019		November 1, 2019			November 4, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J413324	0116	9039902	MISC.	Stop/No Left Turn (1)							
				Exit 2F WB Stop/All Way/One Way (1)	10/29/19	sprigj	1.00	EA			