



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0008	January 16, 2020	February 1, 2020	February 3, 2020	Final

No Data Available

Prepared By:

Marshall Project Office
1593 W. Arrow
Marshall, MO 65340

Prepared By:

1
908 Truman Road
Kansas City, MO 64137

Contract Information						
----------------------	--	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4I3324	I-70-1(211)	Sign improvements	I-70	JACKSON	at various ramps in KC District

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$254,650.10	(\$2,513.90)	\$252,136.20	82.16%	April 30, 2020	April 30, 2020	Dec 18, 2019 11:11:11 AM

Storm Water Information			
-------------------------	--	--	--

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J4I3324			

Contract Total Pay For Estimate No. 008				
		To Date	Previous	This Estimate
190517-C07	Total Earnings	\$207,153.11	\$207,153.11	\$0.00
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$252,136.21	\$252,136.21	
Contract Total Payable This Estimate:				\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0008	January 16, 2020	February 1, 2020	February 3, 2020	Final

Approval Date	By	User
February 7, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	rileyr1
April 14, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
April 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Totals by Job Numbers				
J4I3324		To Date	Previous	This Estimate
	Participating	\$207,153.11	\$207,153.11	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$252,136.21	\$252,136.21	\$0.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$252,136.21	\$252,136.21	
Project Total Payable This Estimate:				\$0.00

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J4I3324	0010	2022010		\$31,200.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	6169902	MISC. TRAFFIC CONTROL	\$460.00	EA	0.00	55.00	0.00	55.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0008	January 16, 2020	February 1, 2020	February 3, 2020	Final

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J4I3324	0040	9031220		\$4.15	LB	0.00	3,990.00	0.00	3,990.00	\$0.00
	0050	9031270A		\$9.50	LF	0.00	3,224.00	0.00	3,224.00	\$0.00
	0060	9031271		\$9.70	LF	0.00	36.00	0.00	36.00	\$0.00
	0070	9031273		\$18.20	LF	0.00	807.00	0.00	807.00	\$0.00
	0080	9035004A		\$18.30	SQFT	0.00	3,587.00	0.00	3,587.00	\$0.00
	0090	9039902	MISC. RELOCATE EXISTING SIGN (RELOCATES)	\$95.00	EA	0.00	8.00	0.00	8.00	\$0.00
	0100	9039902	MISC. SIGN ATTACHMENT HARDWARE (SPECIAL)	\$173.00	EA	0.00	14.00	0.00	14.00	\$0.00
	0110	9039902	MISC. SIGN SUPPORT BRACKET (WALL MOUNT BRACKET)	\$2,353.00	EA	0.00	5.00	0.00	5.00	\$0.00
	0114	9039902	MISC. 2 IN. PSST FOOTING (OPTIONAL CONCRETE/FOAM)	\$186.00	EA	0.00	267.00	0.00	267.00	\$0.00
	0116	9039902	MISC. 4 IN. PIPE FOOTING (OPTIONAL CONCRETE/FOAM)	\$186.00	EA	0.00	17.00	0.00	17.00	\$0.00
Total Amount of Items Paid this Estimate -										\$0.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J4I3324	0001	0010	2022010		0.00	1	LS	1.00	\$31,200.00	\$31,200.00
	0001	0020	6169902	MISC. TRAFFIC CONTROL	0.00	55	EA	55.00	\$460.00	\$25,300.00
	0040	0040	9031220		-40.00	4030	LB	3,990.00	\$4.15	\$16,558.50
	0040	0050	9031270A		55.00	3169	LF	3,224.00	\$9.50	\$30,628.00
	0040	0060	9031271		0.00	36	LF	36.00	\$9.70	\$349.20



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-C07	0008	January 16, 2020	February 1, 2020	February 3, 2020	Final

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J4I3324	0040	0070	9031273		15.00	792	LF	807.00	\$18.20	\$14,687.40
	0040	0080	9035004A		-198.00	3785	SQFT	3,587.00	\$18.30	\$65,642.10
	0040	0090	9039902	MISC. RELOCATE EXISTING SIGN (RELOCATES)	1.00	7	EA	8.00	\$95.00	\$760.00
	0040	0100	9039902	MISC. SIGN ATTACHMENT HARDWARE (SPECIAL)	-1.00	15	EA	14.00	\$173.00	\$2,422.00
	0040	0110	9039902	MISC. SIGN SUPPORT BRACKET (WALL MOUNT BRACKET)	0.00	5	EA	5.00	\$2,353.00	\$11,765.00
	0040	0114	9039902	MISC. 2 IN. PSST FOOTING (OPTIONAL CONCRETE/FOAM)	3.00	264	EA	267.00	\$186.00	\$49,662.00
	0040	0116	9039902	MISC. 4 IN. PIPE FOOTING (OPTIONAL CONCRETE/FOAM)	0.00	17	EA	17.00	\$186.00	\$3,162.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

No Data Available