



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 21, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 25	Contract ID 190517-D05 Prime Contractor Collins & Hermann, Inc.	Pay Period Start July 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$670,500.00 Net Change Order Amount \$1,631,359.93 Current Contract Amount \$2,301,859.93
---------------------------------------	--	---	--

Approval Date				By User
July 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			middea1
July 20, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			niemej1
July 21, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
June 30, 2020	June 30, 2021		53.02%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 25			
	This Estimate	Previous	To Date
190517-D05			
Total Posted Items Pay	\$75,268.65	\$1,145,066.35	\$1,220,335.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,145,066.35	\$1,220,335.00
Contract Total Payable This Estimate:	\$75,268.65		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3274	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.150	41,820	\$48,093.00
	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.150	23,631	\$27,175.65
Project J5P3274 - Total							\$75,268.65
Overall - Total							\$75,268.65

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 21, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3274	FAS-S401(071)	Job order contract for guardrail and guard cable repair	various	BOONE	in the northern part of central district

Totals by Job Numbers				
J5P3274		This Estimate	Previous	To Date
	Posted Item Pay	\$75,268.65	\$1,145,066.35	\$1,220,335.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$75,268.65	\$1,145,066.35	\$1,220,335.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 21, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 21, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-D05	J5P3274	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	480,000.00	878,517.01	1,358,517.01	DLR	598,671.96	\$1.15	\$688,472.75
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	90,000.00	473,047.63	563,047.63	DLR	380,871.00	\$1.15	\$438,001.65
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	30,000.00	0.00	30,000.00	DLR	0.00	\$0.50	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	0.00	\$1.00	\$0.00
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	7.00	\$2,400.00	\$16,800.00
		0001	210	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$14,418.04	\$14,418.04
		0001	220	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$16,662.16	\$16,662.16
		0001	230	3105002	GRAVEL (A) OR CRUSHED STONE (B)	0.00	1.00	1.00	TONS	1.00	\$4,120.47	\$4,120.47
		0001	5001	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$41,859.92	\$41,859.92
Project J5P3274 - Total Value Posted to Date as of Report Generated Date												\$1,220,334.99
190517-D05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,220,334.99



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 21, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3274

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	7/15/20	7/16/20	581.00	DLR	K20D8098_B_WBGR_MoresBlvd					
				7/16/20	865.00	DLR	K20D8083_70_EBGR_103.4mm_2WoRtB					
				7/16/20	1,076.00	DLR	K20D8084_70_EBGR_106.2mm_2WoRtB7					
				7/16/20	1,097.00	DLR	K20D8108_70_WBGR_143.0mm_1.4WoRtM&RtHH					
				7/16/20	1,126.00	DLR	K20D8081_63_NBGR_150'NoRollingHillsRd					
				7/16/20	1,150.00	DLR	K20D8101_70_EBGC_100.8mm_4EoRailRoadBridge					
				7/16/20	1,200.00	DLR	K20D8071_70_EBGC_89.6mm_6EoRtM&RtK					
				7/16/20	1,442.00	DLR	K20D8079_54_WBGR_200'EoMoreauRiver					
				7/16/20	1,925.00	DLR	K20D8100_70_EBGC_97.6mm_4WoRt41&Rt135					
				7/16/20	2,078.00	DLR	K20D8070_70_WBGR_129.0mm_70&63Connector					
				7/16/20	2,221.00	DLR	K20D8085_63_SBGR_6SoPeabodyRd					
				7/16/20	3,545.00	DLR	K20D8105_70_WBGR_127.2mm_RangelineOverpass					
				7/16/20	4,045.00	DLR	K20D8099_54_EBGR_3WoCountyRoad114					
				7/16/20	4,239.00	DLR	K20D8103_54_EBGR_1WoMoreauRiver					
				7/16/20	4,456.00	DLR	K20D8078_54_EBGR_2EoPleasantHillRd					
				7/16/20	4,840.00	DLR	K20D8104_22_EBGR_1.3EoRt63					
				7/16/20	5,934.00	DLR	K20D8112_70_WBGR_101.0mm_6WoRt5					
0020	6189916	MISC.	7/15/20	7/16/20	420.00	DLR	K20D8107_70_EBGC_163.4mm_1.4WoMontgomeryCountyLine					
				7/16/20	485.00	DLR	K20D8106_70_EBGC_111.8mm_4EoRt179					
				7/16/20	495.00	DLR	K20D8110_70_EBGC_148.4mm_4EoRt54					
				7/16/20	515.00	DLR	K20D8124_70_EBGC_124.2mm_3WoRt740					
				7/16/20	520.00	DLR	K20D8120_70_EBGC_99.0mm_1.0EoRt41&Rt135					
				7/16/20	635.00	DLR	K20D8109_70_EBGC_157.4mm_1.6WoRtD					
				7/16/20	660.00	DLR	K20D8122_70_EBGC_104.7mm_1.1EoRtB					
				7/16/20	700.00	DLR	K20D8118_70_EBGC_163.8mm_2.4EoRtYY					
				7/16/20	720.00	DLR	K20D8113_70_EBGC_151.3mm_3.3EoRt54					
				7/16/20	838.00	DLR	K20D8121_63_SBGC_50'SoBlytheRd					
				7/16/20	865.00	DLR	K20D8119_70_EBGC_155.3mm_1WoRtZ					
				7/16/20	910.00	DLR	K20D8082_70_EBGC_91.5mm_2.5EoRtM&RtK					
				7/16/20	1,005.00	DLR	K20D8115_70_EBGC_99.4mm_1.4EoRt41&Rt135					
				7/16/20	1,025.00	DLR	K20D8111_70_EBGC_88.0mm_1.0WoRtM&RtZ					
				7/16/20	1,045.00	DLR	K20D8117_70_EBGC_112.4mm_1.0EoRt179					
				7/16/20	1,076.00	DLR	K20D8136_63_NBGR_2NoRt54&Rt63					
				7/16/20	1,115.00	DLR	K20D8116_70_EBGC_102.2mm_6EoRt5					
				7/16/20	1,155.00	DLR	K20D8125_70_EBGC_132.1mm_9EoLakeOfTheWoods					
				7/16/20	1,271.00	DLR	K20D8137_63_SBGC_8SoMtPleasantRd					
				7/16/20	1,285.00	DLR	K20D8114_70_EBGC_95.4mm_2EoChouteauCreek					
				7/16/20	1,529.00	DLR	K20D8123_40_SBGR_40&70Overpass					
				7/16/20	1,530.00	DLR	K20D8138_63_SBGC_OldHwy63Rd					
				7/16/20	1,842.00	DLR	K20D8139_63_SBGR_20'NoTurkeyCreek					
				7/16/20	1,990.00	DLR	K20D8140_63_SBGC_7SoDiscoveryParkway					

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
210	TYPE C CRASHWORTHY END TERMINAL	Material		4	Sep 4, 2019	SYSTEM	(\$14,418.04)		
				5	Sep 16, 2019	SYSTEM	(\$14,418.04)		
				6	Oct 1, 2019	SYSTEM	(\$14,418.04)		
				7	Oct 16, 2019	SYSTEM	(\$14,418.04)		
				8	Nov 4, 2019	SYSTEM	(\$14,418.04)		
				9	Nov 18, 2019	SYSTEM	(\$14,418.04)		
				10	Dec 2, 2019	SYSTEM	(\$14,418.04)		
				11	Dec 18, 2019	SYSTEM	(\$14,418.04)		
				- Total			(\$115,344.32)		
	Material - Total							(\$115,344.32)	
	TYPE C CRASHWORTHY END TERMINAL	MaterialCredit		5	Sep 16, 2019	SYSTEM	\$14,418.04		
				6	Oct 1, 2019	SYSTEM	\$14,418.04		
				7	Oct 16, 2019	SYSTEM	\$14,418.04		
				8	Nov 4, 2019	SYSTEM	\$14,418.04		
				9	Nov 18, 2019	SYSTEM	\$14,418.04		
				10	Dec 2, 2019	SYSTEM	\$14,418.04		
				11	Dec 18, 2019	SYSTEM	\$14,418.04		
				12	Jan 2, 2020	SYSTEM	\$14,418.04		
				- Total			\$115,344.32		
	MaterialCredit - Total							\$115,344.32	
	TYPE C CRASHWORTHY END TERMINAL	Other Item Adjustment	MDPA	4	Sep 4, 2019	tiernm1	\$14,418.04		
	MDPA - Total				\$14,418.04				
	TYPE C CRASHWORTHY END TERMINAL		OTHR	12	Jan 2, 2020	woods6	(\$14,418.04)	Taking out adjustment	
	OTHR - Total				(\$14,418.04)				
	Other Item Adjustment - Total							\$0.00	
210 - Total							\$0.00		
220	TYPE C CRASHWORTHY END TERMINAL	Material		10	Dec 2, 2019	SYSTEM	(\$16,662.16)		
				11	Dec 18, 2019	SYSTEM	(\$16,662.16)		
				- Total				(\$33,324.32)	
	Material - Total							(\$33,324.32)	
	TYPE C CRASHWORTHY END TERMINAL	MaterialCredit		11	Dec 18, 2019	SYSTEM	\$16,662.16		
				12	Jan 2, 2020	SYSTEM	\$16,662.16		
				- Total				\$33,324.32	
	MaterialCredit - Total							\$33,324.32	
	TYPE C CRASHWORTHY END TERMINAL	Other Item Adjustment	MDPA	10	Dec 2, 2019	tiernm1	\$16,662.16		
	MDPA - Total				\$16,662.16				
	TYPE C CRASHWORTHY END TERMINAL		OTHR	12	Jan 2, 2020	woods6	(\$16,662.16)	Taking out adjustment	
	OTHR - Total				(\$16,662.16)				
	Other Item Adjustment - Total							\$0.00	
220 - Total							\$0.00		
230	GRAVEL (A) OR CRUSHED STONE (B)	Material		11	Dec 18, 2019	SYSTEM	(\$4,120.47)		
				12	Jan 2, 2020	SYSTEM	(\$4,120.47)		
				- Total				(\$8,240.94)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
230	Material - Total						(\$8,240.94)		
	GRAVEL (A) OR CRUSHED STONE (B)	MaterialCredit		12	Jan 2, 2020	SYSTEM	\$4,120.47		
				13	Jan 16, 2020	SYSTEM	\$4,120.47		
	- Total						\$8,240.94		
	MaterialCredit - Total						\$8,240.94		
	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment	OTHR	11	Dec 18, 2019	woods6	\$4,120.47		
				13	Jan 16, 2020	woods6	(\$4,120.47)	Taking away adjustment for pay out already paid	
	OTHR - Total						\$0.00		
Other Item Adjustment - Total						\$0.00			
230 - Total						\$0.00			
Overall - Total						\$0.00			