



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 3, 2021

Pay Estimate Created Date: March 2, 2021

<b>Progress Estimate Number</b> 40	<b>Contract ID</b> 190517-D05 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> February 16, 2021 <b>Pay Period End</b> February 28, 2021	<b>Original Contract Amount</b> \$670,500.00 <b>Net Change Order Amount</b> \$1,650,417.38 <b>Current Contract Amount</b> \$2,320,917.38
---------------------------------------	--	--	--

Approval Date		By User
March 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	middea1
March 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	niemej1
March 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2020	June 30, 2021		79.41%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2019	June 5, 2019	
Letting Date	May 17, 2019	May 17, 2019	
Notice to Proceed Date	July 1, 2019	July 1, 2019	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 40			
	This Estimate	Previous	To Date
190517-D05			
Total Posted Items Pay	\$42,409.65	\$1,800,694.13	\$1,843,103.78
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$42,409.65</b>	<b>\$1,800,694.13</b>	<b>\$1,843,103.78</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3274	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.150	19,265	\$22,154.75
	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.150	15,526	\$17,854.90
	0200	6189902	MISC.High Priority Repair	EA	\$2,400.000	1	\$2,400.00
<b>Project J5P3274 - Total</b>							<b>\$42,409.65</b>
<b>Overall - Total</b>							<b>\$42,409.65</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 3, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3274	FAS-S401(071)	Job order contract for guardrail and guard cable repair	various	BOONE	in the northern part of central district

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5P3274	<b>Posted Item Pay</b>	\$42,409.65	\$1,800,694.13	\$1,843,103.78
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$42,409.65</b>	<b>\$1,800,694.13</b>	<b>\$1,843,103.78</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 3, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 3, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-D05	J5P3274	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	480,000.00	878,517.01	1,358,517.01	DLR	786,890.46	\$1.15	\$904,924.03
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	90,000.00	473,047.63	563,047.63	DLR	711,358.00	\$1.15	\$818,061.70
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	30,000.00	0.00	30,000.00	DLR	0.00	\$0.50	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	0.00	\$1.00	\$0.00
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	10.00	\$2,400.00	\$24,000.00
		0001	210	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$14,418.04	\$14,418.04
		0001	220	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$16,662.16	\$16,662.16
		0001	230	3105002	GRAVEL (A) OR CRUSHED STONE (B)	0.00	1.00	1.00	TONS	1.00	\$4,120.47	\$4,120.47
		0001	5001	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$41,859.92	\$41,859.92
		0001	5002	6069901	MISC.Type C Crashworthy Short Tracc	0.00	1.00	1.00	LS	1.00	\$9,245.86	\$9,245.86
		0001	5003	6069901	MISC.Type C Crashworth Short TRACC	0.00	1.00	1.00	LS	1.00	\$9,811.59	\$9,811.59
		Project J5P3274 - Total Value Posted to Date as of Report Generated Date										
190517-D05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,843,103.77	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 3, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5P3274

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	2/28/21	3/2/21	430.00	DLR	K21D8948_70_EBGC_154.2mm_8EoAuxvasseCreek					
				3/2/21	500.00	DLR	K21D8942_70_EBGC_163.8mm_2_4EoRtYY					
				3/2/21	505.00	DLR	K21D8921_70_EBGC_121.0mm_4WoRt40					
				3/2/21	565.00	DLR	K21D8946_70_EBGC_154.8mm_6WoRtZ					
				3/2/21	690.00	DLR	K21D8923_70_EBGC_132.6mm_1_2WoRtZ					
				3/2/21	905.00	DLR	K21D8945_70_EBGC_156.8mm_1_4EoRtZ					
				3/2/21	950.00	DLR	K21D8943_70_EBGC_163.7mm_2_3EoRtYY					
				3/2/21	1,007.00	DLR	K21D8940_RtJ_SBGR_RtJ&70Overpass					
				3/2/21	1,055.00	DLR	K21D8938_70_EBGC_155.8mm_4EoRtZ&RIA					
				3/2/21	1,070.00	DLR	K21D8947_70_EBGC_154.9mm_5WoRtZ					
				3/2/21	1,430.00	DLR	K21D8922_70_EBGC_131.0mm_2WoLakeOffTheWoods					
				3/2/21	1,530.00	DLR	K21D8939_RtA_SBGR_RtA&70Overpass					
				3/2/21	1,675.00	DLR	K21D8949_70_EBGC_148.6mm_6EoRt54					
				3/2/21	1,806.00	DLR	K21D8920_70_EBGR_102.9mm_7WoRtB					
				3/2/21	2,350.00	DLR	K21D8944_70_EBGC_160.2mm_1_2EoRtD					
				3/2/21	2,797.00	DLR	K21D8941_70_EBGR_153.4mm_AuxvasseCreek					
				0020	6189916	MISC.	2/28/21	3/2/21	600.00	DLR	K21D8926_54_WBGR_54&MissouriRiver	
3/2/21	722.00	DLR	K21D8918_63_SBGC_3So70									
3/2/21	755.00	DLR	K21D8929_50_EBGR_3EoEastlandDr									
3/2/21	759.00	DLR	K21D8937_63_SBGR_2SoBroadway									
3/2/21	1,009.00	DLR	K21D8919_63_SBGR_1SoSilverForkCreek									
3/2/21	1,011.00	DLR	K21D8924_54_EBGC_3WoRtH									
3/2/21	1,076.00	DLR	K21D8925_54_EBGC_1_4WoRtTT									
3/2/21	1,351.00	DLR	K21D8928_50_EBGR_50&RIA									
3/2/21	1,368.00	DLR	K21D8927_54_EBGR_4WoMissouriBlvd									
3/2/21	3,250.00	DLR	K21D8936_WW_WBGR_WW&RollingHillsRd									
3/2/21	3,625.00	DLR	K21D8930_63_SBGR_250'NoTurkeyCreek									
0200	6189902	MISC.	2/28/21	3/2/21	1.00	EA	K21D8941_70_EBGR_153.4mm_AuxvasseCreek					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
210	TYPE C CRASHWORTHY END TERMINAL	Material		4	Sep 4, 2019	SYSTEM	(\$14,418.04)					
				5	Sep 16, 2019	SYSTEM	(\$14,418.04)					
				6	Oct 1, 2019	SYSTEM	(\$14,418.04)					
				7	Oct 16, 2019	SYSTEM	(\$14,418.04)					
				8	Nov 4, 2019	SYSTEM	(\$14,418.04)					
				9	Nov 18, 2019	SYSTEM	(\$14,418.04)					
				10	Dec 2, 2019	SYSTEM	(\$14,418.04)					
				11	Dec 18, 2019	SYSTEM	(\$14,418.04)					
				<b>- Total</b>							<b>(\$115,344.32)</b>	
				<b>Material - Total</b>							<b>(\$115,344.32)</b>	
					TYPE C CRASHWORTHY END TERMINAL	MaterialCredit		5	Sep 16, 2019	SYSTEM	\$14,418.04	
6	Oct 1, 2019	SYSTEM	\$14,418.04									
7	Oct 16, 2019	SYSTEM	\$14,418.04									
8	Nov 4, 2019	SYSTEM	\$14,418.04									
9	Nov 18, 2019	SYSTEM	\$14,418.04									
10	Dec 2, 2019	SYSTEM	\$14,418.04									
11	Dec 18, 2019	SYSTEM	\$14,418.04									
12	Jan 2, 2020	SYSTEM	\$14,418.04									
<b>- Total</b>							<b>\$115,344.32</b>					
<b>MaterialCredit - Total</b>							<b>\$115,344.32</b>					
	TYPE C CRASHWORTHY END TERMINAL	Other Item Adjustment	MDPA	4	Sep 4, 2019	tiernm1	\$14,418.04					
<b>MDPA - Total</b>							<b>\$14,418.04</b>					
	TYPE C CRASHWORTHY END TERMINAL		OTHR	12	Jan 2, 2020	woods6	(\$14,418.04)	Taking out adjustment				
<b>OTHR - Total</b>							<b>(\$14,418.04)</b>					
<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>					
<b>210 - Total</b>							<b>\$0.00</b>					
220	TYPE C CRASHWORTHY END TERMINAL	Material		10	Dec 2, 2019	SYSTEM	(\$16,662.16)					
				11	Dec 18, 2019	SYSTEM	(\$16,662.16)					
				<b>- Total</b>							<b>(\$33,324.32)</b>	
				<b>Material - Total</b>							<b>(\$33,324.32)</b>	
	TYPE C CRASHWORTHY END TERMINAL	MaterialCredit		11	Dec 18, 2019	SYSTEM	\$16,662.16					
				12	Jan 2, 2020	SYSTEM	\$16,662.16					
				<b>- Total</b>							<b>\$33,324.32</b>	
<b>MaterialCredit - Total</b>							<b>\$33,324.32</b>					
	TYPE C CRASHWORTHY END TERMINAL	Other Item Adjustment	MDPA	10	Dec 2, 2019	tiernm1	\$16,662.16					
<b>MDPA - Total</b>							<b>\$16,662.16</b>					
	TYPE C CRASHWORTHY END TERMINAL		OTHR	12	Jan 2, 2020	woods6	(\$16,662.16)	Taking out adjustment				
<b>OTHR - Total</b>							<b>(\$16,662.16)</b>					
<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>					
<b>220 - Total</b>							<b>\$0.00</b>					
230	GRAVEL (A) OR CRUSHED STONE (B)	Material		11	Dec 18, 2019	SYSTEM	(\$4,120.47)					
				12	Jan 2, 2020	SYSTEM	(\$4,120.47)					
				<b>- Total</b>							<b>(\$8,240.94)</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
230	<b>Material - Total</b>							<b>(\$8,240.94)</b>	
	GRAVEL (A) OR CRUSHED STONE (B)	MaterialCredit		12	Jan 2, 2020	SYSTEM	\$4,120.47		
				13	Jan 16, 2020	SYSTEM	\$4,120.47		
			<b>- Total</b>				<b>\$8,240.94</b>		
	<b>MaterialCredit - Total</b>							<b>\$8,240.94</b>	
	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment		OTH	11	Dec 18, 2019	woods6	\$4,120.47	
					13	Jan 16, 2020	woods6	(\$4,120.47)	Taking away adjustment for pay out already paid
			<b>OTHR - Total</b>				<b>\$0.00</b>		
	<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>	
<b>230 - Total</b>							<b>\$0.00</b>		
<b>Overall - Total</b>							<b>\$0.00</b>		