



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-D05	0007	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Prepared For:

Collins & Hermann, Inc.
1215 Dunn Road
St. Louis, MO 63138
(314)869-8000FAX

Prepared By:

Columbia Project Office
4201 Paris Road
Columbia, MO 65201

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3274	FAS-S401(071)	Job order contract for guardrail and guard cable repair	various	BOONE	in the northern part of central district

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$670,500.00	\$14,418.04	\$684,918.04	31.26%	June 30, 2020	June 30, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5P3274			

Contract Total Pay For Estimate No. 007

		To Date	Previous	This Estimate
190517-D05				
	Total Earnings	\$214,089.70	\$173,368.20	\$40,721.50
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$228,507.74	\$187,786.24	
Contract Total Payable This Estimate:				\$40,721.50

Approval Date		By User
October 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	tiernm1
October 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	pecka1



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-D05	0007	October 1, 2019	October 15, 2019	October 16, 2019	Progress
Approval Date					By User
October 18, 2019		Reviewed and Approved at the Central Office Controllers Office Level by			greggd1

Totals by Job Numbers				
J5P3274		To Date	Previous	This Estimate
	Participating	\$214,089.70	\$173,368.20	\$40,721.50
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$228,507.74	\$187,786.24	\$40,721.50
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$14,418.04	\$14,418.04	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$228,507.74	\$187,786.24	
Project Total Payable This Estimate:				\$40,721.50

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J5P3274, Item 6063017, Project Item Line Number 210, Material Set 6063017, Material 1040GRCW..C - Crashworthy End Terminal Type C, Acceptance Action Generic 1040GRCW..C is insufficient.	tiernm1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3274	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	\$1.15	DLR		72,083.96	19,099.00	91,182.96	\$21,963.85



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-D05	0007	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3274	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	\$1.15	DLR		78,671.00	16,311.00	94,982.00	\$18,757.65
	0210	6063017	TYPE C CRASHWORTHY END TERMINAL Repair of non-fixed cost pay item	\$14,418.04	EA		0.00	0.00	0.00	\$0.00
Total Amount of Items Paid this Estimate -										\$40,721.50

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3274	0001	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	0.00	480000	DLR	91,182.96	\$1.15	\$104,860.40
	0001	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	0.00	90000	DLR	94,982.00	\$1.15	\$109,229.30
	0001	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR	0.00	30000	DLR	0.00	\$0.50	\$0.00
	0001	0070	6189916	MISC. Liquidated Damages	0.00	0	DLR	0.00	(\$1.00)	\$0.00
	0001	0100	6189916	MISC. Additional Items	0.00	0	DLR	0.00	\$1.00	\$0.00
	0001	0200	6189902	MISC. High Priority Repair	0.00	0	EA	0.00	\$2,400.00	\$0.00
	0001	210	6063017	TYPE C CRASHWORTHY END TERMINAL Repair of non-fixed cost pay item	1.00	0	EA	1.00	\$14,418.04	\$14,418.04

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5P3274	0010	6189916	MISC.	K19D6947_50_wbgr_54WestExitTo50West	10/15/19	tiernm1	930.00	DLR		
				K19D7037_70_wbgr_mm116_4eoRteBB		tiernm1	1,785.00	DLR		



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190517-D05		0007		October 1, 2019		October 15, 2019		October 16, 2019		Progress	
Project	Line No.	Item Code	Description	Location		DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5P3274	0010	6189916	MISC.	K19D7039_70_wbgr_mm103.8_.2eoRteB		10/15/19	tiernm1	4,950.00	DLR		
				K19D7041_70_wbgc_mm160.4_1woRteYY			tiernm1	405.00	DLR		
				K19D7042_70_wbgc_mm129.6_.6eoRTE63			tiernm1	1,415.00	DLR		
				K19D7043_70_wbgr_mm126.8_Rte163			tiernm1	691.00	DLR		
				K19D7044_63_sbgr_9soWestbrook			tiernm1	2,460.00	DLR		
				K19D7104_MissouriBlvd_ebgr_179overpass			tiernm1	3,300.00	DLR		
				K19D7105_54_ebgr_2woRteW			tiernm1	1,105.00	DLR		
				K19D7106_70_wbgc_mm88.6_1.2woBlackwater			tiernm1	1,070.00	DLR		
				K19D7107_J_sbgr_70Overpass			tiernm1	988.00	DLR		
					0020		6189916	MISC.	K19D7040_179_sbgr_70EBExitRamp		10/15/19
K19D7113_124_ebgr_GrindstoneCreek		tiernm1	15,264.00			DLR					